Ph.: 26967840, 26967842, 26967990, 26868681

Fax: 26865206

e-mail: nrebops@yahoo.com

Website: www.nrpc.gov.in

भारत सरकार

उत्तर क्षेत्रीय विदयुत समिति

18-ए, शहीद जीत सिंह मार्ग, कटवारिया सराय नई दिल्ली - 110016

1. Government of India

2. Northern Regional Power Committee

18-A, Shaheed Jeet Singh Marg, Katwaria Sarai, New Delhi-110016

उ. क्षे. वि. स./अधीक्षण अभियंता (प्रचालन)/insulators/2009-11

Dated: 8.03 2010

दिनांक 8.03.2010

No. NRPC/SE(O)/Insulators/2009-10/

To

- · CMD, POWERGRID, Gurgaon,
- · CMD, DTL, New Delhi Fax No 011 23234640
- · CED, North Central Railway, Allahabad, 0532-2223211, 2230204
- · Director (Electrical), Railway Board, New Delhi, 011-23387045,
- MD, HVPNL, Panchkula Fax No 0172-2560640
- · CMD, RRPVNL, Jaipur Fax No 0141- 2740168
- · MD, UPPTCL, Lucknow Fax No 0522- 2287880/ED UPPTCL, Lucknow
- · Chairman, BBMB, Chandigarh, Fax No 0172- 2549186, 2652820
- · Chief Engineer (SO&C), PSEB, Ablowal, Patiala
- ED & CEO, Powerlinks Transmission Limited, New Delhi, Fax-01166306375
- · GM (O&M), POWERGRID, NR-I/ NR-II
- · GM (OS), NTPC, NCR, Noida; AGM (OS), NTPC NR, Lucknow,

Subject: Minutes of meeting on replacement and cleaning of insulators in NR

Sir,

A meeting was held on 05-02-2010 with the constituents to review the progress of cleaning and replacement of porcelain insulators by polymer/antifog insulators in high pollution areas of Northern Region.

Minutes of the meeting are available on website of NRPC (www.nrpc.gov.in).

Yours faithfully

SE (Operations)

Minutes of the meeting taken by Member Secretary, NRPC on 5Th Feb, 2010 regarding cleaning/ replacement of porcelain insulators by polymer/antifog insulators of transmission lines

List of participants is enclosed at Annexure-I.

WELCOME:

MS, NRPC welcomed the participants in the meeting to review the progress of replacement of porcelain insulators by polymer/antifog in the NCR and cleaning of insulators in view of prevailing fog and pollution in the northern region. He stated that there was a need for regular cleaning of insulators even though the fog related impact on the Northern Region is almost over. He emphasized that constituents might identify the new lines on which tripping and auto-reclosure were observed and should replace the insulators on these lines.

He requested all the utilities to update the current status and schedule of completion for the remaining work.

PUNJAB

PSEB stated that the deposition on the insulators was such that they could not be removed by ordinary soap solution. So they had to apply mild HCL on the surface to clean the layers of pollution deposits on the insulators. PSEB opined that acid cleaning would deteriorate the life of the insulators. He stated that cases of insulator failure were observed at Sewa which was very near to National Fertilizers Limited (NFL).

PSEB stated that they had replaced over 275 strings comprising 2484 discs of porcelain insulators by anti fog. MS, NRPC requested PSEB to submit details of locations and lines where replacement had been done to NRPC Secretariat through e-mail. The information provided by the PSEB had been included in the annexure-II.

Delhi

DTL stated that they had the received full lot of 8212 polymer strings required for replacement on their lines. They had replaced porcelain insulators at 75 towers and plan to replace at all locations on their 400 kV lines. DTL stated they want to provide the polymer insulators of 400 kV Mandola-Bawana line immediately but due to constraints of shutdown, the progress is slow.

On hot-line washing of insulators, DTL intimated that they had employed two gangs for this purpose and had completed the work on 21st Jan, 2010. They would also repeat cleaning of critical locations after one week. DTL was advised to continue repeat cleaning till 15th March 2010 to avoid any fog related tripping. MS, NRPC requested DTL to submit details of replacement and cleaning as per the required format to DTL by NRPC. The information received is placed at Annexure- III.

Rajasthan

RVPNL had submitted that they had completed the replacement or insulators on 220 kV BTPS-Alwar line and had replaced 408 nos. (at136 locations) insulators with polymer insulators with polymer and 174 nos. (at 58 locations) by anti-fog insulators.

Haryana

HVPNL stated that they had completed Phase I of replacement. Phase -II would be completed by June 2010. In Phase I of critical lines emanating from PTPS stage I and Bahadurgarh (POWERGRID) had been completed. The detail is enclosed at Annex. IV

BBMB

BBMB had submitted that they had initiated proposal to procure polymer insulator through POWERGRID and a purchase order has been issued on dated 2nd Feb.2010. The status submitted by BBMB is placed at Annexure- V.

POWERGRID

The status submitted by POWERGRID NR I/II is enclosed at Annex VI. POWERGRID NR I stated that in 400 kV Malerkotla line they had completed replacement in their section and no tripping was reported in the replaced stretches. The remaining portions of the line under NR-II would be completed by 20th Feb.2010.

Regarding tripping of HVDC Rihand –Dadri bipolar on 2nd jan 10 POWERGRID intimated that the line so running on RVU mode due to fog and was improperly taken on normal from Dadri end which caused tripping.

POWERGRID also clarified that tripping of 400 kV Dadri-Panipat line during foggy conditions was not because of line fault but because of fault in wave trap at Dadri end.

MS, NRPC enquired about tripping of 400 kV Bhiwadi-Bassi line. POWERGRID intimated the line has tripped due to failure of tension insulator, as these insulators were of conventional type. MS, NRPC advised POWERGRID to replace the tension insulators also.

Hot line washing of insulator by helicopter

POWERGRID stated that the schedule was given for 3-3 ½ hours daily due to inclement whether conditions. The cleaning would continue till the expiry of 350 hours of flying of helicopter. (Annexure-VII)

MS. NRPC requested that phase wise target of schedule for lines in Allahabad, Kanpur, Panki, Muradnagar areas where high pollution had been reported and lines tripped during foggy weather. POWERGRID may identify additional lines locations and polymer requirements and procurement schedule for the same so that work is completed before onset of next winter.

MS, NRPC advised of the constituents to undertake analysis of pollutant in their respective jurisdiction as done by the POWERGRID.

He also emphasized that notified of shifting of brick kilns should also be issued by all other constituents as notified by Haryana. On forecasting mechanism MS, NRPC stated that SLDC may assure availability of competent and experienced staff during foggy conditions. He requested all the constituents to submit the information in the proper format available at NRPC website.

Meeting ended with thanks to the chair.

List of participants during the meeting of polymer issue in NR on 5^{th} Feb 2010

In chair Shri A K Agarwal, MS, NRPC

S.No	Name	Designation	Organiza	Tel	E mail id
	Sh/SS		tion	no./mobile	
				no.	
1	AK Agarwal	MS	NRPC	26868681	msnrpc@gmail.com
2	KK Arya	SE	NRPC	26868681	nrebops@yahoo.com
3	Vikram Singh	EE	NRPC	9868893051	vikramsinghfms@gmail.com
4	RK Singh	Manager	POWER	9873918545	
			GRID		
			NR		
5	SK Sharma	DGM(OEM)	DTL	9540040640	sksharma2462@homail.com
6	PP Singh	MGR Lines	DTL	9540046643	
7	Sanjay Arora	Power	HVPN	9356273746	pchvpnl@gmail.com
		Controller			
8	NK Sharma	SE	PSEB	9646118204	ninnysharma2006@yahoo.com
9	Alok Kumar	Dy. Manager	NRLDC,	09999039321	alokwaghela@hotmail.com
			POWER		
			GRID		

Summary of Sta	atus of Replaceme	ent of Porcelain	Insulators with Pol	ymer/Antifog Insulators	(As reported by cor	nstituents) as on 08.03.10
Name of the constituent	Voltage level	Lines where in	sulators to be replac	ed	Type of insulator (polymer/antifog)	Remarks
		Total Insulator Strings (Nos)	Insulator Strings replaced (Nos)	Scheduled completion date for replacement of balance insulators \$		
DTL	400kV	7433	1296	NA	Polymer	Work in progress. Whole lot has been procured (8212) through POWERGRID. Status as on 5.2.10
	220kV	8231	nil	NA	Antifog	Taking action for procurement of Antifog insulators
HVPNL	220kV	11834	5751	March/April 2010.	Antifog	Work of Phase –I (PTPS stage-I and Bahadurgarh area) completed . Phase –II would be complted by June 2010
UPPTCL	400kV	1000	684	NA	Polymer	1682 insulator strings replaced out of 2000 received so far,
	220kV	2241	998	NA	Polymer	,
PGCIL NR-I	400kV	31392	22941		Polymer	After receipt of insulators
	220kV	831	-		Polymer	After receipt of insulators
	HVDC Rihand-Dadri	4608	3136	-	Polymer	Insulators not available. Would be completed in 3 rd phase, i.e. in Feb,/March 2010.
	HVDC Balia- Bhiwadi	2080	400	-	Polymer	HVDC Balia-Bhiwadi line would be provided with polymer insulators. Pole-I expected in 31 st March, 2010. Replacement work shall be taken up in third phase commencing from Feb/ Mar, 2010.
PGCIL NR-II	400kV	19620	7532	-	Polymer	Procurement order for insulator strings
	220kV 380 380		Completed	Polymer	required for phase-II (12,615 No.) and phase- III (10,000 No.) had been placed. Delivery of material expected in Dec/Jan'2010. 400 kV Moga-Bhiwadi line (expected in Dec 2009) would also be provided with polymer insulators.	

400kV	2016		June, 2010	Polymer	BBMB has initiated proposal for
220kV	3599		06/10	Polymer	procurement of 400 kV polymer insulators through POWERGRID.
400kV	264	264	Completed	Antifog	
220kV	3392	3176	04/2010	Antifog	work would be complted by April 10; majority of work pending due to crops in the fields.
400kV	1956	1956	04/09	Polymer	Work Completed
220 & 132 kV	275	275	completed	Antifog	More lines / strenches will be identified for further replacement
220 kV	136+58	408+174	Completed	Polymer/antifog	408 strings of polymer and 174 antifog strings
	220kV 400kV 220kV 400kV 220 & 132 kV	220kV 3599 400kV 264 220kV 3392 400kV 1956 220 & 132 kV 275	220kV 3599 400kV 264 264 220kV 3392 3176 400kV 1956 1956 220 & 132 kV 275 275	220kV 3599 06/10 400kV 264 264 Completed 220kV 3392 3176 04/2010 400kV 1956 1956 04/09 220 & 132 kV 275 275 completed	220kV 3599 06/10 Polymer 400kV 264 264 Completed Antifog 220kV 3392 3176 04/2010 Antifog 400kV 1956 1956 04/09 Polymer 220 & 132 kV 275 275 completed Antifog

Note: \$ The original schedule was 31-03-2009 as per decision of 10" NRPC meeting held on 30-09-2008.

Annexure –VI A

	Status of erection of polymer insulators POWERGRID NR-I as on 8-3-10									
SI. No	Name of line	Total Locations (No)	Total Polymer Strings Required (No)	Location Replaced(No)	Polymer Insulator strings replaced	% Complete	Schedule for replacement of balance			
		Date of commencement	Date of completion							
1	400 KV Meerut-Mandola-I	166	1284	166	1284					
2	400 KV Meerut-Mandola-II	166	1284	166	1284					
3	400 KV Dadri Mandola-I	124	1338	124	1338					
4	400 KV Dadri Mandola-II	124	1338	124	1338					
5	400 KV Dadri-Panipat-I	301	1515	301	1515					
6	400 KV Dadri-Panipat-II	328	1731	328	1731					
7	400 KV Dadri-M'Kotla	282	1374	282	1374	100%				
8	400 KV Dadri-G. NOIDA	37	429	37	429					
9	400 KV G.NOIDA- Ballabgarh	107.5	1270	107.5	1270					
10	400 KV Dadri - Maharanibagh	67.5	730	67.5	730					
11	400 KV Maharanibagh- Ballabgarh	89	1122	80	1122					
12	400 KV S/C Hissar-Bhiwadi (up to LILO point)	360	2556	305	1920	85% complete	Mar-10	Mar-10		

13	400 KV Mainpuri-					83% complete	Mar-10	Mar-10
	Ballabgarh-I	354	1377	283	1146			
14	400 KV Mainpuri-					83% complete	Mar-10	Mar-10
14	Ballabgarh-II	362	1473	279	1229			
15	400 KV S/C Kanpur-					55% complete	Mar-10	Mar-10
13	Ballabgarh	579	2259	282	1221			
16	<u>+</u> 500 KV HVDC Rh-Dadri P-I					68% complete	Mar-10	Mar-10
	' '	885	2304	588	1568			
	+ 500 KV HVDC Rh-Dadri					68% complete	Mar-10	Mar-10
17	P-II	885	2304	610	1568			
				In Phase- II				
4	400 KV S/C Ballabgarh-					100%		
1	Bhiwadi	132	508	132	508			
2	400 KV S/C Agra-					100%		
	Ballabgarh	283	1348	283	1348			
						80% complete	Mar-10	Mar-10
3	400 KV Dadri-Muradnagar							
		90	548	79.5	441			
4	400 KV S/C Bhiwadi-Bassi	353	1374	205	678	50% complete	Mar-10	Mar-10
5	400 KV M'nagar- Muradabad	470	4740	474	747	41 % complete	Mar-10	Mar-10
		470	1743	174	717	'	Mor 10	Mor 10
6	400 KV D/C Meerut- Muzaffarnagar	106	534	0	0	NIL	Mar-10	Mar-10

7	220 KV FGPP-Palla I&II	64	480	0	0	NIL	Mar-10	Mar-10
8	220 KV FGPP-Samaypur I & II	54	351	0	0	NIL	Mar-10	Mar-10
	1			In Phase-III				
1	400 KV S/C Bhiwadi - Bassi-II (LILO of Old Bassi- Hissar)	35	240	35	240	100 % Complete		
2	400 KV Agra-Bhiwadi-I	198	702	0	0	NIL	Shall be take	en up after
3	400 KV Agra-Bhiwadi-II	205	786	0	0	NIL	receiving Insu	
4	LILO of 400 KV Bly- Mandola at Meerut	22	102	0	0	NIL	PCK-C	
5	LILO of 400 KV Ballabgarh-Bhiwadi at G'Gaon	175	678	0	0	NIL		
6	LILO of 400 KV Lko-Mbd at Bly.	22	84	0	0	NIL		
7	400 KV Bly-Mbd	108	756	0	0	NIL		
8	± 500 KV HVDC Ballia- Bhiwadi Pole-I	400	1040	70	200	20% complete (Under progress)		
9	± 500 KV HVDC Ballia- Bhiwadi Pole-II					20% complete (Under progress)		
		400	1040	70	200			
			Ot	her than Phase				
1	400 KV S/C Allahabad- Kanpur-I	13	39	13	39	100 % Complete		

2	400 KV S/C Allahabad- Kanpur-II	13	39	13	39	100 % Complete	
	TOTAL FOR AC LINES:	5790	31392	3867	22941		
	TOTAL FOR DC LINES	2570	6688	1338	3536		
	TOTAL FOR AC & DC LINES	8360	38080	5205	26477		

Annexure –VI B

	Status of Replacement								
			POWERGR	ID NR-II			NR-II		
S.No.	Name of line	Line Length		L	ength wher	e insulators	to be replace	ed	
		Kms	Total Insulator Strings (No.s)	Kms	Total Insulator Strings (No.s)	Insulator Strings replaced (No.s)	Status		Cleaning Status for Balance Strings
	Phase-I (To be replaced Complete)						Completed	Balance	
1	400 KV Bawana- Bahadurgarh Line	48.94	500	48.94	500	500	Work completed	0	
2	220 KV Hisar- Hisar Link Line Ckt- I	13.77	193	13.77	193	193	Work completed	0	
3	220 KV Hisar- Hisar Link Line Ckt- II	13.77	187	13.77	187	187	Work completed	0	
4	400 KV Hisar- Bhiwani Line	35.33	387	35.33	387	387	Work completed	0	
5	400 KV Bahadurgarh- Bhiwani line	84.37	839	84.37	839	839	Work completed	0	
6	400 KV Hisar- Bawana line	131.85	1295	131.85	1295	1295	Work completed	0	
7	400 KV Hisar- Fatehabad Line	83.60	828	84.00	828	828	Work completed	0	
	Phase-I (Partial Replacement)								
8	400 KV Dadri-	193.48	1932	24.50	716	716	Work	0	

	Malerkotla Line						completed		
9	400 KV Moga-	183.99	1755	30.00	615	615	Work	0	
	Fatehabad Line						completed		
10	400 KV Moga- Hisar	209.17	1971	36.00	655	655	Work	0	
	Line						completed		
11	400 KV Abdullapur-	167.00	1553	22.50	636	636	Work	0	
	Bawana Line Ckt-I						completed		
12	400 KV Abdullapur-	167.00	1553	22.50	635	635	Work	0	
	Bawana Line Ckt-II						completed		
	Phase-II (Partial								
	Replacement)								
8a	400 KV Dadri-			24.50	264	20		244	Work Completed
	Malerkotla Line								
9a	400 KV Moga-			30.00	528	0		528	Work Completed
	Fatehabad Line								
10a	400 KV Moga- Hisar			36.00	761	0		761	Work Completed
	Line								
11a	400 KV Abdullapur-			22.50	202	0		202	Work Completed
	Bawana Line Ckt-I								
12a	400 KV Abdullapur-			22.50	202	0		202	Work Completed
	Bawana Line Ckt-II								
	Phase-II (To be								
	replaced Complete)								
13	400 KV Hisar- Patiala	128.17	1710	64.09	650	13		637	Work Completed
	Line								
14	400 KV Hisar- Kaithal	113.12	1032	56.56	480	13		467	Work Completed
	Line								
15	400 KV Kaithal-	199.85	2052	99.92	880	0		880	
	Nalagarh line								
16	400 KV Nalagarh-	93.39	1083	46.70	460	0		460	
	Patiala Line								
17	400 KV Jallandhar-	84.77	939	39.36	436	0		436	
	Ludhiana Line								

18	400 KV Ludhiana- Malerkotla Line	35.74	387	20.31	220	0		220	
19	400 KV Nathpa Jhakri- Abdullapur Line Ckt- I	180.00	2421	25.72	346	0		346	
20	400 KV Nathpa Jhakri- Abdullapur Line Ckt-II	180.00	2421	25.80	347	0		347	
	Tr. Lines under O&M	2347.28	25037.00	1061.48	13262	7532	0	5730	
	Phase-III (To be replaced Complete)								
21	400 KV Moga - Bhiwadi Line Ckt- I	350.00	3369	350.00	3369	0		3369	
22	400 KV Moga - Bhiwadi Line Ckt- II	350.00	3369	350.00	3369	0		3369	
	Total	3047.28	31775	1761.48	20000	7532	0	12468	

Polymer Replacement in lines under O&M

56.79%

Status & Tentative Schedule for cleaning of insulators by Helicopter as on 07.02.10by

Und	er Kanpur jurisdiction.				
		LOCA	TION NO		
SL. No.	NAME OF LINE	FROM	то	NO OF TOWERS	Tentative Schedule
1	400 kV S/C Allahabad-Kanpur-I	1098	1188	91	Complete
2	400 kV S/C Allahabad-Kanpur-II	1044	1129	86	Complete
3	400 kV S/C Singrauli-Kanpur	1068	1158	91	Complete
4	400 kV S/C Kanpur-Agra	1	99	99	Complete
5	400 kV S/C Kanpur-Ballabgarh	1	83	83	Complete
6	400 kV S/C Kanpur-Panki-I	1	21	21	Complete
7	400 kV S/C Kanpur-Panki-II	1	18	18	Complete
8	400 kV D/C Kanpur-Auraiya	122	212	91	07.02.10 – 11.02.10
					12.02.10-17.02.10 & 02.03.10 - 10.03.10
9	400 kV D/C Allahabad-Mainpuri	526	690	165	
			TOTAL	403	
	Helicopter will be under ma	intenanc	e from 18	.02.10 to 21	.02.10
Und	er Mainpuri jurisdiction.				
1	500 kV HVDC Rihand-Dadri , Pole-I &				12.03.10 - 18.03.10
	l II	1701	1800	100	
			TOTAL	100	
Und	er Allahabad jurisdiction.				
1	500 kV HVDC Rihand-Dadri, Pole-I & II		0.5.5	400	23.02.10 – 28.02.10
		709	808	100	
			TOTAL	100	

Progress of replacement of Normal Disc Insulators by Polymer Strings- UP as on $5^{\rm th}$ Feb 2010

SI No.	Name of Line	Total	No. of String	Remark
		Received	Changed(Nos.)	
1	400kV Murad Nagar-Muzaffarnagar	144	126	
2	400kV Murad Nagar-Panki Line	606	558	
3	400kV Unnao-Agra	250		
4	400kV Panki-Unnao			
	Total	1000	684	
1	220kV Murad Nagar-Shamli	234	234	
2	220kV Murad Nagar-Khurja	120	120	
3	220kV Murad Nagar-Sikandrabad	102	102	
4	220kV Interconnector No.2	24	24	
5	220kV Sahibabad-Muradnagar	216	215	
6	Modipuram-Mataur Ist Ckt	33	33	
7	220kV NAPP-Khurja	69	69	
8	220kV G.Noida-Noida IInd CkT	202	201	
	Total	1000	998	
	Grand Total	2000	1682	

Annexure -DTL

(A)

Status of replacement of porcelain insulators with polymer/antifog insulators Polymer insulators as on 04.02.10

Name of the organization: Delhi Transco Limited %age-%agewise work wise work completed Name of line,voltage,S/C Line completed in Code or D/C Line Length Length where insulators to be replaced in Kms Location Remarks Total Insulators Total Strings Schedule for Insulators Insulator No. of No. of No.of required Strings replacement of Strings(Nos) locations (Nos) replaced(Nos) balance Kms locations Kms locations Start End Date Date 400kV Bamnauli-Ballabhgarh work in D/C line 52.8 149 3488 52.8 149 3488 37 25% 496 19.11109 progress 30% 400kV Bawana-Bamnauli D/C work in 37 37 Line 103 2049 103 2049 36 696 19.11.09 progress 35% 400kV Manduala-Bawana D/C work in 3 23.801 68 1896 23.801 68 1896 104 | 19.11.09 3% Line 2 progress (B) Antifog insulators Status as on: Name of the organization: Delhi Transco Limited 04.02.2010

Line Code	Name of line,voltage,S/C or D/C		Line Len	gth	Length where insulators to be replaced								%age- wise work completed in Locations	Remarks
		Kms	No. of locations	Total Insulator Strings(Nos)	Kms	No.of locations	Total Insulators Strings required (Nos)	No. of locations	Insulators Strings replaced(Nos)*	Sched replace bala	ment of			

Status of Replacement of porcelain insulators with polymer/antifog insulators Annexure-IV	
---	--

Name o	f the organization: HVPN		•	•	•			Status as on:03.03.1	10			
		Line Lo	ength]	Length where	insulators to be replace	ed				
Priority No.	Name of line	Kms/Towers	Total Insulator Strings (No.s)	Kms/Towe	Total Insulator Strings (No.s)	Insulator Strings replaced (No.s)	Schedule for replacement of balance	Start Date	End Date	Insulator Strings replaced per day per gang Work	Line shutdown (no. of days)	Remarks
1	220KV Sewah-PTPS Ckt-I	12	198	12	198	198		Completed				
2	220KV Sewah-PTPS Ckt-II	12	198	12	198	198		Completed				
3	220KV Sewah-PTPS Ckt-III	12.5	213	12.5	213	213		Completed				
4	220KV Sewah-PTPS Ckt-IV	12.5	213	12.5	213	213		Completed				
5	220KV PTPS-Sonepat Ckt-I	51.5	634	51.5	634	600		Completed				
3	220KV PTPS-Sonepat Ckt-II	51.5	634	51.5	634	600		Completed				
6	220KV Nuna-Majra-B/garh(400KV) Ckt-I	2.9	42	2.9	42	42		Completed				
0	220KV Nuna-Majra-B/garh(400KV) Ckt-II	2.9	42	2.9	42	42		Completed				
7	220KV Rohtak-B/garh Ckt-I	46	576	46	576	567						
/	220KV Rohtak-B/garh Ckt-II	46	576	46	576	567						
8	220KV Rohtak-PTPS Ckt-I	63	726	63	726	NIL						
0	220KV Rohtak-PTPS Ckt-II	63	726	63	726	NIL						
9	220KV Pali-Samaypur Ckt-I	10.5	342	10.5	342	63						
9	220KV Pali-Samaypur Ckt-II	10.5	342	10.5	342	63						
10	220KV Pali-Palla Ckt-I	13.9	414	13.9	414	72						
10	220KV Pali-Palla Ckt-II	13.9	414	13.9	414	74						
11	220KV Samaypur-Palwal Ckt-I	18.91	288	18.91	288	288		Completed				
11	220KV Samaypur-Palwal Ckt-II	18.91	288	18.91	288	156						
12	220KV Badshahpur-Rewari D/C line	70.3	1410	70.3	1410	100						
13	220KV D/C Sec-52-A-Pali line	23/89	690	23/89	690	NIL						
14	220KV Badshahpur-Samaypur D/C	24/86	642	24/86	642	309						
15	220KV Badshahpur-Pali D/C	24/86	726	24/86	726	210						
16	220KV S/C Badshahpur-IMT Manesar	11.772	240	11.772	240	24						
17	220KV D/C Daultabad-IMT Manesar	17.996	594	17.996	594	486						
18	220KV D/C Nuna-Majra-Daultabad	29.898	666	29.898	666	666		Completed				
	Total		11834		11834	5751						

Annexure-III

)]	Polymer insul	ators					Annexure-V				
e of the organization	n: Bhakra Beas	Management	Board						Status as on: 08.03	.2010		I	
e Name of line		Line Leng	th			Length wh	ere insulators to be	e replaced			_	%age-wise work	Remarks
le voltage,S/C or l	Mms Kms	No. of locations	Total Insulator Strings (Nos)	Kms	No. of locations	Total Insulator Strings required (Nos)	No of locations	Insulator Strings replaced (Nos)	Schedule for rep balance		completed in Kms	completed in Location	
		_							Start Date	End Date			
400KV S/C De Panipat Line		772	4314		206	771							
400KV S/C Del Bhiwani Line		943	4791		331	1245							
220KV Rohta Road-Narela d	ct-I 22	81	426		81	426							ted
220KV Rohta Road-Narela c	t-II	81	426	**	81	426				**			5 dated 10.
220KV Panipa Narela ckt-l	56.8	197	811	**	73	263				**			&D(TS)/PNT-425 dated 02.02.2010
220KV Panipa Narela ckt-I	56.8	197	811		73	263				••			8)/PN 02.0
220KV Panipa Narela ckt-II	58	171	588		81	273							D(TS
220KV Ballabh BTPS-I	arh 24.73	90	321	24.73	90	321							655/P& Γ-425 dá
220KV Ballabh BTPS-II	arh 24.73	90	321	24.73	90	321							No. 16 3)/PNT-
220KV Samayı Ch. Dadri S/	ur- 118	400	1323	118	154	518							P.O.
220KV Ballabh Ch. Dadri S/		407	1378	119.7	169	569							∌d vide 656/P≀
220KV Ballabh Samaypur-	arh 4.23	20	84	4.23	20	84							s been issued vide P.O. No. 16 .02.2010 & 1656/P&D(TS)/PNT
220KV Ballabh Samaypur-I		20	84	4.23	20	84							has bee 02.02.2
220KV Ballabh Samaypur-l		23	87	5.5	15	51							P.O.

(B)				Antifog insulat	tors									
	organization: Bh	akra Beas N								Status as on: 08.03	3.2010			
	ame of line,	¥7	Line Leng		T7	1		ere insulators to be		G 1 1 1 6	1		%age-wise work	Remarks
Code voltag	age,S/C or D/C	Kms	No. of locations	Total Insulator Strings (Nos)	Kms	No. of locations	Total Insulator Strings required (Nos)	No. of locations	Insulator Strings replaced (Nos)	Schedule for re balar	-	completed in Kms	completed in Location	
							(2.00)		(2.102)	Start Date	End Date			
Pa	OKV Dhulkot- anipat ckt-l	130	433	1669		29	117	29	117				100%	
	OKV Dhulkot- anipat ckt-II	130	433	1669		29	117	29	117		•••		100%	
Ch.	V S/C Panipat . Dadri Line	115	342	1173		21	81	21	81				100%	Detail of length in Kms can not be worked out due to different locations.
Ku	220KV S/C urukshetra- anipat Line	77.08	233	786		28	105	28	105				100%	
	KV BUSES at	•••		240			240		240				100%	
_	OKV Bhakra- malpur ckt -l	86.4	1-276	1034	11	32	204	31	198			96%	97%	Disc of T. No. 276 could not be replaced due
	OKV Bhakra- nalpur ckt - II	86.4	1-276	1034	11	32	204	31	198			96%	97%	to 120KN 16/32 mm antifog disc received from Bhiwani are poor quality
	KV Jamalpur- landhar ckt-l	64	1-214	960	9	27	87	27	87			100%	100%	
	KV Jamalpur- andhar ckt- II	64	1-214	960	9	27	87	27	87			100%	100%	
	20KV Pong- andhar ckt- I	97.5	1-328	1204	4	12	36	12	36			100%	100%	
	20KV Pong- andhar ckt- II	97.5	1-328	1204	4	12	36	12	36			100%	100%	
	KV Jamalpur- angrur ckt- I	78	1-268	970	15	40	313	39	307			98%	98%	Disc of T. No. 89 could not be replaced due to
	KV Jamalpur- ngrur ckt- II	78	1-268	970	15	40	313	39	307			98%	98%	120KN 16/32 mm antifog disc received from Bhiwani are poor quality
5	20KV Hisar- Sangrur-I	139	477	1431	139	62	186	62	186			100%	100%	Standing of water & crops in fields
S	20KV Hisar- Sangrur-II	139	477	1431	139	62	186	62	186			100%	100%	
	OKV Bhiwani- Hisar-I	57.95	199	654	30	102	345	85	255	21.04.2010	21.04.2010	74%	83%	Standing of water & crops in fields
	OKV Bhiwani- Hisar-II V Bhiwani-Ch.	57.95	199	654	30	102	345	84	252	24.04.2010	24.04.2010	73%	82%	
	Dadri-I V Bhiwani-Ch.	36.45	124	420	7.6	26	81	25	75	09.03.2010	09.03.2010	96%		Standing of water & crops in fields
	Dadri-II V Bhiwani-Ch.	36.45	124	420	7.6	26	81	26	78	11.03.2010	11.03.2010	98%		Standing of water & crops in fields
	Dadri-III V Bhiwani-Ch.	34.7	127	444	9.5	35	114	35	114			100%	100%	
	Dadri-IV	34.7	127	444	9.5	35	114	35	114			100%	100%	

SA	of line,	Kms	No. of	Total	Kma	I' No of	Total	No of	Insulator	Schedule for	work	work	i	
Nº.	with ye,	Kub	lecations	Insulator Strings (Nes)	Since	locations	insulator Strings to be special (Nus):	locations	Serings	septemos	completed in Case	completed in Location		
										Start End				
i i	220 KV BTIMKT.	50	154	540	20	.15	State Highward various entra tables in the Li Cody en Account	15		20.10.03 7011.12	-09 100%	100%	Control of the Control of	
_		- 51	125	609			_	-				_	THE PARTY OF THE P	
2	220KU Barnala-Male	30	1/3	807	1			er geregen i zonowe nezwenie nezwe n. z 1575 (K. K. S.			AND THE PROPERTY OF THE PROPER	Marine Commission Control of the Con	1	
3	220KU Lehra-Barnal	38	114	414	_	-	D	-	-			Control of the Contro		
	220ku Lehra-Bazakha			284	10	12		12		19.5.0970195	(°03 100).	1001	A Commission of the Commission	-
5_	220 KU Lehra-Balkinda		60	285	15	16	reconstruction and a series are a series and a series are a series and a series are a series are a series and a series are	16	The state of the s	12.7.087012.7.0	100%.	1007.		
6	220KU F2R-Botienad	2 17	141	441	7	4707	6	4,7	6	24.10.037036	0.11.09 100	1 100X		
0	220/10/20	1-1-1-		The second secon	to the second		education and training and a significant production of the significant state of the significant	us un moneratur ium em finzes entre autre d'altre			The state of the s	The second secon	S. November State Company of the Com	
7	220 FU Moga- FZR.	55	278	601	35	207021	6	21	6	5.11.0970 12.11	100×	100%		
8	132 KU Moga- JML CK7-1	1 80	253	795	50	107031	10	107031	10	6.4.0970 3/	12.03 100/	1007.		The state of the s
9	132KU MOGA JML CAT-	, 90	229	795	10	8	2	8	2	12.12.09 7012.	12:69 1001	100%	,	And the second s
		į.						and purchasine provides a 4-thm, any him of a Million binder bearing	nder for the state of the specific of the specific specif	and the same of th	or continued and an exercise the second but			NASA GARAGO
10	132KU MOGE-MUKTSE	72.730	253	876		Commence of the Commence of th		and the same of th				and the second second second second		Desire de la constitución de la
11	132 KU 1/L MUX TSAN	1.6	9	348	-			Anthropy control of the control of t	on the second control of the second control					etupo Comunica evertecisca destanea
12	122 km s. d. marte.	. 21	143	474	15	10	,	10	1	14.4.03 7614.4	108 1001	100%	other in contraction and contr	Spelledwichers
12	132 KU Sadig - MURTSA	, , , ,	1.3	9/7	12	10			and Linear Annex	and any description of the second section of the	100)			on the party of the last of th
13	132 KU MES	11.23	9 46	174	9	7	ц	7	4	11.4.09 70 4.12.	09 100%	1007.		goment district
	132 KU MUKTSAN-Malau	-		670	.°7.6	Section of the sectio		38	To the second se	23/1/10		TO SECURE AND PROPERTY OF THE		and designation of the second second
15	132 Ku MKT. Sanaina	94 47.2	S	876	10	8	2	8	2	26.12.03 70	100%	1001		Assistant and south assistant seeds
16	132 Ku Moga-Baghapu		32	173	16	14	2	12	1	22.7.057.222		50%.		The particular construction of the particular of
12	132KU Gidderbaha-	- 19.70	64	198	15	27050	47	27050	47	17-10-08 2019.	11-09 100%	100%.		The second secon

		Maine	1	Line Leng	ĺb		i	ength whore in	isidators to te	chained			%age-wise	Yage-wise	Remarks
The second secon		of line, with ge, SAC or DVC	Kims	No. of locations	Fotal Insulator Strings (Nes)	Kma	No. of locations	Total insulator Strings to be neptyte (Nos)	No. of locations	insulator Strings neplace (Nos)	of liabs	lasun nce	rank / completed in Kan	work completed in Location	
1						and recognized				Computer the state of the state	Start	End Date	m-01-		
1.8	132 KV Malait-Abohan	And the second s	29,6		328	10	CL.		9	anno come de la composição	2010	20 59	100%	100%	
.19	132KV FZR-Manasingh	wala	26	nthouse signed history and skill	120	7	5 707	6	5 4 7	6	15/0	15:09	100%	100%	
20	132ku Kotkanone - Fenga		18.6		141	10	9		9	6	2010	20/0	100%	100%	
221	132ku mukt san-Rotk	apure	23.400		345	9	8	19	8	19	23/0	2410	1004	100%	
22	132KU Sadig - Ferge	ow	, 20	omenomonica (una superior supe	795	12		3	11	3	5/1	5/19	100%	100%	
23	132 KU Giddenbaha - 1		15.316		198	14	13	3 7	13	3	7 11	7 09	100%	100%	esection of the contract of th
24	132KU BaThirida - Ball	uana	14300		197	17	15	12	The second contract was a second contract of the second contract of	12_	19 0	19 09	100%	100%	The second secon
2.5	132KU MUKTSAN- Jale	alaba	133	ace of the 2000 Conference option as Conference Conference	387	20	15	1	15		11 25	1/50	100%	100%	
26	GGKV MES-Bathinda		11	45	141	15	14	19	14	. 13	1159	1509	100%	100%	
27	BEKU Maleret Road		30		321	13	10	4	10	4 3	29 4	49 70	100%	100%.	Section of the sectio
28	66ku - Johk tehal sing	Consider as A state of the state of	13		228	4-5	4		4	The state of the s	South Common Com	3 6		100%	
29	66ku - Lehra-Balizzu		12.28	- 50	\$1	14	19	10	12	10	1505	15/1	100%	100%	Marketine who share
30	66K4 Sochpur-Ref.	inery	26	117	3.57	. 2	E	12	8	12_	and the same of	1	100 %	100 %	
31	66 Ku Sochpur-Ref.	Fsingl	16-436	27.	.83	10	7	10	7	10	12/1	120	100%.	1007.	
32	132KUBTI- NFL	0	2.4	11	5 7	2	9		9	-	2/6.	21/0	100X	100%	
The constraint			Production of the second		STATE OF THE PROPERTY OF THE P	figuration (classification)			. &~	ਇੰਜਨੀਅਰ	Province Contract of the Contr				100