

PROPOSED QUATGES FOR THE OCC 148th MEETING TO BE HELD ON 18.6.18												
Sr. No	Request by	Element Owner	Element Type	Element Name	Mode	Reason	Outage Request				Total Hours	Last OCC Number
							From Date	From Time	To Date	To Time		
1	NPCIL	NPCIL	Genco	RAPS -A-U2/220	CONTINUOUS	Biennial shutdown activities	2018-07-02	00:30	2018-08-10	18:30	954	-
2	NPCIL	RRVUNL	Genco	Kota TPS-U3/210	CONTINUOUS	Annual capital overhaul (BHEL recommended)	2018-07-30	00:00	2018-09-12	23:59	1079.98	147
3	NTPC	NTPC	Genco	Tanda TPS-U4/110	CONTINUOUS	Unit Overhauling (Boiler+LPT)	2018-07-01	09:30	2018-07-25	18:30	585	-
4	NTPC	NTPC	Genco	Unchahar -II-U2/210	CONTINUOUS	Unit Overhauling (COH+Boiler RLA+DVR+APH Basket replacement)	2018-07-03	09:30	2018-08-06	18:30	825	-
5	RRVUNL	RRVUNL	Genco	Suratgarh TPS-U2/250	CONTINUOUS	Annual Capital overhaul	2018-07-01	00:00	2018-07-30	23:59	719.98	-
6	RRVUNL	RRVUNL	Genco	Kota TPS-U4/210	CONTINUOUS	Annual boiler overhaul	2018-07-15	00:00	2018-07-29	23:59	359.98	146
7	RRVUNL	RRVUNL	Genco	Kalisindh-U1/600	CONTINUOUS	Annual overhaul including Turbine bearing and HP, IP & LP Turbine over hauling with ESP Rectification work.	2018-07-11	00:00	2018-08-09	23:59	719.98	-
8	RRVUNL	RRVUNL	Genco	Chhabra Stage-1-U2/250	CONTINUOUS	Annual Capital Overhaul and HP, IP & LP Turbine Overhauling with ESP Reactification work	2018-07-01	00:00	2018-08-09	23:59	959.98	-
9	POWER GRID	POWER GRID	HVDC	KURUKSHETRA-CHAMPA POLE-1/800	DAILY	For OCT & OLT of Pole-3 at Kurukshetra end, shutdown of both Poles are required.	2018-07-23	09:00	2018-07-24	17:30	8.5	146
10	POWER GRID	POWER GRID	HVDC	KURUKSHETRA-CHAMPA POLE-1/800	DAILY	For OCT & OLT of Pole-3 at Champa end, shutdown of both Poles are required.	2018-07-25	09:00	2018-07-26	17:30	8.5	146
11	POWER GRID	POWER GRID	HVDC	KUREKSHETRA -CHAMPA POLE -II/800	DAILY	For OCT & OLT of Pole-3 at Kurukshetra end, shutdown of both Poles are required.	2018-07-23	09:00	2018-07-24	17:30	8.5	146
12	POWER GRID	POWER GRID	HVDC	KUREKSHETRA -CHAMPA POLE -II/800	DAILY	For OCT & OLT of Pole-3 at Champa end, shutdown of both Poles are required.	2018-07-25	09:00	2018-07-26	17:30	8.5	146
13	POWER GRID	POWER GRID	HVDC	BALIA-BHIWADI POLE-1/500	DAILY	DC Filter replacement at Bhiwadi end.	2018-07-12	08:00	2018-07-15	18:00	30	-
14	POWER GRID	POWER GRID	HVDC	BALIA-BHIWADI POLE-2/500	DAILY	DC Filter replacement at Bhiwadi end.	2018-07-16	08:00	2018-07-20	18:00	40	-

15	POWER GRID	POWER GRID	HVDC	66 KV Bhiwadi - Aurangabad Earth Electrode line/1500	DAILY	Shutdown of earth electrode line is required for re- stringing work in theft prone are on basis of as and when required. Generally it require for 4-5 hrs after every 3-4 days.THIS S/D WILL BE TAKEN BETWEEN 20.06.18 TO 31.07.18	2018-07-01	08:00	2018-07-31	18:00	300	-
16	POWER GRID	POWER GRID	LINE	VARANASI (765KV)-FATEHPUR-PG (765 KV)	DAILY	Twin Neutral Jumper Modification work Guy , Wire Arrangement as per CC AM Guideline,and AMP of the Line Reactor and line side Equipment	2018-07-17	09:00	2018-07-17	18:00	9	-
17	POWER GRID	POWER GRID	LINE	FATEHPUR-PG (765 KV)-SASARAM-ER (765KV)	DAILY	Twin Neutral Jumper Modification work Guy Wire , Arrangement as per CC AM Guideline,and AMP of the Line Reactor and line side Equipment	2018-07-19	09:00	2018-07-19	18:00	9	-
18	POWER GRID	POWER GRID	LINE	ALIGARH-PG (765KV)-GREATER NOIDA(765 KV)S/C	DAILY	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works - Work stopped due to non-issuance of code/permission by NLDC (20 Kms out of 21 kms completed)	2018-07-01	08:00	2018-07-31	18:00	300	147
19	POWER GRID	POWER GRID	LINE	ALIGARH-PG (765KV)-GREATER NOIDA(765 KV)S/C	DAILY	OPGW termination directly from Aligarh to Meerut in stead of entering at LILO of G/Noida at Tower No. 394 to 396 (600 meter span), outage is required for both the circuits on same time for 5 hours to complete the link .	2018-06-20	08:00	2018-06-20	14:00	6	147
20	POWER GRID	POWER GRID	LINE	Orai (765KV)-ALIGARH-PG (765KV)I	DAILY	COMMISSIONING OF CSD	2018-07-04	09:00	2018-07-04	17:00	8	-
21	POWER GRID	POWER GRID	LINE	Orai (765KV)-ALIGARH-PG (765KV)II	DAILY	COMMISSIONING OF CSD	2018-07-05	09:00	2018-07-05	17:00	8	-

22	POWER GRID	POWER GRID	LINE	PHAGI (765KV)-GWALIOR-WR (765KV)1	DAILY	Replacement of defetive Y Phase CVT of line as the oil leakage has been observed from bottom capacitor. There will no inerruption during shut-down period as the 765KV Phagi-Gwalior-2 line will be remained energized to export/import the power. The defective CVT is under guarantee period and M/s CGL has supplied the CVT for replacement. The new CVT has already been received at site for replacement. The shutdown of the line has already been approved by OCC on the request of M/s PGCIL Gwalior for dated 23.06.2018 & 24.06.2018.s/d avail date from 23.06.18 to 24.06.18	2018-07-01	08:00	2018-07-02	18:00	10	-
23	POWER GRID	POWER GRID	LINE	PHAGI (765KV)-GWALIOR-WR (765KV)2	DAILY	Replacement of defetive Y Phase CVT of line as the oil leakage has been observed from bottom capacitor. There will no inerruption during shut-down period as the 765KV Phagi-Gwalior-1 line will be remained energized to export/import the power. The defective CVT is under guarantee period and M/s CGL has supplied the CVT for replacement. The new CVT has already been received at site for replacement. The shutdown of the line has already been approved by OCC on the request of M/s PGCIL Gwalior for dated 25.06.2018 & 26.06.2018.s/d avail date from 25.06.18 to 26.06.18	2018-07-25	08:00	2018-07-26	18:00	10	-
24	POWER GRID	POWER GRID	LINE	BHIWANI-PG (765 KV)-PHAGI (765KV)1	DAILY	For Replacement work of Base Insulators in Line LA (OBLUM Make) at 765 kV Phagi (RVPNL) S/S.	2018-07-10	08:00	2018-07-10	18:00	10	-
25	POWER GRID	POWER GRID	LINE	BHIWANI-PG (765 KV)-PHAGI (765KV)2	DAILY	For replacement of Y PHASE CGL make CVT due to oil leakage at phagi (Raj) end.	2018-07-18	08:00	2018-07-18	18:00	10	-

26	POWER GRID	POWER GRID	LINE	MEERUT (765KV)-GREATER NOIDA(765 KV)	DAILY	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works - Work stopped due to non-issuance of code/permission by NLDC for change in relay setting from Auto-reclose to Non-auto mode as 2-3 elements are out in Agra area 2. one day s/d of this line from 20.6.18 to 20.6.18 for OPGW termination directly from Aligarh to Meerut instead of entering at LILO of G/Noida at Tower No. 394 to 396 (600 meter span), outage is required for both the circuits on same time for 5 hours to complete the link	2018-07-01	08:00	2018-07-31	18:00	300	147
27	POWER GRID	POWER GRID	LINE	AGRA-PG (765KV)-ALIGARH-PG (765KV)/S/C	DAILY	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works - Work could not be completed due to tower collapse and earlier work hampered due to non-issuance of code/permission by NLDC (128 Kms out of 140 kms completed)	2018-07-01	08:00	2018-07-31	18:00	300	147
28	POWER GRID	POWER GRID	ICT	ICT 1 orai (765kv)/1000	DAILY	COMMISSIONING OF CSD	2018-07-02	09:00	2018-07-02	17:00	8	-
29	POWER GRID	POWER GRID	ICT	ICT II orai(765kv)/1000	DAILY	COMMISSIONING OF CSD	2018-07-03	09:00	2018-07-03	17:00	8	-
30	POWER GRID	POWER GRID	ICT	ICT-II AGRA-PG (765KV)(POWERGRID)/1500	DAILY	Spare Change over of the transformer	2018-07-24	09:00	2018-07-24	18:00	9	-
31	POWER GRID	POWER GRID	ICT	ICT01 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	RTV COATING OF BPI+Counter weight Installation	2018-07-05	09:00	2018-07-05	18:00	9	-
32	POWER GRID	POWER GRID	ICT	ICT02 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	RTV COATING OF BPI+Counter weight Installation	2018-07-06	09:00	2018-07-06	18:00	9	-
33	POWER GRID	POWER GRID	ICT	ICT03 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	RTV COATING OF BPI+Counter weight Installation	2018-07-09	09:00	2018-07-09	18:00	9	-
34	POWER GRID	POWER GRID	ICT	ICT04 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	RTV COATING OF BPI+Counter weight Installation	2018-07-10	09:00	2018-07-10	18:00	9	145

35	POWER GRID	POWER GRID	REACTOR	REACTOR VARANASI (765KV)/330.00	DAILY	TO MEASURE VFTO(Very fast transient over voltage), DUE TO OPEN/CLOSE CIRCUIT BREAKER & BUS DISCONNECTOR ADJACENT TO SHUNT REACTOR BY M/S HYOSUNG (OEM)	2018-06-23	10:00	2018-06-23	18:00	8	-
36	POWER GRID	POWER GRID	REACTOR	REACTOR BUS -1 orai (765kv)/330.00	DAILY	COMMISSIONING OF CSD	2018-07-06	09:00	2018-07-06	17:00	8	-
37	POWER GRID	POWER GRID	REACTOR	REACTOR BUS-2 orai (765kv)/330.00	DAILY	COMMISSIONING OF CSD	2018-07-09	09:00	2018-07-09	17:00	8	-
38	POWER GRID	POWER GRID	REACTOR	REACTOR-I JHATIKALA(765 KV)/240.00	DAILY	RTV COATING OF BPI+Counter weight Installation	2018-07-02	09:00	2018-07-02	18:00	9	147
39	POWER GRID	RRVPN	REACTOR	Bhiwani 1 PHAGI (765KV)/240.00	DAILY	For Replacement work of Base Insulators in Line Reactor LA (OBLUM Make) 765 kV Phagi (RVPNL) S/S. Request by RRVPNL	2018-07-11	10:00	2018-07-11	18:00	8	-
40	POWER GRID	RRVPN	BUS	765KV MAIN BUS-A PHAGI (765KV)	DAILY	For replacement of Y PHASE CGL make CVT due to oil leakage).Request by RRVPNL	2018-07-12	09:00	2018-07-12	18:00	9	-
41	POWER GRID	POWER GRID	BUS	765KV BUS -I JHATIKRA	DAILY	RTV COATING OF BPI+Counter weight Installation	2018-07-11	09:00	2018-07-12	18:00	9	145
42	POWER GRID	POWER GRID	BUS	765 KV BUS-II JHATIKRA	DAILY	RTV COATING OF BPI+Counter weight Installation	2018-07-16	09:00	2018-07-17	18:00	9	145
43	GRID	GRID	BUS	765KV BUS-II MEERUT	DAILY	AMP Works	2018-07-26	09:30	2018-07-27	18:30	9	-
44	POWER GRID	POWER GRID	BUS	765KV BUS-I AJMER	DAILY	1.Construction activities related to 765 Kv ajmer- bikaner line bay work under M/s Techo scope at Ajmer S/s 2.Erection of 5 nos. BPI, Isolator(712-89A) and Connection of IPS tube between BPI & isolators	2018-07-24	10:00	2018-07-24	18:00	8	-
45	POWER GRID	POWER GRID	BUS	765KV BUS-II AJMER	DAILY	1.Construction activities related to 765 Kv ajmer- bikaner line bay work under M/s Techno scope at Ajmer S/s 2. Erection of 5 nos. BPI, Isolator(709-89A) and Connection of IPS tube between BPI & isolators	2018-07-25	09:30	2018-07-25	18:30	9	-

46	POWER GRID	POWER GRID	BAY	765KV ICT-1 Bay 702 of Gwalior 2 , at Agra HVDC	DAILY	"765KV , Tie bay LBB relay Integration in SCADA with HVDC	2018-07-03	08:00	2018-07-03	13:00	5	-
47	POWER GRID	POWER GRID	BAY	765KV Tie Bay 705 of Aligarh , at Agra HVDC	DAILY	"765KV , Tie bay LBB relay Integration in SCADA with HVDC,	2018-07-03	13:00	2018-07-03	18:00	5	-
48	POWER GRID	POWER GRID	BAY	765KV Tie Bay 708 of Fatehpur -1 , at AGRA HVDC	DAILY	"765KV , Tie bay LBB relay Integration in SCADA with HVDC	2018-07-04	08:00	2018-07-04	13:00	5	-
49	POWER GRID	POWER GRID	BAY	765KV Tie Bay 711 of Fatehpur -2 , at Agra HVDC	DAILY	"765KV , Tie bay LBB relay Integration in SCADA with HVDC	2018-07-04	13:00	2018-07-04	18:00	5	-
50	POWER GRID	POWER GRID	BAY	765KV ICT-2 Bay 705 of Aligarh , at Agra HVDC	DAILY	"765KV , Tie bay LBB relay Integration in SCADA with HVDC	2018-07-03	13:00	2018-07-03	18:00	5	-
51	POWER GRID	POWER GRID	BAY	765KV Tie Bay 714 of Gwalior -1 , at Agra HVDC	DAILY	"765KV , Tie bay LBB relay Integration in SCADA with HVDC,	2018-07-05	08:00	2018-07-05	13:00	5	-
52	POWER GRID	POWER GRID	BAY	765KV Bus reactor-1 Bay 714 of Gwalior -1 , at Agra HVDC	DAILY	"765KV , Tie bay LBB relay Integration in SCADA with HVDC,	2018-07-05	08:00	2018-07-05	13:00	5	-
53	POWER GRID	POWER GRID	BAY	765KV Tie Bay 717 of Jhatikara, at Agra HVDC	DAILY	"765KV , Tie bay LBB relay Integration in SCADA with HVDC,	2018-07-05	13:00	2018-07-05	18:00	5	-
54	POWER GRID	POWER GRID	BAY	765KV Bus reactor-2 Bay 717 of Jhatika	DAILY	"765KV , Tie bay LBB relay Integration in SCADA with HVDC,	2018-07-05	13:00	2018-07-05	18:00	5	-
55	POWER GRID	POWER GRID	BAY	765KV AJMER -I & 240MVAR L/R(SW) BAY 713 CHITORGARH	DAILY	Cableing of spare L/R CB ,MB with Ajmer# 1 L/R Circuit breaker MB .Line reactor will be out of service.Construction activity for spare Line reactor	2018-07-02	10:01	2018-07-02	10:01	0	147
56	POWER GRID	POWER GRID	BAY	765KV AJMER -II & 240MVAR L/R(SW) BAY 710 CHITORGARH	DAILY	Cabling of spare L/R CB ,MB with Ajmer# 2 L/R Circuit breaker MB .Line reactor will be out of service.Construction activity for spare Line reactor	2018-07-02	10:00	2018-07-02	17:00	7	147
57	POWER GRID	POWER GRID	BAY	765KV AJMER -I & 240MVAR L/R(SW) BAY 713 CHITORGARH	DAILY	Cableing of spare L/R Circuit Breaker ,with Ajmer# 1 L/R Relay panel .Line reactor will be out of service.Construction activity for spare Line reactor	2018-07-03	09:30	2018-07-03	18:30	9	147

58	POWER GRID	POWER GRID	BAY	765KV AJMER -II & 240MVAR L/R(SW) BAY 710 CHITORGARH	DAILY	Cableing of spare L/R Circuit Breaker ,with Ajmer# 2 L/R Relay panel .Line reactor will be out of service.Construction activity for spare Line reactor	2018-07-03	09:00	2018-07-03	17:00	8	147
59	POWER GRID	POWER GRID	BAY	765KV AJMER -I & 240MVAR L/R(SW) BAY 713 CHITORGARH	DAILY	Scheme &protection checking for spare CB of Line Reactor with Ajmer # ckt #1 &2 , Both Line reactor will be out of service.Construction activity for spare Line reactor	2018-07-04	09:30	2018-07-04	18:30	9	147
60	POWER GRID	POWER GRID	BAY	765KV AJMER -II & 240MVAR L/R(SW) BAY 710 CHITORGARH	DAILY	Scheme &protection checking for spare CB of Line Reactor with Ajmer # ckt #1 &2 , Both Line reactor will be out of service.Construction activity for spare Line reactor	2018-07-04	10:00	2018-07-04	17:00	7	147
61	POWER GRID	POWER GRID	BAY	765KV MOGA LINE M/BAY-710 MEERUT	DAILY	AMP work	2018-07-03	08:30	2018-07-04	18:30	10	147
62	POWER GRID	POWER GRID	BAY	765kv Bus Reactor-I Tie Bay at Moga	CONTINUOUS	Erection of 702 Bay CB (Main Bay of 765kv Bikaner Line-I under construction).	2018-07-01	10:00	2018-07-07	17:00	151	-
63	POWER GRID	POWER GRID	BAY	765kv Bus Reactor-II Tie Bay at Moga	CONTINUOUS	Erection of 704 Bay CB (Main Bay of 765kv Bikaner Line-II under construction).	2018-07-08	10:00	2018-07-15	17:00	175	-
64	RRVPN	RRVPN	ICT	ICT01 ANTA(765KV)(RRVPN)/1500	DAILY	Half yearly maintenace work & realy testing	2018-07-12	09:00	2018-07-12	18:00	9	146
65	RRVPN	RRVPN	ICT	ICT02 ANTA(765KV)(RRVPN)/1500	DAILY	Half yearly maintenace work & realy testing	2018-07-18	09:00	2018-07-18	18:00	9	146
66	RRVPN	RRVPN	ICT	ICT03 ANTA(765KV)(RRVPN)/1500	DAILY	Half yearly maintenace work & realy testing	2018-07-19	09:00	2018-07-19	18:00	9	146
67	RRVPN	RRVPN	REACTOR	Reactor Bank 1 ANTA(765KV)/240.00	DAILY	Half yearly maintenace work & realy testing	2018-07-25	09:00	2018-07-25	18:00	9	146
68	RRVPN	RRVPN	REACTOR	Reactor Bank 2 ANTA(765KV)/240.00	DAILY	Half yearly maintenace work & realy testing	2018-07-26	09:00	2018-07-26	18:00	9	146
69	RRVPN	RRVPN	BAY	705-52 T , Tie CB of ICT-II & 765KV PHAGI-2 LINE AT 765KV GSS ANTA	DAILY	Half yearly maintenace work	2018-07-24	09:00	2018-07-24	18:00	9	146

70	RRVFN	RRVFN	BAY	702-52T tie CB for ICT-2 & PHAGI-BHIWANI-1 LINE AT 765KV PHAGI	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-07-03	09:30	2018-07-04	19:00	9.5	146
71	RRVFN	RRVFN	BAY	705-52A CB for 3*80MVAR BUS REACTOR AT 765KV GSS PHAGI	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-07-30	09:30	2018-07-31	19:00	9.5	146
72	RRVFN	RRVFN	BAY	spare bay for 400kV Anta-Kawai at 765kv GSS ANTA	DAILY	Half yearly maintenace work & realy testing	2018-07-11	09:00	2018-07-11	18:00	9	146
73	RRVFN	RRVFN	BAY	410-52T Tie CB for 400kv side of ICT-II AT 765KV PHAGI	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-07-05	09:30	2018-07-06	19:00	9.5	-
74	RRVFN	RRVFN	BAY	407-52T, 400kV Tie CB for 400kV side of ICT-1/400kV Phagi-Heerapura-2 line at 765kv GSS Phagi	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-07-23	09:30	2018-07-24	18:00	8.5	-
75	RRVFN	RRVFN	BAY	409-52T, 400kV Tie CB for 400kV Phagi-Ajmer-2/400kV Phagi-Heerapura-1 line at 765kv GSS Phagi	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-07-26	09:30	2018-07-27	19:00	9.5	-
76	UPPTCL	UPPTCL	LINE	FATEHBAD_AGRA(765KV)-MATHURA (400KV)I	DAILY	For Circuit Breaker timing test, ten Delta test relay testing and testing of CT,CVT & LA. No Supply loss	2018-07-11	08:00	2018-07-12	19:00	11	-
77	UPPTCL	UPPTCL	LINE	FATEHBAD_AGRA(765KV)-AGRA SOUTHII	DAILY	For General Maintenance and Testing. No Supply Loss	2018-07-25	09:00	2018-07-25	17:00	8	147
78	UPPTCL	UPPTCL	LINE	GREATER NOIDA(765 KV)-GREATER NOIDA (400KV)II	DAILY	For attending problem of Bus B PG Isolator this line along with 400 kV Bus B.	2018-07-22	08:00	2018-07-22	17:00	9	-
79	UPPTCL	UPPTCL	LINE	LALITPUR-TPS (765KV)-FATEHBAD_AGRA(765KV)I	DAILY	For OPGW related work to through data and AMP work.	2018-07-01	08:00	2018-07-01	18:00	10	147



80	UPPTCL	UPPTCL	LINE	LALITPUR-TPS (765KV)- FATEHBAD_AGRA(765KV)II	DAILY	For OPGW related work to through data and AMP work	2018-07-01	08:00	2018-07-01	18:00	10	147
81	UPPTCL	UPPTCL	ICT	ICT03 UNNAO (765KV)(UPPTCL)/1000	DAILY	On daily basis for remaining work regarding extension work at 1000 MVA ICT-III (1000 MVA ICT-III & Mainpuri Bay) .	2018-07-11	08:00	2018-07-12	18:00	10	147
82	UPPTCL	UPPTCL	ICT	765/400/33 kV, 3x500 MVA ICT- 1/3x500 MVA	DAILY	Annual Maintenance	2018-07-15	07:00	2018-07-17	08:00	2	147
83	UPPTCL	UPPTCL	ICT	765/400/33 kV, 3x500 MVA ICT- 2/3x500 MVA	DAILY	Annual Maintenance	2018-07-18	07:00	2018-07-20	08:00	2	147
84	UPPTCL	UPPTCL	ICT	ICT01 GREATER NOIDA(765 KV)(UPPTCL)/315	DAILY	Annual Maintenance	2018-07-21	07:00	2018-07-23	08:00	2	-
85	UPPTCL	UPPTCL	ICT	ICT GREATER NOIDA(765 KV)(UPPTCL)/1500	DAILY	Annual Maintenance	2018-07-24	07:00	2018-07-26	08:00	2	-
86	UPPTCL	UPPTCL	ICT	765/400KV 1500MVA ICT-I at Fatehabad S/S/1500MVA	DAILY	For Oil Sampling of 765 kV Bushing & AMP works. No Supply loss	2018-07-02	08:00	2018-07-04	18:00	20	-
87	UPPTCL	UPPTCL	ICT	765/400KV 1500MVA ICT-II at Fatehabad S/S/1500MVA	DAILY	For Oil Sampling of 765 kV Bushing & AMP works. No Supply loss	2018-07-05	08:00	2018-07-07	18:00	20	-
88	UPPTCL	POWER GRID	REACTOR	REACTOR FATEHBAD_AGRA(765KV) 330.00	DAILY	For Oil Sampling of 765 kV Bushing & AMP works. No Supply loss	2018-07-09	08:00	2018-07-10	18:00	10	147
89	DTL	DTL	LINE	MEHRAULI (220KV)-BADARPUR (220KV)2	DAILY	TREE TRIMMING .	2018-07-05	05:00	2018-07-05	10:00	5	146
90	DTL	DTL	LINE	MEHRAULI (220KV)-BADARPUR (220KV)1	DAILY	TREE TRIMMING.	2018-07-06	05:00	2018-07-06	10:00	5	146
91	DTL	DTL	LINE	MEHRAULI (220KV)-BADARPUR (220KV)1	DAILY	TREE TRIMMING .	2018-07-07	05:00	2018-07-07	10:00	5	146
92	DTL	DTL	LINE	MEHRAULI (220KV)-BADARPUR (220KV)2	DAILY	TREE TRIMMING .	2018-07-08	05:00	2018-07-08	10:00	5	146

93	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)2	DAILY	To attend the hot point mentioned in thermo vision scanning report dated 06.06.18	2018-07-01	07:00	2018-07-01	12:00	5	147
94	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)1	DAILY	To attend the hot point mentioned in thermo vision scanning report dated 06.06.18	2018-07-03	07:00	2018-07-03	12:00	5	145
95	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)2	DAILY	To attend the hot point mentioned in thermo vision scanning report dated 06.06.18	2018-07-12	07:00	2018-07-12	12:00	5	147
96	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)1	DAILY	To attend the hot point mentioned in thermo vision scanning report dated 06.06.18	2018-07-15	07:00	2018-07-15	12:00	5	147
97	HVPNL	HVPNL	LINE	DHANONDA (400KV)-JHAJJAR-CLP (400KV)1	DAILY	For tan delta testing of the CT,s and time synchronization of the energy meter.	2018-07-17	10:00	2018-07-17	12:00	2	147
98	HVPNL	HVPNL	LINE	DHANONDA (400KV)-JHAJJAR-CLP (400KV)2	DAILY	For tan delta testing of the CT,s and time synchronization of the energy meter.	2018-07-17	12:00	2018-07-17	14:00	2	-
99	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)2	DAILY	To attend the hot point mentioned in thermo vision scanning report dated 06.06.18	2018-07-22	07:00	2018-07-22	12:00	5	147
100	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)1	DAILY	To attend the hot point mentioned in thermo vision scanning report dated 06.06.18	2018-07-29	07:00	2018-07-29	12:00	5	147
101	HVPNL	HVPNL	ICT	ICT01 NAWADA (400KV)(HVPNL)/315	DAILY	for gen mtc of transformer, relays and allied equipment with TIE-1 & BUS-1	2018-07-04	08:00	2018-07-04	19:00	11	147
102	HVPNL	HVPNL	ICT	ICT03 DAULTABAD (400KV)(HVPNL)/315	DAILY	To attend the hot point mentioned in thermo vision scanning report dated 06.06.18	2018-07-05	07:00	2018-07-05	12:00	5	147
103	HVPNL	HVPNL	ICT	ICT01 DAULTABAD (400KV)(HVPNL)/315	DAILY	To attend the hot point mentioned in thermo vision scanning report dated 06.06.18	2018-07-07	07:00	2018-07-07	12:00	5	145
104	HVPNL	HVPNL	ICT	ICT02 DAULTABAD (400KV)(HVPNL)/315	DAILY	To attend the hot point mentioned in thermo vision scanning report dated 06.06.18	2018-07-08	07:00	2018-07-08	12:00	5	147
105	HVPNL	HVPNL	ICT	ICT01 KABULPUR (400KV)(HVPNL)/315	DAILY	Commissioning of Bellow of main conservator tank	2018-07-10	10:00	2018-07-11	18:00	8	146
106	HVPNL	HVPNL	ICT	ICT03 DHANONDA (400KV)(HVPNL)/315	DAILY	for annual mtc of ICT	2018-07-10	09:00	2018-07-10	16:00	7	147
107	HVPNL	HVPNL	BUS	400KV BUS-1 D/Bad	DAILY	To attend the hot point on 400kv Bus-1	2018-06-20	07:00	2018-06-20	17:00	10	-

108	HVPNL	HVPNL	BUS	400kv Bus-2 D/Bad	DAILY	Construction work of the 4th 315 MVA, ICT-4 required by the firm TBEA for erection and stringing in order to avoid the heavy induction of 400kv Bus-2	2018-06-21	07:00	2018-06-21	17:00	10	-
109	HVPNL	HVPNL	BUS	Nawada Bus-2	DAILY	Jack bus stringing on T/F bay	2018-06-20	09:00	2018-06-20	19:00	10	147
110	HVPNL	HVPNL	BUS	Nawada Bus-2	DAILY	For erection of 1 set isolator and 2 no of BPI	2018-06-21	09:00	2018-06-21	19:00	10	147
111	HVPNL	HVPNL	BUS	Nawada Bus-1	DAILY	Jack bus stringing of line	2018-06-22	09:00	2018-06-22	19:00	10	-
112	HVPNL	HVPNL	BUS	Nawada Bus-1	DAILY	For erection of 1 set isolator and 2 no of BPI	2018-06-23	09:00	2018-06-23	19:00	10	-
113	NHPC	POWERGRID	LINE	SALAL (220KV)-KISHENPUR (220KV)II	DAILY	Replacement of Lightning Arresters	2018-06-24	08:00	2018-06-24	13:00	5	147
114	NHPC	POWERGRID	LINE	SALAL (220KV)-KISHENPUR (220KV)IV	DAILY	Replacement of Lightning Arresters	2018-06-24	13:30	2018-06-24	19:00	5.5	-
115	NPCIL	RRVPN	LINE	RAPP A (220KV)-KOTA(220KV)III	CONTINUOUS	Biennial PM	2018-07-12	09:00	2018-07-13	22:00	37	147
116	NPCIL	RRVPN	LINE	RAPP A (220KV)-SAKATPURA-KOTA (220KV)I	CONTINUOUS	Biennial PM by NPCIL at RAPP A end.	2018-07-15	09:00	2018-07-16	22:00	37	-
117	NPCIL	RRVPN	LINE	DEBARI (220KV)-RAPP A (220KV)	CONTINUOUS	For biennial PM jobs at NPCIL end	2018-07-10	09:00	2018-07-11	22:00	37	-
118	NPCIL	UPPTCL	LINE	NAPP (220KV)-KHURJA (220KV)2	CONTINUOUS	CVT Replacement at Narora	2018-06-21	08:00	2018-06-21	23:03	15.05	-
119	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-VINDHYACHAL (400KV)I	DAILY	<b>LA Replacement of R &amp; Y phase based on LCM result. Showing rising trend for Y phase.</b>	<b>2018-07-17</b>	<b>08:30</b>	<b>2018-07-17</b>	<b>18:30</b>	<b>10</b>	-
120	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-RIHAND NTPC (400KV)I	DAILY	400KV Bus-4 Shutdown is required along with 400KV Singrauli Rihand Line-1 for attending defect of Bus-4 Isolator. At Rihand end- On continuous basis for replacement of 3 no. 400 KV CT (11CTB-R,Y,B ph) & 1 no. Line CVT (R Ph) on grounds of ageing(>20 years old).	2018-07-10	08:30	2018-07-12	18:00	19	145
121	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	CONTINUOUS	Erection testing and commissioning of Optical CT along with bay & relay testing	2018-07-02	09:30	2018-07-04	18:30	57	-

122	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)-RIHAND HVDCFD-I	DAILY	Y ph CT has failed on 21.04.18 and the tie bay no.5 is not available. Line shutdown required for replacement of this CT along with adjacent 5CTA-R&B phase CTs. and reconnection of busbars of these CTs to HVDC-1 bay isolator	2018-07-02	09:30	2018-07-02	18:30	9	-
123	NTPC	NTPC	ICT	ICT01 RIHAND NTPC (400KV)(NTPC)/200	CONTINUOUS	for replacement of 3 no. 400 KV Bus CTs (3CT-R,Y,B) on grounds of ageing (>20 years old). Also, bay & transformer maintenance shall be done.	2018-07-19	09:30	2018-07-22	18:30	81	-
124	NTPC	NTPC	BUS	BUS-4 UNCHAHAR	CONTINUOUS	For unit-4 /bus side isolator PM / Bus Equipment's PM(UNIT WILL BE UNDER SHUTDOWN FOR OVERHAULING DURING THIS PERIOD)	2018-07-16	08:30	2018-07-17	18:30	34	-
125	POWER GRID	POWERGRID	LINE	AGRA-PG (400KV)-SIKAR (400KV)I	CONTINUOUS	AMP work of Sikar-1 Line Bay equipment & Line Reactor	2018-07-03	08:00	2018-07-03	18:00	10	145
126	POWER GRID	POWERGRID	LINE	AGRA-PG (400KV)-SIKAR (400KV)II	CONTINUOUS	AMP work of Sikar-2 Line Bay equipment & Line Reactor	2018-07-04	08:00	2018-07-04	18:00	10	-
127	POWER GRID	POWERGRID	LINE	PATIALA (400KV)-LUDHIANA (400KV)I	DAILY	For testing of fault locator by creating on-line single phase fault by Bow & Arrow.	2018-07-01	09:00	2018-07-01	14:00	5	145
128	POWER GRID	POWERGRID	LINE	NEEMRANA (400KV)-MANESAR (400KV)1	DAILY	AMP WORK	2018-07-11	09:30	2018-07-11	18:30	9	-
129	POWER GRID	POWERGRID	LINE	NEEMRANA (400KV)-MANESAR (400KV)2	DAILY	AMP WORK	2018-07-13	09:00	2018-07-13	18:00	9	-
130	POWER GRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-GURGAON (400KV)	CONTINUOUS	Disconnecter switch 402-89A modification WORK and bay 402 will be in outage .	2018-07-02	09:00	2018-07-04	18:00	57	147
131	POWER GRID	POWERGRID	LINE	BHIWADI-PG (400KV)-GURGAON (400KV)	CONTINUOUS	Disconnecter switch 403-89A modification work and bay 403 will also in outage.	2018-07-05	09:30	2018-07-07	18:30	57	147
132	POWER GRID	POWERGRID	LINE	KOTA (400KV)-RAPP D (400KV)	DAILY	Pre Mansoon Maintenance work	2018-07-23	08:30	2018-07-23	18:30	10	145
133	POWER GRID	HVPNL	LINE	GURGAON (220KV) SECTOR 72-GURGAON(220 KV)	DAILY	by HYOSUNG and bay 203 will also in outage.	2018-07-18	08:00	2018-07-20	18:00	20	147
134	POWER GRID	DTL	LINE	MANDOLA (400KV)-BAWANA-DTL (400KV)2	DAILY	for connection/jumpering of bawana-2 line with new bays under bus series reactor package and testing protection and AR	2018-07-19	08:30	2018-07-19	18:30	10	145

135	POWER GRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)II	DAILY	installation of SF6 gas-air bushing under line series reactor package	2018-07-20	08:30	2018-07-20	18:30	10	145
136	POWER GRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)I	DAILY	installation of SF6 gas-air bushing under line series reactor package	2018-07-21	08:00	2018-07-21	18:00	10	147
137	POWER GRID	UPPTCL	LINE	GORAKHPUR-UP (400KV)-AZAMGARH (400KV)	DAILY	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (87 Kms out of 91 Kms completed)"	2018-06-15	08:00	2018-07-31	18:00	460	145
138	POWER GRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-RIHAND NTPC (400KV)I	DAILY	"Over crossing by under construction 400kV S/C Singrauli- Allahabad Line at Tower Location No. AP 5/0- AP 5A/0 (In between tower Loc.No. (Existing	2018-07-01	08:00	2018-07-01	18:00	10	145
139	POWER GRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-RIHAND NTPC (400KV)II	DAILY	"Over crossing by under construction 400kV S/C Singrouli- Allahabad Line at Tower Location No. AP 5/0- AP 5A/0 (In between tower Loc.No. (Existing Line)-06-07) ,	2018-07-01	08:00	2018-07-01	18:00	10	145
140	POWER GRID	UPPTCL	LINE	Meja-NTPC (400KV)-REWA ROAD (400KV)I	DAILY	"Over crossing by under construction 400kV S/C Singrauli- Allahabad Line at tower Location No. AP 159/0 - AP160/0 (In between tower Loc.No. (Existing Line)-42-43),	2018-07-10	08:00	2018-07-10	18:00	10	145
141	POWER GRID	UPPTCL	LINE	REWA ROAD (400KV)-Meja-NTPC (400KV)II	DAILY	"Over crossing by under construction 400kV S/C Singrouli- Allahabad Line at tower Location No. AP 159/0 - AP160/0 (In between tower Loc.No. (Existing Line)-42-43),	2018-07-10	08:00	2018-07-10	18:00	10	145
142	POWER GRID	UPPTCL	LINE	Meja-NTPC (400KV)-BARA (400KV)I	DAILY	"Over crossing by under construction 400kV S/C Singrouli- Allahabad Line at Tower Location No.	2018-07-14	08:00	2018-07-14	18:00	10	145

143	POWER GRID	UPPTCL	LINE	Meja-NTPC (400KV)-BARA (400KV)II	DAILY	"Over crossing by under construction 400kV S/C Singrauli- Allahabad Line at Tower Location No. 151A/0-151B/0 (In between tower Loc.No. (Existing Line)-46-47),	2018-07-14	08:00	2018-07-14	18:00	10	145
144	POWER GRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ANPARA-B (400KV)	DAILY	"Under crossing by under construction 400kV S/C Singrauli- Allahabad Line at tower location No. Gantry- AP 1/0 (In between tower Loc.No. (Existing Line)-02-03) ,	2018-07-02	08:00	2018-07-02	18:00	10	145
145	POWER GRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)I	DAILY	"Under crossing by under construction 400kV S/C Singrauli- Allahabad Line at tower location No. Gantry- AP 1/0 (In between tower Loc.No. (Existing Line)-02-03) ,	2018-07-02	08:00	2018-07-02	18:00	10	147
146	POWER GRID	UPPTCL	LINE	FATEHPUR-PG (220KV)-SARAH I	DAILY	CB-1 Tower Peak Installation ,Balance Tightening & Isolator Alingnment work and CTs oil sampling work,	2018-07-03	09:00	2018-07-03	18:00	9	-
147	POWER GRID	UPPTCL	LINE	FATEHPUR-PG (220KV)-SARAH II	DAILY	CB-1 Tower Peak Installation ,Balance Tightening & Isolator Alingnment work and CTs oil sampling work	2018-07-05	09:00	2018-07-05	18:00	9	-
148	POWER GRID	POWERGRID	LINE	SARNA (220KV)-DASUYA (220KV)I	DAILY	For replacement of damaged cable installed for circuit breaker at Sarna.	2018-07-09	09:30	2018-07-09	17:30	8	-
149	POWER GRID	POWERGRID	LINE	SARNA (220KV)-DASUYA (220KV)II	CONTINUOUS	For retrofiting of 25 yr old circuit breaker at Sarna and Dasua as frequent problems are being observed in their operation.	2018-07-01	18:55	2018-07-07	18:55	144	-
150	POWER GRID	POWERGRID	LINE	NEW WANPOH (400KV)-KISHENPUR (400KV)IV	DAILY	For jumper tightening & other rectification works for hardware fittings damaged during storms.	2018-07-04	09:30	2018-07-04	17:30	8	145
151	POWER GRID	POWERGRID	LINE	CHAMERA-3 (220KV)-CHAMBA(220KV)I	DAILY	For command checking for eqpt operation & other signals after upgradation of SAS at Chamba. SAS system got faulty which is being upgraded.	2018-07-20	09:30	2018-07-20	18:30	9	-

152	POWER GRID	POWERGRID	LINE	CHAMERA-3 (220KV)-CHAMBA(220KV)II	DAILY	For command checking for eqpt operation & other signals after upgradation of SAS at Chamba. SAS system got faulty which is being upgraded.	2018-07-21	09:30	2018-07-21	16:30	7	-
153	POWER GRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-CHAMBA POOL (400KV)1	DAILY	For command checking for eqpt operation & other signals after upgradation of SAS at Chamba. SAS system got faulty which is being upgraded.	2018-07-26	09:30	2018-07-26	16:30	7	146
154	POWER GRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-CHAMBA POOL (400KV)2	DAILY	For command checking for eqpt operation & other signals after upgradation of SAS at Chamba. SAS system got faulty which is being upgraded.	2018-07-27	09:30	2018-07-27	16:30	7	-
155	POWER GRID	POWERGRID	LINE	CHAMERA-2 (400KV)-CHAMERA-POOL (400KV)	DAILY	For command checking for eqpt operation & other signals after upgradation of SAS at Chamba. SAS system got faulty which is being upgraded.	2018-07-28	09:30	2018-07-28	16:30	7	-
156	POWER GRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)II	DAILY	Diversion of Dadri Mandola line due to NHAI work and its for tower erection/stringing/destringing .This line s/d will taken earlier from 22.6.18 to 23.06.18	2018-07-01	08:30	2018-07-02	18:30	10	145
157	POWER GRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-MAINPURI-PG (400KV)I	DAILY	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (115 kms out of 236 Kms completed)"	2018-07-01	08:00	2018-07-31	18:00	300	147
158	POWER GRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)I	CONTINUOUS	Diversion of Dadri Mandola line due to NHAI work for tower erection/stringing/destringing .This s/d will taken earlier from 24.06.18 to 28.06.18	2018-07-03	08:00	2018-07-07	18:00	106	147
159	POWER GRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)II	CONTINUOUS	NHAI work for tower erection/stringing/destringing .This s/d will taken earlier from 24.06.18 to 28.06.18	2018-07-03	08:00	2018-07-07	18:00	106	145
160	POWER GRID	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	DAILY	For taking LR out for overhauling & Gasket replacement works due to heavy leakage ( Line will be opened for fifteen minutes & charged after taking LR out of service).	2018-07-02	09:00	2018-07-02	09:15	0.25	145
161	POWER GRID	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	DAILY	For taking in service LR after overhauling.	2018-07-16	10:00	2018-07-16	10:15	0.25	145
162	POWER GRID	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)II	DAILY	For taking LR out for overhauling & Gasket replacement works due to heavy leakage ( Line will be opened for fifteen minutes & charged after taking LR out of service).	2018-07-17	09:00	2018-07-17	09:15	0.25	-

163	POWER GRID	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)II	CONTINUOUS	For taking in service LR after overhauling.	2018-07-31	10:00	2018-07-31	10:15	0.25	-
164	POWER GRID	POWERGRID	LINE	URI-2 (400KV)-WAGOORA (400KV)	DAILY	For covering of conductors with MVLC in hilly areas which is creating fault due to less clearance.	2018-07-06	09:00	2018-07-06	17:00	8	-
165	POWER GRID	POWERGRID	LINE	URI-1 (400KV)-URI-2 (400KV)	DAILY	hilly areas which is creating fault due to less clearance.	2018-07-07	09:00	2018-07-07	17:00	8	-
166	POWER GRID	POWERGRID	LINE	URI-1 (400KV)-WAGOORA (400KV)I	DAILY	For covering of conductors with MVLC in hilly areas which is creating fault due to less clearance. <b>(Shutdown of 400KV Uri-Amargarh-I Line is required which is not in TSOP).</b>	2018-07-04	09:00	2018-07-04	17:00	8	-
167	POWER GRID	POWERGRID	LINE	URI-1 (400KV)-WAGOORA (400KV)II	DAILY	For covering of conductors with MVLC in hilly areas which is creating fault due to less clearance. <b>(Shutdown of 400KV Uri-Amargarh-II Line is required which is not in TSOP).</b>	2018-07-05	09:00	2018-07-05	17:00	8	-
168	POWER GRID	POWERGRID	LINE	KANPUR (400KV)-AGRA-PG (400KV)	DAILY	Replacement of CVT"s under Add. Cap. Scheme.at Agra End.	2018-06-22	08:00	2018-06-22	19:00	11	-
169	POWER GRID	POWERGRID	ICT	ICT-2, 315 MVA , at Agra HVDC/315 MVA	DAILY	Commissioning of CSD for ICT#2 & attending of leakage from terminal pad of B-Phase HV Turret	2018-07-03	08:00	2018-07-05	18:00	20	146
170	POWER GRID	POWERGRID	ICT	ICT 01 ALLAHABAD (400KV)(POWERGRID)/315	DAILY	FOR APPLICATION OF INSULATION SLEEVES ON 33KV TERTIRARY CONDUCTOR ICT-1 LV SIDE	2018-07-03	08:00	2018-07-03	18:00	10	145
171	POWER GRID	POWERGRID	ICT	ICT03 SAMBA (400KV)(POWERGRID)/315	DAILY	For attending oil Seepage from ICT-III & Oil sampling of 245 kV CT.	2018-07-06	09:00	2018-07-06	17:00	8	-
172	POWER GRID	POWERGRID	ICT	ICT02 HAMIRPUR-PG (400KV)(POWERGRID)/315	CONTINUOUS	For Extension of GIS Bus-Bar for ICT-III under construction. ICT-II shutdown is required as it is adjacent to the upcoming Bus section & gas pressure is to be reduced to 03. Bar. So it could not be charged till Bus-II is out. (Rescheduled from 146 OCC.)	2018-07-02	10:14	2018-07-07	10:14	120	146



173	POWER GRID	POWERGRID	ICT	ICT02 HAMIRPUR-PG (400KV)(POWERGRID)/315	CONTINUOUS	For Extension of GIS Bus-Bar for ICT-III under construction. ICT-II shutdown is required as it is adjacent to the upcoming Bus section & gas pressure is to be reduced to 03. Bar. So it could not be charged till Bus-II is out. (Rescheduled from 146 OCC.)	0	09:00	0	17:00	128	146
174	POWER GRID	POWERGRID	ICT	ICT-I CHITORGARH/1500	DAILY	CSD RELAY COMMISSIONING of 400kV side CB of ICT # 1, ICT will be out of service during testing of CSD relay.Main bay & Tie bay CB( Construction activity)	2018-07-09	09:30	2018-07-09	18:30	9	-
175	POWER GRID	POWERGRID	ICT	ICT-II CHITORGARH/1500	DAILY	side CB of ICT # 2, ICT will be out of service during testing of CSD relay. Main bay & Tie bay CB ( Construction activity)	2018-07-10	09:30	2018-07-10	18:30	9	-
176	POWER GRID	POWERGRID	ICT	ICT-I CHITORGARH/1500	DAILY	CT replacement work & ICT # 1 will be out of service.Main bay & Tie bay CB(Construction activity)	2018-07-12	09:00	2018-07-12	18:00	9	-
177	POWER GRID	POWERGRID	ICT	ICT-II CHITORGARH/1500	DAILY	CT replacement work & ICT # 2 will be out of service.Main bay & Tie bay CB(Construction activity)	2018-07-13	09:00	2018-07-13	18:00	9	-
178	POWER GRID	POWERGRID	ICT	ICT01 MANESAR (400KV)(POWERGRID)/500	DAILY	AMP WORK	2018-07-04	08:30	2018-07-04	18:30	10	146
179	POWER GRID	POWERGRID	ICT	ICT02 MANESAR (400KV)(POWERGRID)/500	DAILY	AMP WORK	2018-07-06	08:00	2018-07-06	18:00	10	146
180	POWER GRID	POWERGRID	ICT	ICT02 GURGAON (400KV)(POWERGRID)/315	CONTINUOUS	Disconnecter switch 405-89B modification & SF6 leakage arrest in 220 kV (207) bay AND its associated bays (405 & 207) will be also in outage.	2018-07-12	08:30	2018-07-16	18:30	106	147
181	POWER GRID	POWERGRID	ICT	ICT01 GURGAON (400KV)(POWERGRID)/315	CONTINUOUS	For SF6 leakage arrest in 220 kV (206) bay by HYOSUNG and its associated bays (401 & 206) Gurgaon will be also in outage.	2018-07-09	08:30	2018-07-11	18:30	58	147

182	POWER GRID	POWERGRID	ICT	ICT-IV GURGAON/500MVA	CONTINUOUS	For modification in ESA & ESC earth switch in 400 kV (411) bay by NHVS andbits associated bays (411 & 211) Gurgaon will be also in outage.	2018-07-23	09:00	2018-07-25	18:00	57	146
183	POWER GRID	POWERGRID	ICT	ICT01 BAGHPAT (400KV)(POWERGRID)/500	DAILY	AMP WORK AND its associated bays will be also in outage.	2018-07-02	08:00	2018-07-02	18:00	10	146
184	POWER GRID	POWERGRID	ICT	ICT02 BAGHPAT (400KV)(POWERGRID)/500	DAILY	AMP WORK AND its associated bays will be also in outage.	2018-07-03	08:00	2018-07-03	18:00	10	146
185	POWER GRID	POWERGRID	ICT	ICT01 BASSI (400KV)(POWERGRID)/315	DAILY	To apply silicon sealant/canopy on PRD and Buchhloz contact	2018-07-02	08:00	2018-07-02	18:00	10	-
186	POWER GRID	POWERGRID	ICT	ICT02 BASSI (400KV)(POWERGRID)/315	DAILY	To apply silicon sealant/canopy on PRD and Buchhloz contact	2018-07-03	08:00	2018-07-03	18:00	10	-
187	POWER GRID	POWERGRID	ICT	ICT03 BASSI (400KV)(POWERGRID)/500	DAILY	To apply silicon sealant/canopy on PRD and Buchhloz contact	2018-07-04	08:00	2018-07-04	18:00	10	-
188	POWER GRID	POWERGRID	ICT	ICT01 BAHADURGARH (400KV)(POWERGRID)/315	DAILY	AMP Works	2018-07-15	08:00	2018-07-15	18:00	10	-
189	POWER GRID	POWERGRID	ICT	ICT04 MOGA (400KV)(POWERGRID)/315	DAILY	For testing of transformer to investigate the cause of rise of H2 fault gas in transformer.	2018-07-18	09:00	2018-07-18	18:00	9	-
190	POWER GRID	POWERGRID	ICT	ICT01 CHAMBA POOL (400KV)(POWERGRID)/315	DAILY	For checking all signals after SAS upgradation works, which is not working properly.	2018-07-23	10:00	2018-07-23	16:00	6	-
191	POWER GRID	POWERGRID	ICT	ICT02 CHAMBA POOL (400KV)(POWERGRID)/315	DAILY	For checking all signals after SAS upgradation works, which is not working properly.	2018-07-25	10:00	2018-07-25	16:00	6	-
192	POWER GRID	POWERGRID	ICT	ICT01 WAGOORA (400KV)(POWERGRID)/315	DAILY	For taking in spare unit and B-ph unit out for overhauling and gasket replacement works.	2018-06-25	10:30	2018-06-25	11:00	0.5	147
193	POWER GRID	POWERGRID	REACTOR	REACTOR AGRA-PG (400KV)/50.00	DAILY	Integration of SCADA with HVDC,	2018-07-05	08:00	2018-07-05	18:00	10	145
194	POWER GRID	POWERGRID	REACTOR	REACTOR-II AGRA-PG (400KV)/125.00	DAILY	Integration of SCADA with HVDC	2018-07-06	08:00	2018-07-06	18:00	10	145
195	POWER GRID	POWERGRID	REACTOR	REACTOR I FATEHPUR -PG (400KV)/125.00	CONTINUOUS	As per the recommendation of manufacturer in tank hot oil circulation and installation of On line drying out system due to high CO CO2 & PPM inside the same.	2018-07-23	09:30	2018-07-25	18:00	56.5	145
196	POWER GRID	POWERGRID	REACTOR	REACTOR FATEHPUR -PG (400KV)/125.00	CONTINUOUS	As per the recommendation of manufacturer in tank hot oil circulation and installation of On line drying out system due to high CO CO2 & PPM inside the same.	2018-07-26	09:30	2018-07-28	18:00	56.5	145

197	POWER GRID	POWERGRID	REACTOR	REACTOR-II JHATIKALA (400KV)/240.00	DAILY	RTV COATING OF BPI+Counter weight Installation	2018-07-03	09:00	2018-07-03	18:00	9	-
198	POWER GRID	POWERGRID	REACTOR	400KV 125MVAR B/R-I CHITORGARH/125.00	DAILY	CSD RELAY COMMISSIONING of 400kV Bus Reactor CB & Bus reactor will be out of service during testing of CSD relay.Main bay & Tie bay CB(Construction activity)	2018-07-11	09:00	2018-07-11	18:00	9	-
199	POWER GRID	POWERGRID	REACTOR	REACTOR-II BASSI (400KV)/50.00	CONTINUOUS	Oil filtration due to high ppm of water content	2018-07-01	08:30	2018-07-15	18:30	346	-
200	POWER GRID	POWERGRID	REACTOR	REACTOR-III BASSI (400KV)/50.00	CONTINUOUS	Oil filtration due to high ppm of water content	2018-07-16	08:00	2018-07-30	18:00	346	-
201	POWER GRID	POWERGRID	REACTOR	REACTOR I BASSI (400KV)/50.00	DAILY	To apply silicon sealant/canopy on PRD and Buchhloz contact	2018-07-06	08:30	2018-07-06	13:00	4.5	-
202	POWER GRID	POWERGRID	REACTOR	REACTOR BASSI (400KV)/125.00	DAILY	To apply silicon sealant/canopy on PRD and Buchhloz contact	2018-07-07	08:30	2018-07-07	18:30	10	-
203	POWER GRID	POWERGRID	BUS	Bus-1, at Varanasi	CONTINUOUS	SF6 De-gassing,Sensor Installation and Re-gassing	2018-06-20	10:00	2018-06-22	18:00	56	-
204	POWER GRID	POWERGRID	BUS	Bus 1A, at Agra	DAILY	BPI RTV coating	2018-07-16	08:00	2018-07-17	18:00	10	145
205	POWER GRID	POWERGRID	BUS	Bus-1, at Varanasi	CONTINUOUS	SF6 De-gassing,Sensor Installation and Re-gassing	2018-06-24	10:00	2018-06-26	18:00	56	-
206	POWER GRID	POWERGRID	BUS	Bus-2A , at Agra	DAILY	BPI RTV coating	2018-07-18	08:00	2018-07-19	18:00	10	145
207	POWER GRID	POWERGRID	BUS	Bus-1B , at Agra	DAILY	BPI RTV coating	2018-07-20	08:00	2018-07-20	18:00	10	145
208	POWER GRID	POWERGRID	BUS	Bus-2B, at Agra	DAILY	BPI RTV coating	2018-07-21	08:00	2018-07-21	18:00	10	145
209	POWER GRID	POWERGRID	BUS	Bus 1A, at Agra	CONTINUOUS	Stability test of bus-bar after Integration of Jaipur south 2. Bus 1A	2018-07-19	08:00	2018-07-20	18:00	34	145
210	POWER GRID	POWERGRID	BUS	Bus-2A , at Agra	CONTINUOUS	"Stability test of bus-bar after Integration of Bhiwadi-2. Bus 2A	2018-07-10	08:00	2018-07-11	18:00	34	145
211	POWER GRID	POWERGRID	BUS	Bus-1, at Agra HVDC	CONTINUOUS	"Retrofitting of existing busbar protection relay with new Bus Bar IEC61850 compliance. The old existing Bus bar FAC32 shall be changed with new decentralized bus bar REB500. It involves cable connection to CT cores (1 &2) for all bays connected to bus. Bus-1	2018-07-26	08:00	2018-07-28	18:00	58	145

212	POWER GRID	POWERGRID	BUS	Bus-2, at Agra HVDC	CONTINUOUS	"Retrofitting of existing busbar protection relay with new Bus Bar IEC61850 compliance. The old existing Bus bar FAC32 shall be changed with new decentralized bus bar REB500. It involves cable connection to CT cores (1 &2) for all bays connected to bus. Bus-1	2018-07-29	08:00	2018-07-31	18:00	58	-
213	POWER GRID	POWERGRID	BUS	400KV BUS- I at Hamirpur	DAILY	For Extension of GIS Bus-Bar for ICT-III under construction. (Rescheduled from 146 OCC.)	2018-07-02	09:00	2018-07-07	17:00	40	146
214	POWER GRID	POWERGRID	BUS	400KV BUS- II at Hamirpur	CONTINUOUS	For Extension of GIS Bus-Bar for ICT-III under construction. (Rescheduled from 146 OCC)	2018-07-08	09:00	2018-07-13	17:00	128	146
215	POWER GRID	POWERGRID	BUS	220KV BUS- I at Hamirpur	CONTINUOUS	For Extension of GIS Bus-Bar for ICT-III under construction. (Rescheduled from 146 OCC.)	2018-07-14	10:13	2018-07-19	10:13	120	146
216	POWER GRID	POWERGRID	BUS	220KV BUS- II at Hamirpur	CONTINUOUS	For Extension of GIS Bus-Bar for ICT-III under construction. (Rescheduled from 146 OCC.)	2018-07-20	10:14	2018-07-25	10:14	120	146
217	POWER GRID	POWERGRID	BUS	Bus-1, at AGRA	DAILY	For replacement of Jack Bus above 400kV Bus-1	2018-07-22	08:00	2018-07-23	18:00	10	-
218	POWER GRID	POWERGRID	BUS	400kV Bus-2 at AGRA	DAILY	For replacement of Jack Bus above 400kV Bus-2	2018-07-25	08:00	2018-07-26	18:00	10	-
219	POWER GRID	POWERGRID	BUS	Bus-1, at AGRA	DAILY	BPI RTV coating , at Agra	2018-07-12	08:00	2018-07-13	18:00	10	-
220	POWER	POWERGRID	BUS	400kV Bus-2 at AGRA	DAILY	BPI RTV coating	2018-07-14	08:00	2018-07-15	18:00	10	-
221	POWER	POWERGRID	BUS	400KV BUS-I AJMER	DAILY	AMP WORK	2018-07-11	08:30	2018-07-11	18:30	10	-
222	POWER	POWERGRID	BUS	400KV BUS-II AJMER	DAILY	AMP WORK	2018-07-12	08:00	2018-07-12	18:00	10	-
223	POWER	POWERGRID	BUS	400KV BUS-I JHATIKRA	DAILY	RTV COATING OF BPI	2018-07-18	08:00	2018-07-18	18:00	10	-
224	POWER	POWERGRID	BUS	400KV BUS-II JHATIKRA	DAILY	RTV COATING OF BPI	2018-07-19	08:00	2018-07-19	18:00	10	-
225	POWER	POWERGRID	BUS	400KV BUS-III JHATIKRA	DAILY	RTV COATING OF BPI	2018-07-20	08:00	2018-07-20	18:00	10	-
226	POWER	POWERGRID	BUS	400KV BUS-IV JHATIKRA	DAILY	RTV COATING OF BPI	2018-06-23	08:30	2018-06-23	18:30	10	-
227	POWER GRID	POWERGRID	BUS	400KV BUS-I GURGAON	CONTINUOUS	Disconnecter switch 402-89A & 403-89A modification WORK	2018-07-02	08:30	2018-07-07	18:30	130	146

228	POWER GRID	POWERGRID	BUS	400KV BUS-I GURGAON	CONTINUOUS	Disconnecter switch 401-89A & 405-89A modification work	2018-07-09	08:30	2018-07-14	18:30	130	146
229	POWER GRID	POWERGRID	BUS	400KV BUS-I GURGAON	CONTINUOUS	Disconnecter switch 404-89A & Bus-1 VT-89A modification	2018-07-17	08:00	2018-07-22	18:00	130	146
230	POWER GRID	POWERGRID	BUS	400KV Bus-II at Fatehabad	DAILY	For Dropper & AI pipe connection for ICT-III under construction. (Rescheduled from 147 OCC.)	2018-07-24	09:00	2018-07-25	18:00	9	147
231	POWER GRID	POWERGRID	BUS	400KV Bus-II at Fatehabad	DAILY	For Bus bar stability test for ICT-III under construction. (Rescheduled from 147 OCC.)	2018-07-31	09:00	2018-07-31	18:00	9	147
232	POWER GRID	POWERGRID	BUS	220KV Bus-I at Fatehabad	DAILY	For Twin Jack bus Erection above 220KV Bus-I,II and Transfer Bus and pipe connection for ICT-III under construction. (Rescheduled from 146 OCC.)	2018-07-02	08:00	2018-07-03	20:00	12	146
233	POWER GRID	POWERGRID	BUS	220KV Bus-II at Fatehabad	DAILY	For Twin Jack bus Erection above 220KV Bus-I,II and Transfer Bus and pipe connection for ICT-III under construction. (Rescheduled from 146 OCC.)	2018-07-02	08:00	2018-07-03	20:00	12	146
234	POWER GRID	POWERGRID	BUS	220KV Bus-I at Fatehabad	DAILY	For Support Structure & Equipment Erection for Bay extension of ICT-III under construction. (Rescheduled from 146 OCC.)	2018-07-09	08:00	2018-07-10	20:00	12	146
235	POWER GRID	POWERGRID	BUS	220KV Bus-II at Fatehabad	DAILY	For Support Structure & Equipment Erection for Bay extension of ICT-III under construction. (Rescheduled from 146 OCC.)	2018-07-12	09:00	2018-07-13	18:00	9	146
236	POWER GRID	POWERGRID	BUS	220KV Bus-I at Fatehabad	DAILY	For Bus bar stability test for ICT-III under construction. (Rescheduled from 146 OCC.)	2018-07-28	09:00	2018-07-28	18:00	9	146
237	POWER GRID	POWERGRID	BUS	220KV Bus-II at Fatehabad	DAILY	For Bus bar stability test for ICT-III under construction. (Rescheduled from 146 OCC.)	2018-07-30	09:00	2018-07-30	18:00	9	146
238	POWER GRID	POWERGRID	BUS	220 KV BUS-I at Jalandhar	DAILY	For Busbar protection & stability test after retrofitting of Busbar relay for future bays.	2018-07-01	09:00	2018-07-01	17:00	8	-
239	POWER GRID	POWERGRID	BUS	220 KV BUS-II at Jalandhar	DAILY	For Busbar protection & stability test after retrofitting of Busbar relay for future bays.	2018-07-02	09:00	2018-07-02	17:00	8	-
240	POWER GRID	POWERGRID	BAY	ICT-2 MAIN BAY, at Kanpur	CONTINUOUS	Foe CB Hydraulic drive overhauling work	2018-07-04	09:00	2018-07-06	17:00	56	146

241	POWER GRID	POWERGRID	BAY	ICT-1 BAY, at Kanpur	CONTINUOUS	Foe CB Hydraulic drive overhauling work	2018-07-01	09:00	2018-07-03	17:00	56	146
242	POWER GRID	POWERGRID	BAY	PANKI-2 MAIN BAY, at Kanpur	CONTINUOUS	For CB & CT Replacement work under Add Cap.	2018-07-18	09:00	2018-07-31	17:00	320	146
243	POWER GRID	POWERGRID	BAY	Panki-1 Main Bay, at Kanpur	CONTINUOUS	For CB & CT Replacement work under Add Cap. , at Kanpur	2018-07-01	09:00	2018-07-17	17:00	392	-
245	POWER GRID	POWERGRID	BAY	702 Tie Bay of Gwalior-2, at Agra HVDC	DAILY	"765KV , Tie bay LBB relay Integration in SCADA with HVDC,	2018-07-03	08:00	2018-07-03	13:00	5	-
246	POWER GRID	POWERGRID	BAY	400kv Hapur line m/bay 492 at Muradnagr	CONTINUOUS	ABB CB Overhauling	2018-07-18	08:30	2018-07-23	18:30	130	-
247	POWER GRID	POWERGRID	BAY	400kv Mainpuri -II M/BAY 419 AT BLBGARH	DAILY	AMP Works	2018-07-10	08:30	2018-07-10	18:30	10	-
248	POWER GRID	POWERGRID	BAY	400KV M.BAGH -NAWADA T/BAY 426 AT BLBGARH	CONTINUOUS	Retrofitment work of Existing M&G Circuit Breaker with New Siemens Circuit Breaker	2018-07-05	08:00	2018-07-31	18:00	634	-
249	POWER GRID	POWERGRID	SVC	SVC-1, at Kanpur	CONTINUOUS	For CB & CT Replacement work under Add Cap.	2018-07-08	09:00	2018-07-28	17:00	488	146
250	POWER GRID	POWERGRID	SVC	400 KV Parbati III HEP - SAINJ	DAILY	Auto-Reclosure Non Auto mode for Installation of OPGW on 400 KV Banala - Parbati III HEP Transmission Line, because all lines are on Multi-Ckt. tower . (Non-Shutdown activity)	2018-07-01	09:00	2018-07-31	17:00	240	-
251	PSTCL	PSTCL	ICT	ICT01 RAJPURA (400KV)(PSTCL)/500	DAILY	Air-Cell of the conservator tank is found faulty and needs to be replaced by CGL. Accordingly, the matter was taken up with CGL for replacing the faulty Air-Cell. The CGL Engineers suggested that a two-day shutdown on daily basis may be arranged immediately for replacement of the Air-Cell on 1st day and testing/checking of the same on 2nd day.	2018-07-04	09:00	2018-07-05	17:00	8	146
252	PTCUL	PTCUL	LINE	dhampur-KALAGARH	DAILY	For line maintenance works.	2018-07-06	08:00	2018-07-07	18:00	10	146
253	PTCUL	PTCUL	LINE	AFZALGARH-KALAGARH	DAILY	For line maintenance works.	2018-07-06	08:00	2018-07-07	18:00	10	146
254	PTCUL	PTCUL	LINE	NAJBABAD-KOTDWAR	DAILY	For changing CT of 132KV Kotdwar Bay.	2018-07-10	08:00	2018-07-10	18:00	10	146
255	PTCUL	PTCUL	LINE	ROORKEE-PG (220KV)-ROORKEE PTCUL (220KV)	DAILY	The crossing of under constructing 220 KV Pirankaliyar- Puhana line to 220 KV Puhana-Roorkee line.	2018-07-06	09:00	2018-07-07	18:00	9	-
256	PTCUL	PTCUL	LINE	Haridwar-SIDCUL (220KV)-ROORKEE PTCUL (220KV)	DAILY	Crossing of underconstructing 220 KV Pirankaliyar- Puhana line to 220 Puhana-SIDCUL line.	2018-07-06	09:00	2018-07-07	18:00	9	146

257	PTCL	PTCL	ICT	ICT 1/500 MVA PATRAN	DAILY	Yearly preventive Maintenance (AMC)	2018-07-07	09:00	2018-07-07	17:00	8	-
258	PTCL	PTCL	ICT	ICT 2/500 MVA PATARN	DAILY	yearly Maintenance (AMC)	2018-07-08	09:00	2018-07-08	17:00	8	-
259	RRVPN	RRVPN	LINE	MORAK (220KV)-BAROD (220KV)	DAILY	QUARTERLY MAINTENANCE WORK	2018-07-26	09:30	2018-07-26	16:30	7	146
260	RRVPN	RRVPN	LINE	KOTA(220KV)-BAROD (220KV)	DAILY	QUARTERLY MAINTENANCE WORK	2018-07-12	08:00	2018-07-12	18:00	10	-
261	RRVPN	RRVPN	LINE	ANTA(400KV)-KALISINDH (400KV)1	DAILY	Half yearly maintenace work & realy testing	2018-07-04	09:00	2018-07-04	18:00	9	147
262	RRVPN	RRVPN	LINE	BIKANER (400KV)-MERTA (400KV)	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-07-05	09:00	2018-07-05	17:00	8	146
263	RRVPN	RRVPN	LINE	MERTA (400KV)-JODHPUR (400KV)I	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-07-04	09:00	2018-07-04	17:00	8	146
264	RRVPN	RRVPN	LINE	MERTA (400KV)-JODHPUR (400KV)II	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-07-11	09:00	2018-07-11	17:00	8	146
265	RRVPN	RRVPN	LINE	MERTA (400KV)-RATANGARH (400KV)	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-07-12	09:00	2018-07-12	17:00	8	147
266	RRVPN	POWERGRID	LINE	KOTA (400KV)-MERTA (400KV)I	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-07-18	09:00	2018-07-18	17:00	8	-
267	RRVPN	POWERGRID	LINE	SHREE CEMENTS (400KV)-MERTA (400KV)	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-07-19	09:00	2018-07-19	17:00	8	-
268	RRVPN	POWERGRID	LINE	KANKROLI (400KV)-JODHPUR (400KV)	DAILY	IIIrd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-07-12	10:00	2018-07-12	18:00	8	-
269	RRVPN	RRVPN	LINE	JODHPUR (400KV)-RAJWEST (400KV)I	DAILY	IIIrd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-07-19	10:00	2018-07-19	18:00	8	145
270	RRVPN	RRVPN	LINE	ANTA(400KV)-CHHABRA (400KV)2	DAILY	Half yearly maintenace work & realy testing	2018-07-05	09:00	2018-07-05	18:00	9	-
271	RRVPN	RRVPN	LINE	ANTA(400KV)-KAWAI (400KV)1	DAILY	Half yearly maintenace work & realy testing at Anta & Replacement of 1no. Of PCVT of Line-1 and annual testing of Line equipment at Kawai	2018-07-10	09:00	2018-07-10	18:00	9	-
272	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-BARMER (400KV)	CONTINUOUS	Erection of Gentry Beam (G1 Type) in Dia-4 near Bus 1 by M/s GE T&D India Limited	2018-07-02	07:00	2018-07-03	18:00	35	146

273	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-BARMER (400KV)	CONTINUOUS	Stringing of span (Jack Bus) over/ crossing Main Bus-I by M/s GE T&D India Limited	2018-07-06	07:00	2018-07-07	18:00	35	146
274	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-BARMER (400KV)	CONTINUOUS	Stringing of span (Jack Bus) over Line side Dead end side by M/s GE T&D India Limited	2018-07-09	07:00	2018-07-10	18:00	35	146
275	RRVPN	RRVPN	LINE	BARMER (400KV)-RAJWEST (400KV)	DAILY	Quarterly Maintenance	2018-07-12	10:00	2018-07-12	18:00	8	146
276	RRVPN	RRVPN	LINE	CHHABRA (400KV)-KAWAI SCTPS (400KV)	DAILY	Update in relay synch logic. Tan-delta testing of Line MCTs	2018-07-12	09:00	2018-07-12	18:30	9.5	-
277	RRVPN	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)1	DAILY	Quarterly maintenance	2018-07-05	09:30	2018-07-05	15:30	6	146
278	RRVPN	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)2	DAILY	Quarterly maintenance	2018-07-06	09:30	2018-07-06	15:30	6	146
279	RRVPN	RRVPN	LINE	SAWAI MADHOPUR (220KV)-DAUSA (220KV)I( PG	DAILY	Quarterly maintenance	2018-07-13	09:30	2018-07-13	15:30	6	146
280	RRVPN	RRVPN	LINE	LALSOT (220KV)-DAUSA (220KV)PG	DAILY	Quarterly maintenance	2018-07-12	09:30	2018-07-12	15:30	6	146
281	RRVPN	RRVPN	LINE	BHARATPUR (220KV)-SIKANDRA (220KV)	CONTINUOUS	Maintenance and tree cutting for line and bay work at 220kV GSS Bharatpur.	2018-07-12	09:00	2018-07-13	17:00	32	147
282	RRVPN	RRVPN	LINE	AMARPURA THEDI (132KV)-HISSAR BBMB (132KV)	DAILY	Maintenance work	2018-07-19	08:00	2018-07-19	17:00	9	147
283	RRVPN	RRVPN	LINE	HISSAR BBMB (220KV)-CHIRAWA (220KV)	DAILY	1) For Quarterly maintenance 2) For Tree trimming work	2018-07-05	08:00	2018-07-07	17:00	18	146
284	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)1	DAILY	by polymer disc insulators of complete line 2) For Restrtringing of broken earth wire from tower no.12 to 34 (7 km approx) 3) For Bay Maintenance 4) For Line Maintenance 5) For Tree trimming work	2018-07-02	06:00	2018-07-16	19:00	182	-
285	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)2	DAILY	1) For replacement of porcelin disc insulators by polymer disc insulators of complete line 2) For Restrtringing of broken earth wire from tower no.216 to 240 (9 km approx) 3) For Bay Maintenance 4) For Line Maintenance 5) For Tree trimming work	2018-07-17	06:00	2018-07-31	19:00	182	-
286	RRVPN	RRVPN	LINE	BIKANER (400KV)-BHADLA (400KV)1	DAILY	Stringing of OPGW in one 132 kV Bajju Kolayat Section for Delta formation under Augmentation scheme of RVPN.	2018-07-03	16:00	2018-07-03	20:00	4	146



287	RRVPN	RRVPN	LINE	BIKANER (400KV)-BHADLA (400KV)2	DAILY	Stringing of OPGW in one 132 kV Bajju Kolayat Section for Delta formation under Augmentation scheme of RVPN.	2018-07-03	16:00	2018-07-03	20:00	4	146
288	RRVPN	RRVPN	LINE	BIKANER (400KV)-BHADLA (400KV)1	DAILY	Stringing of OPGW in one 132 kV Bajju Kolayat Section for Delta formation under Augmentation scheme of RVPN.	2018-06-21	16:00	2018-06-21	20:00	4	146
289	RRVPN	RRVPN	LINE	BIKANER (400KV)-BHADLA (400KV)2	DAILY	Stringing of OPGW in one 132 kV Bajju Kolayat Section for Delta formation under Augmentation scheme of RVPN.	2018-06-21	16:00	2018-06-21	20:00	4	146
290	RRVPN	RRVPN	LINE	BHINMAL (400KV)-SAYALA(220KV)I	DAILY	Half Yearly Maintainance work of Bay & Equipments of PGCIL I& II Feeder and 220 KV I & II Main bus & attending 220 KV Isolator alignment problem by the Serivce Engineer of Faradey Electric Ltd.	2018-07-04	07:00	2018-07-04	18:00	11	-
291	RRVPN	RRVPN	LINE	BHINMAL (400KV)-SAYALA(220KV)II	DAILY	Equipments of PGCIL I& II Feeder and 220 KV I & II Main bus & attending 220 KV Isolator alignment problem by the Serivce Engineer of Faradey Electric Ltd.	2018-07-04	07:00	2018-07-04	18:00	11	-
292	RRVPN	RRVPN	ICT	ICT01 JODHPUR (400KV)(RRVPN)/315	DAILY	III Quarterly maintenance work.	2018-07-26	10:00	2018-07-26	18:00	8	145
293	RRVPN	RRVPN	ICT	ICT01 BARMER (400KV)(RRVPN)/315	DAILY	Quarterly Maintenance	2018-07-19	10:00	2018-07-19	18:00	8	145
294	RRVPN	RRVPN	ICT	ICT03 RATANGARH (400KV)(RRVPN)/315	DAILY	Maintenance work of bay equipment.	2018-07-11	10:00	2018-07-11	18:00	8	145
295	RRVPN	RRVUNL	ICT	ICT1 SURATGARH (400KV)(RRVUNL)/315	CONTINUOUS	Maintenance work of Circuitbreaker, Isolators and Transformer	2018-07-18	10:00	2018-07-19	17:00	31	-
296	RRVPN	RRVUNL	ICT	ICT02 SURATGARH (400KV)(RRVUNL)/315	CONTINUOUS	Maintenance work of Circuitbreaker, Isolators and Transformer	2018-07-25	10:00	2018-07-26	17:00	31	-
297	RRVPN	RRVPN	ICT	ICT01 AKAL JAISALMER (400KV)(RRVPN)/315	DAILY	Quarterly Maintenance work	2018-07-10	09:00	2018-07-10	16:00	7	145
298	RRVPN	RRVPN	ICT	ICT02 AKAL JAISALMER (400KV)(RRVPN)/315	DAILY	Quarterly Maintenance work	2018-07-12	09:00	2018-07-12	16:00	7	145
299	RRVPN	RRVPN	REACTOR	BIKANER/50.00	DAILY	Routine Bay maintenance work.	2018-07-13	10:00	2018-07-13	18:00	8	147
300	RRVPN	RRVPN	REACTOR	Shunt Reactor (line reactor for Rajwest-1 Bay)/50.00	DAILY	III Quarterly maintenance work.	2018-07-19	10:00	2018-07-19	18:00	8	-
301	RRVPN	RRVPN	BUS	400KV MAIN BUS-II bikaner	DAILY	Routine maintenance work.	2018-07-12	10:00	2018-08-12	18:00	248	146

302	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BARMER	CONTINUOUS	Erection of Gentry Beam (G1 Type) in Dia-4 near Bus 1 by M/s GE T&D India Limited	2018-07-02	07:00	2018-07-03	18:00	35	147
303	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BARMER	CONTINUOUS	Stringing of span (Jack Bus) over/ crossing Main Bus-1 by M/s GE T&D India Limited	2018-07-06	07:00	2018-07-07	18:00	35	147
304	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BARMER	CONTINUOUS	Stringing of span (Jack Bus) over Line side Dead end side by M/s GE T&D India Limited	2018-07-09	07:00	2018-07-10	18:00	35	147
305	RRVPN	RRVPN	BUS	400KV MAIN BUS-II BARMER	CONTINUOUS	Erection of Pipe structures, equipments (ISOLATOR and BPI) Below Main Bus-2 by M/s GE T&D India Limited	2018-07-20	07:00	2018-07-21	18:00	35	147
306	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BARMER	CONTINUOUS	Erection of Pipe structures, equipments (ISOLATOR and BPI) Below Main Bus-1 by M/s GE T&D India Limited	2018-07-24	07:00	2018-07-25	18:00	35	147
307	RRVPN	RRVPN	BUS	400KV MAIN BUS-II BARMER	DAILY	Erection of IPS tube, equipment earthing and final alignment of ISOLATOR (Below Bus equipment only) by M/s GE T&D India Limited	2018-07-28	07:00	2018-07-28	18:00	11	147
308	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BARMER	DAILY	Erection of IPS tube, equipment earthing and final alignment of ISOLATOR (Below Bus equipment only) by M/s GE T&D India Limited	2018-07-30	07:00	2018-07-30	18:00	11	147
309	RRVPN	RRVPN	BUS	MAIN BUS-B RATANGARH	DAILY	Maintenance work of bay equipment.	2018-07-17	10:00	2018-07-17	18:00	8	146
310	RRVPN	RRVPN	BAY	401-52B CB of 400kV Bhilwara-I line at 400kV GSS Chittorgarh	CONTINUOUS	For line droppers work ,LA CVT Wave trap jumper by M/s Techno Ltd. (As 400 KV Chittorgarh -Bhilwara-I line nearly completed and going to charge very soon)	2018-06-22	09:00	2018-06-24	17:00	56	-
311	RRVPN	RRVPN	BAY	401-52T CB of 400kV Bhilwara-I line at 400kV GSS Chittorgarh	CONTINUOUS	For line droppers work ,LA CVT Wave trap jumper by M/s Techno Ltd. (As 400 KV Chittorgarh -Bhilwara-I line nearly completed and going to charge very soon)	2018-06-22	09:00	2018-06-24	17:00	56	-
312	RRVPN	RRVPN	BAY	402-52B CB of 400kV Bhilwara-II line at 400kV GSS Chittorgarh	CONTINUOUS	For line droppers work ,LA CVT Wave trap jumper by M/s Techno Ltd. (As 400 KV Chittorgarh -Bhilwara-II line nearly completed and going to charge very soon)	2018-06-25	09:00	2018-06-27	17:00	56	-
313	RRVPN	RRVPN	BAY	402-52T Tie CB of 400kV Bhilwara-II line at 400kV GSS Chittorgarh	CONTINUOUS	For line droppers work ,LA CVT Wave trap jumper by M/s Techno Ltd. (As 400 KV Chittorgarh -Bhilwara-II line nearly completed and going to charge very soon)	2018-06-25	09:00	2018-06-27	17:00	56	-

314	RRVPN	RRVPN	BAY	401-52B CB of 400kV Bhilwara-I line at 400kV GSS Chittorgarh	CONTINUOUS	For line droppers work ,LA CVT Wave trap jumper by M/s Techno Ltd. (As 400 KV Chittorgarh -Bhilwara-I line nearly completed and going to charge very soon)	2018-07-02	09:00	2018-07-04	17:00	56	-
315	RRVPN	RRVPN	BAY	401-52T CB of 400kV Bhilwara-I line at 400kV GSS Chittorgarh	CONTINUOUS	For line droppers work ,LA CVT Wave trap jumper by M/s Techno Ltd. (As 400 KV Chittorgarh -Bhilwara-I line nearly completed and going to charge very soon)	2018-07-02	09:00	2018-07-04	16:00	55	-
316	RRVPN	RRVPN	BAY	402-52B CB of 400kV Bhilwara-II line at 400kV GSS Chittorgarh	CONTINUOUS	For line droppers work ,LA CVT Wave trap jumper by M/s Techno Ltd. (As 400 KV Chittorgarh -Bhilwara-II line nearly completed and going to charge very soon)	2018-07-05	09:00	2018-07-07	16:00	55	-
317	RRVPN	RRVPN	BAY	402-52T Tie CB of 400kV Bhilwara-II line at 400kV GSS Chittorgarh	CONTINUOUS	For line droppers work ,LA CVT Wave trap jumper by M/s Techno Ltd. (As 400 KV Chittorgarh -Bhilwara-II line nearly completed and going to charge very soon)	2018-07-05	09:00	2018-07-07	16:00	55	-
318	UPPTCL	UPPTCL	LINE	AZAMGARH (400KV)-SARNATH (400KV)	CONTINUOUS	For Replacement of interconnector CT & Dismantling of line reactor.	2018-07-03	08:00	2018-07-04	18:00	34	147
319	UPPTCL	UPPTCL	LINE	ANPARA-B (400KV)-OBRA (400KV)	CONTINUOUS	Diversion of 400 KV Obra-Anpara L-2 line from the proposed coal handling area of 2x660 MW Obra C TPP work for Obra C	2018-07-08	10:00	2018-07-17	18:00	224	147
320	UPPTCL	POWERGRID	LINE	BALIA(400KV)-MAU (400KV)I	CONTINUOUS	For tightening of complete bay, topping of oil of CT and maintenance.	2018-07-10	09:00	2018-07-10	17:00	8	-
321	UPPTCL	POWERGRID	LINE	BALIA(400KV)-MAU (400KV)II	CONTINUOUS	For tightening of complete bay, topping of oil of CT and maintenance.	2018-07-11	09:00	2018-07-11	17:00	8	-
322	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)1	CONTINUOUS	"1. Diversion of 400 KV Anpara-Sarnath L-3 line for the DFCC corridor. 2. General Maintenance at Sarnath end."	2018-07-20	10:00	2018-07-29	18:00	224	147
323	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)2	CONTINUOUS	General Maintenance	2018-07-04	08:00	2018-07-05	18:00	34	-
324	UPPTCL	POWERGRID	LINE	VARANASI (400KV)-SARNATH (400KV)II	CONTINUOUS	General Maintenance	2018-07-06	08:00	2018-07-07	18:00	34	147
325	UPPTCL	POWERGRID	LINE	VARANASI (400KV)-SARNATH (400KV)I	CONTINUOUS	General Maintenance	2018-07-10	08:00	2018-07-11	18:00	34	147

326	UPPTCL	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-LUCKNOW (Sarojini Nagar) 400-UP	DAILY	Replacement of disc insulator & Lopping/Chopping of Trees	2018-07-14	09:00	2018-07-14	17:00	8	146
327	UPPTCL	UPPTCL	LINE	LUCKNOW (Sarojini Nagar) 400-UP-UNNAO (400KV)	DAILY	"1. Replacement of disc insulator & Lopping/Chopping of Trees. 2. General Maintenance of feeder at 400 KV S/S, Unnao."	2018-07-15	09:00	2018-07-15	17:00	8	146
328	UPPTCL	POWERGRID	LINE	SINGRAULI NTPC (400KV)-LUCKNOW (Sarojini Nagar) 400-UP	DAILY	FOR CLAMP TIGHTENING & OTHER BAY MAINTAINANCE WORKS.	2018-07-15	09:00	2018-07-15	16:00	7	-
329	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-PANKI KANPUR (400KV)	DAILY	General Maintenance of feeder at 400 KV S/S, Unnao	2018-07-10	08:00	2018-07-10	18:00	10	-
330	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-BAREILY-UP (400KV)I	DAILY	Stringing of balance earth wire	2018-07-09	09:00	2018-07-12	18:00	27	146
331	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-BAREILY-UP (400KV)II	DAILY	Stringing of balance earth wire	2018-07-09	09:00	2018-07-12	18:00	27	-
332	UPPTCL	UPPTCL	LINE	OBRA (400KV)-SULTANPUR (400KV)	DAILY	Replacement of disc insulator by Polymer insulater and other maintenance work.	2018-07-10	08:00	2018-07-11	18:00	10	145
333	UPPTCL	POWERGRID	LINE	AGRA-PG (400KV)-FATEHBAD _AGRA(400KV)	DAILY	For changing of FODB due to Mirror being damaged. No supply Loss	2018-07-16	08:00	2018-07-17	18:00	10	-
334	UPPTCL	UPPTCL	LINE	ALIGARH (400KV)-SIKANDRABAD (400KV)1	DAILY	For Fixing Pilot fitting, bird Guard and Strengthening of Tower. No Supply loss	2018-07-16	08:00	2018-07-20	18:00	40	147
335	UPPTCL	UPPTCL	LINE	ALIGARH (400KV)-SIKANDRABAD (400KV)2	DAILY	For Fixing Pilot fitting, bird Guard and Strengthening of Tower. No Supply loss	2018-07-21	08:00	2018-07-25	18:00	40	147
336	UPPTCL	PTCUL	LINE	NARA (220KV)-ROORKEE PTCUL (220KV)+UPPT	DAILY	For tree cutting, repairing of conductor, inspection of insulators & other maintenance works.	2018-07-10	09:00	2018-07-11	18:00	9	146
337	UPPTCL	PTCUL	LINE	KHODRI (220KV)-SAHARANPUR-UP (220KV)2 +UP	DAILY	For lopping and chopping of trees in line corridor, commissioning of Bus Bar Protection Panel & maintenance work of bay.	2018-07-10	08:00	2018-07-12	18:00	20	146
338	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)-MUZZAFARNAGAR-UP	DAILY	For tree cutting, repairing of conductor, inspection of insulators & other maintenance works.	2018-07-18	09:00	2018-07-19	18:00	9	145

339	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)-IndirapuramI	CONTINUOUS	Maintenance of aviation obstruct light, spain work and Tree cutting	2018-07-10	08:00	2018-07-20	18:00	250	147
340	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)-IndirapuramII	CONTINUOUS	Maintenance of aviation obstruct light, spain work and Tree cutting	2018-07-10	08:00	2018-07-20	18:00	250	147
341	UPPTCL	UPPTCL	LINE	ORAI (400KV)-BANDA (400KV)1	DAILY	For chopping of trees and tightening of Jumpers	2018-07-07	08:00	2018-07-09	18:00	20	-
342	UPPTCL	UPPTCL	LINE	ORAI (400KV)-BANDA (400KV)2	DAILY	For chopping of trees and tightening of Jumpers	2018-07-10	08:00	2018-07-12	18:00	20	-
343	UPPTCL	POWERGRID	LINE	AGRA-UP (400KV)-FATEHBAD _AGRA(400KV)	DAILY	For Tightening of Jumper & replacement of damaged Jumper and other line Maintenance work. No Supply loss	2018-07-17	08:00	2018-07-21	18:00	40	146
344	UPPTCL	POWERGRID	LINE	AGRA-UP (400KV)-FATEHBAD _AGRA(400KV)	DAILY	For attending PLCC link healthyness and wave trap damaged net. No Supply loss	2018-07-18	08:00	2018-07-19	18:00	10	146
345	UPPTCL	UPPTCL	LINE	MURADNAGAR (400KV)-ALIGARH (400KV)	DAILY	To replace Disc Insulator by Polymer string to Tension Tower. Tree cutting & other maintenance works.	2018-07-10	08:00	2018-07-13	18:00	30	-
346	UPPTCL	UPPTCL	LINE	MUZAFARNAGAR-UP (400KV)-MATHURA (400KV)	DAILY	For general maintenance works and tightening.	2018-07-10	10:00	2018-07-10	14:00	4	-
347	UPPTCL	UPPTCL	LINE	MUZAFARNAGAR-UP (400KV)-DADRI-THERMAL (400KV)	DAILY	For general maintenance works and tightening.	2018-07-19	10:00	2018-07-19	14:00	4	-
348	UPPTCL	UPPTCL	LINE	PARICHA TPS (400KV)-MAINPURI-UP (765KV)	CONTINUOUS	For PLCC system commissioning (Disconnection and transfer from 400KV Parichha S/S), Jumpering of bus isolator of Orai-Parichha CKT-III and Orai-Mainpuri CKT-III Bays, Disconnction of Parichha Mainpuri CKT-II Jumper and Jumpering of Parichha-Orai T/L and Orai Mainpuri T/L CKT-II dead end Tower	2018-07-03	09:00	2018-07-06	18:00	81	-
349	UPPTCL	UPPTCL	ICT	ICT02 UNNAO (400KV)(UPPTCL)/315	DAILY	Connecting the 33 KV Tertiary bushing terminals by 4" IPS AL Pipe along with 33 KV Surge arrester and 33 KV CT to charge the 31.5 MVAR Tertiary reactor of 400/220/33 KV 315 MVA ICT-II at 400 KV S/S Unnao	2018-07-21	08:00	2018-07-21	18:00	10	147
350	UPPTCL	UPPTCL	ICT	ICT02 SULTANPUR (400KV)(UPPTCL)/240	DAILY	For Annual routine testing and M&R Work along with 220KV B Bus Sultanpur (240 MVA)	2018-07-09	08:00	2018-07-09	18:00	10	147

351	UPPTCL	UPPTCL	ICT	ICT01 BAREILY-UP (400KV)(UPPTCL)/3	DAILY	For Routine Maintenance of Transformer like Tightening, Cleaning, Oiling, Greasing etc. of all Equipments of Bay, alongwith Tan delta testing.	2018-07-20	08:00	2018-07-20	18:00	10	146
352	UPPTCL	UPPTCL	ICT	ICT02 BAREILY-UP (400KV)(UPPTCL)/3	DAILY	For Routine Maintenance of Transformer like Tightening, Cleaning, Oiling, Greasing etc. of all Equipments of Bay, alongwith Tan delta testing.	2018-07-25	08:00	2018-07-25	18:00	10	146
353	UPPTCL	UPPTCL	ICT	ICT ORAI (400KV)(UPPTCL)/315	DAILY	For Routine maintenance & Protection testing	2018-07-14	09:00	2018-07-14	18:00	9	145
354	UPPTCL	UPPTCL	ICT	ICT-II AGRA -UP/500	DAILY	For routine Maintenance. No Supply loss.	2018-07-08	10:00	2018-07-08	14:00	4	-
355	UPPTCL	UPPTCL	ICT	ICT03 AGRA-UP (400KV)(UPPTCL)/315	CONTINUOUS	For routine Maintenance. No Supply loss	2018-07-15	10:00	2018-07-15	14:00	4	-
356	UPPTCL	UPPTCL	ICT	ICT02 PANKI (400KV)(UPPTCL)/240	CONTINUOUS	For attending oil leakage & routine Maintenance. No Supply loss	2018-07-24	08:00	2018-07-26	17:00	57	147
357	UPPTCL	UPPTCL	ICT	ICT01 MORADABAD (400KV)(UPPTCL)/315	DAILY	For general maintenance, checking & tightening of clamps and connectors of complete bay, including transformer bushing clamps.	2018-07-04	09:00	2018-07-04	17:00	8	-
358	UPPTCL	UPPTCL	ICT	ICT02 MORADABAD (400KV)(UPPTCL)/315	DAILY	For general maintenance, checking & tightening of clamps and connectors of complete bay, including transformer bushing clamps.	2018-07-06	09:00	2018-07-06	17:00	8	-
359	UPPTCL	UPPTCL	ICT	ICT01 GREATER NOIDA (400KV)(UPPTCL)/315	DAILY	For general maintenance works.	2018-07-08	06:00	2018-07-08	10:00	4	146
360	UPPTCL	UPPTCL	ICT	ICT02 GREATER NOIDA (400KV)(UPPTCL)/315	DAILY	For general maintenance works.	2018-07-15	06:00	2018-07-15	10:00	4	146
361	UPPTCL	UPPTCL	ICT	ICT01 MURADNAGAR NEW (400KV)(UPPTCL)/240	DAILY	For general maintenance works and tightening.	2018-07-25	10:00	2018-07-25	14:00	4	-
362	UPPTCL	UPPTCL	ICT	ICT02 MURADNAGAR NEW (400KV)(UPPTCL)/240	DAILY	For general maintenance works and tightening.	2018-07-31	10:00	2018-07-31	14:00	4	-
363	UPPTCL	UPPTCL	ICT	ICT01 MATHURA (400KV)(UPPTCL)/315	DAILY	For Annual Testing BDV, PPM, SFRA, TAN Delta of Bushing etc of ICT and Testing of associated CB relay, CT,CVT & LA. No Supply Loss. No Supply loss	2018-07-03	08:00	2018-07-04	19:00	11	-
364	UPPTCL	UPPTCL	ICT	ICT-II Agra South/200 MVA	DAILY	For testing of ICT and General Tightning of Jumpers etc. No Supply loss	2018-07-18	09:00	2018-07-18	17:00	8	-
365	UPPTCL	UPPTCL	REACTOR	Reactor Agra South/80.00	DAILY	For Circuit Breaker timing test, ten Delta & CRM. No Supply loss	2018-07-11	09:00	2018-07-11	17:00	8	147

366	UPPTCL	UPPTCL	REACTOR	400 kV Bus Reactor at 765 kV Fatehabad (UPPTCL)/80.00	DAILY	For AMP works. No Supply loss	2018-07-11	08:00	2018-07-12	18:00	10	147
367	UPPTCL	UPPTCL	BUS	400 KV Main Bus - II at 400 KV S/s Sarnath	CONTINUOUS	Repairing and Strengthening of 400 KV Main Bus - II. No supply disturbance as the load shall be fed through Main Bus - I.	2018-07-04	08:00	2018-07-11	18:00	178	145
368	UPPTCL	UPPTCL	BUS	400 kV transfer bus at 400 kV Lucknow	DAILY	FOR ROUTINE TESTING AND BAY MAINTAINANCE WORKS.	2018-07-10	09:00	2018-07-10	16:00	7	145
369	UPPTCL	UPPTCL	BUS	MAIN BUS I-ORAI	CONTINUOUS	For Isolator testing of Parichha-II & Mainpuri-II	2018-07-03	09:00	2018-07-04	18:00	33	-
371	UPPTCL	UPPTCL	BUS	MAIN BUS II-ORAI	CONTINUOUS	For conversion of Banda-I&II Bay, Bus-II Isolator jumper from twin to quad.	2018-07-11	09:00	2018-07-12	18:00	33	-
372	UPPTCL	UPPTCL	BUS	400 kV transfer bus coupler at 400 kV Panki	CONTINUOUS	For Over Hauling of Circuit Breaker. No Supply loss	2018-07-11	08:00	2018-07-17	17:00	153	145