

List of Outages Proposed for 149th OCC Meeting

Sr.No	Request by	Element Owner	Element Type	Element Name	Mode	Reason	Outage Request				Total Hours	Last OCC Number
							From Date	From Time	To Date	To Time		
1	NTPC	NTPC	GENCO	Dadri NCTPS-U4/210	CONTINUOUS	Boiler License Renewal	2018-08-23	09:30	2018-08-25	18:30	57	-
2	NTPC	NTPC	GENCO	Rihand TPS-U5/500	CONTINUOUS	COH, HFO to LDO conversion	2018-08-27	09:30	2018-09-30	18:30	825	-
3	NTPC	NTPC	GENCO	Unchahar -I-U2/210	CONTINUOUS	Unit Overhauling, Generator Inspection	2018-08-07	12:42	2018-08-31	12:42	576	-
4	RRVPN	APL	GENCO	Kawai-U2/660	CONTINUOUS	Annual Overhauling	2018-09-01	00:00	2018-09-20	23:59	479.98	-
5	RRVUNL	RRVUNL	GENCO	Suratgarh TPS-U4/250	CONTINUOUS	Annual Boiler Overhaul	2018-08-10	00:00	2018-08-29	23:59	479.98	-
6	RRVUNL	RRVUNL	GENCO	Kota TPS-U4/210	CONTINUOUS	Annual Boiler Overhaul	2018-08-19	00:00	2018-09-02	23:59	359.98	146
7	RRVUNL	RRVUNL	GENCO	Chhabra Stage-1-U1/250	CONTINUOUS	Annual Boiler Overhaul	2018-08-01	00:00	2018-08-20	23:59	479.98	147
8	POWERGRID	POWERGRID	BAY	701- 765kV Balia Line Main Bay, at Lucknow	DAILY	For AMP Work	2018-08-06	09:00	2018-08-07	18:00	9	-
9	POWERGRID	POWERGRID	BAY	708 BAY (765 KV Fatehpur Agra-1 TIE BAY), at Fatehpur	DAILY	Guy Wire Arrangement in 709 Isolator	2018-08-02	09:00	2018-08-02	18:00	9	-
10	POWERGRID	POWERGRID	BAY	765 KV Bareilly Line Reactor Bay, at Lucknow	DAILY	For AMP Work	2018-08-22	09:00	2018-08-23	18:00	9	-
11	POWERGRID	POWERGRID	BAY	765KV AJMER -I & 240MVAR L/R(SW) BAY 713 CHITORGARH	DAILY	Switching scheme checking of Spare Line Reactor With 765kV ,Ajmer #1 Line Reactor. L/R will be out of service during scheme checking at Chittorgarh Construction activity for spare Line reacto, Ajmer #1 L/R will be out of service during scheme checking at Chittorgarh.	2018-08-10	09:30	2018-08-11	18:30	9	148

12	POWERGRID	POWERGRID	BAY	765KV AJMER -II & 240MVAR L/R(SW) BAY 710 CHITTORGARH	DAILY	Switching scheme checking of Spare Line Reactor With 765kV ,Ajmer # II Line Reactor. L/R will be out of service during scheme checking at Chittorgarh Construction activity for spare Line reacto, Ajmer # II , L/R will be out of service during scheme checking at Chittorgarh.	2018-08-13	09:00	2018-08-14	18:00	9	148
13	POWERGRID	POWERGRID	BAY	765KV ICT-I M/BAY 709 JHATIKRA	DAILY	AMP work	2018-08-23	09:30	2018-08-23	18:30	9	-
14	POWERGRID	POWERGRID	BAY	765KV ICT-II & FUTURE T/BAY 711 JHATIKRA	DAILY	AMP work	2018-08-24	09:30	2018-08-24	18:30	9	-
15	POWERGRID	POWERGRID	BUS	Bus-1 LUCKNOW(765 KV)-PG	DAILY	For Completing Isolator Guy Arrangment work for 704 Bay	2018-08-01	09:00	2018-08-01	18:00	9	-
16	POWERGRID	POWERGRID	BUS	BUS I CHITTORGARH(765KV)	DAILY	Stability checking of 765kV Bus # I for 765kV BanasHkanta # 1&2 Bay All Line & Equipment will be in service with 765kV Bus #2 .Construction activity for stability checking of 765kV Bus #1 for 765kV Banashkanta #1 &2 Main Bay at Chittorgarh.	2018-08-08	08:30	2018-08-09	18:30	10	147
17	POWERGRID	POWERGRID	BUS	765KV BUS -I JHATIKRA	DAILY	"i) RTV coating of BPI ii)Counter weight Installation iii) AMP work"	2018-08-20	09:00	2018-08-20	18:00	9	145
18	POWERGRID	POWERGRID	BUS	765 KV BUS-II JHATIKRA	DAILY	"i) RTV coating of BPI ii)Counter weight Installation iii) AMP work"	2018-08-21	09:00	2018-08-21	18:00	9	145
19	POWERGRID	POWERGRID	BUS	765 KV Main Bus-II at Powergrid,Orai	DAILY	Addition of future bay CT in Bus protection scheme, thereafter test and commissioning of same at Orai .	2018-08-01	09:00	2018-08-01	17:00	8	-

20	POWERGRID	POWERGRID	ICT	ICT01 BAREILY-PG (765 KV)(POWERGRID)/1500	DAILY	For AMP	2018-08-09	09:00	2018-08-09	18:00	9	-
21	POWERGRID	POWERGRID	ICT	ICT02 BAREILY-PG (765 KV)(POWERGRID)/1500	DAILY	For AMP	2018-08-10	09:00	2018-08-10	18:00	9	-
22	POWERGRID	POWERGRID	ICT	ICT01 LUCKNOW(765 KV)-PG(POWERGRID)/1500	DAILY	For connection under Tertiary Ext. Pkg. by SREX	2018-08-11	09:00	2018-08-14	18:00	27	146
23	POWERGRID	POWERGRID	ICT	ICT02 LUCKNOW(765 KV)-PG(POWERGRID)/1500	DAILY	For connection under STATCOM pkg for tertiary loading.	2018-08-18	09:00	2018-08-21	18:00	27	146
24	POWERGRID	POWERGRID	ICT	ICT 1 orai (765kv)/1000	DAILY	Commissioning of Spare ICT	2018-08-02	09:00	2018-08-02	17:00	8	148
25	POWERGRID	POWERGRID	ICT	ICT II orai(765kv)/1000	DAILY	Commissioning of Spare ICT	2018-08-03	09:00	2018-08-03	17:00	8	148
26	POWERGRID	POWERGRID	ICT	ICT01 MOGA(765KV)(POWERGRID)/1500	DAILY	To put the Y-PH transformer in to service and taking out spare after replacement of Neutral bushing of Y-Ph Transformer.	2018-08-27	09:00	2018-08-27	17:00	8	146
27	POWERGRID	POWERGRID	ICT	ICT01 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	"i) RTV coating of BPI ii)Counter weight Installation iii) AMP work"	2018-08-06	08:30	2018-08-07	18:30	10	-
28	POWERGRID	POWERGRID	ICT	ICT02 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	"i) RTV coating of BPI ii)Counter weight Installation iii) AMP work"	2018-08-09	08:00	2018-08-10	18:00	10	-
29	POWERGRID	POWERGRID	ICT	ICT03 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	"i) RTV coating of BPI ii)Counter weight Installation iii) AMP work"	2018-08-13	09:30	2018-08-14	18:30	9	-
30	POWERGRID	POWERGRID	ICT	ICT04 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	"i) RTV coating of BPI ii)Counter weight Installation iii) AMP work"	2018-08-16	09:30	2018-08-17	18:30	9	145
31	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-ALIGARH-PG (765KV)S/C	DAILY	A Type Suspension Tower (199 Nos) Delta configurartion Strengthening work., at Agra	2018-08-04	08:00	2018-08-09	18:00	50	147

32	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)- FATEHPUR-PG (765 KV)I	DAILY	A Type Suspension Tower (635 Nos) Delta configurartion Strengthening work.	2018-08-23	08:00	2018-08-27	18:00	40	-
33	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)- FATEHPUR-PG (765 KV)II	DAILY	Guy Wire Arrangement as per CC AM Guideline,and AMP of the Line Reactor and line side Equipment,	2018-08-10	07:00	2018-08-10	18:00	11	146
34	POWERGRID	POWERGRID	LINE	Orai (765KV)-ALIGARH- PG (765KV)I	DAILY	Commissioning of spare Line Reactor and Rectification of low Ground Clearance with Earth Wire between span 796- 797 (B-Phase conductor) which caused line tripping number of times in past	2018-07-25	09:00	2018-07-25	17:00	8	-
35	POWERGRID	POWERGRID	LINE	Orai (765KV)-ALIGARH- PG (765KV)II	DAILY	Commissioning of spare Line Reactor and Rectification of low Ground Clearance with Earth Wire between span 491- 492 (Y-Phase conductor) which caused line tripping number of times in past	2018-07-20	09:00	2018-07-20	17:00	8	-
36	POWERGRID	POWERGRID	LINE	ALIGARH-PG (765KV)- GREATER NOIDA(765 KV)/S/C	DAILY	A Type Suspension Tower (41 Nos) Delta configurartion Strengthening work.	2018-08-12	08:00	2018-08-14	18:00	20	148
37	POWERGRID	POWERGRID	LINE	LUCKNOW(765 KV)-PG- BALIA (765KV)	DAILY	For Completing Isolator Guy Arrangment work	2018-08-25	09:00	2018-08-25	18:00	9	146
38	POWERGRID	POWERGRID	LINE	VARANASI (765KV)- FATEHPUR-PG (765 KV)	DAILY	A Type Suspension Tower (405 Nos) Delta configurartion Strengthening work.	2018-07-20	08:00	2018-07-26	18:00	60	148
39	POWERGRID	POWERGRID	LINE	BHIWANI-PG (765 KV)- PHAGI (765KV)I	DAILY	FOR CSD RELAY COMMISSIONING WORK AND TL MAITENANCE WORK and also to attend Construction defects by sikar	2018-08-02	08:00	2018-08-03	18:00	10	148

40	POWERGRID	POWERGRID	LINE	MEERUT (765KV)- GREATER NOIDA(765 KV)	DAILY	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works - Work stopped due to non- issuance of code/permission by NLDC for change in relay setting from Auto-reclose to Non-auto mode as 2-3 elements are out in Agra area	2018-08-01	08:30	2018-08-31	18:30	300	148
41	POWERGRID	POWERGRID	LINE	MEERUT (765KV)- GREATER NOIDA(765 KV)	DAILY	OPGW termination directly from Aligarh to Meerut instead of entering at LILO of G/Noida at Tower No. 394 to 396 (600 meter span), outage is required for both the circuits on same time for stringing of OPGW cable to complete the link, already approved in 148 OCC meeting.	2018-07-31	08:00	2018-07-31	18:00	10	148
42	POWERGRID	POWERGRID	LINE	CHITTORGARH (765KV)-AJMER(765KV)I	DAILY	Construction activities related to 765 Kv Ajmer Substation under M/s Techno scope and Erection of Bay 705 Y-phase Circuit Breaker ,IPS tube	2018-08-06	09:30	2018-08-06	18:30	9	147
43	POWERGRID	POWERGRID	LINE	CHITTORGARH (765KV)-AJMER(765KV)II	DAILY	Construction activities related to 765 Kv Ajmer Substation under M/s Techno scope .Erection of Bay 705 Y-phase Circuit Breaker ,IPS tube	2018-08-09	08:00	2018-08-09	18:00	10	147
44	POWERGRID	POWERGRID	LINE	MOGA(765KV)-BHIWANI- PG (765 KV)	DAILY	For Tower strengthening works.	2018-08-06	09:30	2018-08-26	17:30	160	146

45	POWERGRID	POWERGRID	LINE	ALIGARH-PG (765KV)- GREATER NOIDA(765 KV)/S/C	DAILY	OPGW termination directly from Aligarh to Meerut instead of entering at LILO of G/Noida at Tower No. 394 to 396 (600 meter span), outage is required for both the circuits on same time for stringig of OPGW cable to complete the link, already approved in 148 OCC meeting.	2018-08-01	07:00	2018-08-01	19:00	12	148
46	POWERGRID	POWERGRID	REACTOR	REACTOR-II(S) AGRA- PG (765KV)/240.00	DAILY	AMP and Protection testing works	2018-08-28	09:00	2018-08-28	18:00	9	-
47	POWERGRID	POWERGRID	REACTOR	REACTOR(S)-I LUCKNOW(765 KV)- PG/240.00	DAILY	For AMP Work of Bareilly Line Reactor	2018-08-24	09:00	2018-08-24	18:00	9	-
48	POWERGRID	POWERGRID	REACTOR	REACTOR BUS -1 orai (765kv)/330.00	DAILY	Commissioning of Spare Bus Reactor	2018-08-08	09:00	2018-08-08	17:00	8	148
49	POWERGRID	POWERGRID	REACTOR	REACTOR BUS-2 orai (765kv)/330.00	DAILY	Commissioning of Spare Bus Reactor	2018-08-09	09:00	2018-08-09	17:00	8	148
50	POWERGRID	POWERGRID	REACTOR	REACTOR-I JHATIKALA(765 KV)/240.00	DAILY	Counter weight Installation	2018-08-02	09:00	2018-08-02	18:00	9	148
51	POWERGRID	POWERGRID	REACTOR	765KV B/R-II JHATIKRA/765.00	DAILY	Counter weight Installation	2018-08-03	09:00	2018-08-03	18:00	9	147
52	RRVPN	RRVPN	BAY	704-52-B Circuit Braeker on 765/400kV ICT-I at 765kV GSS Anta	DAILY	Half Yearly maintenance work	2018-08-29	09:00	2018-08-29	18:00	9	-
53	RRVPN	RRVPN	BAY	705-52-B CB on 765 kV 1500 MVA ICT BANK-II at 765 kV GSS Anta	DAILY	Half Yearly maintenance work	2018-08-30	09:00	2018-08-30	18:00	9	145
54	RRVPN	RRVPN	BAY	701-52A CB for 765kV PHAGI-BHIWANI-2 LINE 765KV PHAGI	DAILY	1. To check the operation timing of CB & measurement of contact resistance. 2. Measurement of TAN-delta of CTs. 3. Tightening of clamps & connectors.	2018-08-02	09:30	2018-08-03	19:00	9.5	146
55	RRVPN	RRVPN	BAY	706-52-B Circuit breaker ov 765/400kV ICT-III at 765kV GSS Anta.	DAILY	Half Yearly maintenance work	2018-08-31	09:00	2018-08-31	18:00	9	-

56	RRVPN	RRVPN	BAY	407-52C 400kV CB for 400kV ICT-1 AT 765KV GSS Phagi	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-08-09	09:30	2018-08-10	19:00	9.5	-
57	RRVPN	RRVPN	BAY	410-52C CB for 400kV ICT-2 at 765KV GSS Phagi	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-08-16	09:30	2018-08-17	19:00	9.5	-
58	RRVPN	RRVPN	BAY	405-52C CB fo 400kV PhagiBassi line-II at 765KV GSS Phagi	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-08-23	09:30	2018-08-24	19:00	9.5	-
59	RRVPN	RRVPN	BAY	406-52C CB for 765KV ICT-1 at 765KV GSS Anta	DAILY	Half yearly maintenace work	2018-08-14	09:00	2018-08-14	18:00	9	-
60	RRVPN	RRVPN	BAY	409-52C CB for 765KV ICT-II at 765KV GSS Anta.	DAILY	Half yearly maintenace work	2018-08-16	09:00	2018-08-16	18:00	9	-
61	RRVPN	RRVPN	BAY	411-52C CB for 765KV ICT-III at 765KV GSS Anta.	DAILY	Half yearly maintenace work	2018-08-21	09:00	2018-08-21	18:00	9	-
62	RRVPN	RRVPN	BUS	765KV MAIN BUS-A PHAGI (765KV)	DAILY	Replacement of defective Y-Ph. CVT due to oil leakage.	2018-08-30	09:30	2018-08-30	19:00	9.5	-
63	RRVPN	RRVPN	LINE	ANTA(765KV)-PHAGI (765KV)I	DAILY	Half yearly maintenance work	2018-08-23	09:00	2018-08-23	18:00	9	-
64	RRVPN	RRVPN	LINE	ANTA(765KV)-PHAGI (765KV)II	DAILY	Half yearly maintenance work and relay testing.	2018-08-28	09:00	2018-08-28	18:00	9	-
65	UPPTCL	UPPTCL	BUS	765KV Bus-I at Fatehabad S/S	DAILY	Half earthing plate missing at the structure to be done.	2018-08-07	08:00	2018-08-08	18:00	10	-
66	UPPTCL	UPPTCL	BUS	765KV Bus-II at Fatehabad S/S	DAILY	Half earthing plate missing at the structure to be done.	2018-08-09	08:00	2018-08-10	18:00	10	-
67	UPPTCL	UPPTCL	ICT	ICT03 UNNAO (765KV)(UPPTCL)/1000	DAILY	For balance work of extension work of 1000 MVA ICT-III & Mainpuri Line along with 765KV BUS-I.	2018-08-08	08:00	2018-08-09	18:00	10	147

68	UPPTCL	UPPTCL	ICT	765/400KV 1500MVA ICT-I at Fatehabad S/S/1500MVA	DAILY	Tan Delta of bushing, PRD cover & CSD commissioning.	2018-08-01	08:00	2018-08-03	18:00	20	-
69	UPPTCL	UPPTCL	ICT	765/400KV 1500MVA ICT-II at Fatehabad S/S/1500MVA	DAILY	Ten Delta of bushing, PRD cover & CSD commissioning	2018-08-04	08:00	2018-08-06	18:00	20	-
70	UPPTCL	UPPTCL	ICT	ICT01 GREATER NOIDA(765 KV)(UPPTCL)/315	DAILY	For attending problem of Bus B PG Isolators of this line.	2018-08-19	07:00	2018-08-19	15:00	8	-
71	UPPTCL	UPPTCL	LINE	LALITPUR-TPS (765KV)-FATEHBAD_AGRA(765KV)I	DAILY	OPGW link to be established for Parichha substation	2018-08-11	08:00	2018-08-12	18:00	10	147
72	UPPTCL	UPPTCL	LINE	LALITPUR-TPS (765KV)-FATEHBAD_AGRA(765KV)II	DAILY	OPGW link to be established for Parichha substation	2018-08-13	08:00	2018-08-14	18:00	10	147
73	UPPTCL	UPPTCL	LINE	BARA TPS (765KV)-MAINPURI-UP (765KV)	DAILY	For checking and tightening of jumpers and line accessories of 765kv BARA-MAINPURI Ckt II Line	2018-08-07	07:00	2018-08-10	18:00	33	-
74	UPPTCL	UPPTCL	LINE	ORAI (400KV)-MAINPURI-UP (765KV)	DAILY	Maintenance work of Line 1.Complete Tightening of section Tower jumpers. 2. Replacement of jumpers. 3. Checking of OPGW wire. 4. Realignment of vibration damper CC ring, spacer 5. Insulator checking, cleaning and replacement of defective disc. 6. Cutting, lopping Chopping of tree below the corridor.	2018-08-23	08:00	2018-08-25	18:00	20	-
75	UPPTCL	UPPTCL	LINE	MAINPURI-UP (765KV)-MAINPURI-PG (400KV)I	DAILY	Maintenance work of Line 1.Complete Tightening of section Tower jumpers. 2. Replacement of jumpers. 3. Checking of OPGW wire. 4. Realignment of vibration damper CC ring, spacer 5. Insulator checking, cleaning and replacement of defective disc. 6. Cutting, lopping Chopping of tree below the corridor.	2018-08-28	08:00	2018-08-28	18:00	10	-

76	UPPTCL	UPPTCL	LINE	FATEHBAD_AGRA(765KV)-MATHURA (400KV)II	DAILY	Tightening of jumper & replacement of damaged jumper and other line maintenance work.	2018-08-07	08:00	2018-08-10	18:00	30	-
77	UPPTCL	UPPTCL	LINE	MAINPURI-UP (765KV)-MAINPURI-UP (400KV)II	CONTINUOUS	Maintenance work of Line 1.Complete Tightening of section Tower jumpers. 2. Replacement of jumpers. 3. Checking of OPGW wire. 4. Realignment of vibration damper CC ring, spacer 5. Insulator checking, cleaning and replacement of defective disc. 6. Cutting, lopping Chopping of tree below the corridor.	2018-08-29	08:00	2018-08-29	18:00	10	-
78	UPPTCL	POWERGRID	REACTOR	REACTOR FATEHBAD_AGRA(765KV)/330.00	DAILY	Ten Delta of bushing, PRD cover & CSD commissioning	2018-08-15	08:00	2018-08-16	18:00	10	148
79	POWERGRID	POWERGRID	HVDC	RIHAND-DADRI POLE-2/500	DAILY	For checking frequent makeup in fine water system inside valve hall at HVDC,Rihand	2018-08-01	09:00	2018-08-01	18:00	9	-
80	POWERGRID	POWERGRID	HVDC	BALIA-BHIWADI POLE-1/500	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-08-13	08:30	2018-08-13	18:30	10	148
81	POWERGRID	POWERGRID	HVDC	BALIA-BHIWADI POLE-2/500	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-08-14	08:00	2018-08-14	18:00	10	148
82	POWERGRID	POWERGRID	HVDC	Rihand-Dadri Pole 1/500	DAILY	SWITCHYARD INSULATOR REPLACEMENT AT DADRI.	2018-08-20	08:00	2018-08-23	18:00	30	-
83	POWERGRID	POWERGRID	HVDC	RIHAND-DADRI POLE-2/500	DAILY	SWITCHYARD INSULATOR REPLACEMENT AT DADRI.	2018-08-25	08:00	2018-08-28	18:00	30	-
84	POWERGRID	POWERGRID	HVDC	400KV ACF -I(AC FILTER-I) BHIWADI/1500	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-08-12	08:30	2018-08-12	18:30	10	-
85	POWERGRID	POWERGRID	HVDC	401KV ACF-2(AC FILTER-I) BHIWADI/1500	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-08-15	08:30	2018-08-15	18:30	10	-

86	POWERGRID	POWERGRID	HVDC	402 KV ACF-3(FILTER-I) BHIWADI/1500	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-08-16	08:00	2018-08-16	18:00	10	-
87	POWERGRID	POWERGRID	HVDC	Z1 HVDC FILTER BANK DADRI/500	DAILY	Porcelain disc Insulator replacement with long rod polymer insulators.	2018-08-28	08:30	2018-08-29	18:30	10	-
88	POWERGRID	POWERGRID	HVDC	Z2 HVDC FILTER BANK DADRI/500	DAILY	Porcelain disc Insulator replacement with long rod polymer insulators.	2018-08-23	08:30	2018-08-24	18:30	10	-
89	POWERGRID	POWERGRID	HVDC	Z3 HVDC FILTER BANK DADRI/500	DAILY	Porcelain disc Insulator replacement with long rod polymer insulators.	2018-08-30	08:30	2018-08-30	18:30	10	-
90	POWERGRID	POWERGRID	HVDC	Z11 HVDC FILTER BANK -1 OF Z1 DADRI/500	CONTINUOUS	Replacement of 245 kv Unbalance Current transformers under Additional capitalisation.	2018-08-01	08:00	2018-08-04	18:00	82	-
91	POWERGRID	POWERGRID	HVDC	Z12 HVDC FILTER BANK -2 OF Z1 DADRI/500	CONTINUOUS	Replacement of 245 kv Unbalance Current transformers under Additional capitalisation.	2018-08-05	08:30	2018-08-06	18:30	34	-
92	POWERGRID	POWERGRID	HVDC	Z21 HVDC FILTER BANK -1 OF Z2 DADRI/500	CONTINUOUS	Replacement of 245 kv Unbalance Current transformers under Additional capitalisation.	2018-08-09	08:00	2018-08-12	18:00	82	-
93	POWERGRID	POWERGRID	HVDC	Z22 HVDC FILTER BANK -2 OF Z2 DADRI/500	CONTINUOUS	Replacement of 245 kv Unbalance Current transformers under Additional capitalisation.	2018-08-13	08:00	2018-08-16	18:00	82	-
94	POWERGRID	POWERGRID	HVDC	Z23 HVDC FILTER BANK -3 OF Z2 DADRI/500	CONTINUOUS	Replacement of 245 kv Unbalance Current transformers under Additional capitalisation.	2018-08-17	08:00	2018-08-19	18:00	58	-
95	POWERGRID	POWERGRID	HVDC	Z31 HVDC FILTER BANK -1 OF Z3 DADRI/500	CONTINUOUS	Replacement of 245 kv Unbalance Current transformers under Additional capitalisation.	2018-08-20	08:00	2018-08-23	18:00	82	-
96	POWERGRID	POWERGRID	HVDC	Z32 HVDC FILTER BANK -2 OF Z3 DADRI/500	CONTINUOUS	Replacement of 245 kv Unbalance Current transformers under Additional capitalisation.	2018-08-25	08:00	2018-08-28	18:00	82	-
97	POWERGRID	POWERGRID	HVDC	Z33 HVDC FILTER BANK -3 OF Z3DADRI/500	CONTINUOUS	Replacement of 245 kv Unbalance Current transformers under Additional capitalisation.	2018-08-29	08:00	2018-08-30	18:00	34	-

98	DTL	DTL	LINE	MEHRAULI (220KV)- BADARPUR (220KV)1	DAILY	TREE TRIMMING AND REPLACEMENT OF JUMPER ON TOWER NO 68.	2018-08-04	05:00	2018-08-04	10:00	5	148
99	DTL	DTL	LINE	MEHRAULI (220KV)- BADARPUR (220KV)1	DAILY	TREE TRIMMING AND REPLACEMENT OF JUMPER ON TOWER NO 54.	2018-08-05	05:00	2018-08-05	10:00	5	148
100	DTL	DTL	LINE	MEHRAULI (220KV)- BADARPUR (220KV)2	DAILY	TREE TRIMMING AND REPLACEMENT OF JUMPER ON TOWER NO 54.	2018-08-11	05:00	2018-08-11	10:00	5	148
101	DTL	DTL	LINE	MEHRAULI (220KV)- BADARPUR (220KV)1	DAILY	TREE TRIMMING AND REPLACEMENT OF JUMPER ON TOWER NO 50.	2018-08-12	05:00	2018-08-12	10:00	5	148
102	DTL	DTL	LINE	MEHRAULI (220KV)- BADARPUR (220KV)1	DAILY	TREE TRIMMING AND REPLACEMENT OF JUMPER ON TOWER NO 55.	2018-08-18	05:00	2018-08-18	10:00	5	148
103	DTL	DTL	LINE	MEHRAULI (220KV)- BADARPUR (220KV)2	DAILY	TREE TRIMMING AND REPLACEMENT OF JUMPER ON TOWER NO 55.	2018-08-19	05:00	2018-08-19	10:00	5	148
104	DTL	DTL	LINE	OKHLA (220KV)- BADARPUR (220KV)2	DAILY	TIGHTENING OF JUMPER, TREE TRIMMING AND TO ATTEND HOT SPOT AT 220KV BUS-II ISOLATOR CLAMP COMMON JUMPER SIDE.	2018-08-25	05:00	2018-08-25	10:00	5	147
105	DTL	DTL	LINE	OKHLA (220KV)- BADARPUR (220KV)1	DAILY	TIGHTENING OF JUMPERS, TREE TRIMMING AND HOT POINT AT 220KV BUS-I ISOLATOR CLAMP COMMON JUMPER SIDE.	2018-08-26	05:00	2018-08-26	10:00	5	147
106	DTL	DTL	LINE	BADARPUR (220KV)- SARITA VIHAR (220KV)I	DAILY	TREE TRIMMING.	2018-08-09	05:00	2018-08-09	10:00	5	147
107	DTL	DTL	LINE	BADARPUR (220KV)- SARITA VIHAR (220KV)II	DAILY	TREE TRIMMING.	2018-08-10	05:00	2018-08-10	10:00	5	147
108	HVPNL	HVPNL	BUS	400kv BUS-1 Kirori	DAILY	For erection of equipment and connecting of jumpers in 400KV Bays.	2018-08-01	09:00	2018-08-02	19:00	10	146

109	HVNL	HVNL	BUS	400kv BUS-2 KIRORI	DAILY	For erection of equipment and connecting of jumpers in 400KV Bays	2018-08-03	09:00	2018-08-04	19:00	10	146
110	HVNL	HVNL	BUS	400kv BUS-1 Kirori	DAILY	For erection of equipment and connecting of jumpers in 400KV Bays	2018-08-05	09:00	2018-08-05	19:00	10	146
111	HVNL	HVNL	BUS	400kv BUS-2 KIRORI	DAILY	For erection of equipment and connecting of jumpers in 400KV Bays	2018-08-06	09:00	2018-08-06	19:00	10	146
112	HVNL	HVNL	ICT	ICT02 NAWADA (400KV)(HVNL)/250	DAILY	for general mtc of T/F, relays and allied equipment with TIE-2 & Bus- 2	2018-08-14	10:00	2018-08-14	16:00	6	147
113	HVNL	HVNL	ICT	ICT01 NAWADA (400KV)(HVNL)/315	DAILY	For attending the hot point. Annual mtc of T/F, relays and allied equipment with TIE-1, BUS-2	2018-08-28	10:00	2018-08-28	16:00	6	-
114	HVNL	HVNL	ICT	ICT02 DAULTABAD (400KV)(HVNL)/315	DAILY	For erection work of CB, Isolator etc for new 4th ICT along with 400kv Bus-Bar-2	2018-08-23	09:00	2018-08-25	18:00	18	147
115	HVNL	HVNL	LINE	DHANONDA (400KV)-JHAJJAR-CLP (400KV)2	DAILY	For time synchronization of energy meters & preventive mtc of line equipment.	2018-08-01	07:00	2018-08-01	19:00	12	148
116	HVNL	KT JHAJJAR	LINE	JHAJJAR-CLP (400KV)-KABULPUR (400KV)I	DAILY	For time synchronization of energy meters & preventive mtc of line equipment.	2018-08-02	07:00	2018-08-02	19:00	12	145
117	HVNL	POWERGRID	LINE	BALLABGARH-PG (400KV)-NAWADA (400KV)	DAILY	For attending the hot point general mtc of relays and allied equipments.	2018-08-02	10:00	2018-08-02	16:00	6	147
118	HVNL	APL	LINE	MAHINDERGARH-APL (400KV)-DHANONDA (400KV)1	DAILY	Removal of defective BCU for repair and tan delta testing of CT & CVT	2018-08-02	09:00	2018-08-02	12:00	3	-
119	HVNL	KT JHAJJAR	LINE	JHAJJAR-CLP (400KV)-KABULPUR (400KV)I	DAILY	For time synchronization of energy meters & preventive mtc of line equipment.	2018-08-03	07:00	2018-08-03	19:00	12	145
120	HVNL	HVNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)1	DAILY	Tan delta testing of CT & CVT.	2018-08-07	09:00	2018-08-07	11:00	2	148
121	HVNL	HVNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)2	DAILY	Tan delta testing of CT & CVT	2018-08-07	11:00	2018-08-07	13:00	2	148
122	HVNL	KT JHAJJAR	LINE	JHAJJAR-CLP (400KV)-KABULPUR (400KV)II	DAILY	For time synchronization of energy meters & preventive mtc of line equipment.	2018-08-08	07:00	2018-08-08	19:00	12	145

123	HVNL	KT JHAJJAR	LINE	JHAJJAR-CLP (400KV)- KABULPUR (400KV)II	DAILY	For time synchronization of energy meters & preventive mtc of line equipment.	2018-08-09	07:00	2018-08-09	19:00	12	145
124	HVNL	POWERGRID	LINE	NAWADA (400KV)- GREATER NOIDA (400KV)	DAILY	For attending the hot point.	2018-08-09	10:00	2018-08-09	16:00	6	147
125	NTPC	NTPC	BUS	SINGRAULI 400KV BUS - IV	DAILY	400KV Bus-4 Shutdown is required along with 400KV Singrauli Rihand Line-2 for replacement of Bus-4 R Phase Isolator.	2018-08-03	08:30	2018-08-03	18:30	10	146
126	NTPC	NTPC	ICT	ICT-3/200MVA	CONTINUOUS	400 KV bay 18,19 for balance works of new IBT-3 from 1.08.18 to 06.08.18 on continuous basis (No Line /Unit Shutdown is required for this)	2018-08-01	09:30	2018-08-06	18:30	129	-
127	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)- RIHAND NTPC (400KV)II	DAILY	400KV Bus-4 Shutdown is required along with 400KV Singrauli Rihand Line-2 for replacement of Bus-4 R Phase Isolator. (Clubbed with BUS - IV Shut Down).	2018-08-03	08:30	2018-08-03	18:30	10	145
128	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)- ALLAHABAD (400KV)I	CONTINUOUS	400 KV Rihand-Allahabad Line- 1 from on 16 to 17.08.18 continuous basis for erection of 3 no. new CTs for new IBT-3.	2018-08-16	08:30	2018-08-17	18:30	34	146
129	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)- VINDHYACHAL POOL-WR (400KV)2	DAILY	400 KV Rihand-Vindhyachal Pooling Stn Line-2 on 20.08.18 for attending hot spot in isolator 3689B jumper.	2018-08-20	12:11	2018-08-20	12:11	0	-
130	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)- VINDHYACHAL POOL-WR (400KV)1	DAILY	400 KV Rihand-Vindhyachal Pooling Stn Line-1 on 22.08.18 for attending hot spot in isolator 2989L	2018-08-22	08:30	2018-08-22	18:30	10	-
131	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)- ALLAHABAD (400KV)II	DAILY	400 KV Rihand-Allahabad Line- 2 on 24.08.18 for attending hot spot in Jumper in isolator 2489L.	2018-08-24	08:30	2018-08-24	18:30	10	-

132	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)- RIHAND NTPC (400KV)I	CONTINUOUS	Rihand-Singrauli Line-1 from 28.08.18 to 30.08.18 on continuous basis for replacement of 3 no. 400 KV CT (1ICTB-R,Y,B ph) & 1 no. Line CVT (R Ph) on grounds of ageing(>20 years old).	2018-08-28	08:30	2018-08-30	18:30	58	145
133	NTPC	UPPTCL	LINE	UNCHAHAR (220KV)- RAEBAREILLY (220KV)1	CONTINUOUS	220 KV Unchahar Raebareli line- 1 on 8 to 9.8.18 on continuous basis for annual maintenance of bay equipments	2018-08-08	08:30	2018-08-09	18:00	33.5	147
134	NTPC	UPPTCL	LINE	UNCHAHAR (220KV)- RAEBAREILLY (220KV)2	CONTINUOUS	220 KV Unchahar Raebareli line- 2 on 10 to 11.8.18 on continuous basis for annual maintenance of bay equipments	2018-08-10	08:30	2018-08-11	18:00	33.5	147
135	NTPC	NTPC	REACTOR	REACTOR RIHAND NTPC (400KV)/80.00	CONTINUOUS	400 KV bay 22,23 for balance works of new Reactor from 07.08.18 to 13.08.18 on continuous basis(No Line /Unit Shutdown is required for this)	2018-08-07	10:20	2018-08-13	10:20	144	-
136	POWERGRID	POWERGRID	BAY	703 Bay, (ICT-1 Main Bay), at Lucknow	DAILY	For AMP Work	2018-08-08	09:00	2018-08-09	18:00	9	146
137	POWERGRID	POWERGRID	BAY	400KV HVDC POLE-I BALIA T/BAY (20B11C)BHIWADI	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-08-09	08:00	2018-08-09	18:00	10	147
138	POWERGRID	POWERGRID	BAY	400KV HVDC POLE-II T/BAY (20B10C)BHIWADI	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-08-10	08:30	2018-08-10	18:30	10	-
139	POWERGRID	POWERGRID	BAY	400KV ICT-I M/BAY 401 AT SAHARANPUR	CONTINUOUS	For the Overhauling of CB	2018-08-02	09:00	2018-08-04	10:00	49	-
140	POWERGRID	POWERGRID	BAY	ALLAHABAD MAIN BAY , at Kanpur	CONTINUOUS	REPLACEMENT OF CT UNDER ADD CAP	2018-08-21	09:00	2018-08-28	18:00	177	-
141	POWERGRID	POWERGRID	BAY	FATEHPUR-2 TIE BAY , at Kanpur	CONTINUOUS	REPLACEMENT OF CB & CT UNDER ADD CAP	2018-08-03	09:00	2018-08-20	18:00	417	-
142	POWERGRID	POWERGRID	BAY	ALLAHABAD TIE BAY , at Kanpur	CONTINUOUS	REPLACEMENT OF CT UNDER ADD CAP	2018-08-10	09:00	2018-08-18	18:00	201	-
143	POWERGRID	POWERGRID	BAY	AGRA MAIN BAY , at Kanpur	CONTINUOUS	REPLACEMENT OF CT UNDER ADD CAP	2018-08-20	09:00	2018-08-25	18:00	129	-

144	POWERGRID	POWERGRID	BAY	Main Bay 422 of 400/220/33KV ICT-1, at Agra	CONTINUOUS	Modification of panel by fixing of two REB500 Local units(M1/M2) and associated wiring to make it retrofit ready for bus Bar protection from FAC34(high impedance) to REB500(Low impedance) prot with Bus -1	2018-08-01	08:00	2018-08-04	18:00	82	-
145	POWERGRID	POWERGRID	BAY	Main Bay 424 of 400/220/33KV ICT-2, at Agra	CONTINUOUS	Modification of associated wiring for REB500 Local unit to make it retrofit ready for bus Bar protection from FAC34(high impedance) to REB500(Low impedance) prot with Bus -2	2018-08-05	08:00	2018-08-06	18:00	34	-
146	POWERGRID	POWERGRID	BAY	Swichable Line Reactor at Gorakhpur	CONTINUOUS	For Overhauling of Pneumatic operating Mechanism of 40752 R CB	2018-08-03	09:00	2018-08-07	17:30	104.5	-
147	POWERGRID	POWERGRID	BAY	Swichable Line Reactor , at Gorakhpur	CONTINUOUS	For Overhauling of Pneumatic operating Mechanism of 41052 R CB	2018-08-08	09:00	2018-08-12	17:30	104.5	-
148	POWERGRID	POWERGRID	BAY	400KV BAGHPAT M/BAY 406 AT SAHARANPUR	CONTINUOUS	For the Overhauling of CB	2018-08-06	09:30	2018-08-08	18:30	57	-
149	POWERGRID	POWERGRID	BAY	400KV BUS COUPLER BAY 202 AT SAHARPUR	CONTINUOUS	For the Overhauling of CB	2018-08-09	09:00	2018-08-10	18:00	33	-
150	POWERGRID	POWERGRID	BAY	220KV ICT-I T/BAY 204 AT SAHARANPUR	CONTINUOUS	For the Overhauling of CB	2018-08-13	08:00	2018-08-14	18:00	34	-
151	POWERGRID	POWERGRID	BAY	220KV ICT-I M/BAY 205 AT SAHARANPUR	CONTINUOUS	For the Overhauling of CB	2018-08-16	09:00	2018-08-17	18:00	33	-
152	POWERGRID	POWERGRID	BAY	220KV NANUTA M/BAY 208 SAHARANPUR	CONTINUOUS	For the Overhauling of CB	2018-08-20	09:30	2018-08-21	18:30	33	-
153	POWERGRID	POWERGRID	BAY	220KV SAHARANPUR UP M/BAY 209 SAHARANPUR	CONTINUOUS	For the Overhauling of CB	2018-08-22	08:00	2018-08-23	18:00	34	-
154	POWERGRID	POWERGRID	BAY	400KV RATANGRH -1 M/BAY 425 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-08-02	09:30	2018-08-03	18:30	33	-
155	POWERGRID	POWERGRID	BAY	400KV RATANGRH -1 T/BAY 426 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-08-04	09:00	2018-08-05	18:00	33	-

156	POWERGRID	POWERGRID	BAY	400KV RATANGRH -2 M/BAY 422 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-08-04	09:00	2018-08-05	18:00	33	-
157	POWERGRID	POWERGRID	BAY	400KV ICT-4 & 2 T/BAY 411 MANDOLA	CONTINUOUS	shutdown for replacement of 411 89 A isolator with S&S make isolator.	2018-07-23	09:30	2018-07-27	18:30	105	-
158	POWERGRID	POWERGRID	BAY	400KV ICT-4 M/BAY 410 MANDOLA	CONTINUOUS	shutdown for replacement of 410 89 A isolator with S&S make isolator.	2018-07-27	09:00	2018-07-31	18:00	105	-
159	POWERGRID	POWERGRID	BAY	400KV ICT-3 & 1 T/BAY 414 MANDOLA	CONTINUOUS	shutdown for replacement of 411 89 A isolator with S&S make isolator.	2018-08-24	09:30	2018-08-28	18:30	105	-
160	POWERGRID	POWERGRID	BAY	400KV ICT-3 M/BAY 413 MANDOLA	CONTINUOUS	shutdown for replacement of 413 89 A isolator with S&S make isolator.	2018-08-28	09:46	2018-08-31	09:46	72	-
161	POWERGRID	POWERGRID	BAY	400KV HINDON/BASSI -I T/BAY 552 at Heerapura	CONTINUOUS	"Retrofitment of circuit breaker at Heerapura GSS of RRVPNL (bay belongs to POWERGRID)"	2018-08-01	08:00	2018-08-31	18:00	730	145
162	POWERGRID	POWERGRID	BAY	400KV AGRA-I T/BAY 411 AT SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-08-06	08:00	2018-08-07	18:00	34	145
163	POWERGRID	POWERGRID	BAY	400KV AGRA-II M/BAY 407 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-08-10	09:30	2018-08-11	18:30	33	-
164	POWERGRID	POWERGRID	BAY	400KV AGRA-II T/BAY 408 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-08-12	09:00	2018-08-13	18:00	33	-
165	POWERGRID	POWERGRID	BAY	400KV B/R FUTURE T/BAY 408 AT BHINMAL	DAILY	Jumpering for 400kV Barmer Bay extension work	2018-08-01	09:30	2018-08-01	18:30	9	-
166	POWERGRID	POWERGRID	BAY	400KV ICT-1/ZERDA T/BAY 402 BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-04	09:30	2018-08-06	18:30	18	-
167	POWERGRID	POWERGRID	BAY	400KV ICT-I M/BAY 403 AT BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-04	09:00	2018-08-06	18:00	18	-
168	POWERGRID	POWERGRID	BAY	400KV ICT-1/ZERDA T/BAY 402 BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-07	09:00	2018-08-09	18:00	18	-
169	POWERGRID	POWERGRID	BAY	400KV ZERDA M/BAY 401 BHINMAL	DAILY	Porcelain Insulator replacement with Polymer	2018-08-07	09:30	2018-08-09	18:30	18	-

170	POWERGRID	POWERGRID	BAY	400KV ICT-2 T/BAY 405 BHINMAL	DAILY	Porcelain Insulator replacement with Polymer	2018-08-10	09:30	2018-08-12	18:30	18	-
171	POWERGRID	POWERGRID	BAY	400KV ICT-2 M/BAY 406 BHINMAL	DAILY	Porcelain Insulator replacement with Polymer	2018-08-10	09:00	2018-08-12	18:00	18	-
172	POWERGRID	POWERGRID	BAY	50MVAR L/R KANKROLI BAY 404 AT BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-13	09:00	2018-08-17	18:00	36	-
173	POWERGRID	POWERGRID	BAY	400KV KANKROLI M/BAY 404 BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-13	09:30	2018-08-17	18:30	36	-
174	POWERGRID	POWERGRID	BAY	400KV KANKROLI /ICT-2 T/BAY 405 BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-13	09:00	2018-08-17	18:00	36	-
175	POWERGRID	POWERGRID	BAY	400kV Future - Bus Reactor Tie Bay (408 bay) at BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-18	09:30	2018-08-19	18:30	9	-
176	POWERGRID	POWERGRID	BAY	400kV Bus Reactor M/ Bay (409 bay) at BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-18	09:00	2018-08-19	18:00	9	-
177	POWERGRID	POWERGRID	BAY	400kV FUTURE M/ Bay (407 bay) at BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-20	09:00	2018-08-21	18:00	9	-
178	POWERGRID	POWERGRID	BAY	400kV Future - Bus Reactor Tie Bay (408 bay) at BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-20	09:00	2018-08-21	18:00	9	-
179	POWERGRID	POWERGRID	BUS	Bus-2, at Fatehpur	DAILY	Guy Wire Arrangement in 709 Isolator (For commisioning of Guy wire arrangement in 709 Isolator ,due to connection of 765 KV Bus -2 on other end of 709 Isolator too much induction is coimng)	2018-08-02	07:00	2018-08-02	22:00	15	147
180	POWERGRID	POWERGRID	BUS	400KV BUS-I HVDC BHIWADI	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-08-04	08:30	2018-08-10	18:30	60	-
181	POWERGRID	POWERGRID	BUS	400KV BUS-II HVDC BHIWADI	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-08-11	08:00	2018-08-16	18:00	50	-
182	POWERGRID	POWERGRID	BUS	500KV BUS-A HVDC DADRI	DAILY	"1) Porcelain disc Insulator replacement with long rod polymer insulators. 2) Bi-Pole power flow restriction up to 1200 MW."	2018-08-30	09:30	2018-09-05	18:30	54	-
183	POWERGRID	POWERGRID	BUS	500KV BUS-B HVDC DADRI	DAILY	"1) Porcelain disc Insulator replacement with long rod polymer insulators. 2) Bi-Pole power flow restriction up to 1200 MW."	2018-09-06	09:00	2018-09-12	18:00	54	-

184	POWERGRID	POWERGRID	BUS	BUS-I AT 400 KV BALLABHGARH	CONTINUOUS	S/D Required for Erection of Bus Isolator and CVT in Bus-II under Series Reactor package work of M/S GE	2018-08-01	10:00	2018-08-05	18:00	104	146
185	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BALLABHGARH	CONTINUOUS	S/D Required for Erection of Bus Isolator and CVT in Bus-II under Series Reactor package work of M/S GE	2018-08-07	10:30	2018-08-11	18:30	104	146
186	POWERGRID	POWERGRID	BUS	400KV BUS-I BASSI	CONTINUOUS	For insulator replacement in switchyard of Bassi s/s	2018-08-16	09:30	2018-08-18	18:30	57	-
187	POWERGRID	POWERGRID	BUS	400KV BUS-II BASSI	CONTINUOUS	For insulator replacement in switchyard of Bassi s/s	2018-08-23	09:00	2018-08-25	19:00	58	-
188	POWERGRID	POWERGRID	BUS	400KV BUS-I AJMER	DAILY	AMP WORK	2018-08-11	09:30	2018-08-11	18:30	9	148
189	POWERGRID	POWERGRID	BUS	400KV BUS-II AJMER	DAILY	AMP work	2018-08-12	09:30	2018-08-12	18:30	9	148
190	POWERGRID	POWERGRID	BUS	400KV BUS-II MANDOLA	CONTINUOUS	shutdown for isolator alignment by GE under bus series reactor package, Bus bar stability test for new bays in series reactor package, additionally polymer insulator strings replacement and bus section isolator alignment.	2018-08-01	09:00	2018-08-04	18:00	81	145
191	POWERGRID	POWERGRID	BUS	400KV BUS-I MANDOLA	CONTINUOUS	shutdown for isolator and CVT installation/alignment by GE under bus series reactor package, Bus bar stability test for new bays in series reactor package, additionally polymer insulator strings replacement and bus section isolator alignment.	2018-08-06	09:00	2018-08-09	18:00	81	145
192	POWERGRID	POWERGRID	BUS	400KV BUS-I JHATIKRA	DAILY	RTV COATING OF BPI	2018-08-25	09:30	2018-08-25	13:30	4	-
193	POWERGRID	POWERGRID	BUS	400KV BUS-II JHATIKRA	DAILY	RTV COATING OF BPI	2018-08-26	09:00	2018-08-26	13:00	4	-
194	POWERGRID	POWERGRID	BUS	400KV BUS-III JHATIKRA	DAILY	RTV COATING OF BPI	2018-08-27	09:00	2018-08-27	13:00	4	-
195	POWERGRID	POWERGRID	BUS	400KV BUS-IV JHATIKRA	DAILY	RTV COATING OF BPI	2018-08-28	09:00	2018-08-28	13:00	4	-
196	POWERGRID	POWERGRID	BUS	BUS-I JAIPUR(SOUTH) 400KV	DAILY	AMP of CVT and Bus-1 Isolators	2018-08-07	10:00	2018-08-07	17:00	7	-
197	POWERGRID	POWERGRID	BUS	BUS-II JAIPUR (SOUTH) 400KV	DAILY	AMP of CVT and Bus-1 Isolators	2018-08-09	09:00	2018-08-09	18:00	9	-

198	POWERGRID	POWERGRID	BUS	220KV BUS-I Jaipur(S)	DAILY	AMP of CVT and 220 kV Bus-1 Isolators (Approved in 147 OCC but not availed due to system concern)	2018-08-13	10:00	2018-08-13	17:00	7	147
199	POWERGRID	POWERGRID	BUS	220KV BUS-II jaipur(S)	DAILY	AMP of CVT and 220 kV Bus-2 Isolators (Approved in 147 OCC but not availed due to system concern)	2018-08-16	10:00	2018-08-16	17:00	7	147
200	POWERGRID	POWERGRID	BUS	BUS-I AT 220KV SIKAR PG	DAILY	Final Busbar/LBB Relay testing for pending defects under augmentation scheme of 02 no. of 220 kV Line bays at Sikar s/S	2018-08-05	09:00	2018-08-06	17:00	8	145
201	POWERGRID	POWERGRID	BUS	BUS-II AT 220KV SIKAR	DAILY	Final Busbar/LBB Relay testing for pending defects under augmentation scheme of 02 no. of 220 kV Line bays at Sikar s/S	2018-08-07	09:00	2018-08-08	17:00	8	145
202	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV SIKAR	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-08-18	09:00	2018-08-22	18:00	36	146
203	POWERGRID	POWERGRID	BUS	BUS-II AT 400KV SIKAR	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-08-24	09:00	2018-08-28	18:00	36	146
204	POWERGRID	POWERGRID	BUS	400KV BUS-I GURGAON	CONTINUOUS	Disconnecter switch 402-89A & 403-89A modification	2018-08-06	09:00	2018-08-11	18:00	129	146
205	POWERGRID	POWERGRID	BUS	400KV BUS-I GURGAON	CONTINUOUS	Disconnecter switch 401-89A & 405-89A modification	2018-08-13	09:00	2018-08-18	10:00	121	146
206	POWERGRID	POWERGRID	BUS	400KV BUS-I GURGAON	CONTINUOUS	Disconnecter switch 404-89A & Bus-1 VT-89A modification	2018-08-20	09:00	2018-08-25	18:00	129	146
207	POWERGRID	POWERGRID	BUS	Bus 1A, at Agra	DAILY	AMP of BUS Bar isolators and CT Oil Sampling	2018-08-01	08:00	2018-08-02	18:00	10	145
208	POWERGRID	POWERGRID	BUS	Bus-2A , at Agra	DAILY	AMP of BUS Bar isolators and CT Oil Sampling	2018-08-03	08:00	2018-08-04	18:00	10	145
209	POWERGRID	POWERGRID	BUS	Bus-1B , at Agra	DAILY	AMP of BUS Bar isolators and CT Oil Sampling	2018-08-06	08:00	2018-08-08	18:00	20	145
210	POWERGRID	POWERGRID	BUS	Bus-2B, at Agra	DAILY	AMP of BUS Bar isolators and CT Oil Sampling	2018-08-09	08:00	2018-08-10	18:00	10	145

211	POWERGRID	POWERGRID	BUS	Bus-1, at Agra HVDC	CONTINUOUS	"Retrofitting of existing busbar protection relay with new Bus Bar IEC61850 compliance. The old existing Bus bar FAC32 shall be changed with new de-centralized bus bar REB500. It involves cable connection to CT cores (1 &2) for all bays connected to bus. Bus-1, at Agra HVDC. Along-with WCA.T6 CT oil Sampling and Isolator AMP."	2018-08-17	08:00	2018-08-22	18:00	130	145
212	POWERGRID	POWERGRID	BUS	Bus-2, at Agra HVDC	CONTINUOUS	"Retrofitting of existing busbar protection relay with new Bus Bar IEC61850 compliance. The old existing Bus bar FAC32 shall be changed with new de-centralized bus bar REB500. It involves cable connection to CT cores (1 &2) for all bays connected to bus. Bus-1,	2018-08-23	08:00	2018-08-28	18:00	130	-
213	POWERGRID	POWERGRID	BUS	Bus-1, at AGRA	DAILY	BPI RTV coating	2018-08-06	08:00	2018-08-07	18:00	10	-
214	POWERGRID	POWERGRID	BUS	400kV Bus-2 at AGRA	DAILY	BPI RTV coating	2018-08-08	08:00	2018-08-09	18:00	10	-
215	POWERGRID	POWERGRID	BUS	220 KV Bus-I at Abdullapur	DAILY	For replacement of damaged arm of ICT-2 Isolator connected to 220kV Bus-I (21289A).	2018-08-07	10:00	2018-08-07	17:00	7	145
216	POWERGRID	POWERGRID	BUS	Bus 1A, at Agra	DAILY	BPI RTV coating	2018-08-10	08:00	2018-08-11	18:00	10	145
217	POWERGRID	POWERGRID	BUS	Bus-2A , at Agra	DAILY	BPI RTV coating	2018-08-12	08:00	2018-08-13	18:00	10	145
218	POWERGRID	POWERGRID	BUS	Bus-1B , at Agra	DAILY	BPI RTV coating	2018-08-17	08:00	2018-08-17	18:00	10	145
219	POWERGRID	POWERGRID	BUS	Bus-2B, at Agra	DAILY	BPI RTV coating	2018-08-18	08:00	2018-08-18	18:00	10	145
220	POWERGRID	POWERGRID	BUS	Bus-1, at AGRA	DAILY	For repalcment of Jack Bus above 400kV Bus-1	2018-08-22	08:00	2018-08-23	18:00	10	-
221	POWERGRID	POWERGRID	BUS	400kV Bus-2 at AGRA	DAILY	For repalcment of Jack Bus above 400kV Bus-2	2018-08-25	08:00	2018-08-26	18:00	10	-
222	POWERGRID	POWERGRID	BUS	Bus I , at Gorakhpur	DAILY	Annual Bus Bar Testing & Maintenance of 400 kV Bus I Isolators	2018-08-01	08:00	2018-08-01	17:30	9.5	147
223	POWERGRID	POWERGRID	BUS	Bus - 2 , at Gorakhpur	DAILY	Annual Bus Bar Testing & Maintenance of 220 kV Bus II Isolators	2018-08-02	08:00	2018-08-02	17:30	9.5	147
224	POWERGRID	POWERGRID	BUS	BUS-I LUCKNOW-Kursi Road (400KV) PG	DAILY	For stringing and connection under STATCOM pkg.	2018-08-10	09:00	2018-08-14	18:30	38	-

225	POWERGRID	POWERGRID	BUS	Bus-2, at Lucknow	DAILY	For stringing and connection under STATCOM pkg.	2018-08-16	09:00	2018-08-20	18:00	36	146
226	POWERGRID	POWERGRID	BUS	400kV Bus-II at Wagoora	DAILY	For AMP works & for attending Hot spots.	2018-08-14	09:30	2018-08-14	17:30	8	146
227	POWERGRID	POWERGRID	BUS	Bus Bar-2, at Lucknow	DAILY	AMP of Bus Bar	2018-08-01	09:00	2018-08-01	17:00	8	-
228	POWERGRID	POWERGRID	BUS	Bus 1A, at Agra	CONTINUOUS	Modification of panel by fixing of two REB500 Local units(M1/M2) and associated wiring to make it retrofitment ready for bus Bar protection from FAC34(high impedance) to REB500(Low impedance) prot with Bus -1 (Bus section bay W1.WC.A.Q2 of Bus-1_1A)	2018-08-07	08:00	2018-08-11	18:00	106	145
229	POWERGRID	POWERGRID	BUS	Bus-2A , at Agra	CONTINUOUS	Modification of panel by fixing of two REB500 Local units(M1/M2) and associated wiring to make it retrofitment ready for bus Bar protection from FAC34(high impedance) to REB500(Low impedance) prot with Bus -1 (Bus section bay W1.WC.A.Q1 of Bus 2_2A)	2018-08-12	08:00	2018-08-16	18:00	106	145
230	POWERGRID	POWERGRID	BUS	Bus-1, at AGRA	CONTINUOUS	Modification of panel by fixing of two REB500 Local units(M1/M2) and associated wiring to make it retrofitment ready for bus Bar protection from FAC34(high impedance) to REB500(Low impedance) prot with Bus -1 (us section bay W1.WC.A.Q2 of Bus 1_1A)	2018-08-07	08:00	2018-08-11	18:00	106	-
231	POWERGRID	POWERGRID	BUS	400kV Bus-2 at AGRA	CONTINUOUS	Modification of panel by fixing of two REB500 Local units(M1/M2) and associated wiring to make it retrofitment ready for bus Bar protection from FAC34(high impedance) to REB500(Low impedance) prot with Bus -1 (Bus section bay W1.WC.A.Q1 of Bus 2_2A)	2018-08-12	08:00	2018-08-16	18:00	106	-
232	POWERGRID	POWERGRID	BUS	BUS-I HISAR	DAILY	AMP WORK	2018-08-02	09:30	2018-08-02	18:30	9	-
233	POWERGRID	POWERGRID	BUS	BUS-II HISAR	DAILY	AMP WORK	2018-08-10	08:00	2018-08-10	18:00	10	-
234	POWERGRID	BBMB	BUS	220 KV Bus- I at Hisar	DAILY	AMP WORK	2018-08-06	08:00	2018-08-08	18:00	20	146

235	POWERGRID	BBMB	BUS	220 KV Bus- II at Hissar	DAILY	AMP WORK	2018-08-08	08:00	2018-08-08	18:00	10	146
236	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV BHINMAL	DAILY	Jumpering for 400kV Barmer Bay extension work	2018-08-01	09:30	2018-08-01	18:30	9	-
237	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BHINMAL	DAILY	Jumpering for 400kV Barmer Bay extension work	2018-08-02	09:00	2018-08-02	18:00	9	-
238	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-04	09:00	2018-08-06	18:00	18	-
239	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-07	09:00	2018-08-09	10:00	2	-
240	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-10	09:00	2018-08-12	18:00	18	-
241	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-13	09:00	2018-08-17	10:01	4.08	-
242	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-18	09:00	2018-08-19	10:00	1	-
243	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-20	09:00	2018-08-21	10:00	1	-
244	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-22	09:00	2018-08-23	10:00	1	-
245	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BHINMAL	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-24	09:00	2018-08-25	18:00	9	-
246	POWERGRID	POWERGRID	BUS	Main Bus-3, at Singrauli (NTPC)	DAILY	Extension of Main Bus 03 for Sing - Ald #3 line Bay	2018-08-06	09:00	2018-08-06	21:00	12	-
247	POWERGRID	POWERGRID	BUS	Main Bus-4, Singrauli (NTPC)	DAILY	Extension of Main Bus 04 for Sing - Ald #3 line Bay	2018-08-07	09:00	2018-08-07	21:00	12	-
248	POWERGRID	POWERGRID	BUS	Transfer Bus, Singrauli (NTPC)	DAILY	Extension of Transfer Bus for Sing - Ald #3 line Bay	2018-08-08	09:00	2018-08-08	21:00	12	146
249	POWERGRID	POWERGRID	BUS	BUS-I AT 400 KV KOTA	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area. Bus Shutdown is required along with Line shutdowns to execute the insulator replacement work	2018-08-03	07:00	2018-08-04	18:00	11	145
250	POWERGRID	POWERGRID	BUS	BUS-II 220 KV AT KOTA	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area. Bus Shutdown is required along with Line shutdowns to execute the insulator replacement work	2018-08-06	07:00	2018-08-06	18:00	11	-

251	POWERGRID	POWERGRID	ICT	ICT01 DEHRADUN (400KV)(POWERGRID)/315	DAILY	AMP WORK	2018-08-01	09:30	2018-08-01	18:30	9	147
252	POWERGRID	POWERGRID	ICT	ICT02 DEHRADUN (400KV)(POWERGRID)/315	DAILY	AMP WORK	2018-08-06	08:00	2018-08-06	19:00	11	-
253	POWERGRID	POWERGRID	ICT	ICT01 JAIPUR South (400KV)(POWERGRID)/500	DAILY	AMP of ICT and associate bay equipments. (Approved in 145 OCC but not availed due to system concern)	2018-08-11	09:30	2018-08-11	18:30	9	147
254	POWERGRID	POWERGRID	ICT	ICT02 JAIPUR South (400KV)(POWERGRID)/500	DAILY	AMP of 203 Bay CT (ICT Bay).	2018-08-02	09:30	2018-08-02	18:30	9	145
255	POWERGRID	POWERGRID	ICT	ICT01 SIKAR (400KV)(POWERGRID)/315	DAILY	Verification of operation of new Digital RTCC panel after upgradation.	2018-08-11	09:00	2018-08-11	18:00	9	147
256	POWERGRID	POWERGRID	ICT	ICT02 SIKAR (400KV)(POWERGRID)/315	DAILY	Verification of operation of new Digital RTCC panel after upgradation.	2018-08-12	09:00	2018-08-12	18:00	9	147
257	POWERGRID	POWERGRID	ICT	ICT-3 SIKAR/500	DAILY	Final testing of CSD Relay of MAIN Bay of 500 MVA ICT-3 at Sikar S/s	2018-08-13	09:00	2018-08-14	18:00	9	147
258	POWERGRID	POWERGRID	ICT	ICT04 MANDOLA (220KV)(POWERGRID)/500	DAILY	For disconnection of Jumpers from 41189A (ICT-4 & ICT-2 tie bay RK Make 89 A Isolator)	2018-07-23	08:00	2018-07-23	10:00	2	146
259	POWERGRID	POWERGRID	ICT	ICT04 MANDOLA (220KV)(POWERGRID)/500	DAILY	For connection of Jumpers of 1189A (ICT-4 & ICT-2 tie bay RK Make 89 A Isolator) & disconnection of jumpers from 410 89 A	2018-07-27	17:00	2018-07-27	21:00	4	146
260	POWERGRID	POWERGRID	ICT	ICT04 MANDOLA (220KV)(POWERGRID)/500	DAILY	For connection of Jumpers of connection of jumpers from 410 89 A	2018-07-31	17:00	2018-07-31	20:00	3	146
261	POWERGRID	POWERGRID	ICT	ICT03 MANDOLA (220KV)(POWERGRID)/500	DAILY	For disconnection of Jumpers from 41489A (ICT-3 & ICT-1 tie bay RK Make 89 A Isolator)	2018-08-24	08:00	2018-08-24	11:00	3	145
262	POWERGRID	POWERGRID	ICT	ICT03 MANDOLA (220KV)(POWERGRID)/500	DAILY	For connection of Jumpers of 414 89A (ICT-3 & ICT-1 tie bay RK Make 89 A Isolator) & disconnection of jumpers from 413 89 A	2018-08-28	17:00	2018-08-28	21:00	4	145
263	POWERGRID	POWERGRID	ICT	ICT03 MANDOLA (220KV)(POWERGRID)/500	DAILY	For connection of Jumpers of 413 89A	2018-08-31	17:00	2018-08-31	21:00	4	145

264	POWERGRID	POWERGRID	ICT	ICT01 BAHADURGARH (400KV)(POWERGRID)/315	DAILY	Replacement of insulators	2018-08-15	10:30	2018-08-15	18:30	8	148
265	POWERGRID	POWERGRID	ICT	ICT02 BAHADURGARH (400KV)(POWERGRID)/500	DAILY	Replacement of insulators	2018-08-16	10:00	2018-08-16	18:00	8	-
266	POWERGRID	POWERGRID	ICT	ICT01 BASSI (400KV)(POWERGRID)/315	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-08-13	09:30	2018-08-13	18:30	9	148
267	POWERGRID	POWERGRID	ICT	ICT02 BASSI (400KV)(POWERGRID)/315	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-08-14	09:00	2018-08-14	19:00	10	148
268	POWERGRID	POWERGRID	ICT	ICT03 BASSI (400KV)(POWERGRID)/500	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-08-20	09:00	2018-08-20	19:00	10	148
269	POWERGRID	POWERGRID	ICT	ICT01 GURGAON (400KV)(POWERGRID)/315	CONTINUOUS	For SF6 leakage arrest in 220 kV (206) bay by HYOSUNG and bays 401,206 also will be in outage.	2018-08-13	09:00	2018-08-15	19:00	58	147
270	POWERGRID	POWERGRID	ICT	ICT02 GURGAON (400KV)(POWERGRID)/315	CONTINUOUS	Disconnecter switch 405-89B modification & SF6 leakage arrest in 220 kV (207) bay and 405 ,206 bays also will be in outage	2018-08-16	09:30	2018-08-18	18:30	57	147
271	POWERGRID	POWERGRID	ICT	ICT-IV GURGAON/500MVA	CONTINUOUS	For modification in ESA & ESC earth switch in 400 kV (411) bay by NHVS and also bays 411,211 will be in outage.	2018-08-23	09:30	2018-08-25	18:30	57	146
272	POWERGRID	POWERGRID	ICT	ICT01 ABDULLAPUR (400KV)(POWERGRID)/315	DAILY	For replacement of contacts of 220 KV Side T Isolator and attending hotspot on 220 KV Bushing.	2018-08-01	10:00	2018-08-01	12:00	2	-
273	POWERGRID	POWERGRID	ICT	ICT03 ABDULLAPUR (400KV)(POWERGRID)/315	DAILY	For replacement of contacts of 220 KV Side T Isolator and attending hotspot on 220 KV Bushing.	2018-08-03	10:00	2018-08-03	12:00	2	-
274	POWERGRID	POWERGRID	ICT	ICT01 MOGA (400KV)(POWERGRID)/500	CONTINUOUS	For Oil filtration and vacuuming as Hydrogen gas in increasing in the transformer. Present level is 500 PPM	2018-08-28	09:00	2018-09-06	18:00	225	-

275	POWERGRID	POWERGRID	ICT	ICT01 NALLAGARH (400KV)(POWERGRID)/315	DAILY	315 MVA Transformer-I for Overhauling & Replacement of gasket work	2018-08-05	10:00	2018-08-14	17:00	63	-
276	POWERGRID	POWERGRID	ICT	ICT02 NALLAGARH (400KV)(POWERGRID)/315	CONTINUOUS	315 MVA Transformer-II for Overhauling & Replacement of gasket work.	2018-08-16	10:00	2018-08-25	17:00	223	-
277	POWERGRID	POWERGRID	ICT	ICT02 SOHAWAL (400KV)(POWERGRID)/315	DAILY	AMP OF ICT-II INCLUDING MAINTENANCE WORK OF ICT-2 & ASSOCIATED BAY (409), ATTENDING SEPAGE OF OIL FROM IDENTIFIED LEAKAGE POINT, ERECTION OF 72.5 KV BREAKER IN TERTIARY POWER S/Y & COMMISSIONING OF TERTIARY POWER LOADING SYSTEM	2018-08-08	09:00	2018-08-09	17:00	8	146
278	POWERGRID	POWERGRID	ICT	ICT-1 KANPUR 400KV/315	DAILY	REPLACEMENT OF CT UNDER ADD CAP	2018-08-30	09:00	2018-08-30	18:00	9	-
279	POWERGRID	POWERGRID	ICT	ICT01 BHINMAL (400KV)(POWERGRID)/315	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-04	09:30	2018-08-08	18:30	36	-
280	POWERGRID	POWERGRID	ICT	ICT02 BHINMAL (400KV)(POWERGRID)/315	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-10	09:00	2018-08-12	18:00	18	-
281	POWERGRID	POWERGRID	ICT	ICT01 KOTA (400KV)(POWERGRID)/315	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area. Bus Shutdown is required along with Line shutdowns to execute the insulator replacement work	2018-08-09	07:00	2018-08-10	18:00	11	147
282	POWERGRID	POWERGRID	ICT	ICT02 KOTA (400KV)(POWERGRID)/315	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area. Bus Shutdown is required along with Line shutdowns to execute the insulator replacement work	2018-08-13	07:00	2018-08-14	10:00	3	147

283	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-JAIPUR South (400KV)I	CONTINUOUS	"Retrofitting of existing 400kV Lines and Integration of SCADA with HVDC Control Room: It will be total new commissioning as all control & Power cables are need to be laid and changed a. Laying of new cables b. Termination of cables c. Green lining d. C&P testing and greenlining e. Commissioning & Charging	2018-08-04	09:00	2018-08-09	17:00	128	146
284	POWERGRID	POWERGRID	LINE	BHINMAL (400KV)-ZERDA-WR (400KV)	DAILY	Polymer Replacement work and Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works from 01.08.2018 to 31.08.2018	2018-08-09	08:00	2018-08-10	18:00	10	147
285	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-ZERDA-WR (400KV)I	DAILY	Replacement of faulty polymer insulator with new one at loc no 298.	2018-07-24	08:00	2018-07-24	18:00	10	145
286	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-BHIWADI-PG (400KV)I	CONTINUOUS	"Retrofitting of existing 400kV Lines and Integration of SCADA with HVDC Control Room: It will be total new commissioning as all control & Power cables are need to be laid and changed a. Laying of new cables b. Termination of cables c. Green lining d. C&P testing and greenlining e. Commissioning & Charging,	2018-08-10	08:00	2018-08-14	18:00	106	146
287	POWERGRID	UPPTCL	LINE	FIROZABAD (220KV)-AGRA-PG (220KV)	DAILY	AMP line bay equipments & CT oil sampling	2018-08-01	08:00	2018-08-01	18:00	10	146
288	POWERGRID	POWERGRID	LINE	ALLAHABAD-PHULPUR (220KV)-REWA ROAD (220KV)I	DAILY	"For attending the replacment work of conductor form Tower no. 19 to Gantry of Rewa Road Station (Conductor damaged near Dead end),	2018-07-23	08:00	2018-07-23	12:00	4	146

289	POWERGRID	POWERGRID	LINE	ALLAHABAD-PHULPUR (220KV)-REWA ROAD (220KV)2	DAILY	For attending the replacment work of conductor form Tower no. 19 to Gantry of Rewa Road Station (Conductor damaged near dead end),	2018-07-23	12:00	2018-07-23	16:00	4	146
290	POWERGRID	POWERGRID	LINE	BAREILY-PG (400KV)-MORADABAD (400KV)I	DAILY	FINAL TESTING AFTER RELAY RETROFITMENT WORK IN MAIN-1 PANEL AND CB PANEL AT MORADABAD (Relay Retrofittmnet work is to be carried out under ADD CAP OF PROJECT SINGRAULI TRANSMISSION SYSTEM Cost Center 118B920515)	2018-08-01	10:00	2018-08-01	18:00	8	-
291	POWERGRID	POWERGRID	LINE	BAREILY-PG (400KV)-MORADABAD (400KV)I	DAILY	FINAL TESTING AFTER RELAY RETROFITMENT IN MAIN-2 PANEL (Relay Retrofittmnet work is to be carried out under ADD CAP OF PROJECT SINGRAULI TRANSMISSION SYSTEM Cost Center 118B920515)	2018-08-07	10:00	2018-08-07	18:00	8	-
292	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-FATEHPUR -PG (400KV)	DAILY	For taken 80 MVAR Singrauli Line Reactor out of service,	2018-08-24	10:00	2018-08-24	12:00	2	147
293	POWERGRID	POWERGRID	LINE	BALIA(400KV)-SOHAWAL (400KV)2	DAILY	LINE S/D IS REQUIRED FOR INSTALLATION OF TERMINAL CONNECTOR & MOVING CONTACT ASSEMBLY IN ISOLATOR OF FSC (DS-1 - Y-PH) - ISOLATOR WAS DAMAGED DURING MAINTENANCE ACTIVITY,	2018-08-01	09:00	2018-08-01	13:00	4	146

294	POWERGRID	POWERGRID	LINE	MUZAFFARPUR-ER (400KV)-GORAKHPUR-PG (400KV)I	DAILY	For testing of Autoreclose Protection Relay after Retrofitment of Obsolete Siemens make AR relay with new numerical AR Relay	2018-08-23	10:00	2018-08-23	16:00	6	-
295	POWERGRID	POWERLINK	LINE	MUZAFFARPUR-ER (400KV)-GORAKHPUR-PG (400KV)II	DAILY	For testing of Autoreclose Protection Relay after Retrofitment of Obsolete Siemens make AR relay with new numerical AR Relay	2018-08-24	10:00	2018-08-24	16:00	6	-
296	POWERGRID	POWERLINK	LINE	GORAKHPUR-PG (400KV)-LUCKNOW-Kursi Road (400KV) PGI	DAILY	For testing of Autoreclose Protection Relay after Retrofitment of Obsolete Siemens make AR relay with new numerical AR Relay	2018-08-27	10:00	2018-08-27	16:00	6	-
297	POWERGRID	POWERLINK	LINE	GORAKHPUR-PG (400KV)-LUCKNOW-Kursi Road (400KV) PGII	DAILY	For testing of Autoreclose Protection Relay after Retrofitment of Obsolete Siemens make AR relay with new numerical AR Relay	2018-08-28	10:00	2018-08-28	16:00	6	-
298	POWERGRID	POWERGRID	LINE	TANAKPUR (220KV)-BAREILLY-CB GANJ (220KV)	DAILY	FINAL TESTING AFTER RELAY RETROFITMNET WORK IN MAIN-1 PANEL AND CB PANEL (Relay Retrofittmnet work is to be carried out under ADD CAP OF PROJECT DTTB Cost Center 118A514101) AT TANAKPUR (NHPC)	2018-08-02	10:00	2018-08-02	18:00	8	146
299	POWERGRID	UPPTCL	LINE	SOHAWAL (220KV)-SOHAWAL (400KV)I	DAILY	AMP OF LINE BAY EQUIPMENT LIKE BREAKER, CT, SA ETC.	2018-08-02	09:00	2018-08-02	17:00	8	-
300	POWERGRID	UPPTCL	LINE	SOHAWAL (220KV)-SOHAWAL (400KV)II	DAILY	AMP OF LINE BAY EQUIPMENT LIKE BREAKER, CT, SA ETC.	2018-08-03	09:00	2018-08-03	17:00	8	-
301	POWERGRID	POWERGRID	LINE	TANAKPUR (220KV)-SITARGANJ (220KV)	DAILY	Laying of OPGW at Tower No 16-17-18 to interconnect Bareilly-Pithoragarh CKT-II 400 KV (now charged at 220KV level) ,	2018-07-27	08:00	2018-07-28	18:00	10	146
302	POWERGRID	POWERGRID	LINE	PITHORAGRH (220KV)-BAREILLY-CB GANJ (220KV)	DAILY	Laying of OPGW at tower no 366-367-368 to interconnect Sitarganj-Tanakpur 220KV line ,	2018-07-27	08:00	2018-07-28	18:00	10	146

303	POWERGRID	POWERGRID	LINE	TANAKPUR (220KV)- BAREILY-CB GANJ (220KV)	DAILY	FINAL TESTING AFTER RELAY RETROFITMNET WORK IN MAIN-2 PANEL (Relay Retrofittmnet work is to be carried out under ADD CAP OF PROJECT DTTB Cost Center 118A514101), AT TANAKPUR (NHPC)	2018-08-08	10:00	2018-08-08	18:00	8	146
304	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)- NEEMRANA (400KV)I	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-08-05	08:00	2018-08-05	18:00	10	-
305	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)- NEEMRANA (400KV)2	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-08-06	08:00	2018-08-06	19:00	11	-
306	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)- HISSAR-PG (400KV)II	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-08-07	09:00	2018-08-07	19:00	10	145
307	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)- HISSAR-PG (400KV)III	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-08-08	08:00	2018-08-08	19:00	11	145
308	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)- ABDULLAPUR (400KV)1	DAILY	Shutdown rectification work of attending hotspot by Jumper tightening.	2018-08-02	09:00	2018-08-04	18:00	18	-
309	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)- ABDULLAPUR (400KV)2	DAILY	Shutdown rectification work of attending hotspot by Jumper tightening.	2018-08-06	09:00	2018-08-08	18:00	18	147
310	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)- ABDULLAPUR (400KV)1	DAILY	Eartwire sag correction in 02 sections.	2018-08-01	09:30	2018-08-01	18:30	9	-
311	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)- ABDULLAPUR (400KV)2	DAILY	Earthwire sag correction in 02 sections.	2018-08-01	09:00	2018-08-01	18:00	9	147
312	POWERGRID	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)2	DAILY	Testing & commissioning of PMU System of 400kV Bikaner ckt-2 line at 400 kV Sikar S/s	2018-08-04	08:00	2018-08-04	18:00	10	147
313	POWERGRID	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)1	DAILY	Testing & commissioning of PMU System of 400kV Bikaner ckt-1 line at 400 kV Sikar S/s	2018-08-03	08:00	2018-08-03	18:00	10	147

314	POWERGRID	DTL	LINE	MANDOLA (400KV)- BAWANA-DTL (400KV)2	DAILY	for connection/jumpering of bawana-2 line with new bays under bus series reactor package and testing protection and AR	2018-08-10	08:00	2018-08-10	18:00	10	145
315	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)- MANDOLA (400KV)II	CONTINUOUS	installation of SF6 gas-air bushing under line series reactor package,RK Make Isolator retrofitment and Polymer insulator replacement	2018-08-11	08:00	2018-08-16	18:00	130	148
316	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)- MANDOLA (400KV)I	CONTINUOUS	installation of SF6 gas-air bushing under line series reactor package,RK Make Isolator retrofitment and Polymer insulator replacement	2018-08-17	08:00	2018-08-22	19:00	131	148
317	POWERGRID	POWERGRID	LINE	BAHADURGARH (400KV)- SONIPAT (400KV)I	DAILY	Retrofitment of Autorecloser relay at Bahadurgarh end and replacement of insulators	2018-08-07	09:30	2018-08-07	18:30	9	145
318	POWERGRID	POWERGRID	LINE	BAHADURGARH (400KV)- SONIPAT (400KV)II	DAILY	Retro fitment of Auto re-closer relay at Bahadurgarh end and replacement of insulators	2018-08-08	09:00	2018-08-08	18:00	9	145
319	POWERGRID	POWERGRID	LINE	BAWANA-CCGT (400KV)- BAHADURGARH (400KV)	DAILY	Replacement of insulators	2018-08-13	09:30	2018-08-13	18:30	9	-
320	POWERGRID	POWERGRID	LINE	KABULPUR (400KV)- BAHADURGARH (400KV)	DAILY	Replacement of insulators	2018-08-14	10:00	2018-08-14	18:00	8	-
321	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-BASSI (400KV)I	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-08-01	09:30	2018-08-01	18:30	9	145
322	POWERGRID	POWERGRID	LINE	BASSI (400KV)-BHIWADI- PG (400KV)	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-08-02	09:30	2018-08-02	18:30	9	145
323	POWERGRID	POWERGRID	LINE	BASSI (400KV)-KOTPUTLI (400KV) (KHELNA)	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-08-03	09:00	2018-08-03	18:00	9	145
324	POWERGRID	POWERGRID	LINE	BASSI (400KV)- HEERAPURA (400KV)I	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-08-04	09:00	2018-08-04	19:00	10	147
325	POWERGRID	POWERGRID	LINE	BASSI (400KV)- HEERAPURA (400KV)II	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-08-06	09:00	2018-08-06	19:00	10	-
326	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)I	DAILY	For insulator replacement in switchyard of Bassi s/s and also to attend Construction defects.	2018-08-07	09:00	2018-08-07	18:00	9	146

327	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)II	DAILY	For insulator replacement in switchyard of Bassi s/s AND also to attend Construction defects	2018-08-08	09:30	2018-08-08	18:30	9	146
328	POWERGRID	POWERGRID	LINE	BASSI (400KV)-JAIPUR South (400KV)I	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-08-09	09:30	2018-08-09	18:30	9	-
329	POWERGRID	POWERGRID	LINE	BASSI (400KV)-JAIPUR South (400KV)II	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-08-10	09:00	2018-08-10	19:00	10	-
330	POWERGRID	POWERGRID	LINE	BASSI (400KV)-PHAGI(400KV)I	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-08-11	08:00	2018-08-11	19:00	11	-
331	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-GURGAON (400KV)	CONTINUOUS	Disconnecter switch 402-89A modification and bay 402 also will be in outage.	2018-08-06	09:00	2018-08-08	18:00	57	147
332	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-GURGAON (400KV)	CONTINUOUS	Disconnecter switch 403-89A modification and bay 403 also will be in outage.	2018-08-09	09:00	2018-08-11	18:00	57	147
333	POWERGRID	HVPNL	LINE	GURGAON (220KV) SECTOR 72-GURGAON(220 KV)	CONTINUOUS	For SF6 leakage arrest in 220 kV (203) bay by HYOSUNG and bay 203 also will be in outage.	2018-08-23	08:00	2018-08-25	18:00	58	148
334	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-MAHARANIBAGH (400KV)	CONTINUOUS	LINE DIVERSION DFCC PROJECT	2018-07-25	09:00	2018-08-10	18:00	393	-
335	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-NAWADA (400KV)	CONTINUOUS	LINE DIVERSION DFCC PROJECT	2018-07-25	09:00	2018-08-10	19:00	394	147
336	POWERGRID	POWERGRID	LINE	FARIDABAD GPS-PALLAI	CONTINUOUS	LINE DIVERSION HUDA HARYANA	2018-08-12	09:00	2018-08-19	18:00	177	147
337	POWERGRID	POWERGRID	LINE	FARIDABAD GPS-PALLAI	CONTINUOUS	LINE DIVERSION HUDA HARYANA	2018-08-12	09:30	2018-08-19	18:30	177	147
338	POWERGRID	POWER VENTURES LIM	LINE	ABDULLAPUR (400KV)-KARCHAM WANGTOO (400KV)I	DAILY	For replacement of contacts of Tie bay Isolator. (Shutdown required on 400 KV Abdullapur-Kala Amb-1).	2018-08-06	10:00	2018-08-06	14:00	4	-
339	POWERGRID	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	DAILY	For AMP works.	2018-08-08	08:00	2018-08-08	18:00	10	148
340	POWERGRID	POWERGRID	LINE	NALLAGARH (400KV)-KOLDAM (400KV)I	DAILY	For rectification/ laying of snapped conductor in section 96-97. (One conductor of Quad moose was snapped during stormy weather).	2018-08-12	08:00	2018-08-12	19:00	11	145

341	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)- MOGA (400KV)I	DAILY	Replacement of 10-12 no. Flash over disc Insulator at Loc 40 and installation/replacement of vibration spacer damper.	2018-08-02	10:00	2018-08-02	16:30	6.5	-
342	POWERGRID	POWERGRID	LINE	WAGOORA(220KV)- PAMPPORE(220KV)I	DAILY	For AMP works.	2018-08-06	09:30	2018-09-06	17:30	248	145
343	POWERGRID	POWERGRID	LINE	WAGOORA(220KV)- PAMPPORE(220KV)II	DAILY	For AMP works.	2018-08-07	09:30	2018-09-07	17:30	248	-
344	POWERGRID	JKPDD	LINE	HIRANAGAR(220KV)- SARNA (220KV)	CONTINUOUS	For diversion of Existing T. No. 66 to new pile foundation tower because existing foundation got damaged due to change in path of river flow. (Rescheduled from 147 OCC.)	2018-08-23	09:00	2018-08-30	17:30	176.5	147
345	POWERGRID	POWERGRID	LINE	JAMMU(220KV)-SAMBA (220KV)	DAILY	Fixing of corona ring, tightening of Jumper and replacement of broken Insulator.	2018-08-22	09:00	2018-08-22	18:00	9	145
346	POWERGRID	POWERGRID	LINE	SAMBA (220KV)- HIRANAGAR(220KV)	DAILY	Fixing of corona ring & Jumper tightening work.	2018-08-23	21:01	2018-08-23	21:01	0	145
347	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)- GREATER NOIDA (400KV)	DAILY	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (133 Kms out of 178 kms OPGW laying Completed-work very slow /some times stopped due to severe ROW issues)"	2018-08-01	08:00	2018-08-31	18:00	300	147
348	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)- SIKAR (400KV)I	DAILY	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (20 out of 22 kms OPGW laying completed)/ ROW problem "	2018-08-01	08:00	2018-08-31	18:00	300	147
349	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)- HISSAR-PG (400KV)I	DAILY	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (165 kms out of 236 Kms completed)"	2018-08-01	08:00	2018-08-31	18:00	300	147

350	POWERGRID	NRSS-XXIX	LINE	SHUJALPUR-WR (400KV)- RAPP D (400KV)1	DAILY	Auto re-closer testing at Shujalpur by WR-II	2018-08-07	09:30	2018-08-07	18:30	9	-
351	POWERGRID	NRSS-XXIX	LINE	SHUJALPUR-WR (400KV)- RAPP D (400KV)2	DAILY	Auto re-closer testing at Shujalpur by WR-II	2018-08-08	08:00	2018-08-08	18:00	10	-
352	POWERGRID	POWERGRID	LINE	BHINMAL (400KV)- ZERDA-WR (400KV)	DAILY	Outage of Line for Testing of new NIFP system along with protection relays. After work completion, Line Reactor shall be taken into service along with Line charging code or separate code BY WR-II	2018-08-11	09:30	2018-08-11	18:30	9	147
353	POWERGRID	POWERGRID	LINE	BHINMAL (400KV)- ZERDA-WR (400KV)	DAILY	Taking out line reactor from line for NIFP work BY WR2 for only fifteen minutes.NR1 s/d will be continue for 3 days on daily basis from 08:00 to 1800 hrs for Porcelain Insulator replacement with Polymer	2018-08-07	08:00	2018-08-07	18:00	10	147
354	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)- ZERDA-WR (400KV)I	DAILY	Taking out line reactor from line for NIFP work BY WR2	2018-08-01	08:00	2018-08-01	08:15	0.25	145
355	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)- ZERDA-WR (400KV)I	DAILY	Outage of Line for Testing of new NIFP system along with protection relays. After work completion, Line Reactor shall be taken into service along with Line charging code or separate code BY WR2	2018-08-06	08:00	2018-08-06	18:00	10	145
356	POWERGRID	POWERGRID	LINE	BASSI (400KV)- HEERAPURA (400KV)I	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2018-08-07	08:30	2018-08-14	18:30	178	147
357	POWERGRID	POWERGRID	LINE	BASSI (400KV)- HEERAPURA (400KV)II	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2018-08-16	08:00	2018-08-23	18:00	178	-
358	POWERGRID	POWERGRID	LINE	BASSI (220KV)-BAGRU (220KV)	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2018-08-24	08:00	2018-08-31	18:00	178	-

359	POWERGRID	POWERGRID	LINE	BASSI (220KV)-INDIRA(IG) NAGAR (220KV)	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2018-08-24	08:00	2018-08-31	18:00	178	-
360	POWERGRID	POWERGRID	LINE	DEEPALPUR (400KV)- BAWANA-DTL (400KV)	DAILY	Laying of OPGW (400mtr) at tower no 378 to 379 on on Deepalpur- Bawana line (Ckt- 1).Outage requires on daily basis from 08:00 to 18:00	2018-07-22	08:00	2018-07-23	18:00	10	147
361	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)- GREATER NOIDA (400KV)	DAILY	Laying of OPGW (1.2 Km) on LILO of Dadri-Ballabgarh 400kv line at UPPTCL 400Kv S/s, Palla, Greater Noida.Outage requires on daily basis from 08:00 to 18:00	2018-07-27	08:00	2018-07-28	18:00	10	147
362	POWERGRID	UPPTCL	LINE	SOAHWAL(220KV)- Barabanki1	DAILY	AMP line bay equipment like CB,CT and LA etc.at PGCIL,Sohawal	2018-08-04	09:00	2018-08-04	17:00	8	-
363	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)- MANDOLA (400KV)I	CONTINUOUS	S/D of both ckt urgently for completion of stringing of diversion work by NHAI to avoid any fatal accident due to electrical clearance from the line	2018-07-23	08:00	2018-07-26	18:00	82	148
364	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)- MANDOLA (400KV)II	CONTINUOUS	S/D of both ckt urgently for completion of stringing of diversion work by NHAI to avoid any fatal accident due to electrical clearance from the line	2018-07-23	08:00	2018-07-26	18:00	82	148
365	POWERGRID	UPPTCL	LINE	SOAHWAL(220KV)- Barabanki2	DAILY	AMP line bay equipment like CB,CT and LA etc.at PGCIL,Sohawal	2018-08-05	09:00	2018-08-05	17:00	8	-
366	POWERGRID	POWERGRID	LINE	MEERUT(220KV)- SHATABDI NAGAR (220KV)	DAILY	Defect rectification work.	2018-07-20	08:30	2018-07-20	18:30	10	-
367	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)- BHINMAL (400KV)	DAILY	Porcelain Insulator replacement with Polymer	2018-08-13	09:00	2018-08-17	10:00	4	-
368	POWERGRID	POWERGRID	LINE	SHREE CEMENTS (400KV)- KOTA (400KV)	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area	2018-08-03	07:30	2018-08-03	18:30	11	145

369	POWERGRID	POWERGRID	LINE	KOTA (400KV)-MERTA (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area	2018-08-04	07:00	2018-08-04	18:00	11	148
370	POWERGRID	POWERGRID	LINE	KOTA (400KV)-MERTA (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area	2018-08-06	07:00	2018-08-08	18:00	22	148
371	POWERGRID	POWERGRID	LINE	Kishenganga-AMARGARH(DELINA)I	CONTINUOUS	For rectification bent leg at location. 32. The towers are multi circuit towers and needs de-stringing/stringing.	2018-08-01	08:00	2018-08-04	17:00	81	-
372	POWERGRID	POWERGRID	LINE	Kishenganga-AMARGARH(DELINA)II	CONTINUOUS	For rectification bent leg at location. 32. The towers are multi circuit towers and needs de-stringing/stringing.	2018-08-01	08:00	2018-08-04	17:00	81	-
373	POWERGRID	POWERGRID	REACTOR	REACTOR I SIKAR (400KV)/80.00	DAILY	AMP Testing of Bushings.	2018-08-09	09:00	2018-08-09	18:00	9	-
374	POWERGRID	POWERGRID	REACTOR	REACTOR DEHRADUN (400KV)/80.00	DAILY	AMP WORK	2018-08-10	09:00	2018-08-10	18:00	9	-
375	POWERGRID	POWERGRID	REACTOR	REACTOR-II BASSI (400KV)/50.00	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-08-28	09:00	2018-08-28	19:00	10	148
376	POWERGRID	POWERGRID	REACTOR	REACTOR I BASSI (400KV)/50.00	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-08-21	09:30	2018-08-21	18:30	9	148
377	POWERGRID	POWERGRID	REACTOR	REACTOR BHIWADI -PG 400 KV/63.00	DAILY	AMP work	2018-08-01	09:00	2018-08-01	18:00	9	146
378	POWERGRID	POWERGRID	REACTOR	REACTOR-III BASSI (400KV)/50.00	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-08-29	09:00	2018-08-29	19:00	10	148
379	POWERGRID	POWERGRID	REACTOR	REACTOR BASSI (400KV)/125.00	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-08-30	09:00	2018-08-30	19:00	10	148
380	POWERGRID	POWERGRID	REACTOR	REACTOR AGRA-PG (400KV)/50.00	DAILY	AMP and Protection testing works	2018-08-27	09:00	2018-08-27	18:00	9	148
381	POWERGRID	BBMB	REACTOR	REACTOR-I DEHAR (400KV)/63.00	DAILY	For AMP works.	2018-08-09	09:30	2018-08-09	17:30	8	-
382	POWERGRID	BBMB	REACTOR	REACTOR-2 DEHAR (400KV)/63.00	DAILY	For AMP works.	2018-08-09	09:30	2018-08-09	17:30	8	-
383	POWERGRID	POWERGRID	REACTOR	80 MVAR Singrauli Line Reactor , at Fatehpur/80.00	DAILY	For Internal Inspection work due to raising trend of Fault Gases & CC-CL plate Replacement work	2018-08-24	10:00	2018-08-30	18:00	48	147
384	POWERGRID	POWERGRID	REACTOR	Bus Reactor-1, at Sohawal/80.00	DAILY	AMP OF BR-I INCLUDING MAINTENANCE WORK OF BR-I & ASSOCIATED BAY (403), ATTENDING SEPAGE OF OIL FROM IDENTIFIED LEAKAGE POINT & REPLACEMENT OF FAULTY WTI	2018-08-07	09:00	2018-08-07	17:00	8	147

385	POWERGRID	POWERGRID	REACTOR	50 MVAR BAREILLY-MEERUT CIRCUIT -1 LINE REACTOR (SWITACHABLE) , at Bareily/50.00	DAILY	FOR ATTENDING MINOR LEAKAGE IN REACTOR CB B PHASE (PIR REMOVAL FLAP COVER TO BE CHANGED)	2018-08-06	10:00	2018-08-06	18:00	8	-
386	POWERGRID	POWERGRID	REACTOR	50MVAR S/R KANKROLI LINE at BHINML/400.00	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-13	09:30	2018-08-17	18:30	36	-
387	POWERGRID	POWERGRID	REACTOR	REACTOR BHINMAL (400KV)/80.00	DAILY	Porcelain Insulator replacement with Polymer.	2018-08-18	16:36	2018-08-19	16:36	0	-
388	POWERGRID	POWERGRID	REACTOR	REACTOR II KOTA (400KV)/80.00	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400KV Switchyard Area. Bus Shutdown is required along with Line shutdowns to execute the insulator replacement work	2018-08-15	07:00	2018-08-16	18:00	11	-
389	POWERGRID	POWERGRID	REACTOR	50MVAR B/R-I KOTA/50.00	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400KV Switchyard Area. Bus Shutdown is required along with Line shutdowns to execute the insulator replacement work	2018-08-11	07:00	2018-08-12	18:00	11	-
390	PTCUL	PTCUL	BUS	400 KV BUS - A RISHIKESH (400KV)	DAILY	For testing the wiring, Electrically operation and alignment of 400KV Isolators installed under PSDF Scheme.	2018-08-17	08:00	2018-08-17	17:00	9	-
391	PTCUL	PTCUL	ICT	ICT02 KASHIPUR (400KV)(PTCUL)/315	DAILY	Replacement of LV side LA, routine testing etc.	2018-08-02	10:00	2018-08-02	17:00	7	-
392	PTCUL	PTCUL	ICT	ICT01 RISHIKESH (400KV)(PTCUL)/315	DAILY	For testing the wiring, Electrically operation and alignment of 400KV and 220 KV New Isolators installed under PSDF Scheme.	2018-08-27	08:00	2018-08-27	17:00	9	-
393	PTCUL	PTCUL	ICT	ICT02 RISHIKESH (400KV)(PTCUL)/315	DAILY	For testing the wiring, Electrically operation and alignment of 400KV and 220 KV New Isolators installed under PSDF Scheme.	2018-08-30	08:00	2018-08-30	17:00	9	-
394	PTCUL	UPPTCL	LINE	BAREILY-CB GANJ (220KV)-PANTNAGAR (220KV)	DAILY	For Routine maintenance of Bay and Equipments alongwith testing.	2018-08-12	09:00	2018-08-12	17:00	8	147

395	PTCUL	PTCUL	LINE	MORADABAD (400KV)- KASHIPUR (400KV)	DAILY	Lopping and chopping of trees in Jim Corbett forest and strengthening of jumpers and other maintenance work.	2018-08-04	10:00	2018-08-04	17:00	7	145
396	PTCUL	PTCUL	LINE	KASHIPUR (400KV)- RISHIKESH (400KV)	DAILY	Lopping and chopping of trees in Jim Corbett forest and strengthening of jumpers and other maintenance work.	2018-08-03	10:00	2018-08-03	17:00	7	-
397	PTCUL	PTCUL	LINE	NARA (220KV)-ROORKEE PTCUL (220KV)+UPPT	DAILY	For tree cutting, repairing of conductor, inspection of insulators & other maintenance work.	2018-08-07	09:00	2018-08-08	18:00	9	148
398	PTCUL	PTCUL	LINE	ROORKEE (400KV)- RISHIKESH (400KV)	DAILY	For testing the wiring, Electrically operation and alignment of 400KV Isolators installed under PSDF Scheme.	2018-08-20	08:00	2018-08-20	17:00	9	-
399	PTCUL	PTCUL	LINE	KASHIPUR (400KV)- RISHIKESH (400KV)	DAILY	For testing the wiring, Electrically operation and alignment of 400KV Isolators installed under PSDF Scheme.	2018-08-23	08:00	2018-08-23	17:00	9	-
400	RRVPN	RRVPN	BAY	4152T tie bay for ICT-1 AT 400KV GSS BHILWARA	DAILY	Half yearly maintenane of 400 KV Tie-1 BAY (4151T) & ASSOCIATED EQUIPMENTS	2018-08-06	09:00	2018-08-06	17:00	8	-
401	RRVPN	RRVPN	BAY	4352T tie bay for 400kv Chhabra-Bhilwara line AT BHILWARA	DAILY	Half yearly maintenane	2018-08-08	09:00	2018-08-08	17:00	8	-
402	RRVPN	RRVPN	BAY	4452T tie bay for 400kv Ajmer-Bhilwara-II AT BHILWARA	DAILY	Half yearly maintenane	2018-08-09	09:00	2018-08-09	17:00	8	-
403	RRVPN	RRVPN	BAY	4252T tie bay for ICT-2 AT 400KV GSS BHILWARA	DAILY	Half yearly maintenane	2018-08-07	09:00	2018-08-07	17:00	8	-
404	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BARMER	CONTINUOUS	Balance Jumpering work for ISOLATOR	2018-08-01	07:00	2018-08-04	18:00	83	148
405	RRVPN	RRVPN	BUS	400KV MAIN BUS-II BARMER	CONTINUOUS	Balance Jumpering work for ISOLATOR	2018-08-06	07:00	2018-08-08	18:00	59	148
406	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BARMER	DAILY	Quarterly Maintenance	2018-08-16	10:00	2018-08-16	18:00	8	148
407	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BARMER	CONTINUOUS	Balance miscelaneous. Work	2018-08-18	07:00	2018-08-20	18:00	59	148
408	RRVPN	RRVPN	BUS	400KV MAIN BUS-II bikaner	DAILY	Routine Bay Maintenance work	2018-08-16	10:00	2018-08-16	17:00	7	148

409	RRVPN	RRVPN	BUS	400KV BUS-A AT 400KV GSS MERTA	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-08-23	09:00	2018-08-23	17:00	8	147
410	RRVPN	RRVPN	BUS	400KV BUS-B AT 400 KV GSS MERTA	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-08-24	09:00	2018-08-24	17:00	8	147
411	RRVPN	RRVPN	BUS	400KV MAIN BUS-A JODHPUR	DAILY	QUARTERLY MAINT.WORK	2018-08-30	10:00	2018-08-30	18:00	8	146
412	RRVPN	RRVPN	BUS	400KV Main Bus-I at 400kV GSS Bhilwara	DAILY	Half yearly maintenane of 400 KV Bhl-Chhabra Bay and 400KV Main Bus-I ans associated equipment.	2018-08-03	09:00	2018-08-03	17:00	8	-
413	RRVPN	RRVPN	ICT	ICT02 AKAL JAISALMER (400KV)(RRVPN)/315	DAILY	Stringing work of New barmer bay by M/s Siemens	2018-08-13	08:00	2018-08-15	19:00	22	148
414	RRVPN	RRVPN	ICT	ICT03 AKAL JAISALMER (400KV)(RRVPN)/315	DAILY	Quarterly Maintenance	2018-08-16	09:00	2018-08-16	16:00	7	146
415	RRVPN	RRVPN	ICT	ICT02 BIKANER (400KV)(RRVPN)/315	DAILY	Routine Bay Maintenance work	2018-08-10	10:00	2018-08-10	17:00	7	147
416	RRVPN	RRVPN	ICT	ICT01 MERTA (400KV)(RRVPN)/315	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-08-16	09:00	2018-08-16	17:00	8	147
417	RRVPN	RRVPN	ICT	ICT02 MERTA (400KV)(RRVPN)/315	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-08-17	09:00	2018-08-17	17:00	8	147
418	RRVPN	RRVPN	ICT	ICT02 JODHPUR (400KV)(RRVPN)/315	DAILY	IInd QUARTERLY MAINT.WORK	2018-08-29	10:00	2018-08-29	18:00	8	147
419	RRVPN	RRVPN	ICT	ICT01 AJMER (400KV)(RRVUNL)/315	DAILY	IInd Quarterly maint. of Bay & Equipment at 400 kV GSS Ajmer	2018-08-24	09:00	2018-08-24	18:00	9	-
420	RRVPN	RRVPN	ICT	ICT-III (KANO HAR)/315 MVA	DAILY	IInd Quarterly Maint. of Bay & equipments at 7400 kV GSS Ajmer	2018-08-30	09:00	2018-08-30	18:00	9	-
421	RRVPN	RRVPN	LINE	MORAK (220KV)-BAROD (220KV)	DAILY	Quarterly Maintainance	2018-08-16	09:30	2018-08-16	16:30	7	148
422	RRVPN	RRVPN	LINE	RANAPRATAP SAGAR-RPS (132KV)-GANDHI SAGAR MPSEB-WR (132KV)1 +MP	DAILY	For replacement of damaged earth wire having total 14.00Kms in the line	2018-08-07	08:00	2018-08-12	18:00	50	147
423	RRVPN	RRVPN	LINE	RANAPRATAP SAGAR-RPS (132KV)-GANDHI SAGAR MPSEB-WR (132KV)2 +MP	DAILY	For replacement of damaged earth wire having total 14.00Kms in the line	2018-08-07	08:00	2018-08-12	18:00	50	147
424	RRVPN	RRVPN	LINE	ANTA(400KV)-KALISINDH (400KV)2	DAILY	Half yearly maintenace work & realy testing	2018-08-07	09:00	2018-08-07	18:00	9	-

425	RRVPN	RRVPN	LINE	ANTA(400KV)-CHHABRA (400KV)1	DAILY	Half yearly maintenace work & realy testing	2018-08-08	09:00	2018-08-08	18:00	9	-
426	RRVPN	RRVPN	LINE	ANTA(400KV)-KAWAI (400KV)2	DAILY	Half yearly maintenace work & realy testing	2018-08-09	09:00	2018-08-09	18:00	9	147
427	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-BARMER (400KV)	CONTINUOUS	Balance Jumpering work for ISOLATOR	2018-08-01	07:00	2018-08-04	18:00	83	148
428	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-BARMER (400KV)	CONTINUOUS	Balance misceleneous Work	2018-08-18	07:00	2018-08-20	18:00	59	148
429	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-BARMER (400KV)	DAILY	Quarterly Maintenance	2018-08-23	10:00	2018-08-23	18:00	8	148
430	RRVPN	RRVPN	LINE	MERTA (400KV)-RATANGARH (400KV)	DAILY	Maintenance work of bay equipment.	2018-08-21	10:00	2018-08-21	18:00	8	148
431	RRVPN	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)1	DAILY	Maintenance work of bay equipment.	2018-08-24	10:00	2018-08-24	18:00	8	146
432	RRVPN	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)2	DAILY	Maintenance work of bay equipment.	2018-08-28	10:00	2018-08-28	18:00	8	146
433	RRVPN	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)1	DAILY	quarterly maintenance	2018-08-16	09:30	2018-08-16	15:30	6	148
434	RRVPN	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)2	DAILY	quarterly maintenance	2018-08-17	09:30	2018-08-17	15:30	6	148
435	RRVPN	RRVPN	LINE	LALSOT (220KV)-DAUSA (220KV)PG	DAILY	quarterly maintenance	2018-08-23	09:30	2018-08-23	15:30	6	148
436	RRVPN	RRVPN	LINE	SAWAI MADHOPUR (220KV)-DAUSA (220KV)I(PG)	DAILY	quarterly maintenance	2018-08-24	09:30	2018-08-24	15:30	6	148
437	RRVPN	POWERGRID	LINE	ANTA GPS (220KV)-LALSOT (220KV)(PG)	DAILY	quarterly maintenance	2018-08-24	09:30	2018-08-24	15:30	6	-
438	RRVPN	RRVPN	LINE	BHARATPUR (220KV)-SIKANDRA (220KV)	CONTINUOUS	for replacement of Earth Wire of 220 kV Agra-Bharatpur S/C Inter-State Line at 220 kV GSS RVPN, Bharatpur	2018-08-02	09:00	2018-08-31	17:00	704	148
439	RRVPN	RRVPN	LINE	ANTA(400KV)-KAWAI (400KV)1	DAILY	Replacement of Ino. Of PCVT of Line-1 and annual testing of Line equipment	2018-08-08	09:00	2018-08-08	18:00	9	148
440	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)1	DAILY	For replacement of porcelin disc insulators from polymer disc insulators of complete line	2018-08-01	06:00	2018-08-09	18:00	96	148

441	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)- KHETRI (220KV)2	DAILY	For replacement of porcelin disc insulators from polymer disc insulators of complete line	2018-08-10	06:00	2018-08-20	18:00	120	148
442	RRVPN	RRVPN	LINE	HISSAR BBMB (220KV)- CHIRAWA (220KV)	DAILY	For Line Maintenance work & tree Trimming work of 220 KV Chirawa-Hissar line	2018-08-07	08:00	2018-08-09	17:00	18	148
443	RRVPN	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)1	DAILY	Routine Bay Maintenance work	2018-08-17	10:00	2018-08-17	13:00	3	147
444	RRVPN	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)2	DAILY	Routine Bay Maintenance work	2018-08-23	10:00	2018-08-23	13:00	3	147
445	RRVPN	RRVPN	LINE	MERTA (400KV)- HEERAPURA (400KV)	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-08-09	09:00	2018-08-09	17:00	8	147
446	RRVPN	RRVPN	LINE	MERTA (400KV)-JODHPUR (400KV)II	DAILY	Quarterly maintenance work	2018-08-02	10:00	2018-08-02	18:00	8	148
447	RRVPN	RRVPN	LINE	JODHPUR (400KV)-AKAL JAISALMER (400KV)	DAILY	Quarterly maintenance work	2018-08-09	10:00	2018-08-09	18:00	8	146
448	RRVPN	RRVPN	LINE	MERTA (400KV)-JODHPUR (400KV)I	DAILY	Quarterly maintenance work	2018-08-30	10:00	2018-08-30	18:00	8	148
449	RRVPN	RRVPN	LINE	ANTA GPS (220KV)- SAKATPURA-KOTA (220KV)	DAILY	FOR REPLACEMENT OF SEVERELY DETORAIATED D JUMPER OF R PHASE TOWARDS THE LINE SIDE AND TO DO THE QUATERLY /Half yearly MAINTENANCE OF THE BREAKER AND CT.	2018-08-09	08:00	2018-08-09	18:00	10	-
450	RRVPN	RRVPN	LINE	BHILWARA (400KV)- CHHABRA (400KV)	DAILY	Half yearly maintenane of 400 KV Bhl-Chhabra Bay and 400KV Main Bus-I ans associated equipment.	2018-08-03	09:00	2018-08-03	17:00	8	146
451	RRVPN	POWERGRID	LINE	ANTA GPS (220KV)- BHILWARA (220KV)1	DAILY	Half yearly maintenane of 220 KV Bay & Line equipments	2018-08-16	08:00	2018-08-16	17:00	9	-
452	RRVPN	POWERGRID	LINE	ANTA GPS (220KV)- BHILWARA (220KV)2	DAILY	Half yearly maintenane of 220 KV Bay & Line equipments	2018-08-17	08:00	2018-08-17	17:00	9	-
453	RRVPN	APL	LINE	DEEDWANA (400KV)- AJMER (400KV)	DAILY	IInd Quarterly Maint.work of bay & equipment at 400kV GSS Ajmer	2018-08-16	09:00	2018-08-16	18:00	9	-
454	RRVPN	RRVUNL	LINE	BHILWARA (400KV)- AJMER (400KV)I	DAILY	Half yearly maint.of Bay & Equipment at 400kV GSS Ajmer & Bhilwara end	2018-08-10	09:00	2018-08-10	18:00	9	-
455	RRVPN	RRVPN	LINE	BHILWARA (400KV)- AJMER (400KV)II	DAILY	Half Yearly maint. of Bay & Equipment at 400 kV GSS Ajmer & Bhilwara end	2018-08-11	09:00	2018-08-11	18:00	9	-

456	RRVPN	RRVPN	LINE	AJMER (400KV)-PHAGI(400KV)II	DAILY	Half Yearly maint. of Bay & Equipment at 400 kV GSS Ajmer	2018-08-09	09:00	2018-08-09	18:00	9	-
457	RRVPN	RRVPN	LINE	AJMER (400KV)-PHAGI(400KV)I	DAILY	II Quarterly maint. of Bay & Equipment at 400 kV GSS Ajmer & Testing of Distance Protection Relay (Main-II) and maint. of line isolator at Phagi end	2018-08-28	09:00	2018-08-28	19:00	10	-
458	RRVPN	RRVPN	REACTOR	Shunt Reactor RATANGARH (400KV)/50.00	DAILY	Maintenance work of bay equipment.	2018-08-17	10:00	2018-08-17	18:00	8	147
459	RRVPN	RRVPN	REACTOR	Bus Reactor 1 KAWAI (400KV)/63.00	DAILY	Annual maintenance of bus reactor, bay equipment and relays.	2018-08-07	09:00	2018-08-07	18:00	9	147
460	RRVPN	RRVPN	REACTOR	REACTOR AKAL JAISALMER (400KV)/50.00	DAILY	Quarterly Maintenance	2018-08-23	09:00	2018-08-23	16:00	7	146
461	RRVPN	RRVPN	REACTOR	BIKANER/50.00	DAILY	Routine Bay Maintenance work	2018-08-09	10:00	2018-08-09	17:00	7	148
462	RRVPN	RRVPN	REACTOR	REACTOR MERTA (400KV)/50.00	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-08-10	09:00	2018-08-10	17:00	8	147
463	RRVPN	RRVPN	REACTOR	Shunt Reactor (line reactor for Akal Bay)/50.00	DAILY	QUARTERLY MAINT.WORK	2018-08-09	10:00	2018-08-09	18:00	8	146
464	RRVPN	RRVUNL	ICT	ICT CHHABRA(RRVUNL)/315	CONTINUOUS	To attend the oil leakage from HV bushing of Y phase and capital maint. of the transformer	2018-08-01	09:00	2018-08-09	17:00	200	-
465	UPPTCL	UPPTCL	BUS	Transfer bus	CONTINUOUS	General Maintenance	2018-08-16	08:00	2018-08-16	18:00	10	-
466	UPPTCL	UPPTCL	BUS	Transfer bus 400 kV Unnao	CONTINUOUS	Major Overhauling of Main Circuit Breaker of 400 KV TBC at Unnao (There shall be no interruption in supply)	2018-08-02	08:00	2018-08-08	18:00	154	147
467	UPPTCL	UPPTCL	BUS	400 kV main bus 1 Bareilly	DAILY	For Routine maintenance	2018-08-18	09:00	2018-08-18	17:00	8	146
468	UPPTCL	UPPTCL	BUS	MAIN BUS I-ORAI	CONTINUOUS	For Isolator testing of Parichha-II & Mainpuri-II	2018-08-03	09:00	2018-08-04	18:00	33	-
469	UPPTCL	UPPTCL	BUS	MAIN BUS II-ORAI	CONTINUOUS	For conversion of Banda-I&II Bay, Bus-II Isolator jumper from twin to quad.	2018-08-09	09:00	2018-08-10	18:00	33	-

470	UPPTCL	UPPTCL	BUS	400 kv Bus coupler Bareilly (UPPTCL)	DAILY	Two bus will run independently for testing of bus coupler breaker & 29A isolator maintenance.	2018-08-13	09:00	2018-08-13	17:00	8	-
471	UPPTCL	UPPTCL	BUS	Transfer Bus Bareilly	DAILY	For Replacing damaged corona ring and Routine bus maintenance.	2018-08-17	09:00	2018-08-17	17:00	8	-
472	UPPTCL	UPPTCL	BUS	400 kv Bus - A PANKI (400KV)	CONTINUOUS	(A) Replacement of 400kv Jack Bus RYB phase from single moose to twin moose conductor of 315MVA ICT Bay (B) Replacement of defective 400kv Jack Bus B phase of 400kv Panki Unnao Bay	2018-08-06	06:00	2018-08-06	18:00	12	-
473	UPPTCL	UPPTCL	BUS	BUS B-PANKI	CONTINUOUS	(A) Replacement of 400kv Jack Bus RYB phase from single moose to twin moose conductor of 315MVA ICT Bay (B) Replacement of defective 400kv Jack Bus B phase of 400kv Panki Unnao Bay	2018-08-06	06:00	2018-08-06	18:00	12	-
474	UPPTCL	UPPTCL	BUS	bus 1	CONTINUOUS	Repairing and Strengthening of 400 KV Main Bus - I	2018-08-07	08:00	2018-08-21	18:00	346	-
475	UPPTCL	UPPTCL	ICT	ICT01 SARNATH (400KV)(UPPTCL)/315	CONTINUOUS	General Maintenance	2018-08-11	08:00	2018-08-11	18:00	10	145
476	UPPTCL	UPPTCL	ICT	ICT03 SARNATH (400KV)(UPPTCL)/315	CONTINUOUS	General Maintenance	2018-08-12	08:00	2018-08-12	18:00	10	145
477	UPPTCL	UPPTCL	ICT	ICT02 SARNATH (400KV)(UPPTCL)/500	CONTINUOUS	General Maintenance	2018-08-14	08:00	2018-08-14	18:00	10	145
478	UPPTCL	UPPTCL	ICT	ICT01 OBRA (400KV)(UPPTCL)/240	DAILY	Annual Maintenance of CT, CVT, Isolator, Breaker etc, Tightness, attending Hot Spot, Rectification of MB, DM & RTCC panel of ICT Testing of C&R panel Differential, Directional O/C, E/F relays etc, LBB relay, Pole discrepancy relay and Timing test of 400/220kV side Breakers at BTPS Obra Switchyard.	2018-08-07	08:30	2018-08-08	18:00	9.5	-
479	UPPTCL	UPPTCL	ICT	ICT03 GREATER NOIDA (400KV)(UPPTCL)/500	DAILY	For general maintenance works	2018-08-12	06:00	2018-08-12	12:00	6	147
480	UPPTCL	POWERGRID	ICT	ICT01 MUZZAFARNAGAR PG (400KV)(POWERGRID)/315	DAILY	For adjustment of interlocking.	2018-08-16	08:00	2018-08-17	18:00	10	-

481	UPPTCL	UPPTCL	ICT	ICT02 MUZZAFARNAGAR-UP (400KV)(UPPTCL)/240	DAILY	For adjustment of interlocking.	2018-08-20	08:00	2018-08-21	18:00	10	-
482	UPPTCL	UPPTCL	ICT	ICT03 MUZZAFARNAGAR-UP (400KV)(UPPTCL)/315	DAILY	For adjustment of interlocking.	2018-08-22	08:00	2018-08-23	18:00	10	-
483	UPPTCL	UPPTCL	ICT	ICT02 LUCKNOW (Sarojini Nagar) 400-UP(UPPTCL)/315	CONTINUOUS	For replacement of 03 Nos. 400 KV Side Current Transformers (Most urgent as CTs are more than 36 years old)	2018-08-03	09:00	2018-08-04	16:00	31	146
484	UPPTCL	UPPTCL	ICT	ICT01 ALIGARH (400KV)(UPPTCL)/500	DAILY	Routine testing & maintenance work.	2018-08-20	08:00	2018-08-20	18:00	10	-
485	UPPTCL	UPPTCL	ICT	ICT02 ALIGARH (400KV)(UPPTCL)/500	DAILY	Routine testing & maintenance work.	2018-08-21	08:00	2018-08-21	18:00	10	-
486	UPPTCL	UPPTCL	ICT	ICT01 GORAKHPUR-UP (400KV)(UPPTCL)/240	CONTINUOUS	For checking of CTR system & other maintenance work.	2018-08-08	10:58	2018-08-08	16:00	5.03	145
487	UPPTCL	UPPTCL	ICT	ICT01 MAU (400KV)(UPPTCL)/200	CONTINUOUS	For tightening of complete bay, maintenance works at 400 KV S/S Kasara, Mau.	2018-08-23	09:00	2018-08-23	12:00	3	145
488	UPPTCL	UPPTCL	ICT	ICT02 MAU (400KV)(UPPTCL)/200	CONTINUOUS	For tightening of complete bay, maintenance works at 400 KV S/S Kasara, Mau.	2018-08-24	09:00	2018-08-24	12:00	3	145
489	UPPTCL	UPPTCL	ICT	ICT III MAU/200	CONTINUOUS	For tightening of complete bay, maintenance works at 400 KV S/S Kasara, Mau.	2018-08-25	09:00	2018-08-25	12:00	3	146
490	UPPTCL	UPPTCL	ICT	ICT02 GREATER NOIDA (400KV)(UPPTCL)/315	DAILY	For general maintenance works.	2018-08-05	06:00	2018-08-05	15:00	9	148
491	UPPTCL	UPPTCL	ICT	ICT02 MATHURA (400KV)(UPPTCL)/315	DAILY	Annual testing of ICT and testing associated CB Relays CT,CVT & LA.	2018-08-08	08:00	2018-08-09	19:00	11	-
492	UPPTCL	UPPTCL	ICT	ICT01 PANKI (400KV)(UPPTCL)/240	CONTINUOUS	(A) Replacement of 400kv Jack Bus RYB phase from single moose to twin moose conductor of 315MVA ICT Bay (B) Replacement of defective 400kv Jack Bus B phase of 400kv Panki Unnao Bay	2018-08-06	06:00	2018-08-06	18:00	12	146
493	UPPTCL	UPPTCL	ICT	ICT02 GORAKHPUR-UP (400KV)(UPPTCL)/315	DAILY	For checking of CTR system & other maintenance work of 500 MVA ICT	2018-08-08	10:00	2018-08-08	16:00	6	145

494	UPPTCL	UPPTCL	LINE	ANPARA-B (400KV)-MAU (400KV)	DAILY	Stringing of conductor of 765 KV Anpara D - Jhunki line by crossing 400 KV lines.	2018-08-19	08:00	2018-08-20	18:00	10	-
495	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)2	DAILY	Stringing of conductor of 765 KV Anpara D - Jhunki line by crossing 400 KV lines.	2018-08-19	08:00	2018-08-20	18:00	10	-
496	UPPTCL	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ANPARA-B (400KV)	DAILY	Stringing of conductor of 765 KV Anpara D - Jhunki line by crossing 400 KV lines	2018-08-29	08:00	2018-08-30	18:00	10	145
497	UPPTCL	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)I	DAILY	Stringing of conductor of 765 KV Anpara D - Jhunki line by crossing 400 KV lines	2018-08-29	08:00	2018-08-30	18:00	10	147
498	UPPTCL	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)II	DAILY	Stringing of conductor of 765 KV Anpara D - Jhunki line by crossing 400 KV lines.	2018-08-29	08:00	2018-08-30	18:00	10	-
499	UPPTCL	UPPTCL	LINE	OBRA (400KV)-REWA ROAD (400KV)	DAILY	Annual Maintenance of CT, CVT, Isolator, Breaker etc, Tightness, attending Hot Spot and Testing of C&R panel Distance protection relays, LBB relay, Pole discrepancy relay and Timing test of Breaker at BTPS Obra Switchyard.	2018-08-05	08:30	2018-08-06	18:00	9.5	-
500	UPPTCL	PTCUL	LINE	ROORKEE (400KV)-MUZZAFARNAGAR-UP (400KV)	DAILY	For adjustment of interlocking.	2018-08-02	08:00	2018-08-03	18:00	10	146
501	UPPTCL	UPPTCL	LINE	MURADNAGAR (400KV)-ALIGARH (400KV)	DAILY	To replace Disc Insulator by Polymer string to tension tower. Tree cutting & other maintenance works.	2018-08-02	08:00	2018-08-12	16:00	80	-
502	UPPTCL	POWERGRID	LINE	DADRI-THERMAL (400KV)-GREATER NOIDA (400KV)	CONTINUOUS	Stringing on diverted route on towers of 400KV Dadri-Greater Noida line due to DFCC works.	2018-08-10	07:00	2018-08-14	17:00	106	147
503	UPPTCL	UPPTCL	LINE	MUZZAFARNAGAR-UP (400KV)-Srinagar HEP-ALAKANANDA (400KV)	DAILY	For adjustment of interlocking.	2018-08-11	08:00	2018-08-12	18:00	10	-
504	UPPTCL	PTCUL	LINE	KHODRI (220KV)-SAHARANPUR-UP (220KV)2 +UP	DAILY	Commissioning of Bus Bar Protection panel, & maintenance work of bay.	2018-08-10	08:00	2018-08-12	18:00	20	148

505	UPPTCL	POWERGRID	LINE	NAWADA (400KV)- GREATER NOIDA (400KV)	CONTINUOUS	Stringing on diverted route on towers of 400KV Greater Noida-Nawada line due to DFCC works.	2018-08-16	07:00	2018-08-21	17:00	130	147
506	UPPTCL	UPPTCL	LINE	MUZZAFARNAGAR-UP (400KV)- MUZZAFARNAGAR PG (400KV)	DAILY	For adjustment of interlocking.	2018-08-13	08:00	2018-08-14	18:00	10	146
507	UPPTCL	UPPTCL	LINE	NAPP (220KV)-SIMBHOLI (220KV)	DAILY	Line maintenance and tree cutting works.	2018-08-21	08:00	2018-08-22	18:00	10	145
508	UPPTCL	PTCUL	LINE	SRINAGAR_UK (400KV)- Srinagar HEP- ALAKANANDA (400KV)1	DAILY	For calibration of energy meters.	2018-08-27	10:00	2018-08-27	13:00	3	-
509	UPPTCL	PTCUL	LINE	SRINAGAR_UK (400KV)- Srinagar HEP- ALAKANANDA (400KV)2	DAILY	For calibration of energy meters.	2018-08-27	14:00	2018-08-27	17:00	3	-
510	UPPTCL	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-LUCKNOW (Sarojini Nagar) 400-UP	DAILY	Replacement of disc insulator & Lopping/Chopping of Trees	2018-08-11	09:00	2018-08-11	17:00	8	146
511	UPPTCL	UPPTCL	LINE	LUCKNOW (Sarojini Nagar) 400-UP-UNNAO (400KV)	DAILY	Replacement of disc insulator & Lopping/Chopping of Trees	2018-08-12	09:00	2018-08-12	17:00	8	146
512	UPPTCL	UPPTCL	LINE	LUCKNOW (Sarojini Nagar) 400-UP-UNNAO (400KV)	CONTINUOUS	For replacement of 03 Nos. CTs and 03 Nos. CVTs (Most urgent as CTs and CVTs are more than 18 years old and leakage is observed from them)	2018-08-05	09:00	2018-08-07	16:00	55	146
513	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-BAREILY- UP (400KV)I	CONTINUOUS	For Stringing of balance earth wire & General Maintenance of Bay at 400 KV S/S,Unnao	2018-07-17	09:00	2018-07-21	18:00	105	146
514	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-BAREILY- UP (400KV)II	CONTINUOUS	For Stringing of balance earth wire & General Maintenance of Bay at 400 KV S/S,Unnao	2018-08-17	09:00	2018-08-21	18:00	105	-
515	UPPTCL	UPPTCL	LINE	UNCHAHAH (220KV)- RAEBAREILLY (220KV)1	DAILY	Jumper tightening	2018-08-09	08:00	2018-08-10	18:00	10	147
516	UPPTCL	UPPTCL	LINE	UNCHAHAH (220KV)- RAEBAREILLY (220KV)2	DAILY	Jumper tightening	2018-08-11	08:00	2018-08-12	18:00	10	147

517	UPPTCL	UPPTCL	LINE	BANDA (400KV)-REWA ROAD (400KV)I	DAILY	For Cleaning of Line Corridor (Lopping and Chopping of Trees/Branches)	2018-08-22	08:00	2018-08-23	19:00	11	147
518	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)1	CONTINUOUS	1. Diversion of 400 KV Anpara-Sarnath (L-3) line for the DFCC corridor. 2. Stringing of conductor of 765 KV Anpara D - Jhansi line by crossing 400 KV lines.	2018-08-20	08:00	2018-08-29	18:00	226	147
519	UPPTCL	POWERGRID	LINE	RIHAND NTPC (400KV)-ALLAHABAD (400KV)I	DAILY	Stringing of conductor of 765 KV Anpara D - Jhansi line by crossing 400 KV lines.	2018-08-01	08:00	2018-08-02	18:00	10	146
520	UPPTCL	POWERGRID	LINE	RIHAND NTPC (400KV)-ALLAHABAD (400KV)II	DAILY	Stringing of conductor of 765 KV Anpara D - Jhansi line by crossing 400 KV lines.	2018-08-01	08:00	2018-08-02	18:00	10	-
521	UPPTCL	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)I	DAILY	Stringing of conductor of 765 KV Anpara D - Jhansi line by crossing 400 KV lines	2018-08-07	08:00	2018-08-08	18:00	10	147
522	UPPTCL	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)II	DAILY	Stringing of conductor of 765 KV Anpara D - Jhansi line by crossing 400 KV lines	2018-08-07	08:00	2018-08-08	18:00	10	-
523	UPPTCL	UPPTCL	LINE	ANPARA-B (400KV)-OBRA (400KV)	CONTINUOUS	1.Diversion of 400 KV Obra-Anpara (L-2) line from the proposed coal handling area of 2x660 MW Obra C TPP. 2.Stringing of conductor of 765 KV Anpara D - Jhansi line by crossing 400 KV lines.	2018-08-08	08:00	2018-08-17	18:00	226	147
524	UPPTCL	UPPTCL	LINE	BANDA (400KV)-REWA ROAD (400KV)2	DAILY	For Cleaning of Line Corridor (Lopping and Chopping of Trees/Branches)	2018-08-24	08:00	2018-08-25	19:00	11	147

525	UPPTCL	UPPTCL	LINE	MAINPURI-UP (400KV)- PARICHA TPS (400KV)	DAILY	Maintenance work of Line 1.Complete Tightening of section Tower jumpers. 2. Replacement of jumpers. 3. Checking of OPGW wire. 4. Realignment of vibration damper CC ring, spacer 5. Insulator checking, cleaning and replacement of defective disc. 6. Cutting, lopping Chopping of tree below the corridor.	2018-08-20	08:00	2018-08-22	18:00	20	-
526	UPPTCL	UPPTCL	LINE	MAU (400KV)-AZAMGARH (400KV)	CONTINUOUS	For replacement of Interconnector CT & Dismantling of line Reactor.	2018-08-03	08:00	2018-08-04	18:00	34	146
527	UPPTCL	UPPTCL	LINE	GORAKHPUR-UP (400KV)- AZAMGARH (400KV)	CONTINUOUS	Routine testing of protection Relay & setting of pressure switch for low air alarm	2018-08-22	10:00	2018-08-22	16:00	6	148
528	UPPTCL	POWERGRID	LINE	KANPUR (400KV)-PANKI KANPUR (400KV)II	CONTINUOUS	For retrofitment of old 400kv BHEL make CB with new siemens make 400kv CB (work will be perform by PGCIL wing)	2018-08-16	08:00	2018-08-28	17:00	297	-
529	UPPTCL	POWERGRID	LINE	AGRA-PG (400KV)- FATEHBAD _AGRA(400KV)	DAILY	OPGW spain to be changed to be data communication	2018-08-19	08:00	2018-08-20	19:00	11	148
530	UPPTCL	POWERGRID	LINE	AGRA-UP (400KV)- FATEHBAD	DAILY	For commissioning a DPC for PUTT protection.	2018-08-21	08:00	2018-08-22	18:00	10	148
531	UPPTCL	UPPTCL	LINE	OBRA (400KV)- SULTANPUR (400KV)	DAILY	1.Replacement of disc insulator by Polymer insulater and other maintenance work. 2.Annual Maintenance of CT, CVT, Isolator, Breaker etc, Tightness, attending Hot Spot and Testing of C&R panel Distance protection relays, LBB relay, Pole descripancy relay and Timing test of Breaker at BTPS Obra Switchyard.	2018-08-11	08:00	2018-08-12	18:00	10	145

532	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)- MUZZAFARNAGAR-UP (400KV)	DAILY	1.For adjustment of interlocking. 2.For tree cutting, repairing of conductor, inspection of insulators & other maintenance work.	2018-08-09	08:00	2018-08-10	18:00	10	-
533	UPPTCL	UPPTCL	LINE	NAPP (220KV)-SAMBHAL (220KV)	DAILY	Lopping and chopping and cutting of trees etc.	2018-08-08	08:00	2018-08-09	18:00	10	-
534	UPPTCL	UPPTCL	LINE	MUZZAFARNAGAR-UP (400KV)-VISHNUPRAYAG (400KV)	DAILY	For adjustment of interlocking.	2018-08-08	08:00	2018-08-09	18:00	10	-
535	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-PANKI KANPUR (400KV)	CONTINUOUS	(A) Replacement of 400kv Jack Bus RYB phase from single moose to twin moose conductor of 315MVA ICT Bay (B) Replacement of defective 400kv Jack Bus B phase of 400kv Panki Unnao Bay	2018-08-06	06:00	2018-08-06	18:00	12	-
536	UPPTCL	UPPTCL	LINE	MURADNAGAR II (400KV)- MATHURA (400KV)	DAILY	Ckt breaker timing testing, ten delta test, relay testing & testing of CT,CVT & LA.	2018-08-28	08:00	2018-08-29	19:00	11	-
537	UPPTCL	UPPTCL	REACTOR	REACTOR UNNAO (400KV)/63.00	DAILY	General Maintenance and cleaning of reactor at 400 KV S/S,Unnao	2018-08-23	08:00	2018-08-23	18:00	10	-
538	UPPTCL	UPPTCL	REACTOR	REACTOR FATEHBAD _AGRA(400KV)/125.00	DAILY	Ten Delta of bushing.	2018-08-17	08:00	2018-08-18	18:00	10	-