

**PROPOSED OUTAGES FOR THE 150th OCC MEETING**

Sr.No	Request by	Element Owner	Element Type	Element Name	Mode	Reason	Outage Request				Total Hours	Last OCC Number
							From Date	From Time	To Date	To Time		
1	NPCIL	NPCIL	GENCO	RAPS -C-U1/220	CONTINUOUS	Biennial shutdown of unit-1 of RAPS-C.	2018-09-05	00:00	2018-10-05	15:00	735	-
2	NTPC	NTPC	GENCO	Dadri NCTPS-U4/210	CONTINUOUS	Boiler License Renewal	2018-08-20	09:30	2018-08-22	18:30	57	-
3	NTPC	NTPC	GENCO	Dadri NCTPS-U2/210	CONTINUOUS	Capital O/H	2018-09-24	08:42	2018-10-28	08:42	816	-
4	RRVPN	RRVUNL	GENCO	Suratgarh TPS-U4/250	CONTINUOUS	Annual Boiler Overhaul	2018-09-01	00:00	2018-09-20	23:59	479.98	149
5	RRVPN	RRVUNL	GENCO	Suratgarh TPS-U1/250	CONTINUOUS	Annual Boiler Overhaul	2018-09-23	00:00	2018-10-12	23:59	479.98	-
6	RRVPN	RRVUNL	GENCO	Chhabra Supercritical-U1/660	CONTINUOUS	Annual Boiler Overhaul	2018-09-01	00:00	2018-09-21	23:59	503.98	-
7	POWERGRID	POWERGRID	BAY	710 Bay ( Main bay of 765 KV Fatehpur Agra-2 Line), at Fatehpur	DAILY	AMP and Tightening Work	2018-09-20	09:30	2018-09-20	18:00	8.5	146
8	POWERGRID	POWERGRID	BAY	708 BAY (765 KV Fatehpur Agra-1 TIE BAY), at Fatehpur	DAILY	Guy Wire Arrangement in 709 Isolator (For commissioning of Guy wire arrangement in 709 Isolator, As per CC-AM guidelines.)	2018-09-06	07:00	2018-09-06	22:00	15	149
9	POWERGRID	POWERGRID	BAY	765 KV Tie Bay of Fatehpur-Agra Line-2 , at Fatehpur	DAILY	AMP and Tightening Work	2018-09-18	09:30	2018-09-18	18:00	8.5	-
10	POWERGRID	POWERGRID	BAY	701- 765kV Balia Line Main Bay, at Lucknow	DAILY	For AMP Work	2018-09-10	09:00	2018-09-11	18:00	9	149
11	POWERGRID	POWERGRID	BAY	702- 765kV Balia Line Tie Bay , at Lucknow	DAILY	For AMP Work	2018-09-12	09:00	2018-09-13	18:00	9	-
12	POWERGRID	POWERGRID	BAY	706- 765kV ICT2 Main Bay , at Lucknow	DAILY	For AMP Work	2018-09-17	09:00	2018-09-18	18:00	9	-
13	POWERGRID	POWERGRID	BAY	765kV ICT-2 Tie Bay , at Lucknow	DAILY	For AMP Work	2018-09-03	09:00	2018-09-04	18:00	9	-
14	POWERGRID	POWERGRID	BAY	765KV AJMER -I & 240MVAR L/R(SW) BAY 713 CHITORGARH	DAILY	Switching scheme checking of Spare Line Reactor With 765kV ,Ajmer #1 Line Reactor. L/R will be out of service during scheme checking at Chittorgarh	2018-09-09	08:30	2018-09-11	18:30	20	149
15	POWERGRID	POWERGRID	BAY	765KV AJMER -II & 240MVAR L/R(SW) BAY 710 CHITORGARH	DAILY	Switching scheme checking of Spare Line Reactor With 765kV ,Ajmer #2 Line Reactor. L/R will be out of service during scheme checking at Chittorgarh	2018-09-12	08:00	2018-09-14	18:00	20	149
16	POWERGRID	POWERGRID	BUS	Bus-2 LUCKNOW(765 KV)-PG	DAILY	For AMP Work	2018-09-20	09:00	2018-09-20	18:00	9	-
17	POWERGRID	POWERGRID	BUS	765 KV Main Bus-II at Powergrid,Orai	DAILY	Addition of future bay CT in Bus protection scheme, thereafter test and commissioning of same	2018-08-23	08:00	2018-08-23	18:00	10	-
18	POWERGRID	POWERGRID	BUS	BUS I CHITTORGARH(765KV)	DAILY	Construction activity for 765kV Banashkanta #1 & 2 Main Bay at Chittorgarh	2018-09-03	08:30	2018-09-04	18:30	10	149
19	POWERGRID	POWERGRID	BUS	765KV BUS -I JHATIKRA	DAILY	i)Counter weight Installation ii) AMP work	2018-09-17	08:30	2018-09-17	18:30	10	145
20	POWERGRID	POWERGRID	BUS	765 KV BUS-II JHATIKRA	DAILY	i)Counter weight Installation ii) AMP work	2018-09-18	08:00	2018-09-18	18:00	10	145
21	POWERGRID	POWERGRID	BUS	765KV BUS-1 at Moga	CONTINUOUS	Stringing of Bikaner Lines bays.	2018-09-03	10:00	2018-09-05	17:00	55	-
22	POWERGRID	POWERGRID	ICT	ICT -I AGRA-PG (765KV)(POWERGRID)/1500	DAILY	Making Double conductor arrangement in Neutral, and AMP works.	2018-09-29	09:00	2018-09-29	18:00	9	-
23	POWERGRID	POWERGRID	ICT	ICT-II AGRA-PG (765KV)(POWERGRID)/1500	DAILY	Making Double conductor arrangement in Neutral, and AMP works.	2018-09-30	09:00	2018-09-30	18:00	9	-
24	POWERGRID	POWERGRID	ICT	ICT-II AGRA-PG (765KV)(POWERGRID)/1500	DAILY	Spare Change over of the transformer	2018-09-24	09:00	2018-09-24	18:00	9	-

25	POWERGRID	POWERGRID	ICT	ICT01 JHATIKALA (765 KV)(POWERGRID)/1500	DAILY	i)Counter weight Installation ii) AMP work	2018-09-04	08:00	2018-09-05	18:00	10	-
26	POWERGRID	POWERGRID	ICT	ICT02 JHATIKALA (765 KV)(POWERGRID)/1500	DAILY	i)Counter weight Installation ii) AMP work	2018-09-06	08:00	2018-09-07	18:00	10	-
27	POWERGRID	POWERGRID	ICT	ICT03 JHATIKALA (765 KV)(POWERGRID)/1500	DAILY	i)Counter weight Installation ii) AMP work	2018-09-10	08:00	2018-09-11	18:00	10	-
28	POWERGRID	POWERGRID	ICT	ICT04 JHATIKALA (765 KV)(POWERGRID)/1500	DAILY	i)Counter weight Installation ii) AMP work	2018-09-12	08:00	2018-09-13	18:00	10	145
29	POWERGRID	POWERGRID	LINE	VARANASI (765KV)-BALIA (765KV)	DAILY	For guy arrngement of Line Isolator & replacement of quad conductor to twin of line LA,CVT and BPI jumper AT BALIA	2018-09-06	09:00	2018-09-07	18:00	9	146
30	POWERGRID	POWERGRID	LINE	GAYA-ER (765KV)-BALIA (765KV)	DAILY	For guy arrngement of Line Isolator & replacement of quad conductor to twin of line LA,CVT and BPI jumper AT BALIA	2018-09-04	09:00	2018-09-05	18:00	9	146
31	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-JHATIKALA(765 KV)	DAILY	Tower Strengthening work.	2018-09-02	08:00	2018-09-03	18:00	10	-
32	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-ALIGARH-PG (765KV)S/C	DAILY	Tower Strengthening work.	2018-09-04	08:00	2018-09-09	18:00	50	147
33	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-GWALIOR-WR (765KV)I	DAILY	Tower Strengthening work.	2018-09-10	08:00	2018-09-16	18:00	60	-
34	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-GWALIOR-WR (765KV)II	DAILY	Tower Strengthening work.	2018-09-17	08:00	2018-09-22	18:00	50	-
35	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-FATEHPUR-PG (765 KV)I	DAILY	Tower Strengthening work.	2018-09-23	08:00	2018-09-29	18:00	60	-
36	POWERGRID	POWERGRID	LINE	FATEHPUR-PG (765 KV)-SASARAM-ER (765KV)	DAILY	Guy Wire Arrangement as per CC AM Guideline,and AMP of the Line Reactor and line side Equipment	2018-09-05	09:30	2018-09-05	18:00	8.5	-
37	POWERGRID	POWERGRID	LINE	LUCKNOW(765 KV)-PG-BALIA (765KV)	DAILY	Insulator Cleaning/BG fixing/Re-fixing broken earth wire etc.	2018-09-20	08:00	2018-09-24	18:00	40	149
38	POWERGRID	POWERGRID	LINE	LUCKNOW(765 KV)-PG-BAREILY-PG (765 KV)	DAILY	Insulator Cleaning/BG fixing etc.	2018-09-26	08:00	2018-09-29	18:00	30	146
39	POWERGRID	POWERGRID	LINE	FATEHPUR-PG (765 KV)-SASARAM-ER (765KV)	DAILY	A Type suspension Tower (537 Nos) Delta Configuration Strengthening work.	2018-08-25	08:00	2018-08-31	18:00	60	-
40	POWERGRID	POWERGRID	LINE	ALIGARH-PG (765KV)-GREATER NOIDA(765 KV)S/C	DAILY	A Type Suspension Tower (41 Nos ) Delta configurartion Strengthening work., at Agra	2018-08-22	08:00	2018-08-24	18:00	20	148
41	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-FATEHPUR-PG (765 KV)II	DAILY	Guy Wire Arrangement as per CC AM Guideline,and AMP of the Line Reactor and line side Equipment	2018-08-24	08:00	2018-08-24	18:00	10	146
42	POWERGRID	POWERGRID	LINE	ALIGARH-PG (765KV)-GREATER NOIDA(765 KV)S/C	DAILY	OPGW termination directly from Aligarh to Meerut inseed of entering at LILO of G/Noida at Tower No. 394 to 396 (600 meter span), outage is required for both the circuits on same time for stringig of OPGW cable to complete the link, already aproved in 148 OCC meeting.	2018-09-01	07:00	2018-09-01	19:00	12	148
43	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-ALIGARH-PG (765KV)S/C	DAILY	Shut down is requird for 4 hours to carry out OPGW termination at Gantry of Agra 765 as live line is not possible due to Induction which is not safe to cary out work.	2018-09-02	09:00	2018-09-02	13:00	4	147

44	POWERGRID	POWERGRID	LINE	MEERUT (765KV)-GREATER NOIDA(765 KV)	DAILY	OPGW termination directly from Aligarh to Meerut instead of entering at LILO of G/Noida at Tower No. 394 to 396 (600 meter span), outage is required for both the circuits on same time for stringing of OPGW cable to complete the link, already approved in 148 OCC meeting.	2018-09-01	07:00	2018-09-01	19:00	12	149
45	POWERGRID	POWERGRID	LINE	MEERUT (765KV)-GREATER NOIDA(765 KV)	DAILY	Shut down is required for 4 hours to carry out OPGW termination at Gantry of Meerut 765 as live line is not possible due to Induction which is not safe to carry out work.	2018-09-03	09:00	2018-09-03	13:00	4	149
46	POWERGRID	POWERGRID	LINE	BHIWANI-PG (765 KV)-PHAGI (765KV)2	DAILY	Replacement of defective Y Phase CVT of line as the oil leakage has been observed from bottom capacitor. The defective CVT is under guarantee period and M/s CGL has supplied the CVT for replacement. The new CVT has already been received at site for replacement	2018-09-13	08:00	2018-09-13	22:00	14	148
47	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-JHATIKALA(765 KV)	DAILY	For diversion work due to DFCC .Dismantling of 11 Nos. Towers and relocating & erection of the same .	2018-09-15	08:00	2018-09-30	19:00	165	-
48	POWERGRID	POWERGRID	LINE	MEERUT (765KV)-MOGA( 765KV)	DAILY	Erection of Wave Trap of 765 kV Bikaner Line. The electrical clearance will be less while installing the Wave-Trap.	2018-09-01	09:00	2018-09-01	17:00	8	146
49	POWERGRID	POWERGRID	LINE	MOGA( 765KV)-BHIWANI-PG (765 KV)	CONTINUOUS	For installation of canopies over Bucholz/PRD/OSR on Line Reactor at Fatehabad end.	2018-09-14	10:30	2018-09-14	12:30	2	149
50	POWERGRID	POWERGRID	REACTOR	765 kV Bus Reactor-1, at Agra/240.00	DAILY	AMP and Protection testing works	2018-09-27	09:00	2018-09-27	18:00	9	-
51	POWERGRID	POWERGRID	REACTOR	REACTOR-II(S) AGRA-PG (765KV)/240.00	DAILY	AMP and Protection testing works	2018-09-28	09:00	2018-09-28	18:00	9	149
52	RRVFN	RRVFN	BAY	800kV CB (702-52A) for 765kV Phagi-Bhiwani I line at 765kV GSS Phagi	DAILY	1. Maintenance of CB & CTs 2. Tightening of clamps & connectors of Isolators.	2018-09-06	09:30	2018-09-07	18:00	8.5	-
53	RRVFN	RRVFN	BUS	765KV MAIN BUS-A PHAGI (765KV)	DAILY	For the replacement of defective CVT of Y-Phase due to oil leakage.	2018-09-11	09:00	2018-09-11	19:00	10	-
54	RRVFN	RRVFN	ICT	ICT01 ANTA(765KV)(RRVFN)/1500	DAILY	Half yearly maintenance work & re-ally testing	2018-09-12	09:00	2018-09-12	18:00	9	146
55	RRVFN	RRVFN	ICT	ICT02 ANTA(765KV)(RRVFN)/1500	DAILY	Half yearly maintenance work & re-ally testing	2018-09-18	09:00	2018-09-18	18:00	9	146
56	RRVFN	RRVFN	ICT	ICT03 ANTA(765KV)(RRVFN)/1500	DAILY	Half yearly maintenance work & re-ally testing	2018-09-20	09:00	2018-09-20	18:00	9	146
57	RRVFN	RRVFN	LINE	ANTA(765KV)-PHAGI (765KV)I	DAILY	Half yearly maintenance work	2018-09-06	09:00	2018-09-06	18:00	9	-
58	RRVFN	RRVFN	LINE	ANTA(765KV)-PHAGI (765KV)II	DAILY	Half yearly maintenance work & re-ally testing	2018-09-11	09:00	2018-09-11	18:00	9	-
59	UPPTCL	UPPTCL	BUS	765KV Bus-I at Fatehabad S/S	DAILY	Half earthing plate missing at the structure to be done.	2018-09-05	08:00	2018-09-07	18:00	20	-
60	UPPTCL	UPPTCL	BUS	765KV Bus-II at Fatehabad S/S	DAILY	Half earthing plate missing at the structure to be done.	2018-09-08	08:00	2018-09-10	18:00	20	-
61	UPPTCL	UPPTCL	ICT	ICT03 UNNAO (765KV)(UPPTCL)/1000	DAILY	For balance work of extension work of 1000 MVA ICT-III & Mainpuri Line along with 765 kV BUS-I .	2018-09-05	08:00	2018-09-05	18:00	10	147
62	UPPTCL	UPPTCL	ICT	765/400/33 kV, 3x500 MVA ICT-1 HAPUR/3x500 MVA	DAILY	Annual Maintenance	2018-09-24	09:00	2018-09-26	10:00	2	148
63	UPPTCL	UPPTCL	ICT	765/400/33 kV, 3x500 MVA ICT-2 HAPUR/3x500 MVA	DAILY	Annual Maintenance	2018-09-27	09:00	2018-09-29	10:00	2	148
64	UPPTCL	UPPTCL	ICT	ICT GREATER NOIDA(765 KV)(UPPTCL)/1500	DAILY	Annual Maintenance	2018-09-10	09:00	2018-09-12	10:00	2	-

65	UPPTCL	UPPTCL	ICT	765/400KV 1500MVA ICT-I at Fatehabad S/S/1500MVA	CONTINUOUS	Spare ICT charging. Ten delta of bushing and PRD covers fixing (not awarded in last OCC)	2018-09-28	08:00	2018-09-30	18:00	58	149
66	UPPTCL	UPPTCL	ICT	765/400KV 1500MVA ICT-II at Fatehabad S/S/1500MVA	DAILY	Spare ICT charging. Ten delta of bushing and PRD covers fixing & CSD commissioning of 414 bay (not awarded in last OCC)	2018-09-02	08:00	2018-09-04	18:00	20	149
67	UPPTCL	UPPTCL	LINE	GREATER NOIDA(765 KV)-MAINPURI-UP (765KV)	CONTINUOUS	For Tightening / Replenishment of Tower Parts near to cross arms, CC Rings, Jumper Bolts, Insulators etc. and Tree Cutting	2018-09-04	07:00	2018-09-08	17:00	106	147
68	UPPTCL	UPPTCL	LINE	GREATER NOIDA(765 KV)-GREATER NOIDA (400KV)	DAILY	For general maintenance works.	2018-09-16	10:00	2018-09-16	15:00	5	147
69	UPPTCL	UPPTCL	LINE	FATEHBAD_AGRA(765KV)-AGRA SOUTH	CONTINUOUS	Tightening of jumper, cutting of tree & other maintenance OPGW.	2018-09-13	09:00	2018-09-13	17:00	8	-
70	UPPTCL	UPPTCL	LINE	FATEHBAD_AGRA(765KV)-MATHURA (400KV)I	DAILY	Tightening of jumper work.	2018-09-26	08:00	2018-09-28	19:00	22	148
71	UPPTCL	UPPTCL	REACTOR	765kV Bus reactor at Fatehabad S/S/80.00	DAILY	Charging of spare reactor.	2018-09-11	08:00	2018-09-12	18:00	10	-
72	UPPTCL	UPPTCL	REACTOR	400 kV Bus Reactor at 765 kV Fatehabad (UPPTCL)/80.00	CONTINUOUS	Replacement of all orings pertaining to heavy oil leakage	2018-09-13	08:00	2018-09-19	18:00	154	148
73	BBMB	BBMB	LINE	DHULKOTE (220KV)-PANIPAT BBMB (220KV)I	DAILY	Replacement of 3. No CTs at Panipat Sub-Station and Half yearly Mtc.	2018-09-18	08:00	2018-09-18	17:00	9	145
74	BBMB	BBMB	LINE	DHULKOTE (220KV)-PANIPAT BBMB (220KV)II	DAILY	Replacement of 3. No CTs at Panipat Sub-Station and Half yearly Mtc.	2018-09-19	08:00	2018-09-19	17:00	9	145
75	BBMB	BBMB	LINE	PANIPAT BBMB (220KV)-NARELA (220KV)1	DAILY	Replacement of 3. No CTs at Panipat Sub-Station and Half yearly Mtc.	2018-09-24	08:00	2018-09-24	17:00	9	147
76	BBMB	BBMB	LINE	PANIPAT BBMB (220KV)-NARELA (220KV)2	DAILY	Replacement of 2. No CTs at Panipat Sub-Station and Half yearly Mtc.	2018-09-20	08:00	2018-09-20	17:00	9	147
77	BBMB	BBMB	LINE	BHIWANI BBMB (220KV)-CHARKHI DADRI (220KV)2	CONTINUOUS	Replacement of Breaker at both ends and Half yearly Mtc.	2018-09-27	08:00	2018-09-29	17:00	57	145
78	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)-SAMAYPUR (220KV)3	DAILY	Replacement of 3. No CTs at Ballabgarh Sub-Station and Half yearly Mtc.	2018-09-04	08:00	2018-09-04	20:00	12	146
79	BBMB	BBMB	LINE	CHARKHI DADRI (220KV)-SAMAYPUR (220KV)	DAILY	Replacement of 2. No CTs at Samaypur Sub-Station and Half yearly Mtc	2018-09-07	08:00	2018-09-07	20:00	12	145
80	BBMB	BBMB	LINE	BARNALA (220KV)-SANGRUR (220KV)	CONTINUOUS	Shutdown required for replacement of Bus- Isolator. 220 KV Bus-II at Barnala will also remain under shutdowns.	2018-09-04	08:00	2018-09-05	17:00	33	147
81	BBMB	BBMB	LINE	BARNALA (220KV)-SANGRUR (220KV)	CONTINUOUS	Shutdown Required for replacement of Bus Isolators, Line Isolator and 3 Nos. CTs. 220 KV Bus-I at Barnala will remain under shutdown during this period.	2018-09-06	08:00	2018-09-10	17:00	105	147
82	BBMB	BBMB	LINE	BARNALA (220KV)-LEHRA MOHABAT (200KV)	CONTINUOUS	Shutdown required for replacement of Bus Isolators. 220 KV Bus-II at Barnala will remain under shutdown.	2018-09-12	08:00	2018-09-13	17:00	33	146
83	BBMB	BBMB	LINE	BARNALA (220KV)-LEHRA MOHABAT (200KV)	CONTINUOUS	S/D Required for replacement of Bus Isolator, Line Isolator and CTs. 220 KV Bus-I at Barnala will remain under S/D during this period.	2018-09-14	08:00	2018-09-18	17:00	105	146
84	BBMB	BBMB	LINE	GANGUWAL (220KV)-JAMALPUR (220KV)I	CONTINUOUS	Replacement of Breaker at Jamalpur Sub-Station.	2018-09-24	08:00	2018-09-27	17:00	81	145
85	BBMB	BBMB	LINE	GANGUWAL (220KV)-JAMALPUR (220KV)II	CONTINUOUS	Replacement of Breaker at Jamalpur Sub-Station.	2018-09-19	08:00	2018-09-22	17:00	81	145
86	BBMB	BBMB	LINE	GANGUWAL (220KV)-JAGADHRI (220KV)	DAILY	Replacement of existing conventional disc insulators with antifog disc insulators on balance vulnerable/critical towers.	2018-09-20	08:00	2018-09-21	17:00	9	146

87	BBMB	BBMB	LINE	JAGADHRI (220KV)-KURUKSHETRA BBMB (220KV)	DAILY	For replacement of existing conventional disc insulators with antifog disc insulators of T.No 120,121,123 (Blue phase) & 124/JK (Red&Blue Phase) with antifog disc. Insulators on vulnerable/critical towers.	2018-09-29	08:00	2018-09-29	17:00	9	146
88	BBMB	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)1	DAILY	Replacement of Conventional disc insulators with polymer insulators in yard .	2018-09-04	08:00	2018-09-04	17:00	9	-
89	BBMB	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)1	DAILY	Replacement of Conventional disc insulators with polymer insulators in yard .	2018-09-05	08:00	2018-09-05	17:00	9	-
90	BBMB	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)1	DAILY	Replacement of Conventional disc insulators with polymer insulators in yard .	2018-09-10	08:00	2018-09-10	17:00	9	-
91	BBMB	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)1	DAILY	Replacement of Conventional disc insulators with polymer insulators in yard .	2018-09-11	08:00	2018-09-11	17:00	9	-
92	BBMB	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)2	DAILY	Replacement of Conventional disc insulators with polymer insulators in yard .	2018-09-12	08:00	2018-09-12	17:00	9	145
93	BBMB	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)2	DAILY	Replacement of Conventional disc insulators with polymer insulators in yard .	2018-09-13	08:00	2018-09-13	17:00	9	145
94	BBMB	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)2	DAILY	Replacement of Conventional disc insulators with polymer insulators in yard .	2018-09-17	08:00	2018-09-17	17:00	9	145
95	BBMB	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)2	DAILY	Replacement of Conventional disc insulators with polymer insulators in yard .	2018-09-18	08:00	2018-09-18	17:00	9	145
96	BBMB	BBMB	LINE	DHULKOTE (220KV)-GANGUWAL (220KV)I	CONTINUOUS	S/D required for erection of new tower between tower no. 195-196 by NHAI .	2018-08-21	09:00	2018-08-26	18:00	129	145
97	BBMB	BBMB	LINE	DHULKOTE (220KV)-PANIPAT BBMB (220KV)II	CONTINUOUS	S/D required for erection of new tower between tower no. 195-196 by NHAI .	2018-08-21	09:00	2018-08-26	18:00	129	145
98	BBMB	BBMB	LINE	DHULKOTE (220KV)-GANGUWAL (220KV)I	CONTINUOUS	S/D required for erection of 3 no. new towers between tower no. 362-365.	2018-09-20	09:00	2018-09-30	18:00	249	145
99	BBMB	BBMB	LINE	DHULKOTE (220KV)-PANIPAT BBMB (220KV)II	CONTINUOUS	S/D required for erection of 3 no. new towers between tower no. 362-365 by NHAI.	2018-09-20	09:00	2018-09-30	18:00	249	145
100	BBMB	BBMB	LINE	BHIWANI BBMB (220KV)-CHARKHI DADRI (220KV)1	CONTINUOUS	Replacement of 1 No. breaker at Bhiwani S/S and half yearly mtc	2018-09-24	08:00	2018-09-26	17:00	57	145
101	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)-CHARKHI DADRI (220KV)	CONTINUOUS	Replacement of 1 No. breaker at Charkhi Dadri S/S alongwith replacement of 3 No. CT at Ballabgarh S/S half yearly mtc	2018-09-24	08:00	2018-09-26	17:00	57	145
102	BBMB	BBMB	LINE	BHAKRA LEFT (220KV)-GANGUWAL (220KV)2	CONTINUOUS	Replacement installation & Commissioning of 3 Nos. LAs with new LAs. 2. Installation & Commissioning of 2 Nos. new PTs. 3. Annual Mtc. of Equipment. * Foundation/ civil works shall be carried during shut down.	2018-09-01	08:00	2018-09-25	17:00	585	146
103	BBMB	BBMB	LINE	BARNALA ( PSTCL)-BARNALA (220KV)	CONTINUOUS	S/D required for replacement of bus isolator. 220 Kv Bus -2 will also remain under shut down	2018-08-24	08:00	2018-08-25	17:00	33	-
104	BBMB	BBMB	LINE	BARNALA ( PSTCL)-BARNALA (220KV)	CONTINUOUS	S/D required for replacement of Bus isolator & line isolator and 220 KV CTs, 220 Kv Bus -1 will also remain under shut down .	2018-08-26	08:00	2018-08-30	17:00	105	-
105	BBMB	PSTCL	LINE	BHAKRA RIGHT (220KV)-MAHILPUR (220KV)2	DAILY	Yearly mtc. of Bus connected equipment alongwith Bus coupler A-25 & Bus Section PTs. 220 kv bus section 1 (linked with Bhakra -ganguwal-5) shall also be under shut down.	2018-09-20	07:00	2018-09-20	17:00	10	-
106	DTL	DTL	BAY	BAY NO 40152 (MAIN CB WITH BUS-I)OF MUNDKA-JHATIKARANA-1	DAILY	TESTING OF BREAKER (TIMING AND CRM) & BAY MAINTENANCE AS PER PMS.	2018-09-03	10:00	2018-09-03	13:00	3	-

107	DTL	DTL	BAY	BAY NO 40252 (MAIN CB WITH BUS-2) FOR MUNDKA - JHATIKALAN-I	DAILY	TESTING OF BREAKER (TIMING AND CRM) & BAY MAINTENANCE AS PER PMS.	2018-09-03	14:00	2018-09-03	17:00	3	-
108	DTL	DTL	BAY	BAY NO 40352 (MAIN CB WITH BUS-1) FOR MUNDKA - JHATIKALAN-II	DAILY	TESTING OF BREAKER (TIMING AND CRM) & BAY MAINTENANCE AS PER PMS.	2018-09-04	10:00	2018-09-04	13:00	3	-
109	DTL	DTL	BAY	BAY NO 40452 (MAIN CB WITH BUS-2) FOR MUNDKA- JHATIKALAN-II	DAILY	TESTING OF BREAKER (TIMING AND CRM) & BAY MAINTENANCE AS PER PMS.	2018-09-04	14:00	2018-09-04	17:00	3	-
110	DTL	DTL	BAY	BAY NO 40952 (TIE CB) FOR 315MVA ICT-2	DAILY	TESTING OF BREAKER (TIMING AND CRM) & BAY MAINTENANCE AS PER PMS.	2018-09-05	10:00	2018-09-05	13:00	3	-
111	DTL	DTL	BAY	BAY NO 41052 (MAIN CB) FOR 315MVA ICT-2	DAILY	TESTING OF BREAKER (TIMING AND CRM) & BAY MAINTENANCE AS PER PMS.	2018-09-05	14:00	2018-09-05	17:00	3	-
112	DTL	DTL	BAY	BAY NO 41252 (TIE CB) FOR 315MVA ICT-3	DAILY	TESTING OF BREAKER (TIMING AND CRM) & BAY MAINTENANCE AS PER PMS.	2018-09-08	10:00	2018-09-08	13:00	3	-
113	DTL	DTL	BAY	BAY NO 41352 (MAIN CB) FOR 315MVA ICT-3	DAILY	TESTING OF BREAKER (TIMING AND CRM) & BAY MAINTENANCE AS PER PMS.	2018-09-08	14:00	2018-09-08	17:00	3	-
114	DTL	DTL	BAY	BAY NO 41552 (TIE CB) FOR 315MVA ICT-4	DAILY	TESTING OF BREAKER (TIMING AND CRM) & BAY MAINTENANCE AS PER PMS.	2018-09-09	10:00	2018-09-09	13:00	3	-
115	DTL	DTL	BAY	BAY NO 41752 (MAIN CB WITH BUS-1) FOR MUNDKA - BAWANA -2	DAILY	TESTING OF BREAKER (TIMING AND CRM) & BAY MAINTENANCE AS PER PMS.	2018-09-10	10:00	2018-09-10	13:00	3	-
116	DTL	DTL	BAY	BAY NO 41852 (MAIN CB WITH BUS-2) FOR MUNDKA - BAWANA -2	DAILY	TESTING OF BREAKER (TIMING AND CRM) & BAY MAINTENANCE AS PER PMS.	2018-09-10	14:00	2018-09-10	17:00	3	-
117	DTL	DTL	BAY	BAY NO 41952 (MAIN CB WITH BUS-1) FOR MUNDKA - BAWANA -1	DAILY	TESTING OF BREAKER (TIMING AND CRM) & BAY MAINTENANCE AS PER PMS.	2018-09-11	10:00	2018-09-11	13:00	3	-
118	DTL	DTL	BAY	BAY NO 42052 (MAIN CB WITH BUS-2) FOR MUNDKA - BAWANA -1	DAILY	TESTING OF BREAKER (TIMING AND CRM) & BAY MAINTENANCE AS PER PMS.	2018-09-11	14:00	2018-09-11	17:00	3	-
119	DTL	DTL	BAY	BAY NO 41152 (MAIN CB WITH BUS-1) FOR MUNDKA - JHAJJAR-2	DAILY	TESTING OF BREAKER (TIMING AND CRM) & BAY MAINTENANCE AS PER PMS.	2018-09-06	10:00	2018-09-06	13:00	3	-
120	DTL	DTL	BAY	BAY NO 41452 (MAIN CB WITH BUS-1) FOR MUNDKA - JHAJJAR-1	DAILY	TESTING OF BREAKER (TIMING AND CRM) & BAY MAINTENANCE AS PER PMS.	2018-09-06	14:00	2018-09-06	17:00	3	-
121	DTL	DTL	BAY	BAY NO 41652 (MAIN CB) 315MVA ICT-4	DAILY	TESTING OF BREAKER (TIMING AND CRM) & BAY MAINTENANCE AS PER PMS.	2018-09-09	14:00	2018-09-09	17:00	3	-
122	DTL	DTL	BUS	400KV BUS-1 AT BAMNAULI	DAILY	FOR TAN DELTA AND CAPACITANCE TESTING OF CT, CB & CVT.	2018-09-22	08:00	2018-09-22	17:00	9	-
123	DTL	DTL	BUS	400KV BUS-2 AT BAMNAULI	DAILY	FOR TAN DELTA AND CAPACITANCE TESTING OF CT, CB & CVT.	2018-09-23	08:00	2018-09-23	17:00	9	-
124	DTL	DTL	ICT	ICT04 BAWANA-CCGT (400KV)(DTL)/315	DAILY	TIGHTENING OF LV SIDE BUSHING CLAMPS AND CONNECTORS & TAN DELTA TESTING AS PER OS MANUAL.	2018-09-18	08:00	2018-09-18	16:00	8	-
125	DTL	DTL	ICT	ICT06 BAWANA-CCGT (400KV)(DTL)/315	DAILY	TO ATTEND BPI CLAMPS OF ISOLATOR SIDE AND TAN DELTA TESTING AS PER OS MANUAL.	2018-09-19	08:00	2018-09-19	16:00	8	-
126	DTL	DTL	ICT	ICT03 MUNDKA (400KV)(DTL)/315	DAILY	TESTING OF TRANSFORMER ( C & TAN DELTA) AND OTHER TESTS AS PER PMS SCHEDULE.	2018-09-07	06:00	2018-09-07	14:00	8	-
127	DTL	DTL	LINE	BAMNOLI (400KV)-JHATIKALA (400KV)2	DAILY	REPLACEMENT OF DROPPER CONDUCTOR OF R PHASE.	2018-09-16	08:00	2018-09-16	14:00	6	144
128	DTL	DTL	LINE	MANDOLA (400KV)-BAWANA-DTL (400KV)1	DAILY	TIGHTENING OF 400KV CB NO 252 SIDE Y PHASE ISOLATOR CLAMPS.	2018-09-17	08:00	2018-09-17	14:00	6	144
129	DTL	DTL	LINE	MEHRAULI (220KV)-BADARPUR (220KV)2	DAILY	TREE TRIMMING.	2018-09-08	06:00	2018-09-08	12:00	6	149
130	DTL	DTL	LINE	MEHRAULI (220KV)-BADARPUR (220KV)1	DAILY	TREE TRIMMING.	2018-09-09	06:00	2018-09-09	12:00	6	149
131	DTL	DTL	LINE	MEHRAULI (220KV)-BADARPUR (220KV)1	DAILY	CB TIMER, CRM, INSULATION TEST OF CT & CVT.	2018-09-15	06:00	2018-09-15	12:00	6	149

132	DTL	DTL	LINE	MEHRAULI (220KV)-BADARPUR (220KV)2	DAILY	CB TIMER, CRM AND INSULATION TEST OF CT & CVT.	2018-09-16	06:00	2018-09-16	12:00	6	149
133	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)1	DAILY	REPLACEMENT OF PROCELAIN DISC INSULATOR WITH COMPOSITE LONG ROD POLYMER INSULATOR STRINGS.	2018-09-19	08:00	2018-09-20	16:00	8	-
134	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)2	DAILY	REPLACEMENT OF PROCELAIN DISC INSULATOR WITH COMPOSITE LONG ROD POLYMER INSULATOR STRINGS.	2018-09-24	08:00	2018-09-24	16:00	8	-
135	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)3	DAILY	REPLACEMENT OF PROCELAIN DISC INSULATOR WITH COMPOSITE LONG ROD POLYMER INSULATOR STRINGS.	2018-09-25	08:00	2018-09-25	16:00	8	-
136	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)4	DAILY	REPLACEMENT OF PROCELAIN DISC INSULATOR WITH COMPOSITE LONG ROD POLYMER INSULATOR STRINGS.	2018-09-26	08:00	2018-09-26	16:00	8	-
137	DTL	DTL	LINE	BALLABGARH-PG (400KV)-BAMNOLI (400KV)2	CONTINUOUS	As per CEA recommendation tower no.173 of 400kV Bamnuli -Ballabgarh D/C is needed to be replaced.To carry out the works 400kV Bamnuli - Ballabgarh ckt-2 shall be restored on ERS. The shutdown of ckt-2 shall be taken for 02days to restore the ckt-2 on ERS.	2018-09-08	09:30	2018-09-09	17:30	32	145
138	DTL	DTL	LINE	BALLABGARH-PG (400KV)-BAMNOLI (400KV)1	CONTINUOUS	As per CEA recommendation tower no.173 of 400kV Bamnuli -Ballabgarh D/C is needed to be replaced.To carry out the works 400kV Bamnuli - Ballabgarh ckt-2 shall be restored on ERS. The shutdown of ckt-2 shall be taken for 02days to restore the ckt-2 on ERS.whereas the ckt-1 shall remain under shutdown from 08sept18 to 29nov18 to replace tower no 173 of 400kV Bamnuli-Ballabgarh ckts.	2018-09-08	09:30	2018-11-29	17:30	1976	145
139	DTL	UPPTCL	LINE	GAZIPUR (220KV)-NOIDA SECTOR 62 (220KV)	DAILY	TAN DELTA AND CAPACITANCE TESTING.	2018-09-10	10:00	2018-09-10	13:00	3	-
140	DTL	UPPTCL	LINE	SAHIBABAD (220KV)-GAZIPUR (220KV)I	DAILY	TAN DELTA AND CAPACITANCE TESTING.	2018-09-10	14:00	2018-09-10	17:00	3	-
141	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	POWERGRID	LINE	JESSORE (220KV)-PONG (220KV)	CONTINUOUS	Replacement of C&R Panel under PSDF scheme.	2018-09-04	10:00	2018-09-05	18:00	32	-
142	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	POWERGRID	LINE	BAIRASUIL (220KV)-JESSORE (220KV)	CONTINUOUS	Replacement of C&R Panel under PSDF Scheme.	2018-09-10	10:00	2018-09-11	18:00	32	-
143	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	PSTCL	LINE	RSD-RANJIT SAGAR DAM (220KV)-JESSORE (220KV)+HPSE	CONTINUOUS	Replacement of C&R Panel under PSDF Scheme.	2018-09-06	10:00	2018-09-07	18:00	32	-
144	HVPNL	HVPNL	ICT	ICT01 NAWADA (400KV)(HVPNL)/315	DAILY	For general mtc. of transformer, relays and allied equipment with TIE-II and BUS-II	2018-09-20	10:00	2018-09-20	16:00	6	149

145	HVPNL	HVPNL	ICT	ICT01 NAWADA (400KV)(HVPNL)/315	DAILY	For attending the hot points. annual mtc of tranformer, relays and allied equipment with TIE-1 and BUS-II	2018-09-27	10:00	2018-09-27	16:00	6	148
146	HVPNL	POWERGRID	LINE	BALLABGARH-PG (400KV)-NAWADA (400KV)	DAILY	For attending the hot point general mtc. of relays and allied equipment.	2018-09-06	10:00	2018-09-06	16:00	6	147
147	HVPNL	POWERGRID	LINE	NAWADA (400KV)-GREATER NOIDA (400KV)	DAILY	For attending the hot point.	2018-09-13	10:00	2018-09-13	16:00	6	149
148	JKPDD	JKPDD	ICT	ICT 1 HIRANAGAR/200	DAILY	Erection & Testing of 132KV SF6 CB in 132 KV side of ICT and Dismantling of 66KV Channi Feeder Breaker (Under PSDF)	2018-09-16	09:30	2018-09-16	18:30	9	146
149	JKPDD	JKPDD	ICT	ICT 2 HIRANAGAR/120	DAILY	Erection & Testing of 132KV SF6 CB in 132 KV side of ICT and Dismantling of 66KV Channi Feeder Breaker (Under PSDF)	2018-09-16	08:00	2018-09-16	14:00	6	146
150	JKPDD	JKPDD	ICT	ICT 1 HIRANAGAR/200	DAILY	Dismantling of old 132KV SF6 breaker for its replacement in 132 KV Yard Kathua II(Under PSDF)	2018-09-23	08:00	2018-09-23	14:00	6	146
151	JKPDD	JKPDD	ICT	ICT 2 HIRANAGAR/120	DAILY	Dismantling of old 132KV SF6 breaker for its replacement in 132 KV Yard Kathua II(Under PSDF)	2018-09-23	08:00	2018-09-23	14:00	6	146
152	JKPDD	JKPDD	ICT	ICT 1 HIRANAGAR/200	DAILY	Preventive Maintt / Hot spot and PSDF Works	2018-09-30	08:00	2018-09-30	14:00	6	146
153	JKPDD	JKPDD	ICT	ICT 2 HIRANAGAR/120	DAILY	Preventive Maintt / Hot spot and PSDF Works	2018-09-30	08:00	2018-09-30	14:00	6	146
154	JKPDD	JKPDD	ICT	ICT 1 HIRANAGAR/200	DAILY	Erection & Testing of 132KV SF6 CB in 132 KV Kathua II Line Bay (Under PSDF)	2018-08-17	08:00	2018-08-17	14:00	6	146
155	JKPDD	JKPDD	ICT	ICT 2 HIRANAGAR/120	DAILY	Erection & Testing of 132KV SF6 CB in 132 KV Kathua II Line Bay (Under PSDF)	2018-08-17	08:00	2018-08-17	14:00	6	146
156	JKPDD	JKPDD	ICT	ICT 1 HIRANAGAR/200	DAILY	Preventive Maintt / Hot spot and PSDF Works (Dismantling of 66KV CB under PSDF)	2018-08-19	08:00	2018-08-19	14:00	6	146
157	JKPDD	JKPDD	ICT	ICT 2 HIRANAGAR/120	DAILY	Preventive Maintt / Hot spot and PSDF Works (Dismantling of 66KV CB under PSDF)	2018-08-19	12:20	2018-08-19	12:20	0	146
158	JKPDD	JKPDD	ICT	ICT 2 HIRANAGAR/120	DAILY	Preventive Maintt / Hot spot and PSDF Works (Dismantling of 66KV CB under PSDF)	2018-08-19	08:00	2018-08-19	14:00	6	146
159	JKPDD	JKPDD	ICT	ICT 1 HIRANAGAR/200	DAILY	Replacement by way of dismantling of old & erection of new 132 KV CT in Kathua I & II(Under PSDF)	2018-08-24	07:00	2018-08-27	12:00	15	146
160	JKPDD	JKPDD	ICT	ICT 2 HIRANAGAR/120	DAILY	Replacement by way of dismantling of old & erection of new 132 KV CT in Kathua I & II(Under PSDF)	2018-08-24	07:00	2018-08-27	12:00	15	146
161	JKPDD	JKPDD	ICT	ICT 1 HIRANAGAR/200	DAILY	Dismantling of old 132KV SF6 breaker for its replacement in 132 KV Yard 120MVA ICT Bank(Under PSDF)	2018-08-30	08:00	2018-08-30	01:00	-7	146
162	JKPDD	JKPDD	ICT	ICT 2 HIRANAGAR/120	DAILY	Dismantling of old 132KV SF6 breaker for its replacement in 132 KV Yard 120MVA ICT Bank(Under PSDF)	2018-08-30	08:00	2018-08-30	01:00	-7	146
163	JKPDD	JKPDD	ICT	ICT 1 HIRANAGAR/200	DAILY	Dismantling of old 132KV SF6 breaker for its replacement in 132 KV Yard 120MVA ICT Bank(Under PSDF)	2018-08-30	08:00	2018-08-30	13:00	5	146
164	JKPDD	JKPDD	ICT	ICT 2 HIRANAGAR/120	DAILY	Dismantling of old 132KV SF6 breaker for its replacement in 132 KV Yard 120MVA ICT Bank(Under PSDF)	2018-08-30	08:00	2018-08-30	13:00	5	146
165	JKPDD	JKPDD	LINE	HIRANAGAR(220KV)-SARNA (220KV)	DAILY	Replacement by way of dismantling of old & erection of new 220 KV CT in Sarna(Under PSDF)	2018-09-09	08:00	2018-09-09	14:00	6	147



166	JKPDD	JKPDD	LINE	BISMAH-HIRANAGAR(220KV)I	DAILY	Replacement by way of dismantling of old & erection of new 220 KV CT in Sarna(Under PSDF)	2018-09-09	08:00	2018-09-09	14:00	6	-
167	JKPDD	JKPDD	LINE	BISMAH-HIRANAGAR(220KV)II	DAILY	Replacement by way of dismantling of old & erection of new 220 KV CT in Sarna(Under PSDF)	2018-09-09	08:00	2018-09-09	14:00	6	-
168	JKPDD	JKPDD	LINE	BISMAH-HIRANAGAR(220KV)I	DAILY	Replacement by way of dismantling of old & erection of new line isolator in 220 KV in Bishnah I line(Under PSDF)	2018-09-05	08:00	2018-09-05	17:00	9	-
169	JKPDD	JKPDD	LINE	BISMAH-HIRANAGAR(220KV)I	CONTINUOUS	Replacement by way of dismantling of old & erection of new line isolator in 220 KV in Bishnah I line(Under PSDF)	2018-09-05	08:00	2018-09-07	17:00	57	-
170	JKPDD	JKPDD	LINE	BISMAH-HIRANAGAR(220KV)II	DAILY	Replacement by way of dismantling of old & erection of new CVT's / PT's in 220 KV in Bishnah II line Bay(Under PSDF)	2018-09-19	08:00	2018-09-19	14:00	6	-
171	JKPDD	JKPDD	LINE	JATWAL-HIRANAGAR(220KV)	DAILY	Preventive Maintt / Hot spot and PSDF Works	2018-09-30	08:00	2018-09-30	14:00	6	-
172	JKPDD	JKPDD	LINE	JATWAL-HIRANAGAR(220KV)	DAILY	Preventive Maintt / Hot spot and PSDF Works (Dismantling of 66KV CB under PSDF)	2018-08-19	08:00	2018-08-19	14:00	6	-
173	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)I	DAILY	Erection & Testing of 132KV SF6 CB in 132 KV side of ICT and Dismantling of 66KV Channi Feeder Breaker (Under PSDF)	2018-09-16	08:00	2018-09-16	14:00	6	-
174	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)II	DAILY	Erection & Testing of 132KV SF6 CB in 132 KV side of ICT and Dismantling of 66KV Channi Feeder Breaker (Under PSDF)	2018-09-16	08:00	2018-09-16	14:00	6	-
175	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)I	DAILY	Dismantling of old 132KV SF6 breaker for its replacement in 132 KV Yard Kathua II(Under PSDF)	2018-09-23	08:00	2018-09-23	14:00	6	-
176	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)II	DAILY	Dismantling of old 132KV SF6 breaker for its replacement in 132 KV Yard Kathua II(Under PSDF)	2018-09-23	08:00	2018-09-23	14:00	6	-
177	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)I	DAILY	Preventive Maintt / Hot spot and PSDF Works	2018-09-30	08:00	2018-09-30	14:00	6	-
178	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)II	DAILY	Preventive Maintt / Hot spot and PSDF Works	2018-09-30	08:00	2018-09-30	14:00	6	-
179	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)I	DAILY	Erection & Testing of 132KV SF6 CB in 132 KV Kathua II Line Bay (Under PSDF)	2018-08-17	08:00	2018-08-17	14:00	6	-
180	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)II	DAILY	Erection & Testing of 132KV SF6 CB in 132 KV Kathua II Line Bay (Under PSDF)	2018-08-17	08:00	2018-08-17	14:00	6	-
181	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)I	DAILY	Preventive Maintt / Hot spot and PSDF Works (Dismantling of 66KV CB under PSDF)	2018-08-19	08:00	2018-08-19	14:00	6	-
182	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)II	DAILY	Preventive Maintt / Hot spot and PSDF Works (Dismantling of 66KV CB under PSDF)	2018-08-19	08:00	2018-08-19	13:00	5	-
183	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)I	DAILY	Replacement by way of dismantling of old & erection of new 132 KV CT in Kathua I & II(Under PSDF)	2018-08-24	07:00	2018-08-27	12:00	15	-
184	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)II	DAILY	Replacement by way of dismantling of old & erection of new 132 KV CT in Kathua I & II(Under PSDF)	2018-08-24	07:00	2018-08-27	12:00	15	-
185	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)I	DAILY	Dismantling of old 132KV SF6 breaker for its replacement in 132 KV Yard 120MVA ICT Bank(Under PSDF)	2018-08-30	08:00	2018-08-30	01:00	-7	-

186	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)II	DAILY	Dismantling of old 132KV SF6 breaker for its replacement in 132 KV Yard 120MVA ICT Bank(Under PSDF)	2018-08-30	08:00	2018-08-30	01:00	-7	-
187	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)I	DAILY	Dismantling of old 132KV SF6 breaker for its replacement in 132 KV Yard 120MVA ICT Bank(Under PSDF)	2018-08-30	08:00	2018-08-30	13:00	5	-
188	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)II	DAILY	Dismantling of old 132KV SF6 breaker for its replacement in 132 KV Yard 120MVA ICT Bank(Under PSDF)	2018-08-30	06:00	2018-08-30	13:00	7	-
189	NPCIL	POWERGRID	LINE	RAPS B (220KV)-RAPS C (220KV)	DAILY	Preventive Maintenance checks of Circuit breaker, Disconnecting switches, Earth switches, Current transformer (3 nos), Capacitor VTs (3 nos), Protection relays, Metering circuit. Tan delta Testing of Current transformer & Capacitor VTs.	2018-09-13	08:00	2018-09-14	21:00	13	-
190	NPCIL	POWERGRID	LINE	KANKROLI (400KV)-RAPS-C(400KV)1	DAILY	Preventive Maintenance checks of Circuit breakers, Disconnecting switches, Earth switches, Current transformers, Capacitor VTs, Protection relays, Metering circuit. Tan delta Testing of Current transformers & Capacitor VTs.	2018-09-15	08:00	2018-09-16	21:00	13	147
191	NPCIL	POWERGRID	LINE	KOTA (400KV)-RAPS-C(400KV)	DAILY	Preventive Maintenance checks of Circuit breakers, Disconnecting switches, Earth switches, Current transformers, Capacitor VTs , Protection relays, Metering circuit. Tan delta Testing of Current transformers & Capacitor VTs.	2018-09-18	08:00	2018-09-19	21:00	13	145
192	NPCIL	POWERGRID	LINE	RAPS-C(400KV)-CHITTORGARH (400KV)	DAILY	Preventive Maintenance checks of Circuit breakers, Disconnecting switches, Earth switches, Current transformers, Capacitor VTs , Protection relays, Metering circuit. Tan delta Testing of Current transformers & Capacitor VTs	2018-09-20	08:00	2018-09-21	21:00	13	147
193	NRSS-XXIX	POWERGRID	LINE	NEEMRANA (400KV)-SIKAR (400KV)I	DAILY	for Line Crossing works of 400KV DC Neemrana-Dhanonda Line at 2/0-3/0	2018-09-14	07:00	2018-09-15	19:00	12	149
194	NRSS-XXIX	POWERGRID	LINE	NEEMRANA (400KV)-SIKAR (400KV)II	DAILY	for Line Crossing works of 400KV DC Neemrana-Dhanonda Line at 2/0-3/0	2018-09-14	07:00	2018-09-15	19:00	12	147
195	NTPC	NTPC	BUS	BUS-2 UNCHAHAR	CONTINUOUS	220 KV Bus-2 at NTPC-Unchahar from 4.9.18 to 5.9.18 on continuous basis for annual maintenance & Testing.	2018-09-04	09:00	2018-09-05	18:30	33.5	-
196	NTPC	NTPC	BUS	Bus 1 dadri thermal	DAILY	Dismantling of Bay#3 Circuit breaker by PGCIL	2018-09-04	08:34	2018-09-04	08:34	0	-
197	NTPC	NTPC	BUS	Bus 1 dadri thermal	DAILY	For bus pipe connections with retrofitted breaker on bus side	2018-09-17	08:35	2018-09-17	08:35	0	-
198	NTPC	NTPC	ICT	ICT01 DADRI-THERMAL (400KV)(NTPC)/500	DAILY	pipe structure dismantling for Replacement of CT-4 R,Y,B phase (3 CT)	2018-09-28	08:43	2018-09-28	08:43	0	-
199	NTPC	NTPC	ICT	ICT01 DADRI-THERMAL (400KV)(NTPC)/500	DAILY	pipe structure normalization for Replacement of CT-4 R,Y,B phase (3 CT)	2018-10-01	08:44	2018-10-01	08:44	0	-
200	NTPC	POWERGRID	LINE	ANTA GPS (220KV)-RAPS C (220KV)	CONTINUOUS	Annual bay maintenance. The same is pending from more then one year - Last approved shutdown was on 29.01.2018 but not granted from NRLDC/RAPP side	2018-09-24	09:30	2018-09-26	18:30	57	-
201	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)II	CONTINUOUS	Replacement of Main#1 distance protection relay	2018-09-01	09:30	2018-09-03	18:30	57	149

202	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)II	DAILY	Dismantling of Bay#3 circuit breaker by PGCIL	2018-09-04	08:33	2018-09-04	08:33	0	147
203	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)II	DAILY	For bus pipe connections with retrofitted breaker on line sides.	2018-09-17	08:36	2018-09-17	08:36	0	147
204	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	DAILY	pipe structure dismantling for Replacment of CT 11A R, Y, B phase (3 CT)	2018-09-11	08:37	2018-09-11	08:37	0	148
205	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	DAILY	Pipe structure normalization after CT replacement of CT 11A R,Y,B	2018-09-14	09:30	2018-09-14	18:30	9	148
206	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-MURADNAGAR II (400KV)	DAILY	pipe structure dismantling for Replacement of CT 11B R,Y,B phase (3 CT)	2018-09-15	08:40	2018-09-15	08:40	0	-
207	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-MURADNAGAR II (400KV)	DAILY	pipe structure normalization after Replacement of CT 11B R,Y,B phase (3 CT)	2018-09-18	08:41	2018-09-18	08:41	0	-
208	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	DAILY	Pipe structure dismantling for replacement of CT 12 R, Y phase (2 CT)	2018-09-19	08:42	2018-09-19	08:42	0	148
209	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	DAILY	Pipe structure normalization for replacement of CT 12 R, Y phase (2 CT)	2018-09-22	08:42	2018-09-22	08:42	0	148
210	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)-ALLAHABAD (400KV)I	CONTINUOUS	400 KV Rihand-Allahabad Line-1 from on 10 to 11.09.18 continuous basis for erection of 3 no. new CTs for new IBT-3.	2018-09-10	09:00	2018-09-11	18:30	33.5	146
211	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)-ALLAHABAD (400KV)I	CONTINUOUS	400 KV Rihand-Allahabad Line-1 from on 10 to 11.09.18 continuous basis for erection of 3 no. new CTs for new IBT-3.	2018-09-10	09:00	2018-09-11	18:30	33.5	146
212	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)-ALLAHABAD (400KV)I	CONTINUOUS	400 KV Rihand-Allahabad Line-1 from on 10 to 11.09.18 continuous basis for erection of 3 no. new CTs for new IBT-3.	2018-09-10	09:00	2018-09-11	18:30	33.5	146
213	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)-ALLAHABAD (400KV)I	CONTINUOUS	400 KV Rihand-Allahabad Line-1 from on 10 to 11.09.18 continuous basis for erection of 3 no. new CTs for new IBT-3.	2018-09-10	09:00	2018-09-11	18:30	33.5	146
214	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)-ALLAHABAD (400KV)I	CONTINUOUS	400 KV Rihand-Allahabad Line-1 from on 10 to 11.09.18 continuous basis for erection of 3 no. new CTs for new IBT-3.	2018-09-10	09:00	2018-09-11	18:30	33.5	146
215	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)-ALLAHABAD (400KV)I	CONTINUOUS	400 KV Rihand-Allahabad Line-1 from on 10 to 11.09.18 continuous basis for erection of 3 no. new CTs for new IBT-3.	2018-09-10	09:00	2018-09-11	18:30	33.5	146
216	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-RIHAND NTPC (400KV)I	CONTINUOUS	Rihand-Singrauli Line-1 from 20.09.18 to 22.09.18 on continuous basis for replacement of 3 no. 400 KV CT (11CTB-R,Y,B ph) & 1 no. Line CVT (R Ph)on grounds of ageing(>20 years old).	2018-09-20	09:00	2018-09-22	18:00	57	145
217	POWERGRID	NTPC	BAY	DADR- PANIPAT -1 MAIN BAY 12	CONTINUOUS	Replacement of CT 12 R, Y phase (2 CT)	2018-09-19	08:00	2018-09-22	18:00	82	-
218	POWERGRID	POWERGRID	BAY	706 Main Bay (ICT-II Main bay) , at Kanpur (GIS)	DAILY	For AMP Work	2018-09-03	09:00	2018-09-03	17:00	8	146
219	POWERGRID	POWERGRID	BAY	707 Main Bay (ICT-I Main bay) , at Kanpur (GIS)	DAILY	For AMP Work	2018-09-05	09:00	2018-09-05	17:00	8	146
220	POWERGRID	POWERGRID	BAY	713 Main Bay (Bus Reactor-II Main Bay), at Kanpur	DAILY	For AMP Work	2018-09-07	09:00	2018-09-07	17:00	8	147
221	POWERGRID	POWERGRID	BAY	BUS REACTOR-1 TIE BAY (711) , at Kanpur	DAILY	For AMP Work	2018-09-10	09:00	2018-09-10	17:00	8	-
222	POWERGRID	POWERGRID	BAY	BUS REACTOR-2 TIE BAY (714) , at Kanpur	DAILY	For AMP Work	2018-09-13	09:00	2018-09-13	17:00	8	-
223	POWERGRID	POWERGRID	BAY	715 Main Bay (Future Bay) ,at Kanpur	DAILY	For AMP Work	2018-09-17	09:00	2018-09-17	17:00	8	147

224	POWERGRID	POWERGRID	BAY	400KV HVDC POLE-I BALIA T/BAY (20B11C)BHIWADI	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-09-09	08:00	2018-09-09	18:00	10	149
225	POWERGRID	POWERGRID	BAY	400KV HVDC POLE-II T/BAY (20B10C)BHIWADI	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-09-10	08:00	2018-09-10	18:00	10	149
226	POWERGRID	POWERGRID	BAY	ALLAHABAD MAIN BAY , at Kanpur	CONTINUOUS	For CB & CT replacement work under Add Cap.	2018-09-01	09:00	2018-09-20	17:30	464.5	149
227	POWERGRID	POWERGRID	BAY	ICT-1 BAY, at Kanpur	CONTINUOUS	Hydraulic mechanism overhauling	2018-09-04	09:00	2018-09-08	17:30	104.5	148
228	POWERGRID	POWERGRID	BAY	ICT-2 MAIN BAY, at Kanpur	CONTINUOUS	Hydraulic mechanism overhauling	2018-09-10	09:00	2018-09-14	17:30	104.5	148
229	POWERGRID	POWERGRID	BAY	FATEHPUR-2 MAIN BAY, at Kanpur	CONTINUOUS	For CB & CT replacement work under Add Cap.	2018-09-21	09:00	2018-09-30	17:30	224.5	146
230	POWERGRID	POWERGRID	BAY	AGRA MAIN BAY , at Kanpur	CONTINUOUS	For CB & CT replacement work under Add Cap.	2018-09-01	09:00	2018-09-20	17:00	464	149
231	POWERGRID	POWERGRID	BAY	209 Main Bay for 220 kV Gorakhpur- Bansi Line	CONTINUOUS	For Overhauling of Pneumatic operating Mechanism of 20952 CB (220 kV Gkp Bansi shall remain charged through TBC Bay and hence no line outage shall take place)	2018-08-27	09:00	2018-08-29	17:30	56.5	-
232	POWERGRID	POWERGRID	BAY	CB of 400 kV Gorakhpur(PG)-Gorakhpur (UP) Line-1 Bay	CONTINUOUS	For Overhauling of Pneumatic operating Mechanism of 400 kV GKP PGCIL Line 1 at Motiram Adda S/s of UPPTCL Gorakhpur (400 kV Gkp PGCIL Line 1 shall remain charged through available TBC Bay at Motiram Adda S/s of UPPTCL and hence no line outage shall take place)	2018-08-30	09:00	2018-09-02	17:30	80.5	-
233	POWERGRID	POWERGRID	BAY	CB of 400 kV Gorakhpur(PG)-Gorakhpur (UP) Line-2 Bay	CONTINUOUS	For Overhauling of Pneumatic operating Mechanism of 400 kV GKP PGCIL Line 2 at Motiram Adda S/s of UPPTCL Gorakhpur (400 kV Gkp PGCIL Line 2 shall remain charged through available TBC Bay at Motiram Adda S/s of UPPTCL and hence no line outage shall take place)	2018-09-03	09:00	2018-09-06	17:30	80.5	-
234	POWERGRID	POWERGRID	BAY	204 Bay for 315 MVA ICT 2	CONTINUOUS	For Overhauling of Pneumatic operating Mechanism of 20452 CB (315 MVA ICT 2 shall remain charged through TBC Bay and hence no equipment outage shall take place)	2018-08-22	09:00	2018-08-22	17:30	8.5	-
235	POWERGRID	POWERGRID	BAY	400kv kotputli M/Bay 409 Bassi	CONTINUOUS	Retrofitment of circuit breaker	2018-09-01	08:30	2018-09-25	18:30	586	147
236	POWERGRID	POWERGRID	BAY	400KV REACTOR T/BAY 411 AT SAHARNPUR	CONTINUOUS	For the Overhauling of CB	2018-09-10	08:30	2018-09-10	18:30	10	-
237	POWERGRID	POWERGRID	BAY	400KV ICT-II M/BAY 404 AT SAHARNPUR	CONTINUOUS	For the Overhauling of CB	2018-09-06	08:00	2018-09-08	18:00	58	-
238	POWERGRID	POWERGRID	BAY	400KV SIKAR I/HEERAPURA-II T/BAY 411 at BASSI	CONTINUOUS	CT Replacement work	2018-09-03	08:30	2018-09-05	18:30	58	-
239	POWERGRID	POWERGRID	BAY	400KV B/R -I M/BAY 403 BASSI	CONTINUOUS	CT Replacement work	2018-09-06	08:00	2018-09-08	18:00	58	-
240	POWERGRID	POWERGRID	BAY	400KV MERTA BAY 403 KOTA	CONTINUOUS	Pneumatic drive overhauling	2018-09-06	08:30	2018-09-08	18:30	58	-
241	POWERGRID	POWERGRID	BAY	400KV ICT-1 BAY 406 KOTA	CONTINUOUS	Pneumatic drive overhauling	2018-09-10	08:00	2018-09-12	18:00	58	-
242	POWERGRID	POWERGRID	BAY	400KV B/R-1 & FUTURE T/BAY 408 KOTA	CONTINUOUS	Pneumatic drive overhauling	2018-09-13	08:00	2018-09-15	18:00	58	-
243	POWERGRID	POWERGRID	BAY	400KV B/R-I BAY 409 KOTA	CONTINUOUS	Pneumatic drive overhauling	2018-09-18	08:00	2018-09-20	18:00	58	-

244	POWERGRID	POWERGRID	BAY	400KV RAPPCC BAY 410 at kota	CONTINUOUS	Pneumatic drive overhauling	2018-09-21	08:00	2018-09-23	18:00	58	-
245	POWERGRID	POWERGRID	BAY	400KV RAPPCC & ICT-II T/BAY 411 KOTA	CONTINUOUS	Pneumatic drive overhauling	2018-09-24	08:00	2018-09-26	18:00	58	-
246	POWERGRID	POWERGRID	BAY	400KV ICT-II M/BAY 412 KOTA	CONTINUOUS	Pneumatic drive overhauling	2018-09-27	08:00	2018-09-29	18:00	58	-
247	POWERGRID	POWERGRID	BAY	220KV BAWAL BAY 210 BHIWADI	DAILY	For Line equipment AMP & Main 2 relay retrofitting	2018-09-19	08:00	2018-09-19	18:00	10	-
248	POWERGRID	POWERGRID	BAY	220KV MAU BAY 211 BHIWADI	DAILY	For Line equipment AMP & Main 2 relay retrofitting	2018-09-21	08:00	2018-09-21	18:00	10	-
249	POWERGRID	POWERGRID	BAY	400KV ICT-I & BAMNOULI -II T/BAY 408 JHATIKRA	DAILY	AMP WORK	2018-09-01	18:49	2018-09-01	18:49	0	-
250	POWERGRID	POWERGRID	BAY	400KV ICT-I & AGRA-I T/BAY 408 BHIWADI	CONTINUOUS	For Retrofitting of Circuit Breaker	2018-09-01	08:00	2018-09-05	18:00	106	-
251	POWERGRID	POWERGRID	BAY	400KV ICT-1/ZERDA T/BAY 402 BHINMAL	DAILY	Replacement of Porcelain Insulators with Polymer Insulators	2018-09-04	09:30	2018-09-06	18:30	18	-
252	POWERGRID	POWERGRID	BAY	400KV ICT-1 M/BAY 403 AT BHINMAL	DAILY	Replacement of Porcelain Insulators with Polymer Insulators	2018-09-04	08:00	2018-09-06	18:00	20	-
253	POWERGRID	POWERGRID	BAY	400KV ICT-1/ZERDA T/BAY 402 BHINMAL	DAILY	Replacement of Porcelain Insulators with Polymer Insulators	2018-09-07	08:00	2018-09-09	18:00	20	-
254	POWERGRID	POWERGRID	BAY	400KV ZERDA M/BAY 401 BHINMAL	DAILY	Replacement of Porcelain Insulators with Polymer Insulators	2018-09-07	08:00	2018-09-09	18:00	20	-
255	POWERGRID	POWERGRID	BAY	400KV ICT-2 T/BAY 405 BHINMAL	DAILY	Replacement of Porcelain Insulators with Polymer Insulators	2018-09-10	08:00	2018-09-12	10:00	4	-
256	POWERGRID	POWERGRID	BAY	400KV ICT-2 M/BAY 406 BHINMAL	DAILY	Replacement of Porcelain Insulators with Polymer Insulators	2018-09-10	08:00	2018-09-12	10:00	4	-
257	POWERGRID	POWERGRID	BAY	50MVAR L/R KANKROLI BAY 404 AT BHINMAL	DAILY	Replacement of Porcelain Insulators with Polymer Insulators	2018-09-13	08:00	2018-09-17	18:00	40	-
258	POWERGRID	POWERGRID	BAY	400KV KANKROLI M/BAY 404 BHINMAL	DAILY	Replacement of Porcelain Insulators with Polymer Insulators	2018-09-13	08:00	2018-09-17	18:00	40	-
259	POWERGRID	POWERGRID	BAY	400KV KANKROLI /ICT-2 T/BAY 405 BHINMAL	DAILY	Replacement of Porcelain Insulators with Polymer Insulators	2018-09-13	08:00	2018-09-17	18:00	40	-
260	POWERGRID	POWERGRID	BAY	400KV B/R FUTURE T/BAY 408 AT BHINMAL	DAILY	Replacement of Porcelain Insulators with Polymer Insulators	2018-09-18	08:00	2018-09-19	18:00	10	149
261	POWERGRID	POWERGRID	BAY	400kV Bus Reactor M/ Bay (409 bay) at BHINMAL	DAILY	Replacement of Porcelain Insulators with Polymer Insulators	2018-09-18	08:00	2018-09-19	18:00	10	-
262	POWERGRID	POWERGRID	BAY	400kV FUTURE M/ Bay (407 bay) at BHINMAL	DAILY	Replacement of Porcelain Insulators with Polymer Insulators	2018-09-20	08:00	2018-09-21	18:00	10	-
263	POWERGRID	POWERGRID	BAY	400kV Future - Bus Reactor Tie Bay (408 bay) at BHINMAL	DAILY	Replacement of Porcelain Insulators with Polymer Insulators	2018-09-20	08:00	2018-09-21	18:00	10	-
264	POWERGRID	POWERGRID	BAY	400KV RATANGRH -1 M/BAY 425 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-09-02	08:00	2018-09-03	18:00	34	149
265	POWERGRID	POWERGRID	BAY	400KV RATANGRH -1 T/BAY 426 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-09-04	08:00	2018-09-05	18:00	34	149
266	POWERGRID	POWERGRID	BAY	400KV RATANGRH -2 M/BAY 422 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-09-04	08:00	2018-09-05	18:00	34	149
267	POWERGRID	POWERGRID	BAY	400KV AGRA-I T/BAY 411 AT SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-09-06	08:00	2018-09-07	18:00	34	149

268	POWERGRID	POWERGRID	BAY	400KV AGRA-I M/BAY 410 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-09-08	08:00	2018-09-09	18:00	34	-
269	POWERGRID	POWERGRID	BAY	400KV AGRA-II M/BAY 407 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-09-10	08:00	2018-09-11	18:00	34	149
270	POWERGRID	POWERGRID	BAY	400KV AGRA-II T/BAY 408 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-09-12	08:00	2018-09-13	18:00	34	149
271	POWERGRID	POWERGRID	BAY	208 Main Bay for Gorakhpur- Gorakhpur (UP) Line	CONTINUOUS	For Overhauling of Pneumatic operating Mechanism of 20852 CB(220 kV Gorakhpur- Gorakhpur (UP) Line shall remain charged through TBC Bay and hence no line outage shall take place)	2018-08-23	09:00	2018-08-25	17:30	56.5	-
272	POWERGRID	POWERGRID	BAY	400KV PANIPAT-2 M/BAY#3 DADRI	CONTINUOUS	Retrofitting of circuit breaker by PGCIL. Panipat#2 line will be charged through tie.	2018-09-05	08:00	2018-09-17	18:30	298.5	-
273	POWERGRID	POWERGRID	BUS	Bus-2, at Fatehpur (PG)	DAILY	Guy Wire Arrangement in 709 Isolator (For commissioning of Guy wire arrangement in 709 Isolator, As per CC-AM guidelines.)	2018-09-04	07:00	2018-09-04	22:00	15	-
274	POWERGRID	POWERGRID	BUS	400KV BUS-I HVDC BHIWADI	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-09-04	08:30	2018-09-10	18:30	60	-
275	POWERGRID	POWERGRID	BUS	400KV BUS-II HVDC BHIWADI	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-09-11	08:00	2018-09-16	18:00	50	-
276	POWERGRID	POWERGRID	BUS	500KV BUS-A HVDC DADRI	DAILY	"1) Porcelain disc Insulator replacement with long rod polymer insulators. 2) Bi-Pole power flow restriction up to 1200 MW."	2018-09-06	08:30	2018-09-11	18:30	50	-
277	POWERGRID	POWERGRID	BUS	500KV BUS-B HVDC DADRI	DAILY	"1) Porcelain disc Insulator replacement with long rod polymer insulators. 2) Bi-Pole power flow restriction up to 1200 MW."	2018-09-13	08:00	2018-09-18	18:00	50	-
278	POWERGRID	POWERGRID	BUS	220KV Bus-I at Fatehabad	DAILY	For Equipment pipe erection and dropper connection with 220KV Bus-I (isolator A) for ICT-3 under construction. Rescheduled from 148th OCC.	2018-09-04	09:00	2018-09-04	18:00	9	148
279	POWERGRID	POWERGRID	BUS	220KV Bus-II at Fatehabad	DAILY	For Equipment pipe erection and dropper connection with 220KV Bus-II (isolator B) for ICT-3 under construction. Rescheduled from 148th OCC.	2018-09-06	09:00	2018-09-06	18:00	9	148
280	POWERGRID	POWERGRID	BUS	400KV Bus-II at Fatehabad	DAILY	For dropper connections of 41289T isolator for ICT-3 under construction. Clearance from Bus-II is less.	2018-09-08	09:00	2018-09-08	18:00	9	148
281	POWERGRID	POWERGRID	BUS	220KV Bus-I at Fatehabad	DAILY	Bus Bar Stability test for ICT-3 under construction. Rescheduled from 148th OCC.	2018-09-27	09:00	2018-09-27	18:00	9	148
282	POWERGRID	POWERGRID	BUS	220KV Bus-II at Fatehabad	DAILY	Bus Bar Stability test for ICT-3 under construction. Rescheduled from 148th OCC.	2018-09-28	09:00	2018-09-28	18:00	9	148
283	POWERGRID	POWERGRID	BUS	400KV Bus-II at Fatehabad	DAILY	CB and Isolator Jumper& Pipe bus connection and BB Stability test for ICT-3 under construction. Rescheduled from 148th OCC.	2018-09-29	09:00	2018-09-29	18:00	9	148
284	POWERGRID	POWERGRID	BUS	400KV BUS- I at Hamirpur	CONTINUOUS	Inter connection of new bus section with existing GIS Bus-I for ICT-3 under construction. Rescheduled from 148th OCC.	2018-09-02	09:00	2018-09-07	17:00	128	148

285	POWERGRID	POWERGRID	BUS	400KV BUS- II at Hamirpur	CONTINUOUS	Inter connection of new bus section with existing GIS Bus-II for ICT-3 under construction. Rescheduled from 148th OCC.	2018-09-08	09:00	2018-09-13	17:00	128	148
286	POWERGRID	POWERGRID	BUS	220KV BUS- I at Hamirpur	CONTINUOUS	Inter connection of new bus section with existing GIS Bus-I for ICT-3 under construction. Rescheduled from 148th OCC.	2018-09-14	09:00	2018-09-19	17:00	128	148
287	POWERGRID	POWERGRID	BUS	220KV BUS- II at Hamirpur	DAILY	Inter connection of new bus section with existing GIS Bus-II for ICT-3 under construction. Rescheduled from 148th OCC.	2018-09-20	09:00	2018-09-25	17:00	40	148
288	POWERGRID	POWERGRID	BUS	400KV BUS-1 at Malerkotla	DAILY	For clearance purpose while executing ICT-III dropper jumper rectification work.	2018-09-04	10:00	2018-09-04	16:00	6	-
289	POWERGRID	POWERGRID	BUS	400KV BUS-1 at Malerkotla	DAILY	For clearance purpose while executing ICT-II dropper jumper rectification work.	2018-09-05	10:00	2018-09-05	18:00	8	-
290	POWERGRID	POWERGRID	BUS	220 KV BUS-I at Panchkula	DAILY	220 KV BUS-I Extension Work & Busbar Stability for new bays under construction at Panchkula for GIS Chandigarh.	2018-09-04	09:00	2018-09-05	18:00	9	-
291	POWERGRID	POWERGRID	BUS	220 KV BUS-II at Panchkula	DAILY	220 KV BUS-I Extension Work & Busbar Stability for new bays under construction at Panchkula for GIS Chandigarh.	2018-09-06	09:00	2018-09-07	18:00	9	-
292	POWERGRID	POWERGRID	BUS	Bus Section Bay W1 WC AQ2 of Bus-1_1A at 400KV Powergrid,Agra	CONTINUOUS	Modification of panel by fixing of two REB500 Local units(M1/M2) and associated wiring to make it retrofitment ready for bus Bar protection from FAC34(high impedance) to REB500(Low impedance) prot with Bus -1	2018-09-03	08:00	2018-09-07	18:00	106	-
293	POWERGRID	POWERGRID	BUS	Bus Section Bay W1.WC.A.Q1 of Bus 2_2A ,at Agra (PG) 400 KV	CONTINUOUS	Modification of panel by fixing of two REB500 Local units(M1/M2) and associated wiring to make it retrofitment ready for bus Bar protection from FAC34(high impedance) to REB500(Low impedance) prot with Bus -1	2018-09-14	08:00	2018-09-18	18:00	106	-
294	POWERGRID	POWERGRID	BUS	220 KV BUS-I at Jalandhar	DAILY	Bus Bar Protection Testing after relay augmentation and BB stability testing for new bays.	2018-09-10	10:00	2018-09-11	17:00	7	148
295	POWERGRID	POWERGRID	BUS	220 KV BUS-II at Jalandhar	DAILY	Bus Bar Protection Testing after relay augmentation and BB stability testing for new bays.	2018-09-12	10:00	2018-09-13	17:00	7	148
296	POWERGRID	POWERGRID	BUS	220KV BUS -2 , at Allahabad	DAILY	REPLACEMENT OF BUS ISOLATORS & ATTENDING HOTSPOT	2018-09-11	08:00	2018-09-12	18:00	10	145
297	POWERGRID	POWERGRID	BUS	220 KV BUS-1 , at Allahabad	DAILY	REPLACEMENT OF BUS ISOLATORS & ATTENDING HOTSPOT	2018-09-06	08:00	2018-09-07	18:00	10	145
298	POWERGRID	POWERGRID	BUS	Main Bus-3, at Singrauli (NTPC)	DAILY	Extension of Main Bus 03 for Sing - Ald #3 line Bay	2018-08-23	09:00	2018-08-23	21:00	12	-
299	POWERGRID	POWERGRID	BUS	Main Bus-4, Singrauli (NTPC)	DAILY	Extension of Main Bus 04 for Sing - Ald #3 line Bay	2018-08-24	09:00	2018-08-24	21:00	12	-
300	POWERGRID	POWERGRID	BUS	Transfer Bus, Singrauli (NTPC)	DAILY	Extension of Transfer Bus for Sing - Ald #3 line Bay	2018-08-25	09:00	2018-08-25	21:00	12	146
301	POWERGRID	POWERGRID	BUS	Bus-1, at AGRA	DAILY	AMP of BUS Bar isolators and CT Oil Sampling & For replacement of Jack Bus above 400kV Bus-1	2018-09-21	08:00	2018-09-23	18:00	20	-
302	POWERGRID	POWERGRID	BUS	Bus-1, at AGRA	DAILY	BPI RTV coating	2018-09-06	08:00	2018-09-07	18:00	10	-

303	POWERGRID	POWERGRID	BUS	Bus-1, at Agra HVDC	CONTINUOUS	"Retrofitting of existing busbar protection relay with new Bus Bar IEC61850 compliance. The old existing Bus bar FAC32 shall be changed with new decentralized bus bar REB500. It involves cable connection to CT cores (1 & 2) for all bays connected to bus. Bus-1, at Agra HVDC. Along-with WCA.T6 CT oil Sampling and Isolator AMP."	2018-09-08	08:00	2018-09-13	18:00	130	145
304	POWERGRID	POWERGRID	BUS	400kV Bus-2 at AGRA	DAILY	AMP of BUS Bar isolators and CT Oil Sampling & For replacement of Jack Bus above 400kV Bus-2	2018-09-25	08:00	2018-09-26	18:00	10	-
305	POWERGRID	POWERGRID	BUS	400kV Bus-2 at AGRA	DAILY	BPI RTV coating	2018-09-08	08:00	2018-09-09	18:00	10	-
306	POWERGRID	POWERGRID	BUS	Bus-2, at Agra HVDC	CONTINUOUS	"Retrofitting of existing busbar protection relay with new Bus Bar IEC61850 compliance. The old existing Bus bar FAC32 shall be changed with new decentralized bus bar REB500. It involves cable connection to CT cores (1 & 2) for all bays connected to bus. Bus-1	2018-09-18	08:00	2018-09-23	18:00	130	-
307	POWERGRID	POWERGRID	BUS	Bus 1A, at Agra	DAILY	BPI RTV coating & AMP of BUS Bar isolators and CT Oil Sampling at Agra	2018-09-10	08:00	2018-09-11	18:00	10	145
308	POWERGRID	POWERGRID	BUS	Bus-2A , at Agra	DAILY	BPI RTV coating & AMP of BUS Bar isolators and CT Oil Sampling at Agra	2018-09-12	08:00	2018-09-13	18:00	10	145
309	POWERGRID	POWERGRID	BUS	Bus-1B , at Agra	DAILY	BPI RTV coating & AMP of BUS Bar isolators and CT Oil Sampling at Agra	2018-09-17	08:00	2018-09-18	18:00	10	145
310	POWERGRID	POWERGRID	BUS	Bus-2B, at Agra	DAILY	BPI RTV coating & AMP of BUS Bar isolators and CT Oil Sampling at Agra	2018-09-19	08:00	2018-09-20	18:00	10	145
311	POWERGRID	POWERGRID	BUS	BUS-I AT 400 KV BALLABHGARH	CONTINUOUS	S/D Required for Erection of Bus Isolator and CVT in Bus-I under Series Reactor package work of M/S GE	2018-09-07	08:30	2018-09-11	18:30	106	146
312	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BALLABHGARH	CONTINUOUS	S/D Required for Erection of Bus Isolator and CVT in Bus-II under Series Reactor package work of M/S GE	2018-09-01	08:00	2018-09-05	18:00	106	146
313	POWERGRID	POWERGRID	BUS	400KV BUS-I JHATIKRA	DAILY	AMP WORK	2018-09-25	08:00	2018-09-25	18:00	10	-
314	POWERGRID	POWERGRID	BUS	400KV BUS-II JHATIKRA	DAILY	AMP WORK	2018-09-26	08:00	2018-09-26	18:00	10	-
315	POWERGRID	POWERGRID	BUS	400KV BUS-III JHATIKRA	DAILY	AMP WORK	2018-09-27	08:00	2018-09-27	18:00	10	-
316	POWERGRID	POWERGRID	BUS	400KV BUS-IV JHATIKRA	DAILY	AMP WORK	2018-09-28	08:00	2018-09-28	18:00	10	-
317	POWERGRID	POWERGRID	BUS	BUS-I AT 400 KV KOTA	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area. Bus Shutdown is required along with Line s/d of 400kv kota -shre cement and kota- merta to execute the insulator replacement work	2018-09-03	07:00	2018-09-04	18:00	11	145
318	POWERGRID	POWERGRID	BUS	400KV BUS-II KOTA	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area. Bus Shutdown is required along with Line s/d of 400kv kota -shre cement and kota- merta as required to execute the insulator replacement work	2018-09-06	07:00	2018-09-16	18:00	110	-



319	POWERGRID	POWERGRID	BUS	400KV BUS-II MANDOLA	CONTINUOUS	shutdown for isolator alignment by GE under bus series recator package, Bus bar stability test for new bays in series reactor package, additionally polymer insulator strings replacement and bus section isolator alignment.	2018-09-01	09:00	2018-09-04	18:00	81	145
320	POWERGRID	POWERGRID	BUS	400KV BUS-I MANDOLA	CONTINUOUS	shutdown for isolator alignment by GE under bus series recator package, Bus bar stability test for new bays in series reactor package, additionally polymer insulator strings replacement and bus section isolator alignment.	2018-09-06	08:30	2018-09-09	18:30	82	145
321	POWERGRID	POWERGRID	BUS	BUS-II BHIWADI -PG(220KV)	DAILY	AMP work	2018-09-27	08:00	2018-09-27	18:00	10	146
322	POWERGRID	POWERGRID	BUS	400KV BUS-I GURGAON	CONTINUOUS	Disconnecter switch 402-89A & 403-89A modification work	2018-09-03	09:00	2018-09-09	18:00	153	146
323	POWERGRID	POWERGRID	BUS	400KV BUS-I SONIPAT	DAILY	AMP WORK	2018-09-11	08:30	2018-09-11	18:30	10	-
324	POWERGRID	POWERGRID	BUS	400KV BUS-II SONIPAT	DAILY	AMP WORK	2018-09-12	08:00	2018-09-12	18:00	10	-
325	POWERGRID	POWERGRID	BUS	400KV BUS-I BAHADUGARH	DAILY	Replacement of procelain insulator of 400KV yard	2018-09-14	08:30	2018-09-15	18:30	10	-
326	POWERGRID	POWERGRID	BUS	400KV BUS-II BAHADURGARH	DAILY	Replacement of procelain insulator of 400KV yard	2018-09-17	08:00	2018-09-18	18:00	10	-
327	POWERGRID	POWERGRID	BUS	400KV BUS-I BASSI	CONTINUOUS	Replacement of procelain insulator of 400KV yard	2018-09-20	08:30	2018-09-22	18:30	58	-
328	POWERGRID	POWERGRID	BUS	400KV BUS-II BASSI	CONTINUOUS	Replacement of procelain insulator of 400KV yard	2018-09-23	08:00	2018-09-25	18:00	58	-
329	POWERGRID	POWERGRID	BUS	220KV BUS-I MAHARANIBAGH	CONTINUOUS	SF6 Gas leakage rectification work in B-Ph B-3 compartment of Bay 203. B-3 Compartment is connected with Both Bus-Bar. So to work on B-3 compartments, it's required both Bus-Bar Shutdown. Gas leakage rectification work shall be done by M/s ABB(OEM). LOA has been issued to OEM. During shut period, power flow shall be fully interrupted from 220kV side .	2018-09-24	08:30	2018-09-30	18:30	154	-
330	POWERGRID	POWERGRID	BUS	220KV BUS-II MAHARANIBAGH	CONTINUOUS	SF6 Gas leakage rectification work in B-Ph B-3 compartment of Bay 203. B-3 Compartment is connected with Both Bus-Bar. So to work on B-3 compartments, it's required both Bus-Bar Shutdown. Gas leakage rectification work shall be done by M/s ABB(OEM). LOA has been issued to OEM. During shut period, power flow shall be fully interrupted from 220kV side .	2018-09-24	08:00	2018-09-30	18:00	154	-
331	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV SIKAR	CONTINUOUS	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-09-18	08:00	2018-09-24	18:00	60	149
332	POWERGRID	POWERGRID	BUS	BUS-II AT 400KV SIKAR	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-09-25	08:00	2018-09-30	18:00	50	149
333	POWERGRID	POWERGRID	BUS	BUS-I AT 220KV SIKAR PG	DAILY	Final Busbar/LBB Relay testing for pending defects under augmentation scheme of 02 no. of 220 kV Line bays at Sikar s/S	2018-09-05	08:00	2018-09-06	18:00	10	149

334	POWERGRID	POWERGRID	BUS	BUS-II AT 220KV SIKAR	DAILY	Final Busbar/LBB Relay testing for pending defects under augmentation scheme of 02 no. of 220 kV Line bays at Sikar s/S	2018-09-07	08:00	2018-09-08	18:00	10	149
335	POWERGRID	POWERGRID	HVDC	KURUKSHETRA-CHAMPA POLE-1/800	CONTINUOUS	For erection of strung bus between Pole-1 & 3 for two days. For software integration and testing of Pole-3 under commissioning. Pole-1 & 3 are interconnected.	2018-09-01	09:30	2018-09-20	17:30	464	146
336	POWERGRID	POWERGRID	HVDC	KUREKSHETRA -CHAMPA POLE -II/800	CONTINUOUS	For Erection of strung bus between Pole-1 & 3 for commissioning of Pole-3 under construction. Strung Bus has to run over yard equipment of Pole-2.	2018-09-01	09:30	2018-09-02	17:30	32	146
337	POWERGRID	POWERGRID	HVDC	KUREKSHETRA -CHAMPA POLE -II/800	DAILY	For Software integration works for Pole-3 under commissioning.	2018-09-20	09:30	2018-09-20	17:30	8	146
338	POWERGRID	POWERGRID	HVDC	BALIA-BHIWADI POLE-1/500	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-09-13	09:00	2018-09-13	18:00	9	148
339	POWERGRID	POWERGRID	HVDC	BALIA-BHIWADI POLE-2/500	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-09-14	09:00	2018-09-14	18:00	9	148
340	POWERGRID	POWERGRID	HVDC	Rihand-Dadri Pole 1/500	DAILY	SWITCHYARD INSULATOR REPLACEMENT AT DADRI.Porcelain disc Insulator replacement with long rod polymer insulators.	2018-08-25	08:00	2018-08-28	18:00	30	-
341	POWERGRID	POWERGRID	HVDC	RIHAND-DADRI POLE-2/500	DAILY	SWITCHYARD INSULATOR REPLACEMENT AT DADRI.Porcelain disc Insulator replacement with long rod polymer insulators.	2018-08-29	08:00	2018-09-01	18:00	30	-
342	POWERGRID	POWERGRID	HVDC	400KV ACF -I(AC FILTER-I) BHIWADI/1500	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-09-12	08:00	2018-09-12	18:00	10	-
343	POWERGRID	POWERGRID	HVDC	401KV ACF-2(AC FILTER-I) BHIWADI/1500	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-09-15	08:00	2018-09-15	18:00	10	-
344	POWERGRID	POWERGRID	HVDC	402 KV ACF-3(FILTER-I) BHIWADI/1500	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-09-16	08:00	2018-09-16	18:00	10	-
345	POWERGRID	POWERGRID	HVDC	Z1 HVDC FILTER BANK DADRI/500	DAILY	Porcelain disc Insulator replacement with long rod polymer insulators.	2018-09-28	08:30	2018-09-29	18:30	10	-
346	POWERGRID	POWERGRID	HVDC	Z2 HVDC FILTER BANK DADRI/500	DAILY	Porcelain disc Insulator replacement with long rod polymer insulators.	2018-09-23	08:00	2018-09-24	18:00	10	-
347	POWERGRID	POWERGRID	HVDC	Z3 HVDC FILTER BANK DADRI/500	DAILY	Porcelain disc Insulator replacement with long rod polymer insulators.	2018-09-26	08:00	2018-09-27	18:00	10	-
348	POWERGRID	POWERGRID	ICT	ICT01 AMRITSAR (400KV)(POWERGRID)/315	DAILY	For Installation of canopy over Buchholz and PRD.	2018-09-27	11:00	2018-09-27	12:00	1	-
349	POWERGRID	POWERGRID	ICT	ICT02 AMRITSAR (400KV)(POWERGRID)/315	DAILY	For Installation of canopy over Buchholz and PRD.	2018-09-26	11:00	2018-09-26	12:00	1	-
350	POWERGRID	POWERGRID	ICT	ICT03 AMRITSAR (400KV)(POWERGRID)/500	DAILY	For Installation of canopy over Buchholz and PRD.	2018-09-25	11:00	2018-09-25	12:00	1	-
351	POWERGRID	POWERGRID	ICT	ICT01 CHAMBA POOL (400KV)(POWERGRID)/315	DAILY	For signal testing after SAS Up-gradation and Installation of canopy on PRD,Buchholz relays.	2018-09-04	10:00	2018-09-04	15:00	5	-
352	POWERGRID	POWERGRID	ICT	ICT02 CHAMBA POOL (400KV)(POWERGRID)/315	DAILY	For signal testing after SAS Up-gradation and Installation of canopy on PRD,Buchholz relays.	2018-09-05	10:00	2018-09-05	15:00	5	-
353	POWERGRID	POWERGRID	ICT	ICT01 FATEHABAD PG (400KV)(POWERGRID)/315	DAILY	For installation of canopies over Bucholz/PRD/OSR.	2018-09-11	10:30	2018-09-11	12:30	2	-
354	POWERGRID	POWERGRID	ICT	ICT02 FATEHABAD PG (400KV)(POWERGRID)/315	DAILY	For installation of canopies over Bucholz/PRD/OSR.	2018-09-12	10:30	2018-09-12	12:30	2	-

355	POWERGRID	POWERGRID	ICT	ICT02 HAMIRPUR-PG (400KV)(POWERGRID)/315	CONTINUOUS	ICT- 2, the adjacent feeder to interconnection of 400KV new bus section with existing GIS bus. ICT- 2 Bus duct pressure has to be reduced to 0.3 Bar So, it can not remain charged till bus- I the new bus interconnection. Rescheduled from 148th OCC.	2018-09-08	09:00	2018-09-13	17:00	128	148
356	POWERGRID	POWERGRID	ICT	ICT03/315 KAITHAL	DAILY	For AMP Works.	2018-09-26	09:00	2018-09-26	02:00	-7	-
357	POWERGRID	POWERGRID	ICT	ICT03 MALERKOTLA (400KV)(POWERGRID)/500	DAILY	For replacement of 'B"-ph Dropper jumper from Jack Bus to T-Isoaltor of ICT. Bus-1 SD is also needed due to electrical clearance issue.	2018-09-04	10:00	2018-09-04	16:00	6	147
358	POWERGRID	POWERGRID	ICT	ICT02 MALERKOTLA (400KV)(POWERGRID)/315	DAILY	For replacement of 'R"-ph Jack Bus conductor connecting Tie & T-Isolator of ICT. Bus-1 SD is also needed due to electrical clearance issue.	2018-09-05	10:00	2018-09-05	18:00	8	147
359	POWERGRID	POWERGRID	ICT	ICT01 PANCHKULA-PG (400KV)(POWERGRID)/315	DAILY	For Installation of canopy over Buchholz and PRD.	2018-09-10	10:00	2018-09-10	12:00	2	-
360	POWERGRID	POWERGRID	ICT	ICT02 PANCHKULA-PG (400KV)(POWERGRID)/315	DAILY	For Installation of canopy over Buchholz and PRD.	2018-09-11	10:00	2018-09-11	12:00	2	-
361	POWERGRID	POWERGRID	ICT	ICT03 PANCHKULA-PG (400KV)(POWERGRID)/500	DAILY	For Installation of canopy over Buchholz and PRD.	2018-09-12	10:00	2018-09-12	12:00	2	-
362	POWERGRID	POWERGRID	ICT	ICT-2, 315 MVA , at Agra HVDC/315 MVA	CONTINUOUS	Attending of leakage from turret CT B-Phase	2018-09-27	08:00	2018-09-28	18:00	34	148
363	POWERGRID	POWERGRID	ICT	ICT 01 JALLANDHAR-PG (400KV)(POWERGRID)/315	DAILY	For installation of canopies over Bucholz/PRD/OSR.	2018-09-03	09:00	2018-09-03	11:00	2	-
364	POWERGRID	POWERGRID	ICT	500MVA ICT-III JALLANDHAR-PG (400KV)(POWERGRID)/500	DAILY	Erection of Peak of gantry and Installation of Rain Canopies on Bucholz, PRV & OSR.	2018-09-04	09:00	2018-09-04	18:00	9	147
365	POWERGRID	POWERGRID	ICT	ICT01 LUDHIANA (400KV)(POWERGRID)/315	DAILY	For AMP and Canopy installation over PRD/ Buchholz.	2018-09-20	09:00	2018-09-20	18:00	9	146
366	POWERGRID	POWERGRID	ICT	ICT02 LUDHIANA (400KV)(POWERGRID)/315	DAILY	For AMP and Canopy installation over PRD/ Buchholz.	2018-09-21	09:00	2018-09-21	18:00	9	-
367	POWERGRID	POWERGRID	ICT	ICT02 LUCKNOW-Kursi Road (400KV) PG(POWERGRID)/500	DAILY	AMP OF ICT	2018-09-04	09:00	2018-09-04	17:00	8	-
368	POWERGRID	POWERGRID	ICT	ICT01 RAEBAREILLY (220KV)(POWERGRID)/100	DAILY	For arresting of Oil Seepage from top main tank joint of ICT	2018-09-10	08:00	2018-09-10	18:00	10	-
369	POWERGRID	POWERGRID	ICT	ICT02 MOGA (400KV)(POWERGRID)/250	DAILY	Shut down required for installation of canopies over PRVs/Buchholzs/OSRs relays of 400KV ICTs installed at Moga sub station.	2018-09-03	11:30	2018-09-03	12:30	1	-
370	POWERGRID	POWERGRID	ICT	ICT03 MOGA (400KV)(POWERGRID)/500	DAILY	Shut down required for installation of canopies over PRVs/Buchholzs/OSRs relays of 400KV ICTs installed at Moga sub station.	2018-09-03	15:00	2018-09-03	16:00	1	-
371	POWERGRID	POWERGRID	ICT	ICT04 MOGA (400KV)(POWERGRID)/315	DAILY	Shut down required for installation of canopies over PRVs/Buchholzs/OSRs relays of 400KV ICTs installed at Moga sub station.	2018-09-03	16:30	2018-09-03	17:30	1	148
372	POWERGRID	POWERGRID	ICT	ICT01 MOGA (400KV)(POWERGRID)/500	CONTINUOUS	ICT-I for oil filtration and fine vacuum as per Transformer & Reactor committee recommendation. .	2018-09-19	10:00	2018-09-28	17:00	223	-
373	POWERGRID	POWERGRID	ICT	ICT01 MOGA (400KV)(POWERGRID)/500	DAILY	Shut down required for installation of canopies over PRVs/Buchholzs/OSRs relays of 400KV ICTs installed at Moga sub station.	2018-09-07	10:00	2018-09-07	11:00	1	-
374	POWERGRID	POWERGRID	ICT	ICT01 KOTA (400KV)(POWERGRID)/315	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area.	2018-09-09	07:00	2018-09-10	18:00	11	147

375	POWERGRID	POWERGRID	ICT	ICT02 KOTA (400KV)(POWERGRID)/315	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area.	2018-09-13	07:00	2018-09-14	18:00	11	147
376	POWERGRID	POWERGRID	ICT	ICT01 BASSI (400KV)(POWERGRID)/315	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area.	2018-09-13	09:00	2018-09-13	18:00	9	148
377	POWERGRID	POWERGRID	ICT	ICT02 BASSI (400KV)(POWERGRID)/315	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area.	2018-09-14	09:00	2018-09-14	18:00	9	148
378	POWERGRID	POWERGRID	ICT	ICT03 BASSI (400KV)(POWERGRID)/500	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area.	2018-09-20	09:00	2018-09-20	18:00	9	148
379	POWERGRID	POWERGRID	ICT	ICT01 BHIWADI-PG (400KV)(POWERGRID)/315	DAILY	AMP WORK	2018-09-26	08:00	2018-09-26	18:00	10	146
380	POWERGRID	POWERGRID	ICT	ICT03 BHIWADI-PG (400KV)(POWERGRID)/315	DAILY	AMP WORK	2018-09-24	08:00	2018-09-24	18:00	10	-
381	POWERGRID	POWERGRID	ICT	ICT03/500 GURGAON	CONTINUOUS	For attending High PPM & Low BDV value of ICT-3 as requested by TOSHIBA AND bays 410 ,210 will be taken in outage .	2018-09-13	08:00	2018-09-22	18:00	226	-
382	POWERGRID	POWERGRID	ICT	ICT-IV GURGAON/500MVA	CONTINUOUS	For modification in ESA & ESC earth switch in 400 kV (411) bay by NHVS and bays 411,211 will be taken in outage.	2018-09-24	08:00	2018-09-26	18:00	58	149
383	POWERGRID	POWERGRID	ICT	ICT01 BAHADURGARH (400KV)(POWERGRID)/315	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area.	2018-09-14	08:00	2018-09-14	18:00	10	148
384	POWERGRID	POWERGRID	ICT	ICT02 BAHADURGARH (400KV)(POWERGRID)/500	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area.	2018-09-15	08:00	2018-09-15	18:00	10	-
385	POWERGRID	POWERGRID	ICT	ICT01 HISSAR-PG (400KV)(POWERGRID)/315	DAILY	AMP WORK	2018-09-01	08:00	2018-09-01	18:00	10	-
386	POWERGRID	POWERGRID	ICT	ICT02 HISSAR-PG (400KV)(POWERGRID)/315	DAILY	AMP WORK	2018-09-03	08:30	2018-09-03	18:30	10	-
387	POWERGRID	POWERGRID	ICT	ICT01 SIKAR (400KV)(POWERGRID)/315	DAILY	Verification of operation of new Digital RTCC panel after upgradation.	2018-09-11	08:00	2018-09-11	18:00	10	149
388	POWERGRID	POWERGRID	ICT	ICT02 SIKAR (400KV)(POWERGRID)/315	DAILY	Verification of operation of new Digital RTCC panel after upgradation.	2018-09-12	08:00	2018-09-12	18:00	10	149
389	POWERGRID	POWERGRID	ICT	ICT-3 SIKAR/500	DAILY	Final testing of CSD Relay of MAIN Bay of 500 MVA ICT-3 at Sikar S/s	2018-09-13	08:00	2018-09-14	18:00	10	149
390	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)1	DAILY	AMP work	2018-09-11	08:00	2018-09-11	18:00	10	148
391	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)2	DAILY	AMP work	2018-09-12	08:00	2018-09-12	18:00	10	148
392	POWERGRID	HVPNL	LINE	GURGAON (220KV) SECTOR 72-GURGAON(220 KV)	CONTINUOUS	For SF6 leakage arrest in 220 kV (203) bay by HYOSUNG and bay 203 will be in outage	2018-09-27	08:30	2018-09-29	18:30	58	148
393	POWERGRID	HVPNL	LINE	BAHADURGARH (400KV)-NunamajraI	DAILY	Retrofitment of Autorecloser relay at Bahadurbgarh end	2018-09-09	09:00	2018-09-09	12:00	3	-
394	POWERGRID	HVPNL	LINE	BAHADURGARH (400KV)-NunamajraII	DAILY	Retrofitment of Autorecloser relay at Bahadurbgarh end	2018-09-10	09:00	2018-09-10	12:00	3	-
395	POWERGRID	JKPDD	LINE	HIRANAGAR(220KV)-SARNA (220KV)	CONTINUOUS	For diversion of Existing T. No. 66 to new pile foundation tower because existing foundation got damaged due to change in path of river flow. (Rescheduled from 149 OCC.)	2018-09-21	09:00	2018-09-28	17:30	176.5	147
396	POWERGRID	JP POWER VENTURES LIMITED	LINE	ABDULLAPUR (400KV)-KARCHAM WANGTOO (400KV)II	DAILY	Attending Gas Leakage in GIS Module at Kala Amb. (Shutdown of 400kV Abdullapur-Kala Amb-II is required)	2018-09-18	09:00	2018-09-18	19:00	10	-
397	POWERGRID	NRSS-XXIX	LINE	SHUJALPUR-WR (400KV)-RAPP D (400KV)1	DAILY	DT Logic checking at Shujalpur end.	2018-09-30	08:00	2018-09-30	18:00	10	-
398	POWERGRID	POWERGRID	LINE	BALIA(400KV)-PATNA-ER (400KV)1	DAILY	For installation of canopy over PRD & Buchholz relay of Line Reactor	2018-09-08	10:00	2018-09-08	13:00	3	145

399	POWERGRID	POWERGRID	LINE	BALIA(400KV)-PATNA-ER (400KV)2	DAILY	For installation of canopy over PRD & Buchholz relay of Line Reactor.	2018-09-08	15:00	2018-09-08	17:00	2	-
400	POWERGRID	POWERGRID	LINE	BALIA(400KV)-PATNA-ER (400KV)3	DAILY	For installation of canopy over PRD & Buchholz relay of Line Reactor.	2018-09-10	10:00	2018-09-10	13:00	3	145
401	POWERGRID	POWERGRID	LINE	BALIA(400KV)-PATNA-ER (400KV)4	DAILY	For installation of canopy over PRD & Buchholz relay of Line Reactor.	2018-09-10	15:00	2018-09-10	17:00	2	145
402	POWERGRID	POWERGRID	LINE	BALIA(400KV)-BIHARSHARIF-ER (400KV)I	DAILY	For installation of canopy over PRD & Buchholz relay of Line Reactor	2018-09-11	10:00	2018-09-11	13:00	3	-
403	POWERGRID	POWERGRID	LINE	BALIA(400KV)-BIHARSHARIF-ER (400KV)II	DAILY	For installation of canopy over PRD & Buchholz relay of Line Reactor	2018-09-11	15:00	2018-09-11	17:00	2	-
404	POWERGRID	POWERGRID	LINE	BALIA(400KV)-SOHAWAL (400KV)I	DAILY	For installation of canopy over PRD & Buchholz relay of Line Reactor	2018-09-12	10:00	2018-09-12	13:00	3	146
405	POWERGRID	POWERGRID	LINE	BALIA(400KV)-SOHAWAL (400KV)2	DAILY	For installation of canopy over PRD & Buchholz relay of Line Reactor	2018-09-12	15:00	2018-09-12	17:00	2	149
406	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-FATEHPUR -PG (400KV)	DAILY	For taken 80 MVAR Singrauli Line Reactor out of service, at Fatehpur	2018-09-24	10:00	2018-09-24	12:00	2	147
407	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-LUCKNOW (Sarojini Nagar) 400-UP	DAILY	Re-fixing of Earth wire & other Maintenance work	2018-09-18	08:00	2018-09-18	18:00	10	-
408	POWERGRID	POWERGRID	LINE	BHINMAL (400KV)-ZERDA-WR (400KV)	DAILY	Porcelain Insulator replacement with Polymer	2018-09-09	08:00	2018-09-10	18:00	10	147
409	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-JAIPUR South (400KV)I	CONTINUOUS	"Retrofitting of existing 400kV Lines and Integration of SCADA with HVDC Control Room: It will be total new commissioning as all control & Power cables are need to be laid and changed a. Laying of new cables b. Termination of cables c. Green lining d. C&P testing and greenlining e. Commissioning & Charging, at Agra HVDC"	2018-08-26	08:00	2018-08-31	18:00	130	146
410	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-BHIWADI-PG (400KV)I	CONTINUOUS	"Retrofitting of existing 400kV Lines and Integration of SCADA with HVDC Control Room: It will be total new commissioning as all control & Power cables are need to be laid and changed a. Laying of new cables b. Termination of cables c. Green lining d. C&P testing and greenlining e. Commissioning & Charging, at Agra HVDC"	2018-09-01	08:00	2018-09-05	18:00	106	146
411	POWERGRID	POWERGRID	LINE	BAREILY-PG (400KV)-LUCKNOW (Sarojini Nagar) 400-UP	DAILY	AMP OF LINE REACTOR .(Line shutdown will be required for 15 min duration at 9:00 Hrs for taking Line reactor out of service and again S/d for 15 min required at 17:00 Hrs for taking Line reactor in service. During reactor AMP line will be in service.)	2018-09-06	09:00	2018-09-06	17:00	8	147
412	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-LUCKNOW (Sarojini Nagar) 400-UP	DAILY	AMP OF LINE REACTOR (Line shutdown will be required for 15 min duration at 9:00 Hrs for taking Line reactor out of service and again S/d for 15 min required at 17:00 Hrs for taking Line reactor in service. During reactor AMP line will be in service.)	2018-09-11	09:00	2018-09-11	17:00	8	-

413	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-BASSI (400KV)I	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-09-10	08:30	2018-09-10	18:30	10	145
414	POWERGRID	POWERGRID	LINE	BASSI (400KV)-BHIWADI-PG (400KV)	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-09-11	08:00	2018-09-11	18:00	10	145
415	POWERGRID	POWERGRID	LINE	BASSI (400KV)-KOTPUTLI (400KV) (KHELNA)	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-09-12	08:00	2018-09-12	18:00	10	145
416	POWERGRID	POWERGRID	LINE	BASSI (400KV)-HEERAPURA (400KV)I	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-09-04	08:30	2018-09-04	18:30	10	149
417	POWERGRID	POWERGRID	LINE	BASSI (400KV)-HEERAPURA (400KV)II	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-09-06	08:00	2018-09-09	18:00	30	149
418	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)I	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-09-13	08:00	2018-09-13	18:00	10	146
419	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)II	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-09-14	08:00	2018-09-14	18:00	10	146
420	POWERGRID	POWERGRID	LINE	BASSI (400KV)-JAIPUR South (400KV)I	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-09-15	08:00	2018-09-15	18:00	10	-
421	POWERGRID	POWERGRID	LINE	BASSI (400KV)-JAIPUR South (400KV)II	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-09-17	08:00	2018-09-17	18:00	10	-
422	POWERGRID	POWERGRID	LINE	BASSI (400KV)-PHAGI(400KV)I	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-09-18	08:00	2018-09-18	18:00	10	-
423	POWERGRID	POWERGRID	LINE	BASSI (400KV)-PHAGI(400KV)II	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-09-19	08:00	2018-09-19	18:00	10	-
424	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-MANDOLA (400KV)I	DAILY	Over head Stringing of 765 KV Koteswar - Meerut Ckt-I Line for shifting to 765KV Switchyard. Existing line charged at 400 KV level.	2018-09-11	08:00	2018-09-12	18:00	10	-
425	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-MANDOLA (400KV)II	DAILY	Over head Stringing of 765 KV Koteswar - Meerut Ckt-I Line for shifting to 765KV Switchyard. Existing line charged at 400 KV level.	2018-09-11	08:00	2018-09-12	18:00	10	-
426	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-BAREILY-PG (400KV)1	DAILY	Over head Stringing of 765 KV Koteswar - Meerut Ckt-II Line for shifting to 765KV Switchyard. Existing line charged at 400 KV level.	2018-09-19	08:00	2018-09-20	18:00	10	-
427	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-BAREILY-PG (400KV)2	DAILY	Over head Stringing of 765 KV Koteswar - Meerut Ckt-II Line for shifting to 765KV Switchyard. Existing line charged at 400 KV level.	2018-09-19	08:00	2018-09-20	18:00	10	-
428	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)-ABDULLAPUR (400KV)1	DAILY	Eartwire sag correction in 02 sections.	2018-09-19	08:00	2018-09-19	18:00	10	-
429	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)-ABDULLAPUR (400KV)2	DAILY	Eartwire sag correction in 02 sections.	2018-09-19	08:00	2018-09-19	18:00	10	147
430	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)-ABDULLAPUR (400KV)1	DAILY	For CC ring, Spacer,VD,Bird Guard & Jumper tightening etc.	2018-09-20	08:00	2018-09-22	18:00	20	-
431	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)-ABDULLAPUR (400KV)2	DAILY	For CC ring, Spacer,VD,Bird Guard & Jumper tightening etc.	2018-09-24	08:00	2018-09-26	18:00	20	147
432	POWERGRID	POWERGRID	LINE	SHREE CEMENTS (400KV)-KOTA (400KV)	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area	2018-09-03	08:00	2018-09-05	18:00	20	145
433	POWERGRID	POWERGRID	LINE	MERTA (400KV)-BEAWAR (400KV)	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area .	2018-09-06	08:00	2018-09-08	18:00	20	-
434	POWERGRID	POWERGRID	LINE	KOTA (400KV)-MERTA (400KV)I	DAILY	Replacement of Porcelain disc Insulators with Polymer Insulators in 400kV Switchyard Area	2018-08-10	08:00	2018-08-15	18:00	50	148
435	POWERGRID	POWERGRID	LINE	RAPS-C(400KV)-CHITTORGARH (400KV)	DAILY	Replacement of Porcelain disc Insulators with Polymer Insulators	2018-09-17	08:00	2018-09-19	18:00	20	147

436	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-RAPS-C(400KV)I	DAILY	Replacement of Porcelain disc Insulators with Polymer Insulators	2018-09-20	08:00	2018-09-22	18:00	20	147
437	POWERGRID	POWERGRID	LINE	KOTA (400KV)-RAPP D (400KV)	DAILY	AMP work	2018-09-26	08:30	2018-09-26	18:30	10	148
438	POWERGRID	POWERGRID	LINE	CHITTORGARH(440KV)-CHITTORGARH (400KV)I	DAILY	AMP work	2018-09-25	08:00	2018-09-26	18:00	10	145
439	POWERGRID	POWERGRID	LINE	CHITTORGARH(440KV)-CHITTORGARH (400KV)II	DAILY	AMP work	2018-09-27	08:00	2018-09-28	18:00	10	-
440	POWERGRID	POWERGRID	LINE	BASSI (400KV)-HEERAPURA (400KV)I	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2018-09-01	08:30	2018-09-08	18:30	178	149
441	POWERGRID	POWERGRID	LINE	BASSI (400KV)-HEERAPURA (400KV)II	DAILY	Diversion of Line due to Construction of RING ROAD by NHAI	2018-09-01	08:00	2018-09-08	18:00	70	149
442	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-GURGAON (400KV)	CONTINUOUS	Disconnecter switch 402-89A modification WORK and its 402 bay will be in outage.	2018-09-03	08:00	2018-09-05	18:00	58	147
443	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-GURGAON (400KV)	DAILY	Disconnecter switch 403-89A modification WORK and its 403 bay will be in outage also.	2018-09-06	08:00	2018-09-08	18:00	20	147
444	POWERGRID	POWERGRID	LINE	GURGAON (400KV)-MANESAR (400KV)II	DAILY	AMP Work	2018-09-10	08:00	2018-09-10	18:00	10	147
445	POWERGRID	POWERGRID	LINE	BAHADURGARH (400KV)-SONIPAT (400KV)I	DAILY	Replacement of porcelain disc insulator of 400KV yard	2018-09-05	08:30	2018-09-06	18:30	10	149
446	POWERGRID	POWERGRID	LINE	BAHADURGARH (400KV)-SONIPAT (400KV)II	DAILY	Replacement of porcelain disc insulator of 400KV yard	2018-09-07	08:00	2018-09-08	18:01	10.02	149
447	POWERGRID	POWERGRID	LINE	BAWANA-CCGT (400KV)-BAHADURGARH (400KV)	DAILY	Replacement of porcelain insulator of 400KV yard	2018-09-10	08:00	2018-09-11	18:00	10	-
448	POWERGRID	POWERGRID	LINE	KABULPUR (400KV)-BAHADURGARH (400KV)	DAILY	Replacement of porcelain insulator of 400KV yard	2018-09-12	08:00	2018-09-13	18:00	10	-
449	POWERGRID	POWERGRID	LINE	ANTA GPS (220KV)-SAWAI MADHOPUR (220KV)	DAILY	Repairing of conductor between Loc. No. 181-182 at Y phase	2018-09-28	10:00	2018-09-28	12:00	2	-
450	POWERGRID	POWERGRID	LINE	BASSI (220KV)-INDIRA(IG) NAGAR (220KV)	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2018-09-01	08:00	2018-09-08	18:00	178	149
451	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-NEEMRANA (400KV)I	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-09-05	08:00	2018-09-05	18:00	10	-
452	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-NEEMRANA (400KV)2	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-09-06	08:00	2018-09-06	18:00	10	-
453	POWERGRID	POWERGRID	LINE	BASSI (220KV)-BAGRU (220KV)	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2018-09-01	08:30	2018-09-08	18:30	178	149
454	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-HISSAR-PG (400KV)II	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-09-07	08:00	2018-09-08	18:00	10	145
455	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-HISSAR-PG (400KV)III	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-09-08	08:30	2018-09-09	18:30	10	145
456	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-MAHARANIBAGH (400KV)	CONTINUOUS	LINE DIVERSION DFCC PROJECT	2018-08-25	08:00	2018-09-10	18:00	394	-
457	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-NAWADA (400KV)	CONTINUOUS	LINE DIVERSION DFCC PROJECT	2018-08-25	08:00	2018-09-10	10:00	386	147
458	POWERGRID	POWERGRID	LINE	FARIDABAD GPS-PALLAI	CONTINUOUS	LINE DIVERSION HUDA HARYANA	2018-09-12	18:00	2018-09-19	18:00	168	149
459	POWERGRID	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)II	DAILY	For AMP Works.	2018-09-26	08:00	2018-09-26	18:00	10	148
460	POWERGRID	POWERGRID	LINE	NALLAGARH (400KV)-PATIALA (400KV)I	DAILY	For AMP Works.	2018-09-28	08:00	2018-09-28	18:00	10	-
461	POWERGRID	POWERGRID	LINE	NALLAGARH (400KV)-PATIALA (400KV)II	DAILY	For AMP Works.	2018-09-29	08:00	2018-09-29	18:00	10	-
462	POWERGRID	POWERGRID	LINE	WAGOORA (400KV)-NEW WANPOH (400KV)1	DAILY	For AMP Works/to Attend Hotspots	2018-09-03	10:00	2018-09-03	17:00	7	147

463	POWERGRID	POWERGRID	LINE	WAGOORA (400KV)-NEW WANPOH (400KV)2	DAILY	For AMP Works/to Attend Hotspots	2018-09-04	10:00	2018-09-04	17:00	7	147
464	POWERGRID	POWERGRID	LINE	KURUKSHETRA-PG (400KV)-JALLANDHAR-PG (400KV)	DAILY	For installation of canopies over Bucholz/PRD/OSR on Line Reactor at Jalandhar end.	2018-09-05	10:00	2018-09-05	08:00	-2	-
465	POWERGRID	POWERGRID	LINE	KURUKSHETRA-PG (400KV)-NAKODAR (400KV)	DAILY	For installation of canopies over Bucholz/PRD/OSR on Line Reactor at Nakodar end.	2018-09-06	10:00	2018-09-06	11:00	1	145
466	POWERGRID	POWERGRID	LINE	AMRITSAR (400KV)-Parbati Pooling-BANALA (400KV)I	DAILY	For AMP works.	2018-09-20	09:00	2018-09-20	17:00	8	147
467	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-MOGA (400KV)I	DAILY	Shut down required for installation of canopies over PRVs/Buchholzs relays of 400KV Line reactors installed at Moga sub station.	2018-09-04	10:00	2018-09-04	11:00	1	149
468	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-MOGA (400KV)2	DAILY	Shut down required for installation of canopies over PRVs/Buchholzs relays of 400KV Line reactors installed at Moga sub station.	2018-09-04	11:30	2018-09-04	12:30	1	-
469	POWERGRID	POWERGRID	LINE	HISSAR-PG (400KV)-MOGA (400KV)II	DAILY	Shut down required for installation of canopies over PRVs/Buchholzs relays of 400KV Line reactors installed at Moga sub station.	2018-09-04	15:00	2018-09-04	16:00	1	-
470	POWERGRID	POWERGRID	LINE	HISSAR-PG (400KV)-MOGA (400KV)III	DAILY	Shut down required for installation of canopies over PRVs/Buchholzs relays of 400KV Line reactors installed at Moga sub station.	2018-09-04	16:30	2018-09-04	17:30	1	-
471	POWERGRID	POWERGRID	LINE	SARNA (220KV)-DASUYA (220KV)II	CONTINUOUS	Retrofitting of old circuit breakers at PSTCL, Sarna & Dasuya substations.	2018-09-01	09:00	2018-09-08	17:30	176.5	148
472	POWERGRID	POWERGRID	LINE	MOGA (400KV)-FATEHABAD PG (400KV)	DAILY	For installation of canopies over Bucholz/PRD/OSR on Line Reactor at Fatehabad end.	2018-09-14	10:30	2018-09-14	12:30	2	-
473	POWERGRID	POWERGRID	LINE	Kishenganga-AMARGARH(DELINA)I	CONTINUOUS	For rectification bent leg at location. 32. The towers are multi circuit towers and needs de-stringing/stringing.	2018-09-03	08:00	2018-09-07	17:30	105.5	-
474	POWERGRID	POWERGRID	LINE	Kishenganga-AMARGARH(DELINA)II	CONTINUOUS	For rectification bent leg at location. 32. The towers are multi circuit towers and needs de-stringing/stringing.	2018-09-03	08:00	2018-09-07	17:30	105.5	-
475	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-ZERDA-WR (400KV)I	DAILY	Taking out line reactor from line for NIFP work	2018-09-06	08:00	2018-09-06	08:15	0.25	149
476	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-ZERDA-WR (400KV)I	DAILY	Outage of Line for Testing of new NIFP system along with protection relays. After work completion, Line Reactor shall be taken into service.	2018-09-10	08:00	2018-09-10	17:00	9	149
477	POWERGRID	POWERGRID	LINE	BHINMAL (400KV)-ZERDA-WR (400KV)	DAILY	Taking out line reactor from line for NIFP work	2018-09-11	08:00	2018-09-11	08:15	0.25	147
478	POWERGRID	POWERGRID	LINE	BHINMAL (400KV)-ZERDA-WR (400KV)	DAILY	Outage of Line for Testing of new NIFP system along with protection relays. After work completion, Line Reactor shall be taken into service.	2018-09-15	08:00	2018-09-15	17:00	9	147



479	POWERGRID	POWERGRID	LINE	KOTA (400KV)-MERTA (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area  Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area  Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area	2018-09-04	08:30	2018-09-04	18:30	10	148
480	POWERGRID	POWERGRID	LINE	KOTA (400KV)-MERTA (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area	2018-09-06	08:00	2018-09-08	18:00	20	148
481	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-BHINMAL (400KV)	DAILY	Replacement of Porcelain Insulators with Polymer Insulators	2018-09-13	08:00	2018-09-17	18:00	40	-
482	POWERGRID	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)1	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-09-02	08:00	2018-09-03	18:00	10	149
483	POWERGRID	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)2	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-09-04	08:00	2018-09-05	18:00	10	149
484	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-SIKAR (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-09-06	08:00	2018-09-07	18:00	10	148
485	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-SIKAR (400KV)II	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-09-10	08:00	2018-09-13	18:00	30	148
486	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-09-12	08:00	2018-09-13	18:00	10	146
487	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-SIKAR (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s .400KV SIKAR-BABAI NEW NAME OF LINE	2018-09-14	08:00	2018-09-15	18:00	10	149
488	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-SIKAR (400KV)II	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-09-16	08:00	2018-09-17	18:00	10	147
489	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)I	CONTINUOUS	Series Reactor work at mandola s/s	2018-08-25	08:30	2018-09-10	18:30	394	149
490	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)II	CONTINUOUS	Series Reactor work at mandola s/s	2018-09-11	08:00	2018-09-25	18:00	346	149
491	POWERGRID	POWERLINK	LINE	MEERUT (400KV)-MANDOLA (400KV)III	DAILY	Over head Stringing of 765 KV Koteswar - Meerut Ckt-I Line for shifting to 765KV Switchyard. Existing line charged at 400 KV level.	2018-09-04	08:30	2018-09-05	18:30	10	-
492	POWERGRID	POWERLINK	LINE	MEERUT (400KV)-MANDOLA (400KV)IV	DAILY	Over head Stringing of 765 KV Koteswar - Meerut Ckt-I Line for shifting to 765KV Switchyard. Existing line charged at 400 KV level.	2018-09-04	08:00	2018-09-05	18:00	10	-
493	POWERGRID	POWERLINK	LINE	MEERUT (400KV)-MANDOLA (400KV)III	DAILY	Over head Stringing of 765 KV Koteswar - Meerut Ckt-II Line for shifting to 765KV Switchyard. Existing line charged at 400 KV level.	2018-09-14	08:00	2018-09-15	18:00	10	-
494	POWERGRID	POWERLINK	LINE	MEERUT (400KV)-MANDOLA (400KV)IV	DAILY	Over head Stringing of 765 KV Koteswar - Meerut Ckt-II Line for shifting to 765KV Switchyard. Existing line charged at 400 KV level.	2018-09-14	08:00	2018-09-15	18:00	10	-
495	POWERGRID	RRVFN	LINE	SIKAR (400KV)-BIKANER (400KV)1	DAILY	Testing & commissioning of PMU System at 400 kV Sikar S/s	2018-09-20	08:00	2018-09-20	18:33	10.55	149
496	POWERGRID	RRVFN	LINE	SIKAR (400KV)-BIKANER (400KV)2	DAILY	Testing & commissioning of PMU System at 400 kV Sikar S/s	2018-09-21	08:00	2018-09-21	18:00	10	149

497	POWERGRID	UPPTCL	LINE	MODIPURAM (220KV)-KAPSADI	DAILY	Over head Stringing of 765 KV Koteshwar - Meerut Ckt-I Line for shifting to 765KV Switchyard. Existing line charged at 400 KV level.	2018-09-11	08:30	2018-09-12	18:30	10	-
498	POWERGRID	UPPTCL	LINE	MODIPURAM (220KV)-KAPSADI	DAILY	Over head Stringing of 765 KV Koteshwar - Meerut Ckt-I Line for shifting to 765KV Switchyard. Existing line charged at 400 KV level.	2018-09-19	08:00	2018-09-20	18:00	10	-
499	POWERGRID	POWERGRID	REACTOR	REACTOR-II AGRA-PG (400KV)/125.00	DAILY	AMP and Protection testing works	2018-09-21	09:00	2018-09-21	18:00	9	148
500	POWERGRID	POWERGRID	REACTOR	REACTOR-II ALLAHABAD (400KV)/125.00	DAILY	ATTENDING HOTSPOT	2018-09-04	09:00	2018-09-04	18:00	9	-
501	POWERGRID	POWERGRID	REACTOR	80 MVAR Singrauli Line Reactor , at Fatehpur/80.00	CONTINUOUS	For Internal Inspection work due to raising trend of Fault Gases & CC-CL plate Replacement work	2018-09-22	10:00	2018-09-29	18:00	176	149
502	POWERGRID	POWERGRID	REACTOR	50 MVAR BAREILLY- MEERUT CIRCUIT - 1 LINE REACTOR (SWITACHABLE) , at Bareily/50.00	DAILY	End sheild replacement & making provision of CC-CL-G on Main Tanks of 420 kv Bareily-Meeruth -1 , Line Reactor	2018-09-10	10:00	2018-09-25	18:00	120	149
503	POWERGRID	POWERGRID	REACTOR	50MVAR Bareily-Meeruth ckt-2, Reactor (Switchable) at Bareily/50.00	DAILY	For AMP Work	2018-09-03	10:00	2018-09-03	18:00	8	-
504	POWERGRID	POWERGRID	REACTOR	TCSC-FSC System for 400 kV Gorakhpur-Muzaffarpur Line -1/400.00	DAILY	For Annual Capacitance Measurement of TCSC & FSC System and Other AMP activities for other equipments including Timing/DCRM of Bypass CB's, Cleaning of Thyristor, Insulators etc. (400 kV Gkp Mzp Line I shall remain charged through MBS isolator and hence no line outage shall take place)	2018-09-05	09:00	2018-09-07	17:30	17	-
505	POWERGRID	POWERGRID	REACTOR	TCSC-FSC System for 400 kV Gorakhpur-Muzaffarpur Line -2/400.00	DAILY	For Annual Capacitance Measurement of TCSC & FSC System and Other AMP activities for other equipments including Timing/DCRM of Bypass CB's, Cleaning of Thyristor, Insulators etc. (400 kV Gkp Mzp Line II shall remain charged through MBS isolator and hence no line outage shall take place)	2018-09-11	09:00	2018-09-13	17:30	17	-
506	POWERGRID	POWERGRID	REACTOR	REACTOR II KOTA (400KV)/80.00	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area.	2018-09-15	08:00	2018-09-15	18:00	10	149
507	POWERGRID	POWERGRID	REACTOR	80MVAR B/R -I KOTA/80.00	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area.	2018-09-11	08:30	2018-09-12	18:30	10	-
508	POWERGRID	POWERGRID	REACTOR	400KV 125MVAR B/R-I CHITORGARH/125.00	DAILY	CSD RELAY COMMISSIONING of 400kV Bus Reactor CB & Bus reactor will be out of service during testing of CSD relay.Main bay & Tie bay CB(Construction activity) 400kV	2018-09-13	08:00	2018-09-18	18:00	50	148
509	POWERGRID	POWERGRID	SVC	SVC-2, at Kanpur	CONTINUOUS	For CB & CT replacement work under Add Cap.	2018-09-21	09:00	2018-09-30	17:30	224.5	146
510	PSTCL	PSTCL	ICT	ICT01 MAKHU (400KV)(PSTCL)/315	DAILY	General Maintenance	2018-09-18	09:00	2018-09-18	17:00	8	147
511	PSTCL	PSTCL	ICT	ICT02 MAKHU (400KV)(PSTCL)/315	DAILY	General Maintenance	2018-09-25	09:00	2018-09-25	17:00	8	147
512	PSTCL	PSTCL	ICT	ICT03 DHURI (400KV)(PSTCL)/500	DAILY	Commissioning and testing of RTCC	2018-09-24	09:00	2018-09-24	17:00	8	146
513	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-NAKODAR (400KV)2	DAILY	General Maintenance	2018-09-05	10:00	2018-09-05	16:00	6	147
514	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-MUKTSAR (400KV)1	DAILY	General maintenance, Jumper tightening and Tree Cutting	2018-09-04	10:00	2018-09-04	17:00	7	146

515	PSTCL	PSTCL	LINE	MAKHU (400KV)-AMRITSAR (400KV)I	DAILY	Tightening/checking of jumpers and cleaning of disc insulators in polluted area	2018-09-06	10:00	2018-09-06	16:00	6	147
516	PSTCL	PSTCL	LINE	KANGRA (132KV)-SHANAN (132KV)	DAILY	Mtc of line	2018-09-08	10:00	2018-09-08	16:00	6	146
517	PSTCL	PSTCL	LINE	KANGRA (132KV)-PATHANKOT (132KV)	DAILY	Mtc of line	2018-09-12	10:00	2018-09-12	16:00	6	146
518	PSTCL	PSTCL	LINE	KANGRA (132KV)-PATHANKOT (132KV)	DAILY	Mtc of line	2018-09-17	10:00	2018-09-17	16:00	6	146
519	PSTCL	PSTCL	LINE	NAKODAR (400KV)-MAKHU (400KV)1	DAILY	General Maintenance of BAY No. 404	2018-09-10	10:00	2018-09-10	16:00	6	147
520	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-NAKODAR (400KV)1	DAILY	General Maintenance	2018-09-13	10:00	2018-09-13	16:00	6	147
521	PSTCL	PSTCL	LINE	MAKHU (400KV)-AMRITSAR (400KV)II	DAILY	Tightening/checking of jumpers and cleaning of disc insulators in polluted area	2018-09-12	10:00	2018-09-12	17:00	7	147
522	PSTCL	PSTCL	LINE	HAMIRPUR HSEB (132KV)-CHOHAL (132KV)	DAILY	Tightening of Jumpers of Dead-end Towers, Disc Cleaning & Tree Cutting	2018-09-13	09:30	2018-09-13	18:30	9	146
523	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-NAKODAR (400KV)	DAILY	General Maintenance	2018-09-17	10:00	2018-09-17	16:00	6	147
524	PSTCL	PSTCL	LINE	NAKODAR (400KV)-MAKHU (400KV)2	DAILY	General Maintenance	2018-09-19	10:00	2018-09-19	16:00	6	146
525	PSTCL	PSTCL	LINE	MOGA (400KV)-NAKODAR (400KV)	DAILY	General Maintenance	2018-09-26	10:00	2018-09-26	16:00	6	147
526	PSTCL	PSTCL	LINE	MUKTSAR (400KV)-MAKHU (400KV)1	DAILY	Tightening/checking of jumpers and cleaning of disc insulators in polluted area	2018-09-27	10:00	2018-09-27	17:00	7	147
527	PSTCL	PSTCL	LINE	NAKODAR (400KV)-MAKHU (400KV)2	DAILY	General Maintenance of BAY No. 401	2018-09-07	09:00	2018-09-07	17:00	8	146
528	PSTCL	PSTCL	LINE	MUKTSAR (400KV)-MAKHU (400KV)1	DAILY	General Maintenance of BAY No. 407	2018-09-11	09:00	2018-09-11	17:00	8	147
529	PSTCL	PSTCL	LINE	MUKTSAR (400KV)-MAKHU (400KV)2	DAILY	General Maintenance of BAY No. 410	2018-09-14	09:00	2018-09-14	17:00	8	147
530	PSTCL	PSTCL	LINE	MAKHU (400KV)-AMRITSAR (400KV)I	DAILY	General Maintenance of BAY No. 406	2018-09-28	09:00	2018-09-28	17:00	8	147
531	PTCUL	PTCUL	ICT	ICT02 KASHIPUR (400KV)(PTCUL)/315	DAILY	Replacement of LA in LV side and load faded from T/F-II under PSDF Scheme.	2018-09-03	09:00	2018-09-03	17:00	8	149
532	PTCUL	PTCUL	LINE	ROORKEE-PG (220KV)-ROORKEE PTCUL (220KV)	DAILY	Stringing of 220 kV Piran Kaliyar under construction line. This line is crossing over 220 kV Roorkee (PGCIL)-Roorkee and Roorkee (PGCIL)- SIDCUL Tower no. 3-4 (DC) and replacement of old CT, CVT and LA isolator under PSDF scheme.	2018-09-25	09:00	2018-09-25	18:00	9	148
533	PTCUL	PTCUL	LINE	ROORKEE-PG (220KV)-ROORKEE PTCUL (220KV)	DAILY	Stringing of 220 kV Piran Kaliyar under construction line. This line is crossing over 220 kV Roorkee (PGCIL)-Roorkee and Roorkee (PGCIL)- SIDCUL Tower no. 3-4 (DC) and replacement of old CT, CVT and LA isolator under PSDF scheme.	2018-09-26	09:00	2018-09-26	18:00	9	148
534	PTCUL	PTCUL	LINE	Haridwar-SIDCUL (220KV)-ROORKEE PTCUL (220KV)	DAILY	Stringing of 220 kV Piran Kaliyar under construction line. This line is crossing over 220 kV Roorkee (PGCIL)-Roorkee and Roorkee (PGCIL)- SIDCUL (Haridwar) Tower no. 3-4 (DC) and replacement of old CT, CVT and LA isolator under PSDF scheme.	2018-09-25	09:00	2018-09-25	18:00	9	148
535	PTCUL	PTCUL	LINE	Haridwar-SIDCUL (220KV)-ROORKEE PTCUL (220KV)	DAILY	Stringing of 220 kV Piran Kaliyar under construction line. This line is crossing over 220 kV Roorkee (PGCIL)-Roorkee and Roorkee (PGCIL)- SIDCUL (Haridwar) Tower no. 3-4 (DC) and replacement of old CT, CVT and LA isolator under PSDF scheme.	2018-09-26	09:00	2018-09-26	18:00	9	148
536	RRVFN	RRVFN	BAY	TIE BAY OF ICT-I AND BUS REACTOR AT 400KV GSS CHITTORGARH	CONTINUOUS	FOR MAINTAINCE WORK	2018-09-05	09:00	2018-09-08	16:00	79	145
537	RRVFN	RRVFN	BAY	400KV 152B CB OF FUTURE JAIPUR SOUTH AT 400KV HEERAPURA	DAILY	3rd Quaterly maintenance of 400 KV side bay Equipments	2018-09-26	10:00	2018-09-26	14:00	4	147

538	RRVPN	RRVPN	BAY	400KV 652B CB OF FUTURE HINDAUN-II AT 400KV HEERAPURA	DAILY	3rd Quaterly maintenance of 400 KV side bay Equipments	2018-09-26	14:00	2018-09-26	18:00	4	147
539	RRVPN	RRVPN	BAY	400kV Chittorgarh-I bay at 400kV GSS Bhilwara	DAILY	Half yearly maintenane of 400 KV CHITTORGARH-I BAY (152B) & ASSOCIATED EQUIPMENTS	2018-09-08	09:00	2018-09-08	17:00	8	-
540	RRVPN	RRVPN	BAY	400kV Chittorgarh-II Bay at 400kV GSS Bhilwara	DAILY	Half yearly maintenane of 400 KV CHITTORGARH-II BAY (252B) & ASSOCIATED EQUIPMENTS	2018-09-10	09:00	2018-09-10	17:00	8	-
541	RRVPN	RRVPN	BAY	6052T Tie bay of PGCIL-II at 400kV GSS Chittorgarh	CONTINUOUS	FOR MAINTAINCE WORK	2018-09-26	09:00	2018-09-29	16:00	79	-
542	RRVPN	RRVPN	BAY	407-52D CB of 400kV Phagi-Heerapura-II line at Phagi	DAILY	1. To check the operation timings of CB& measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-09-17	09:30	2018-09-18	19:00	9.5	-
543	RRVPN	RRVPN	BAY	410-52D CB of 400kV Phagi-Ajmer-I line at Phagi	DAILY	1. To check the operation timings of CB& measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-09-24	09:30	2018-09-25	19:00	9.5	-
544	RRVPN	RRVPN	BAY	409-52D CB of 400kV Phagi-Ajmer-II line at Phagi	DAILY	1. To check the operation timings of CB& measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-09-27	09:30	2018-09-28	19:00	9.5	-
545	RRVPN	POWERGRID	BUS	400KV BUS-I AJMER	DAILY	HALF YEARLY MAINT.WORK OF 400 KV MAIN BUS BAR	2018-09-06	09:00	2018-09-06	18:00	9	149
546	RRVPN	POWERGRID	BUS	400KV BUS-II AJMER	DAILY	HALF YEARLY MAINT.WORK OF 400 KV MAIN BUS BAR	2018-09-15	09:00	2018-09-15	18:00	9	149
547	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BARMER	CONTINUOUS	Stringing of Jack Bus crossing over Main Bus-I and dead end gentry span	2018-09-06	07:00	2018-09-08	18:00	59	149
548	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BARMER	CONTINUOUS	Equipment erection below bus	2018-09-11	07:00	2018-09-15	18:00	107	149
549	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BARMER	CONTINUOUS	Equipment erection below bus and other work	2018-09-22	07:00	2018-09-25	18:00	83	149
550	RRVPN	RRVPN	BUS	400KV MAIN BUS-II BARMER	CONTINUOUS	Testing commissioning and final jumpering	2018-09-28	07:00	2018-09-30	18:00	59	149
551	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BIKANER	DAILY	Routine Bay Maintenance Work	2018-09-13	10:00	2018-09-13	17:00	7	146
552	RRVPN	RRVPN	BUS	400 kV MAIN BUS-A AT 400 kV CHITTORGARH	CONTINUOUS	FOR MAINTAINCE WORK of Bus and connected isolators and breakers alongwith Tie bay of ICT-1	2018-09-05	09:00	2018-09-08	16:00	79	-
553	RRVPN	RRVPN	BUS	400KV MAIN BUS-B AT 400KV GSS CHITTORGARH	CONTINUOUS	FOR MAINTAINCE WORK of Bus and connected isolators and breakers alongwith Tie bay of 400kV Chittor-Cittor(PG)-II line	2018-09-26	09:00	2018-09-29	16:00	79	147
554	RRVPN	RRVPN	BUS	400KV MAIN BUS A RATANGARH	DAILY	Maintenance work of bay equipment.	2018-09-13	09:30	2018-09-13	18:00	8.5	146
555	RRVPN	RRVPN	BUS	400kV Main Bus-II at 400kV GSS Bhilwara	DAILY	Half yearly maintenane of 400 KV MAIN BUS-II & ASSOCIATED EQUIPMENTS	2018-09-07	09:00	2018-09-07	17:00	8	-
556	RRVPN	RRVPN	BUS	400kV MAIn Bus-I at 400kV GSS Hindaun	DAILY	Quaterly & Half yearly Maintance	2018-09-21	10:00	2018-09-21	16:00	6	-
557	RRVPN	RRVPN	ICT	ICT01 BHILWARA (400KV)(RRVPN)/315	DAILY	Half yearly maintenane of 400 KV ICT-I bay WITH 315 MVA TR.-I (4152A) & ASSOCIATED EQUIPMENTS	2018-09-05	09:00	2018-09-05	17:00	8	146
558	RRVPN	RRVPN	ICT	ICT02 BHILWARA (400KV)(RRVPN)/315	DAILY	Half yearly maintenane of 400 KV ICT-II bay WITH 315 MVA TR.-II (4252A) & ASSOCIATED EQUIPMENTS	2018-09-06	09:00	2018-09-06	17:00	8	146
559	RRVPN	RRVPN	ICT	ICT02 BARMER (400KV)(RRVPN)/315	DAILY	Quarterly Maintenance	2018-09-13	10:00	2018-09-13	18:00	8	147
560	RRVPN	RRVPN	ICT	ICT01 BIKANER (400KV)(RRVPN)/315	DAILY	Routine Bay Maintenance Work	2018-09-07	10:00	2018-09-07	17:00	7	147
561	RRVPN	RRVPN	ICT	ICT01 CHITTORGARH (400KV)(RRVPN)/315	DAILY	FOR MAINTAINCE WORK	2018-09-13	09:00	2018-09-13	17:00	8	145

562	RRVPN	RRVPN	ICT	ICT02 CHITTORGARH (400KV)(RRVPN)/315	DAILY	FOR MAINTAINCE WORK	2018-09-14	09:00	2018-09-14	17:00	8	145
563	RRVPN	RRVPN	ICT	ICT01 HEERAPURA (400KV)(RRVPN)/250	DAILY	3rd Quaterly maintenance of 400 KV side bay Equipments	2018-09-11	10:00	2018-09-11	17:00	7	147
564	RRVPN	RRVPN	ICT	ICT02 HEERAPURA (400KV)(RRVPN)/250	DAILY	3rd Quaterly maintenance of 400 KV side bay Equipments	2018-09-14	10:00	2018-09-14	17:00	7	147
565	RRVPN	RRVPN	ICT	ICT03 HEERAPURA (400KV)(RRVPN)/250	DAILY	3rd Quaterly maintenance of 400 KV side bay Equipments	2018-09-15	10:00	2018-09-15	17:00	7	147
566	RRVPN	RRVPN	ICT	ICT04 HEERAPURA (400KV)(RRVPN)/315	DAILY	3rd Quaterly maintenance of 400 KV side bay Equipments	2018-09-17	10:00	2018-09-17	17:00	7	147
567	RRVPN	RRVPN	ICT	ICT01 HEERAPURA (400KV)(RRVPN)/250	DAILY	3rd Quaterly maintenance of 220 KV side bay Equipments	2018-09-18	10:00	2018-09-18	17:00	7	147
568	RRVPN	RRVPN	ICT	ICT02 HEERAPURA (400KV)(RRVPN)/250	DAILY	3rd Quaterly maintenance of 220 KV side bay Equipments	2018-09-20	10:00	2018-09-20	17:00	7	147
569	RRVPN	RRVPN	ICT	ICT03 HEERAPURA (400KV)(RRVPN)/250	DAILY	3rd Quaterly maintenance of 220 KV side bay Equipments	2018-09-24	10:00	2018-09-24	17:00	7	147
570	RRVPN	RRVPN	ICT	ICT04 HEERAPURA (400KV)(RRVPN)/315	DAILY	3rd Quaterly maintenance of 220 KV side bay Equipments	2018-09-25	10:00	2018-09-25	17:00	7	147
571	RRVPN	RRVPN	ICT	ICT01 HINDAUN (400KV)(RRVPN)/315	DAILY	Quaterly & Half yearly Maintance	2018-09-07	10:00	2018-09-07	16:00	6	-
572	RRVPN	RRVPN	ICT	ICT02 HINDAUN (400KV)(RRVPN)/315	DAILY	Quaterly & Half yearly Maintance	2018-09-27	10:00	2018-09-27	16:00	6	-
573	RRVPN	RRVPN	ICT	ICT03 RATANGARH (400KV)(RRVPN)/315	DAILY	Maintenance work of bay equipment.	2018-09-14	09:30	2018-09-14	18:00	8.5	148
574	RRVPN	RRVPN	ICT	ICT01 RATANGARH (400KV)(RRVPN)/315	DAILY	Maintenance work of bay equipment.	2018-09-25	09:30	2018-09-25	18:00	8.5	147
575	RRVPN	RRVPN	ICT	ICT02 RATANGARH (400KV)(RRVPN)/315	DAILY	Maintenance work of bay equipment.	2018-09-26	09:30	2018-09-26	18:00	8.5	147
576	RRVPN	RRVPN	ICT	ICT-III (KANO HAR)/315 MVA	DAILY	As Tie bay not commissioned so 400 KV S/C Ajmer - Deedwana Line Bay & 315 MVA, 400/220 KV Kanohar Make ICT-III will remain 'Off' during S/D of Main Bus-II	2018-09-15	09:00	2018-09-15	18:00	9	149
577	RRVPN	RRVUNL	ICT	ICT1 SURATGARH (400KV)(RRVUNL)/315	CONTINUOUS	Maintenance of Circuit Breakers,Isolators and Transformer at STPS	2018-09-14	10:00	2018-09-15	17:00	31	148
578	RRVPN	RRVUNL	ICT	ICT02 SURATGARH (400KV)(RRVUNL)/315	CONTINUOUS	Maintenance of Circuit Breakers,Isolators and Transformer at STPS	2018-09-27	10:00	2018-09-28	17:00	31	148
579	RRVPN	APL	LINE	BIKANER (400KV)-DEEDWANA (400KV)	DAILY	Routine Bay Maintenance Work	2018-09-06	10:00	2018-09-06	13:00	3	147
580	RRVPN	APL	LINE	DEEDWANA (400KV)-AJMER (400KV)	DAILY	As Tie bay not commissioned so 400 KV S/C Ajmer - Deedwana Line will remain 'Off' during S/D Of 400KV MAIN BUS-II	2018-09-15	09:00	2018-09-15	18:00	9	149
581	RRVPN	POWERGRID	LINE	ANTA GPS (220KV)-BHILWARA (220KV)1	DAILY	Gen. maintenane of 220 KV Bay & Line equipments	2018-09-27	08:00	2018-09-27	17:00	9	149
582	RRVPN	POWERGRID	LINE	ANTA GPS (220KV)-BHILWARA (220KV)2	DAILY	Gen. maintenane of 220 KV Bay & Line equipments	2018-09-28	08:00	2018-09-28	17:00	9	149
583	RRVPN	POWERGRID	LINE	BASSI (400KV)-HEERAPURA (400KV)I	DAILY	3rd Quaterly maintenance of 400 KV side bay Equipments	2018-09-05	10:00	2018-09-05	17:00	7	149
584	RRVPN	POWERGRID	LINE	BASSI (400KV)-HEERAPURA (400KV)II	DAILY	3rd Quaterly maintenance of 400 KV side bay Equipments	2018-09-04	10:00	2018-09-04	17:00	7	149
585	RRVPN	POWERGRID	LINE	KANKROLI (400KV)-JODHPUR (400KV)	DAILY	III Quaterly maintenance work	2018-09-04	10:00	2018-09-04	18:00	8	148
586	RRVPN	POWERGRID	LINE	KOTA (400KV)-MERTA (400KV)I	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-09-07	09:00	2018-09-07	17:00	8	148
587	RRVPN	POWERGRID	LINE	SHREE CEMENTS (400KV)-MERTA (400KV)	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-09-13	09:00	2018-09-13	17:00	8	148

588	RRVPN	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)1	DAILY	Stringing of OPGW cable at existing Loc No T36-T35 of 132 kV RTGH-Fatehpur Line	2018-09-05	10:00	2018-09-05	16:00	6	149
589	RRVPN	RRVPN	LINE	BHILWARA (400KV)-CHHABRA (400KV)	DAILY	Half yearly maintenane of 400 KV CHHABRA LINE WITH REACTOR BAY (4352A) & ASSOCIATED EQUIPMENTS	2018-09-04	09:00	2018-09-04	17:00	8	146
590	RRVPN	RRVPN	LINE	CHHABRA (400KV)-KAWAI SCTPS (400KV)	DAILY	Replacement of 2nos. Of CVT of Line-3 and annual testing of Line equipment	2018-09-11	09:00	2018-09-11	18:30	9.5	148
591	RRVPN	RRVPN	LINE	ANTA(400KV)-KAWAI (400KV)1	DAILY	Replacement of 1no. Of PCVT of Line-1 and annual testing of Line equipment at Kawai and Half yearly maintenace work & realy testing at 765kV GSS Anta.	2018-09-14	09:00	2018-09-14	18:30	9.5	148
592	RRVPN	RRVPN	LINE	ANTA(400KV)-KALISINDH (400KV)2	DAILY	Half yearly maintenace work & realy testing	2018-09-25	09:00	2018-09-25	18:00	9	-
593	RRVPN	RRVPN	LINE	ANTA(400KV)-CHHABRA (400KV)1	DAILY	Half yearly maintenace work & realy testing	2018-09-26	09:00	2018-09-26	18:00	9	-
594	RRVPN	RRVPN	LINE	ANTA(400KV)-KAWAI (400KV)2	DAILY	Half yearly maintenace work & realy testing	2018-09-27	09:00	2018-09-27	18:00	9	147
595	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)1	DAILY	Quarterly maintenace work	2018-09-11	08:00	2018-09-11	16:00	8	149
596	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)2	DAILY	Quarterly maintenace work	2018-09-18	08:00	2018-09-18	16:00	8	149
597	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-BARMER (400KV)	CONTINUOUS	Stringing of Jack Bus crossing over Main Bus-II and dead end gentry span	2018-09-06	07:00	2018-09-08	18:00	59	148
598	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-BARMER (400KV)	CONTINUOUS	Equipment erection below bus	2018-09-11	07:00	2018-09-15	18:00	107	148
599	RRVPN	RRVPN	LINE	BARMER (400KV)-RAJWEST (400KV)	DAILY	Quarterly Maintenance	2018-09-20	10:00	2018-09-20	18:00	8	148
600	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-BARMER (400KV)	CONTINUOUS	Equipment erection below bus and other work	2018-09-22	07:00	2018-09-25	18:00	83	148
601	RRVPN	RRVPN	LINE	SURATGARH (400KV)-BIKANER (400KV)	DAILY	Routine Bay Maintenance Work	2018-09-14	10:00	2018-09-14	17:00	7	147
602	RRVPN	RRVPN	LINE	HINDAUN (400KV)-HEERAPURA (400KV)	DAILY	3rd Quaterly maintenance of 400 KV side bay Equipments at 400kV GSS Heerapura and Hindaun both ends	2018-09-06	10:00	2018-09-06	17:00	7	147
603	RRVPN	RRVPN	LINE	PHAGI(400KV)-HEERAPURA (400KV)I	DAILY	3rd Quaterly maintenance of 400 KV side bay Equipments	2018-09-12	10:00	2018-09-12	17:00	7	-
604	RRVPN	RRVPN	LINE	PHAGI(400KV)-HEERAPURA (400KV)II	DAILY	3rd Quaterly maintenance of 400 KV side bay Equipments	2018-09-07	10:00	2018-09-07	17:00	7	-
605	RRVPN	RRVPN	LINE	MERTA (400KV)-HEERAPURA (400KV)	DAILY	3rd Quaterly maintenance of 400 KV side bay Equipments	2018-09-10	10:00	2018-09-10	17:00	7	149
606	RRVPN	RRVPN	LINE	HINDAUN (400KV)-CHHABRA (400KV)	DAILY	Quaterly & Half yearly Maintance	2018-09-20	10:00	2018-09-20	16:00	6	146
607	RRVPN	RRVPN	LINE	MERTA (400KV)-JODHPUR (400KV)II	DAILY	III Quarterly maintenance work AT Jodhpur & Merta	2018-09-05	10:00	2018-09-05	18:00	8	149
608	RRVPN	RRVPN	LINE	JODHPUR (400KV)-RAJWEST (400KV)I	DAILY	III Quarterly maintenance work	2018-09-06	10:00	2018-09-06	18:00	8	148
609	RRVPN	RRVPN	LINE	JODHPUR (400KV)-RAJWEST (400KV)II	DAILY	III Quarterly maintenance work	2018-09-07	10:00	2018-09-07	18:00	8	147
610	RRVPN	RRVPN	LINE	JODHPUR (400KV)-AKAL JAISALMER (400KV)	DAILY	III Quarterly maintenance work	2018-09-10	10:00	2018-09-10	18:00	8	149
611	RRVPN	RRVPN	LINE	BIKANER (400KV)-MERTA (400KV)	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-09-06	09:00	2018-09-06	17:00	8	148
612	RRVPN	RRVPN	LINE	SIKAR-PG (220KV)-RATANGARH(220KV)II(PG)	DAILY	Stringing of OPGW cable at existing Loc No T36-T35 of 132 kV RTGH-Fatehpur Line	2018-09-05	10:00	2018-09-05	16:00	6	147
613	RRVPN	RRVPN	LINE	SURATGARH (400KV)-RATANGARH (400KV)1	DAILY	Maintenance work of bay equipment.	2018-09-11	09:30	2018-09-11	18:00	8.5	147
614	RRVPN	RRVPN	LINE	SURATGARH (400KV)-RATANGARH (400KV)2	DAILY	Maintenance work of bay equipment.	2018-09-12	09:30	2018-09-12	18:00	8.5	147
615	RRVPN	RRVPN	LINE	BHILWARA (400KV)-AJMER (400KV)II	DAILY	As Tie bay not commissioned so 400 KV Ajmer Bhilwara Ckt-II Bay will remain 'Off' during S/D Of 400KV MAIN BUS-I	2018-09-06	09:00	2018-09-06	18:00	9	149

616	RRVFN	RRVFN	REACTOR	SHUNT REACTOR BHILWARA (400KV)/50.00	DAILY	Half yearly maintenane of 400 KV CHHABRA LINE WITH REACTOR BAY (4352A) & ASSOCIATED EQUIPMENTS	2018-09-04	09:00	2018-09-04	17:00	8	-
617	RRVFN	RRVFN	REACTOR	Shunt Reactor (line reactor for Rajwest-1 Bay)/50.00	DAILY	Quaterly Maintance	2018-09-06	10:00	2018-09-06	18:00	8	148
618	RRVFN	RRVFN	REACTOR	Shunt Reactor (line reactor for Rajwest 2 Bay)/50.00	DAILY	Quaterly & Half yearly Maintance	2018-09-07	10:00	2018-09-07	18:00	8	147
619	RRVFN	RRVFN	REACTOR	Shunt Reactor (line reactor for Akal Bay)/50.00	DAILY	III Quarterly maintenance work	2018-09-10	10:00	2018-09-10	18:00	8	149
620	RRVFN	RRVFN	REACTOR	REACTOR MERTA (400KV)/50.00	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-09-14	09:00	2018-09-14	17:00	8	149
621	RRVFN	RRVFN	REACTOR	Shunt Reactor RATANGARH (400KV)/50.00	DAILY	Maintenance work of bay equipment.	2018-09-18	09:30	2018-09-18	18:00	8.5	149
622	RRVFN	RRVFN	REACTOR	Line reactor - MERTA (400KV)/400.00	DAILY	IInd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-09-06	09:00	2018-09-06	17:00	8	-
623	UPPTCL	POWERGRID	BUS	400kV Bus-2 at AGRA	CONTINUOUS	For replacement of 500MVA ICT-I damaged pantograph Isolator complete (981B) & replacement of various damaged 400kV main bus span	2018-09-19	08:00	2018-09-23	18:00	106	145
624	UPPTCL	UPPTCL	BUS	AGRA SOUTH BUS-1	CONTINUOUS	Testing of protection of Bus PT	2018-09-18	09:00	2018-09-18	17:00	8	-
625	UPPTCL	UPPTCL	BUS	bus 1 SARNATH	CONTINUOUS	Repairing and Strengthening. No supply disturbance as the load shall be fed through Main Bus - II.	2018-09-04	08:00	2018-09-21	18:00	418	-
626	UPPTCL	UPPTCL	BUS	Transfer bus SARNATH	CONTINUOUS	General Maintenance	2018-09-20	08:00	2018-09-21	18:00	34	149
627	UPPTCL	UPPTCL	BUS	MAIN BUS I-ORAI	CONTINUOUS	For Isolator testing of Bus bar protection, Isolator, Testing of Parichha-II & Mainpuri-II Bays and attending Jaw problem of mainpuri Ckt-I Bus isolator. (Supply will continue through 400kV Main Bus-II)	2018-09-03	09:00	2018-09-04	18:00	33	-
628	UPPTCL	UPPTCL	BUS	MAIN BUS II-ORAI	CONTINUOUS	For conversion of Banda-I&II Bay, Bus-II Isolator jumper from twin to quad.(Supply will be continue through 400kV Main Bus-I)	2018-09-10	09:00	2018-09-11	18:00	33	-
629	UPPTCL	UPPTCL	BUS	Bus-2 400 kV Obra (UPRVUNL)	DAILY	Annual Maintenance of Bus, CT, CVT, Isolator, Breaker etc, Tightness, attending Hot Spot, LBB relay, Pole discrepancy relay and Timing test of 400kV Breaker at BTPS Obra Switchyard.	2018-09-07	08:30	2018-09-07	18:00	9.5	-
630	UPPTCL	UPPTCL	BUS	400 kV Bus B at 400 kV Unnao	DAILY	To attend hot point at spider of Bus-B pentograph isolator at LV side of 1000MVA ICT-III (765 kV/400 kV). Shutdown of this shutdown of ICT shall also be required during this work.	2018-09-06	08:00	2018-09-06	18:00	10	-
631	UPPTCL	UPPTCL	BUS	400KV A Bus Sultanpur	DAILY	For changing CTs and M&R Work along with Bus Coupler	2018-09-19	08:00	2018-09-20	18:00	10	-
632	UPPTCL	UPPTCL	BUS	400 kV bus coupler at Agra	DAILY	For pneumatic drive overhauling in direction of M/s ABB Engineer, during s/d of 400kV B Bus.	2018-09-19	08:00	2018-09-20	18:00	10	145
633	UPPTCL	UPPTCL	BUS	400KV BUS 1 AGRA	CONTINUOUS	For replacement of various damaged 400kV Main Bus span	2018-09-24	08:00	2018-09-28	18:00	106	-
634	UPPTCL	UPPTCL	ICT	ICT -2/3x500 MVA	DAILY	Annual Maintenance	2018-09-13	09:00	2018-09-15	10:00	2	-
635	UPPTCL	UPPTCL	ICT	ICT04 GREATER NOIDA (400KV)(UPPTCL)/500	DAILY	For general maintenance works along with 220 kV Main bus-A.	2018-09-09	06:00	2018-09-09	18:00	12	147
636	UPPTCL	UPPTCL	ICT	ICT01 UNNAO (400KV)(UPPTCL)/315	DAILY	General Maintenance of Bay at 400 kV S/S,Unnao	2018-09-26	08:00	2018-09-26	18:00	10	-

637	UPPTCL	UPPTCL	ICT	ICT02 LUCKNOW (Sarojini Nagar) 400-UP(UPPTCL)/315	CONTINUOUS	For replacement of 03 Nos. 400 kV Side Current Transformers (Most urgent as CTs are old)	2018-09-05	09:00	2018-09-06	16:00	31	149
638	UPPTCL	UPPTCL	ICT	ICT01 BAREILY-UP (400KV)(UPPTCL)/315	CONTINUOUS	For complete overhauling of 315MVA ICT-I including replacement of Damaged Gasket.	2018-09-20	09:00	2018-10-10	17:00	488	148
639	UPPTCL	UPPTCL	ICT	ICT02 BAREILY-UP (400KV)(UPPTCL)/315	CONTINUOUS	For Annual maintenance of 315MVA ICT-II , its Bay and Equipments alongwith testing.	2018-09-10	09:00	2018-09-10	17:00	8	148
640	UPPTCL	UPPTCL	ICT	ICT01 SARNATH (400KV)(UPPTCL)/315	CONTINUOUS	General Maintenance. During the S/D load will be taken by both 315 MVA T/F - III & 500 MVA T/F.	2018-09-12	08:00	2018-09-13	18:00	34	149
641	UPPTCL	UPPTCL	ICT	ICT02 SARNATH (400KV)(UPPTCL)/500	CONTINUOUS	General Maintenance. During the S/D load will be taken by both 315 MVA T/F - I & II.	2018-09-18	08:00	2018-09-19	18:00	34	149
642	UPPTCL	UPPTCL	ICT	ICT03 SARNATH (400KV)(UPPTCL)/315	CONTINUOUS	General Maintenance. During the S/D load will be taken by both 315 MVA T/F - I & 500 MVA T/F.	2018-09-16	08:00	2018-09-17	18:00	34	149
643	UPPTCL	UPPTCL	ICT	ICT01 OBRA (400KV)(UPPTCL)/240	DAILY	"Annual Maintenance of CT, CVT, Isolator, Breaker etc, Tightness, attending Hot Spot, Rectification of MB, DM & RTCC panel of ICT Testing of C&R panel Differential, Directional O/C, E/F relays etc, LBB relay, Pole discrepancy relay and Timing test of 400/220kV side Breakers at BTPS Obra Switchyard.Restoration of ICT-II will have to be complete by end of August 2018." Shutdown of ICT-I is already allowed in 149 OCC meeting subject to ICT-II restoration by UPPTCL.	2018-09-05	08:30	2018-09-06	18:00	9.5	149
644	UPPTCL	UPPTCL	ICT	ICT01 MAU (400KV)(UPPTCL)/200	DAILY	Oil leakage arresting and painting of ICT-I	2018-09-18	10:00	2018-09-21	14:00	12	149
645	UPPTCL	UPPTCL	ICT	ICT02 MAU (400KV)(UPPTCL)/200	DAILY	Oil leakage arresting and painting of ICT-I	2018-09-25	10:00	2018-09-28	14:00	12	149
646	UPPTCL	UPPTCL	ICT	400/220 kV ICT-1 Hapur/500 MVA	DAILY	Annual Maintenance	2018-09-03	09:00	2018-09-04	17:00	8	-
647	UPPTCL	UPPTCL	ICT	400/220 kV ICT-2 Hapur/500 MVA	DAILY	Annual Maintenance	2018-09-05	09:00	2018-09-06	17:00	8	-
648	UPPTCL	UPPTCL	ICT	ICT III AGRA SOUTH/200 MVA	CONTINUOUS	Testing of relays & maintenance	2018-09-08	09:00	2018-09-08	17:00	8	146
649	UPPTCL	UPPTCL	ICT	ICT 01 AGRA-UP (400KV)(UPPTCL)/500	DAILY	For replacement of various damaged 400kV Main Bus span	2018-09-28	08:00	2018-09-28	18:00	10	147
650	UPPTCL	POWERGRID	LINE	DADRI-THERMAL (400KV)-GREATER NOIDA (400KV)	DAILY	"1. Stringing on diverted route on towers of 400kV Dadri-Gr. Noida line due to DFCC works. 2. For attending problem of A Bus P.G. Isolator alongwith A bus at 400 kV Greater Noida."	2018-09-17	07:00	2018-09-24	18:00	77	149
651	UPPTCL	POWERGRID	LINE	NAWADA (400KV)-GREATER NOIDA (400KV)	DAILY	Stringing on diverted route on towers of 400kV Dadri-Gr. Noida line due to DFCC works.	2018-09-25	07:00	2018-09-30	18:00	55	149
652	UPPTCL	POWERGRID	LINE	KANPUR (400KV)-PANKI KANPUR (400KV)I	CONTINUOUS	Annual routine testing of 400kV Panki-Kanpur line & other maintenance work	2018-09-12	08:00	2018-09-12	18:00	10	-
653	UPPTCL	POWERGRID	LINE	KANPUR (400KV)-PANKI KANPUR (400KV)II	CONTINUOUS	For retro fitting of old 400kV BHEL make CB with new Siemens make 400 kV CB (work will be performed by PGCIL wind)	2018-09-15	08:00	2018-09-25	11:55	243.91	-
654	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)2	CONTINUOUS	General Maintenance	2018-09-04	08:00	2018-09-05	18:00	34	-
655	UPPTCL	POWERGRID	LINE	VARANASI (400KV)-SARNATH (400KV)II	CONTINUOUS	General Maintenance	2018-09-08	08:00	2018-09-09	18:00	34	148



656	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)I	CONTINUOUS	"1. Diversion of 400 KV Anpara-Sarnath L-3 line for the DFCC corridor. 2. General Maintenance of bay at Sarnath end."	2018-09-10	08:00	2018-09-11	18:00	34	147
657	UPPTCL	POWERGRID	LINE	VARANASI (400KV)-SARNATH (400KV)I	CONTINUOUS	General Maintenance	2018-09-14	08:00	2018-09-15	18:00	34	148
658	UPPTCL	POWERGRID	LINE	AGRA-PG (400KV)-FATEHBAD _AGRA(400KV)	DAILY	OPGW span to be repaired for data communication & punch points.	2018-09-20	08:00	2018-09-22	18:00	20	149
659	UPPTCL	POWERGRID	LINE	AGRA-UP (400KV)-FATEHBAD _AGRA(400KV)	DAILY	For replacement of analog PLCC channel with DPCC	2018-09-23	08:00	2018-09-24	18:00	10	148
660	UPPTCL	POWERGRID	LINE	AGRA-PG (400KV)-AGRA-UP (400KV)	CONTINUOUS	For replacement of various damaged 400kV Main Bus span during s/d of 400kV A bus.	2018-09-24	08:00	2018-09-25	18:00	34	145
661	UPPTCL	PTCUL	LINE	dhampur-KALAGARH	DAILY	For line maintenance works.	2018-09-10	08:00	2018-09-10	18:00	10	148
662	UPPTCL	PTCUL	LINE	AFZALGARH-KALAGARH	DAILY	For line maintenance works.	2018-09-10	08:00	2018-09-10	18:00	10	148
663	UPPTCL	PTCUL	LINE	KHODRI (220KV)-SAHARANPUR-UP (220KV)2 +UP	DAILY	Commissioning of Bus Bar Protection panel, & maintenance work of bay.	2018-09-10	08:00	2018-09-12	18:00	20	149
664	UPPTCL	PTCUL	LINE	NARA (220KV)-ROORKEE PTCUL (220KV)+UPPT	DAILY	For tree cutting repairing conductor insecton of insulators and other maintenance works.	2018-09-13	09:00	2018-09-14	18:00	9	149
665	UPPTCL	UPPTCL	LINE	MURADNAGAR (400KV)-ALIGARH (400KV)	DAILY	"1.To replace Disc Insulator by Polymer string of Tension Tower. Tree cutting & other maintenance work. 2.Cleaning of disc insulator & re-alignment of CC ring, vibration damper & spacer and lopping chopping of tree."	2018-09-02	08:00	2018-09-12	18:00	100	-
666	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)-MUZZAFARNAGAR-UP (400KV)	CONTINUOUS	"1. Height increase of 02 Nos. Tower (Tower No. 357 & Tower No. 360) due to low ground clearance 400kV Attaur-Muzaffarangar line (From 400kV S/S Attaur to 400kV S/S Muzaffarnagar) & Lopping and chopping of trees, replacement of damaged jumper. 2.For tree cutting repairing conductor insecton of insulators and other maintenance works."	2018-09-01	08:00	2018-09-09	18:00	202	149
667	UPPTCL	UPPTCL	LINE	SHAMLI (220KV)-BAGHPAT (400KV)	DAILY	For lopping and chopping of tree branches and tightening of jumper and other bay maintenance works at 220kV Sub-station, Shamli.	2018-09-04	09:00	2018-09-07	18:00	27	-
668	UPPTCL	UPPTCL	LINE	NANAUTA (220KV)-SAHARANPUR-PG (220KV)	DAILY	Tightening & checking of the nut bolts, jumpers & insulator string and also all other associated works.	2018-09-18	10:00	2018-09-19	18:00	8	146
669	UPPTCL	UPPTCL	LINE	SIMBHOLI (220KV)-MATORE (400KV)	DAILY	Tree cutting and various miscellaneous works.	2018-09-24	08:00	2018-09-25	18:00	10	-
670	UPPTCL	UPPTCL	LINE	NAPP (220KV)-SAMBHAL (220KV)	DAILY	Shutdown is required for various type of works i.e. checking & tightening of jumper's of line, lopping and chopping and cutting of trees and changing of Porcelain Insulator by Polymer Insulator.	2018-09-27	08:00	2018-09-30	18:00	30	149
671	UPPTCL	UPPTCL	LINE	LUCKNOW (Sarojini Nagar) 400-UP- LUCKNOW-Kursi Road (400KV) PG	DAILY	Replacement of disc insulator	2018-09-08	09:00	2018-09-08	17:00	8	-
672	UPPTCL	UPPTCL	LINE	AGRA-UP (400KV)-UNNAO (400KV)	DAILY	General Maintenance of feeders and Line Reactor at 400 kV S/S,Unnao	2018-09-05	08:00	2018-09-05	18:00	10	147
673	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-PANKI KANPUR (400KV)	DAILY	General Maintenance of feeder at 400 kV S/S,Unnao	2018-09-11	08:00	2018-09-11	18:00	10	-

674	UPPTCL	UPPTCL	LINE	LUCKNOW (Sarojini Nagar) 400-UP-UNNAO (400KV)	CONTINUOUS	"1.For replacement of 03 Nos. CTs and 03 Nos. CVTs (Most urgent as CTs and CVTs are old and leakage is observed from them) at Unnao end. 2.Replacement of disc insulator"	2018-09-07	09:00	2018-09-09	16:00	55	149
675	UPPTCL	UPPTCL	LINE	SULTANPUR (400KV)-AZAMGARH (400KV)	DAILY	For Annual routine testing and M&R Work	2018-09-17	08:00	2018-09-17	18:00	10	147
676	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)-IndrapuramI	CONTINUOUS	For destringing of conductor, insulator, hardware fittings, accessories, dismantling of tower & replenishment of bend tower parts with new tower parts at loc. No. 26 and re-erection & stringing of the same for charging of line.	2018-09-21	07:00	2018-09-30	17:00	226	147
677	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)-IndrapuramII	CONTINUOUS	For destringing of conductor, insulator, hardware fittings, accessories, dismantling of tower & replenishment of bend tower parts with new tower parts at loc. No. 26 and re-erection & stringing of the same for charging of line.	2018-09-21	07:00	2018-09-30	17:00	226	147
678	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)-MURADNAGAR (400KV)I	DAILY	For Tightening / Replenishment of Tower Parts near to cross arms, CC Rings, Jumper Bolts, Insulators etc. and Tree Cutting	2018-09-10	08:00	2018-09-12	17:00	18	-
679	UPPTCL	UPPTCL	LINE	PANKI KANPUR (400KV)-ALIGARH (400KV)	DAILY	Cleaning of disc insulator & re-alignment of CC ring, vibration damper & spacer and lopping chopping of tree.	2018-09-18	08:00	2018-09-20	18:00	20	146
680	UPPTCL	UPPTCL	LINE	AZAMGARH (400KV)-SARNATH (400KV)	CONTINUOUS	General Maintenance	2018-09-06	08:00	2018-09-07	18:00	34	148
681	UPPTCL	UPPTCL	LINE	ANPARA-B (400KV)-MAU (400KV)	CONTINUOUS	Panel Testing (Relay Testing)	2018-09-06	11:00	2018-09-06	14:00	3	-
682	UPPTCL	UPPTCL	LINE	ANPARA-B (400KV)-OBRA (400KV)	CONTINUOUS	"1.Diversion of 400 KV Obra-Anpara L-2 line from the proposed coal handling area of 2x660 MW Obra C TPP. 2. Annual Maintenance of CT, CVT, Isolator, Breaker etc, Tightness, attending Hot Spot and Testing of C&R panel Distance protection relays, LBB relay, Pole discrepancy relay and Timing test of Breaker at BTPS Obra Switchyard."	2018-09-08	08:00	2018-09-17	18:00	226	147
683	UPPTCL	UPPTCL	LINE	OBRA (400KV)-SULTANPUR (400KV)	DAILY	"Annual Maintenance of CT, CVT, Isolator, Breaker etc, Tightness, attending Hot Spot and Testing of C&R panel Distance protection relays, LBB relay, Pole discrepancy relay and Timing test of Breaker at BTPS Obra Switchyard."	2018-09-03	08:30	2018-09-04	18:00	9.5	145
684	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-BAREILY-UP (400KV)I	DAILY	"1. Stringing of balance earth wire. 2.General Maintenance of feeders and Line Reactor at 400 kV S/S,Unnao 3.For Routine maintenance of Bay and Equipments."	2018-09-17	09:00	2018-09-21	18:00	36	146
685	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-BAREILY-UP (400KV)II	DAILY	Stringing of balance earth wire.	2018-09-17	09:00	2018-09-21	18:00	36	-
686	UPPTCL	UPPTCL	REACTOR	REACTOR MATHURA (400KV)/80.00	DAILY	Annual testing bdv, ppm, sfra, ten delta of bushing etc of reactor, & testing of associated CB relays CT CVT & L.A.	2018-09-12	08:00	2018-09-13	19:00	11	-