

PROPOSED QUATGES FOR THE 151st OCC MEETING												
Sr.No	Request by	Element Owner	Element Type	Element Name	Mode	Reason	Outage Request				Total Hours	Last OCC Number
							From Date	From Time	To Date	To Time		
1	NPCIL	NPCIL	Genco	RAPS -B-U1/220	CONTINUOUS	Biennial Shutdown	2018-10-06	00:30	2018-11-12	22:30	910	-
2	NTPC	NTPC	Genco	Rihand TPS-U5/500	CONTINUOUS	(Stage-3 Unit#1) 35 days Capital Overhauling and HFO TO LDO Conversion work.	2018-10-01	00:00	2018-11-05	18:30	858.5	-
3	POWERGRID	POWERGRID	LINE	Orai (765KV)-ALIGARH-PG (765KV)I	DAILY	Commissioning of spare (new) Line Reactor into service after stability test and protection scheme test.	2018-10-06	09:00	2018-10-06	17:00	8	-
4	POWERGRID	POWERGRID	LINE	VARANASI (765KV)-FATEHPUR-PG (765 KV)	DAILY	Strengthening of A-type suspension tower with (Delta Configuration) of balance towers	2018-09-21	08:00	2018-09-25	18:00	40	149
5	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-GWALIOR-WR (765KV)I	DAILY	Strengthening of A-type suspension towers with (Delta Configuration)	2018-10-01	07:00	2018-10-06	19:30	62.5	-
6	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-GWALIOR-WR (765KV)II	DAILY	Strengthening of A-type suspension towers with (Delta Configuration)	2018-10-08	07:00	2018-10-13	19:30	62.5	-
7	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-ALIGARH-PG (765KV)S/C	DAILY	Strengthening of A-type suspension towers with (Delta Configuration)	2018-10-14	07:00	2018-10-21	19:30	87.5	147
8	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-FATEHPUR-PG (765 KV)I	DAILY	Strengthening of A-type suspension towers with (Delta Configuration)	2018-10-22	07:00	2018-10-28	19:30	75	150
9	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-FATEHPUR-PG (765 KV)II	DAILY	Strengthening of A-type suspension towers with (Delta Configuration)	2018-10-29	07:00	2018-10-31	19:30	25	150
10	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-JHATIKALA(765 KV)	DAILY	Guy Wire Arrangement Guideline,and AMP of the Line Reactor and line side Equipment	2018-10-07	07:00	2018-10-07	18:00	11	-
11	POWERGRID	POWERGRID	LINE	Orai (765KV)-ALIGARH-PG (765KV)II	DAILY	Commissioning of spare (new) Line Reactor into service after stability test and protection scheme test.	2018-10-08	09:00	2018-10-08	17:00	8	-
12	POWERGRID	POWERGRID	LINE	BHIWANI-PG (765 KV)-PHAGI (765KV)I	DAILY	FOR AMP	2018-10-13	08:00	2018-10-15	18:00	20	149
13	POWERGRID	POWERGRID	LINE	PHAGI (765KV)-GWALIOR-WR (765KV)I	DAILY	TOWER STRENGTHENING WORK.	2018-10-22	08:00	2018-10-25	18:00	30	-

14	POWERGRID	POWERGRID	LINE	PHAGI (765KV)-GWALIOR-WR (765KV)2	DAILY	INSULATOR CLEANING WORK, TO ATTEND S/D NATURE DEFECTS.BY BASSI	2018-10-26	08:00	2018-10-29	18:00	30	-
15	POWERGRID	POWERGRID	LINE	BHIWANI-PG (765 KV)-PHAGI (765KV)2	DAILY	INSULATOR CLEANING WORK	2018-10-16	08:30	2018-10-18	18:30	20	150
16	POWERGRID	POWERGRID	LINE	JHATIKALA(765 KV)-BHIWANI-PG (765 KV)	DAILY	FOR AMP	2018-10-10	08:30	2018-10-12	18:30	20	147
17	POWERGRID	POWERGRID	LINE	MOGA(765KV)-BHIWANI-PG (765 KV)	DAILY	Replacement of glass insulator by polymer insulator of tension towers & Insulator Replacement work at Bhiwani switchyard	2018-10-20	08:00	2018-10-31	18:00	110	150
18	POWERGRID	POWERGRID	LINE	MEERUT (765KV)-BHIWANI-PG (765 KV)	DAILY	Tower strengthening work	2018-10-22	08:00	2018-10-31	18:00	90	145
19	POWERGRID	POWERGRID	LINE	MEERUT (765KV)-GREATER NOIDA(765 KV)	DAILY	OPGW termination directly from Aligarh to Meerut instead of entering at LILO of G/Noida at Tower No. 394 to 396 (600 meter span), outage is required for both the circuits on same time for stringing of OPGW cable to complete the link,	2018-10-01	08:30	2018-10-01	18:30	10	149
20	POWERGRID	POWERGRID	LINE	MEERUT (765KV)-GREATER NOIDA(765 KV)	DAILY	Shut down is required for 4 hours to carry out OPGW termination at Gantry of Meerut 765 as live line is not possible due to Induction which is not safe to carry out work.	2018-10-01	08:30	2018-10-01	18:30	10	149
21	POWERGRID	POWERGRID	LINE	CHITTORGARH(765KV)-AJMER(765KV)I	DAILY	FOR AMP	2018-10-08	08:00	2018-10-10	18:00	20	149
22	POWERGRID	POWERGRID	LINE	CHITTORGARH(765KV)-AJMER(765KV)II	DAILY	FOR AMP	2018-10-11	08:00	2018-10-13	18:00	20	149
23	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-JHATIKALA(765 KV)	CONTINUOUS	For diversion work due to DFCC Dismantling of 11 Nos. Towers and relocating & erection of the same .	2018-10-01	08:00	2018-10-14	18:00	322	-
24	POWERGRID	POWERGRID	BUS	765KV BUS -I JHATIKRA	DAILY	FOR AMP	2018-10-20	08:00	2018-10-20	18:00	10	145
25	POWERGRID	POWERGRID	BUS	765 KV BUS-II JHATIKRA	DAILY	AMP WORK	2018-10-22	08:00	2018-10-22	18:00	10	145
26	POWERGRID	POWERGRID	ICT	ICT01 MEERUT (765KV)(POWERGRID)/1500	DAILY	FOR AMP WORK	2018-10-17	08:00	2018-10-18	18:00	10	-
27	POWERGRID	POWERGRID	BUS	BUS I CHITTORGARH(765KV)	DAILY	Work of 765kV Banashkanta # 1 & 2 Main bay All Line & Equipment will be in service with 765kV Bus #2 .Construction activity for 765kV Banashkanta #1 &2 Main Bay at Chittorgarh.	2018-10-15	08:30	2018-10-16	18:30	10	150

28	POWERGRID	POWERGRID	BAY	765KV AJMER -I & 240MVAR L/R(SW) BAY 713 CHITORGARH	DAILY	Switching scheme checking of Spare Line Reactor With 765kV ,Ajmer #1 Line Reactor. L/R will be out of service during scheme checking at Chittorgarh. Construction activity for spare Line reacto, Ajmer #1 L/R will be out of service during scheme checking at Chittorgarh.	2018-10-08	09:30	2018-10-10	18:30	18	150
29	POWERGRID	POWERGRID	BAY	765KV AJMER -II & 240MVAR L/R(SW) BAY 710 CHITORGARH	DAILY	Switching scheme checking of Spare Line Reactor With 765kV ,Ajmer # II Line Reactor. L/R will be out of service during scheme checking at Chittorgarh Construction activity for spare Line reacto, Ajmer # II , L/R will be out of service during scheme checking at Chittorgarh.	2018-10-11	08:30	2018-10-13	18:30	20	150
30	POWERGRID	POWERGRID	BAY	765KV AJMER -II & 240MVAR L/R(SW) BAY 710 CHITORGARH	DAILY	CSD RELAY COMMISSIONING of 400kV side CB of ICT # 1, ICT will be out of service during testing of CSD relay. Main bay & Tie bay CB(Construction activity) 400kV side	2018-10-17	08:30	2018-10-17	18:30	10	150
31	POWERGRID	POWERGRID	BAY	765 KV 240MVAR B/R-I M/BAY CB 712 CHITORGARH	DAILY	AMP OF BAY EQUIPMENT, Bus Reactor will be in service through TIE bay	2018-10-25	08:00	2018-10-26	18:00	10	147
32	POWERGRID	POWERGRID	BAY	765 KV 240MVAR B/R-I T/BAY CB 711 CHITORGARH	DAILY	AMP of bay Equipment ,Bus Reactor will be in service through main bay	2018-10-29	08:00	2018-10-30	18:00	10	147
33	POWERGRID	POWERGRID	ICT	ICT01 BHIWANI-PG (765 KV)(POWERGRID)/1000	DAILY	For Porcelain Insulator Replacement with Polymer Insulator in Switchyard	2018-10-24	08:00	2018-10-25	18:00	10	-
34	POWERGRID	POWERGRID	BAY	765KV G.NOIDA L/R BAY 715 AT MEERUT	DAILY	AMP Works	2018-09-22	08:30	2018-09-23	18:30	10	-
35	POWERGRID	POWERGRID	BAY	765KV G.NOIDA M/ BAY 715 AT MEERUT	DAILY	AMP Works	2018-09-24	08:00	2018-09-25	18:00	10	-
36	POWERGRID	POWERGRID	BAY	765KV G.NOIDA T/ BAY 714 AT MEERUT	DAILY	AMP Works	2018-09-26	08:00	2018-09-27	18:00	10	-
37	POWERGRID	POWERGRID	BAY	765KV ICT-I T/ BAY 702 AT MEERUT	DAILY	AMP Works	2018-09-28	08:00	2018-09-29	18:00	10	-
38	POWERGRID	POWERGRID	BAY	765KV ICT-I M/ BAY 703 AT MEERUT	DAILY	AMP Works	2018-10-03	08:00	2018-10-04	18:00	10	-
39	POWERGRID	POWERGRID	BAY	765KV ICT-3 M/BAY 715 JHATIKRA	DAILY	AMP Works	2018-09-24	09:00	2018-09-24	18:00	9	-

40	POWERGRID	POWERGRID	BAY	765KV ICT-3 & FUTURE T/BAY 714 JHATIKRA	DAILY	AMP Works	2018-09-25	08:00	2018-09-25	18:00	10	-
41	POWERGRID	POWERGRID	BAY	765KV MEERUT M/BAY 707 AT BHIWANI	DAILY	For Bay Equipment AMP Work	2018-10-03	08:30	2018-10-04	18:30	10	-
42	POWERGRID	POWERGRID	BAY	765KV MEERUT/ICT-II TIE BAY 708 AT BHIWANI	DAILY	For Bay Equipment AMP Work	2018-10-05	08:00	2018-10-06	18:00	10	-
43	POWERGRID	POWERGRID	BAY	765KV ICT-II M/ BAY 709 AT BHIWANI	DAILY	For Bay Equipment AMP Work	2018-10-08	08:00	2018-10-09	18:00	10	-
44	POWERGRID	POWERGRID	BAY	765 KV JHATIKRA M/BAY 710 AT BHIWANI	DAILY	For Bay Equipment AMP Work	2018-10-10	08:00	2018-10-11	18:00	10	-
45	POWERGRID	POWERGRID	BAY	765 KV JHATIKRA /ICT-1T/BAY 711 AT BHIWANI	DAILY	For Bay Equipment AMP Work	2018-10-12	08:00	2018-10-13	18:00	10	-
46	POWERGRID	POWERGRID	BAY	765 KV ICT-1 M/BAY 712 AT BHIWANI	DAILY	For Bay Equipment AMP Work	2018-10-15	08:00	2018-10-16	18:00	10	-
47	POWERGRID	POWERGRID	BAY	765 KV MOGA M/BAY 713 AT BHIWANI	DAILY	For Porcelain Insulator Replecmnt with Polymer Insulator in Switchyard	2018-10-17	08:00	2018-10-18	18:00	10	-
48	POWERGRID	POWERGRID	REACTOR	REACTOR-I BHIWANI-PG 765KV/240.00	DAILY	For Porcelain Insulator Replecmnt with Polymer Insulator in Switchyard	2018-10-26	08:00	2018-10-27	18:00	10	-
49	POWERGRID	POWERGRID	BUS	765KV BUS-I AT BHIWANI	DAILY	For Porcelain Insulator Replecmnt with Polymer Insulator in Switchyard	2018-10-22	08:00	2018-10-23	18:00	10	-
50	POWERGRID	POWERGRID	BUS	765KV BUS-II AT BHIWANI	DAILY	For Porcelain Insulator Replecmnt with Polymer Insulator in Switchyard	2018-10-24	08:00	2018-10-27	18:00	30	-
51	POWERGRID	POWERGRID	BAY	765KV MOGA/BUS REACTOR -I T/BAY 714 AT BHIWANI	DAILY	For Bay Equipment AMP Work.	2018-10-29	08:30	2018-10-30	18:30	10	-
52	POWERGRID	POWERGRID	BAY	765KV BUS REACTOR -I M/BAY 715 AT BHIWANI	DAILY	For Bay Equipment AMP Work	2018-10-31	08:00	2018-10-31	18:00	10	-
53	POWERGRID	POWERGRID	BAY	708 BAY (765 KV Fatehpur Agra-I TIE BAY), at Fatehpur	DAILY	Guy Wire Arrangement in 709 Isolator	2018-10-01	09:30	2018-10-01	20:00	10.5	150
54	POWERGRID	POWERGRID	BUS	765 KV Main Bus-II at Powergrid,Orai	DAILY	Bus Bar protection CT circuit connection with Tie CT in Future dia, Stability test and CB gas zone trip validation.	2018-10-03	09:00	2018-10-03	17:00	8	-
55	POWERGRID	POWERGRID	ICT	ICT01 LUCKNOW(765 KV)-PG(POWERGRID)/1500	DAILY	For AMP Work	2018-10-05	09:00	2018-10-05	18:00	9	149
56	POWERGRID	POWERGRID	ICT	ICT02 LUCKNOW(765 KV)-PG(POWERGRID)/1500	DAILY	For AMP Work	2018-10-06	09:00	2018-10-06	18:00	9	149
57	POWERGRID	POWERGRID	BAY	765 KV Bareilly Line Reactor Bay, at Lucknow	DAILY	For AMP Work	2018-10-15	09:00	2018-10-16	18:00	9	149
58	POWERGRID	POWERGRID	ICT	ICT01 KANPUR GIS (765KV)(POWERGRID)/1500	DAILY	For AMP	2018-10-05	09:00	2018-10-06	17:00	8	-
59	POWERGRID	POWERGRID	ICT	ICT02 KANPUR GIS (765KV)(POWERGRID)/1500	DAILY	For AMP	2018-10-08	09:00	2018-10-09	17:00	8	-

60	POWERGRID	POWERGRID	BAY	Tie bay of 765 kV Bus rector -Future Line bay ,at Bareily	DAILY	For AMP	2018-10-12	10:00	2018-10-12	18:00	8	-
61	POWERGRID	POWERGRID	BAY	(Tie bay of 765 kV Lucknow Line - 765/400 kV ICT -1) ,at Bareily	DAILY	For AMP	2018-10-13	10:00	2018-10-13	18:00	8	-
62	POWERGRID	POWERGRID	BAY	(Tie bay of 765 kV ICT-2 -Future Line bay) ,at Bareily	DAILY	For AMP	2018-10-15	10:00	2018-10-16	18:00	8	-
63	POWERGRID	POWERGRID	LINE	ALIGARH-PG (765KV)-GREATER NOIDA(765 KV)S/C	DAILY	OPGW termination directly from Aligarh to Meerut inseed of entering at LILO of G/Noida at Tower No. 394 to 396 (600 meter span), outage is required for both the circuits on same time for stringing of OPGW cable to complete the link, already approved in 148 OCC meeting.	2018-10-01	07:00	2018-10-01	19:00	12	148
64	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-ALIGARH-PG (765KV)S/C	DAILY	Shut down is required for 4 hours to carry out OPGW termination at Gantry of Agra 765 as live line is not possible due to Induction which is not safe to carry out work.	2018-10-03	09:00	2018-10-03	13:00	4	147
65	POWERGRID	POWERGRID	LINE	BAREILY-PG (400KV)-BAREILY-PG (765 KV)I	DAILY	AMP work	2018-10-25	10:00	2018-10-25	18:00	8	-
66	POWERGRID	POWERGRID	LINE	BAREILY-PG (400KV)-BAREILY-PG (765 KV)II	DAILY	AMP work	2018-10-26	10:00	2018-10-26	18:00	8	-
67	POWERGRID	POWERGRID	BAY	765KV ICT-4 & Aligarh line Tie bay 717 JHATIKRA	DAILY	AMP WORK	2018-10-15	08:30	2018-10-16	18:30	10	-
68	POWERGRID	POWERGRID	LINE	ALIGARH-PG (765KV)-GREATER NOIDA(765 KV)S/C	DAILY	Strengthening of A-type suspension towers with (Delta Configuration)	2018-10-22	07:00	2018-10-24	18:00	22	148
69	POWERGRID	POWERGRID	LINE	LUCKNOW(765 KV)-PG-BAREILY-PG (765 KV)	DAILY	Strengthening of A-type suspension towers with (Delta Configuration)	2018-10-24	07:00	2018-10-27	18:00	33	150
70	POWERGRID	POWERGRID	LINE	LUCKNOW(765 KV)-PG-BALIA (765KV)	DAILY	Strengthening of A-type suspension towers with (Delta Configuration)	2018-10-28	08:00	2018-10-31	18:00	30	150
71	POWERGRID	POWERGRID	BAY	765kV Bareilly Line Main Bay, at Bareily	DAILY	For AMP Work	2018-10-15	09:00	2018-10-16	18:00	9	-
72	POWERGRID	POWERGRID	BAY	765 KV Bus Reactor Main Bay, at Bareily	DAILY	For AMP Work	2018-10-17	09:00	2018-10-18	18:00	9	-
73	POWERGRID	POWERGRID	LINE	ALIGARH-PG (765KV)-JHATIKALA(765 KV)	DAILY	FOR AMP WORK	2018-10-08	08:30	2018-10-09	18:30	10	-
74	POWERGRID	POWERGRID	LINE	MOGA(765KV)-BHIWANI-PG (765 KV)	DAILY	Required for replacement of existing porcelain disc insulators with composite long rod insulators to avoid flash-over in winter season.	2018-10-15	08:00	2018-10-17	18:00	20	150

75	POWERGRID	POWERGRID	LINE	MEERUT (765KV)-MOGA(765KV)	DAILY	Required for replacement of existing porcelain disc insulators with composite long rod insulators to avoid flash-over in winter season.	2018-10-18	08:00	2018-10-20	18:00	20	150
76	POWERGRID	POWERGRID	BAY	765kV Bus Reactor-I Tie Bay at Moga	DAILY	For replacement of existing porcelain disc insulators with composite long rod insulators to avoid flash-over in winter season.	2018-10-22	08:00	2018-10-24	18:00	20	148
77	POWERGRID	POWERGRID	BAY	765kV Bus Reactor-II Tie Bay at Moga	DAILY	For replacement of existing porcelain disc insulators with composite long rod insulators to avoid flash-over in winter season.	2018-10-25	08:00	2018-10-27	18:00	20	148
78	POWERGRID	POWERGRID	ICT	ICT01 MOGA(765KV)(POWERGRID)/1500	DAILY	For replacement of existing porcelain disc insulators with composite long rod insulators to avoid flash-over in winter season.	2018-10-29	08:00	2018-10-31	18:00	20	149
79	POWERGRID	POWERGRID	ICT	ICT 02 MOGA(765KV)(POWERGRID)/1500	DAILY	For replacement of existing porcelain disc insulators with composite long rod insulators to avoid flash-over in winter season.	2018-10-04	08:00	2018-10-06	18:00	20	146
80	POWERGRID	POWERGRID	REACTOR	REACTOR I(S) MOGA(765KV)/240.00	DAILY	For replacement of existing porcelain disc insulators with composite long rod insulators to avoid flash-over in winter season.	2018-10-08	08:00	2018-10-10	18:00	20	146
81	POWERGRID	POWERGRID	LINE	Orai (765KV)-SATNAS/C	DAILY	Commissioning of spare (new) Line Reactor into service after stability test and protection scheme test.	2018-10-09	09:00	2018-10-09	17:00	8	-
82	POWERGRID	POWERGRID	LINE	Orai (765KV)-JABALPUR1	DAILY	Commissioning of spare (new) Line Reactor into service after stability test and protection scheme test.	2018-10-10	09:00	2018-10-10	17:00	8	-
83	POWERGRID	POWERGRID	LINE	Orai (765KV)-JABALPUR2	DAILY	Commissioning of spare (new) Line Reactor into service after stability test and protection scheme test.	2018-10-11	09:00	2018-10-11	17:00	8	-
84	POWERGRID	POWERGRID	REACTOR	REACTOR II MOGA(765KV)/240.00	DAILY	For replacement of existing porcelain disc insulators with composite long rod insulators to avoid flash-over in winter season.	2018-10-11	08:00	2018-10-13	18:00	20	146
85	POWERGRID	POWERGRID	BUS	765KV BUS-1 at Moga	DAILY	For replacement of existing porcelain disc insulators with composite long rod insulators to avoid flash-over in winter season.	2018-10-15	08:00	2018-10-17	18:00	20	150

86	POWERGRID	POWERGRID	BUS	765KV BUS-1 at Moga	DAILY	For replacement of existing porcelain disc insulators with composite long rod insulators to avoid flash-over in winter season.	2018-10-22	08:00	2018-10-27	18:00	50	150
87	POWERGRID	POWERGRID	BUS	765 kV Bus-2 at Moga	DAILY	For replacement of existing porcelain disc insulators with composite long rod insulators to avoid flash-over in winter season.	2018-10-29	08:00	2018-10-31	18:00	20	-
88	POWERGRID	POWERGRID	BUS	765 kV Bus-2 at Moga	DAILY	For replacement of existing porcelain disc insulators with composite long rod insulators to avoid flash-over in winter season.	2018-10-08	08:00	2018-10-10	18:00	20	-
89	POWERGRID	POWERGRID	BUS	765 kV Bus-2 at Moga	DAILY	For replacement of existing porcelain disc insulators with composite long rod insulators to avoid flash-over in winter season.	2018-10-11	08:00	2018-10-13	18:00	20	-
90	POWERGRID	POWERGRID	BUS	765 kV Bus-2 at Moga	DAILY	For replacement of existing porcelain disc insulators with composite long rod insulators to avoid flash-over in winter season.	2018-10-04	08:00	2018-10-06	18:00	20	-
91	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-FATEHPUR-PG (765 KV)I	DAILY	For insulator cleaning work	2018-10-13	08:00	2018-10-18	18:00	50	150
92	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-FATEHPUR-PG (765 KV)II	DAILY	For insulator cleaning work,	2018-10-20	08:00	2018-10-25	18:00	50	150
93	RRVPN	RRVPN	BUS	765 kV Main Bus-I at 765 kV GSS Anta	DAILY	2nd Half yearly maintenace work	2018-10-25	09:00	2018-10-25	18:00	9	145
94	RRVPN	RRVPN	BUS	765 kV Main Bus-II at 765 kV GSS Anta	DAILY	2nd Half yearly maintenace work	2018-10-30	09:00	2018-10-30	18:00	9	145
95	RRVPN	RRVPN	BUS	765KV MAIN BUS-A PHAGI (765KV)	DAILY	To replace the Y-phase CVT of Bus-A due to defect of oil leakage.	2018-10-01	08:00	2018-10-01	19:00	11	-
96	RRVPN	RRVPN	ICT	ICT02 PHAGI (765KV)(RRVPN)/1500	CONTINUOUS	1. Maintenance of Transformers. 2. Tightening of clamps and connectors. 3.To connect the R-Phase Transformer in circuit of ICT-2 in place of spare Transformer.	2018-10-25	09:00	2018-10-26	19:00	34	145
97	RRVPN	RRVPN	BAY	705-52 T , Tie CB of ICT-II & 765KV PHAGI-2 LINE AT 765KV GSS ANTA	DAILY	TAN DELTA MEASUREMENT OF CTs	2018-10-04	09:00	2018-10-04	18:00	9	148
98	RRVPN	RRVPN	BAY	800kV CB(706-52A) for 765kV Gwalior-I Line at 765kV GSS Phagi	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-10-04	09:30	2018-10-05	18:00	8.5	-

99	RRVPN	RRVPN	BAY	800kV CB (707-52 A) for 765kV Phagi-gwalior-2 line at 765kV GSS Phagi	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-10-11	09:30	2018-10-12	18:00	8.5	-
100	RRVPN	RRVPN	BAY	spare bay for 400kV Anta-Kawai at 765kV GSS ANTA	DAILY	To set alignment of isolator	2018-10-09	09:00	2018-10-09	18:00	9	148
101	RRVPN	RRVPN	BUS	400 kV Main Bus-I at 765 kV GSS Anta	DAILY	2nd Half yearly maintenace work	2018-10-11	09:00	2018-10-11	18:00	9	146
102	RRVPN	RRVPN	BUS	400 kV Main Bus-II AT 765 kV GSS Anta	DAILY	2nd Half yearly maintenace work	2018-10-24	09:00	2018-10-24	18:00	9	146
103	RRVPN	RRVPN	BAY	404-52-C CB for 400kV Phagi-Bassi-1 line at 765kV GSS Phagi.	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-10-15	09:30	2018-10-16	18:00	8.5	-
104	RRVPN	RRVPN	BUS	400Kv MAIN BUS-D AT 765KV GSS PHAGI	DAILY	For the tightening of clamps & connectors of 6" IPS Al.Tube and inter-connections from main Bus to isolators for 400KV Bays.	2018-10-22	09:00	2018-10-23	18:00	9	-
105	UPPTCL	UPPTCL	ICT	ICT GREATER NOIDA(765 KV)(UPPTCL)/1500	DAILY	Annual Maintenance (For one hour at any time during a day)	2018-10-07	08:00	2018-10-09	09:00	2	150
106	UPPTCL	UPPTCL	ICT	765/400/33 kV, 3x500 MVA ICT-1 HAPUR/3x500 MVA	DAILY	500 MVA spare ICT is also be charged alongwith annual maintenance	2018-10-03	06:00	2018-10-04	06:00	0	150
107	UPPTCL	UPPTCL	ICT	765/400/33 kV, 3x500 MVA ICT-1 HAPUR/3x500 MVA	DAILY	Annual Maintenance (For one hour at any time during a day)	2018-10-05	08:00	2018-10-07	09:00	2	150
108	UPPTCL	UPPTCL	ICT	765/400/33 kV, 3x500 MVA ICT-2 HAPUR/3x500 MVA	DAILY	Annual Maintenance (For one hour at any time during a day)	2018-10-08	08:00	2018-10-10	09:00	2	150
109	UPPTCL	UPPTCL	LINE	GREATER NOIDA(765 KV)-MAINPURI-UP (765KV)	DAILY	For Tightening / Replenishment of Tower Parts near to cross arms, CC Rings, Jumper Bolts, Insulators etc. and Tree Cutting	2018-10-08	07:00	2018-10-13	17:00	50	147
110	UPPTCL	UPPTCL	REACTOR	765kV Bus reactor at Fatehabad S/S/80.00	DAILY	Annual Maintenance Program and charging of spare bus reactor	2018-10-03	08:00	2018-10-05	18:00	20	-
111	UPPTCL	UPPTCL	BUS	765KV Bus-I at Fatehabad S/S	DAILY	Half Earth plate missing at the structure to be done	2018-10-06	08:00	2018-10-08	18:00	20	150
112	UPPTCL	UPPTCL	BUS	765KV Bus-II at Fatehabad S/S	DAILY	Half Earth plate missing at the structure to be done	2018-10-10	08:00	2018-10-12	18:00	20	150
113	UPPTCL	UPPTCL	LINE	LALITPUR-TPS (765KV)-FATEHBAD_AGRA(765KV)I	DAILY	Annual Maintenance of Line Reactor -2, NGR-2 and Jumper tightening work	2018-10-20	08:00	2018-10-22	18:00	20	147
114	UPPTCL	UPPTCL	LINE	LALITPUR-TPS (765KV)-FATEHBAD_AGRA(765KV)II	DAILY	Annual Maintenance of Line Reactor -2, NGR-2 and Jumper tightening work	2018-10-23	08:00	2018-10-25	18:00	20	147

115	UPPTCL	UPPTCL	ICT	ICT03 UNNAO (765KV)(UPPTCL)/1000	CONTINUOUS	"For balance work of extension work of 1000 MVA ICT-III & Mainpuri Line. (There will be no interruption in power flow due to this S/D)" along with BUS-I	2018-10-09	08:00	2018-10-10	18:00	34	147
116	UPPTCL	UPPTCL	ICT	ICT01 UNNAO (765KV)(UPPTCL)/1000	DAILY	"For routine protection testing (There will be no interruption in power flow due to this S/D)"	2018-10-22	08:00	2018-10-22	18:00	10	-
117	UPPTCL	UPPTCL	ICT	ICT02 UNNAO (765KV)(UPPTCL)/1000	DAILY	"For routine protection testing (There will be no interruption in power flow due to this S/D)"	2018-10-25	08:00	2018-10-25	18:00	10	-
118	UPPTCL	UPPTCL	LINE	ANPARA-C (765KV)-UNNAO (765KV)	DAILY	Disc cleaning between Loc No - 930 to 981.	2018-10-29	08:00	2018-10-31	18:00	20	-
119	UPPTCL	UPPTCL	ICT	ICT03 UNNAO (765KV)(UPPTCL)/1000	DAILY	"To attend hot point at spider of Bus-B pentograph isolator at LV side of 1000MVA ICT-III along with 400 KV Bus-B (There will be no interruption in power flow due to this S/D)"	2018-10-11	08:00	2018-10-11	18:00	10	147
120	UPPTCL	UPPTCL	LINE	GREATER NOIDA(765 KV)-GREATER NOIDA (400KV)	DAILY	For General maintenance and PG isolator (Bus-A) over hauling alongwith 400kv main Bus-A.	2018-10-14	09:00	2018-10-14	15:00	6	150
121	UPPTCL	UPPTCL	LINE	FATEHBAD_AGRA(765KV)-AGRA SOUTHII	DAILY	Tightening of jumper cutting of tree & other maintenance of OPGW etc.	2018-10-16	09:00	2018-10-16	17:00	8	148
122	UPPTCL	UPPTCL	LINE	BARA TPS (765KV)-MAINPURI-UP (765KV)II	DAILY	For checking and tightening of jumpers and lines accessories of 765 Kv Bara-Mainpuri Ckt-II Line	2018-10-24	08:00	2018-10-28	18:00	40	-
123	APCPL	APCPL	LINE	JHAJJAR-APCPL (400KV)-MUNDKA (400KV)1	DAILY	Annual OH	2018-10-03	09:00	2018-10-03	17:00	8	-
124	APCPL	APCPL	LINE	JHAJJAR-APCPL (400KV)-MUNDKA (400KV)2	DAILY	Annual OH	2018-10-04	09:00	2018-10-04	17:00	8	-
125	APCPL	APCPL	LINE	JHAJJAR-APCPL (400KV)-MUNDKA (400KV)1	DAILY	Annual OH	2018-10-05	09:00	2018-10-05	17:00	8	-
126	APCPL	APCPL	LINE	JHAJJAR-APCPL (400KV)-MUNDKA (400KV)2	DAILY	Annual OH	2018-10-06	09:00	2018-10-06	17:00	8	-
127	APCPL	APCPL	LINE	JHAJJAR-APCPL (400KV)-MUNDKA (400KV)1	DAILY	Annual OH	2018-10-08	09:00	2018-10-08	17:00	8	-
128	APCPL	APCPL	LINE	JHAJJAR-APCPL (400KV)-MUNDKA (400KV)2	DAILY	Annual OH	2018-10-09	09:00	2018-10-09	17:00	8	-
129	APCPL	APCPL	LINE	JHAJJAR-APCPL (400KV)-MUNDKA (400KV)1	DAILY	Annual OH	2018-10-10	09:00	2018-10-10	17:00	8	-
130	APCPL	APCPL	LINE	JHAJJAR-APCPL (400KV)-MUNDKA (400KV)2	DAILY	Annual OH	2018-10-11	09:00	2018-10-11	17:00	8	-
131	APCPL	APCPL	LINE	JHAJJAR-APCPL (400KV)-MUNDKA (400KV)1	DAILY	Annual OH	2018-10-12	09:00	2018-10-12	17:00	8	-

132	APCPL	APCPL	LINE	JHAJJAR-APCPL (400KV)-MUNDKA (400KV)2	DAILY	Annual OH	2018-10-13	09:00	2018-10-13	17:00	8	-
133	BBMB	BBMB	ICT	ICT PANIPAT BBMB (400KV)(BBMB)/450	DAILY	Half yearly Maintenance	2018-10-26	08:00	2018-10-26	17:00	9	146
134	BBMB	POWERGRID	ICT	ICT02 PANIPAT-PG (400KV)(POWERGRID)/450	DAILY	Half yearly Maintenance	2018-10-29	08:00	2018-10-29	17:00	9	146
135	BBMB	BBMB	ICT	ICT BHIWANI BBMB (400KV)(BBMB)/500	CONTINUOUS	Replacement of breaker at Bhiwani S/S and half yearly mtc.	2018-10-29	08:00	2018-10-31	17:00	57	146
136	BBMB	BBMB	LINE	DEHAR (400KV)-PANCHKULA-PG (400KV)	DAILY	Cleaning disc insulators in Polluted area and mtc. of line.	2018-10-08	08:00	2018-10-08	17:00	9	-
137	BBMB	BBMB	LINE	DEHAR (400KV)-RAJPURA (400KV)	DAILY	Cleaning disc insulators in Polluted area and mtc. of line.	2018-10-09	08:00	2018-10-09	17:00	9	-
138	BBMB	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)1	DAILY	Replacement of conventional disc insulators with polymer insulators.	2018-10-03	08:00	2018-10-03	17:00	9	-
139	BBMB	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)1	DAILY	Replacement of conventional disc insulators with polymer insulators.	2018-10-04	08:00	2018-10-04	17:00	9	-
140	BBMB	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)2	DAILY	Replacement of conventional disc insulators with polymer insulators.	2018-10-09	08:00	2018-10-09	17:00	9	145
141	BBMB	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)2	DAILY	Replacement of conventional disc insulators with polymer insulators.	2018-10-10	08:00	2018-10-10	17:00	9	145
142	BBMB	BBMB	LINE	BHIWANI BBMB (220KV)-CHARKHI DADRI (220KV)4	CONTINUOUS	Replacement of Breaker at Bhiwani S/S and half yearly mtc.	2018-10-08	08:00	2018-10-11	17:00	81	145
143	BBMB	BBMB	LINE	BHIWANI BBMB (220KV)-HISSAR BBMB (220KV)1	CONTINUOUS	Replacement of Breaker at Bhiwani S/S and half yearly mtc.	2018-10-11	08:00	2018-10-13	17:00	57	146
144	BBMB	BBMB	LINE	BHIWANI BBMB (220KV)-HISSAR BBMB (220KV)2	CONTINUOUS	Replacement of Breaker at Bhiwani S/S and half yearly mtc.	2018-10-15	08:00	2018-10-17	17:00	57	146
145	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)-SAMAYPUR (220KV)3	DAILY	Replacement of 3 No. CT at Ballabgarh S/S and half yearly mtc.	2018-10-04	08:00	2018-10-04	17:00	9	150
146	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)-CHARKHI DADRI (220KV)	DAILY	Replacement of 3 No. CT at Ballabgarh S/S and half yearly mtc.	2018-10-05	08:00	2018-10-05	17:00	9	150
147	BBMB	BBMB	LINE	PANIPAT BBMB (220KV)-CHARKHI DADRI (220KV)	DAILY	Half Yearly Maintenance	2018-10-15	08:00	2018-10-15	17:00	9	147
148	BBMB	HVPNL	LINE	CHARKHI DADRI (220KV)-MAHINDERGARH HVPNL (220KV)1	DAILY	Half Yearly Maintenance	2018-10-26	08:00	2018-10-26	17:00	9	-
149	BBMB	HVPNL	LINE	CHARKHI DADRI (220KV)-MAHINDERGARH HVPNL (220KV)2	DAILY	Half Yearly Maintenance	2018-10-29	08:00	2018-10-29	17:00	9	146
150	BBMB	RRVFN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)1	DAILY	Half Yearly Maintenance	2018-10-15	08:00	2018-10-15	17:00	9	150
151	BBMB	RRVFN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)2	DAILY	Half Yearly Maintenance	2018-10-16	08:00	2018-10-16	17:00	9	150
152	BBMB	HVPNL	LINE	CHARKHI DADRI (220KV)-LULAHIRS/C	DAILY	Half Yearly Maintenance	2018-10-30	08:00	2018-10-30	17:00	9	146
153	BBMB	BBMB	LINE	BHIWANI BBMB (220KV)-CHARKHI DADRI (220KV)3	CONTINUOUS	Replacement of Breaker at Bhiwani S/S and half yearly mtc.	2018-10-03	08:00	2018-10-05	17:00	57	145

154	BBMB	BBMB	LINE	DHULKOTE (220KV)-GANGUWAL (220KV)I	CONTINUOUS	For Modification of Span No. 362-365 due to four lanning of Ambala-Kaithal section of NH-65 near Sadhopur (Deposit work of NHAI under self exectuin scheme)	2018-10-01	08:00	2018-10-07	17:00	153	150
155	BBMB	BBMB	LINE	DHULKOTE (220KV)-GANGUWAL (220KV)II	CONTINUOUS	For Modification of Span No. 362-365 due to four lanning of Ambala-Kaithal section of NH-65 near Sadhopur (Deposit work of NHAI under self exectuin scheme)	2018-10-01	08:00	2018-10-07	17:00	153	145
156	BBMB	BBMB	LINE	JAMALPUR (220KV)-JALLANDHAR BBMB (220KV)I	CONTINUOUS	For replacement of 220 kV Breakers	2018-10-03	08:00	2018-10-06	17:00	81	145
157	BBMB	BBMB	LINE	PONG (220KV)-JALLANDHAR BBMB (220KV)I	DAILY	For yearly mtc. of thr Substation equipment & Line.	2018-10-04	08:00	2018-10-04	17:00	9	-
158	BBMB	BBMB	LINE	PONG (220KV)-JALLANDHAR BBMB (220KV)II	DAILY	For yearly mtc. of the Substation equipment & Line.	2018-10-05	08:00	2018-10-05	17:00	9	146
159	BBMB	BBMB	LINE	HISSAR BBMB (220KV)-SANGRUR (220KV)I	CONTINUOUS	For replacement of 3 No. 245 CTs	2018-10-08	08:00	2018-10-09	17:00	33	145
160	BBMB	BBMB	LINE	JAMALPUR (220KV)-JALLANDHAR BBMB (220KV)II	CONTINUOUS	For replacement of 220 kV Breakers	2018-10-08	08:00	2018-10-11	17:00	81	145
161	BBMB	BBMB	LINE	GANGUWAL (220KV)-JAGADHRI (220KV)	DAILY	For Pre-winter mtc. & cleaning of Disc insulator by lowering down of polluted area towers.	2018-10-09	08:00	2018-10-11	17:00	18	150
162	BBMB	BBMB	LINE	HISSAR BBMB (220KV)-SANGRUR (220KV)II	CONTINUOUS	For replacement of 3 No. 245 CTs	2018-10-09	08:00	2018-10-10	17:00	33	145
163	BBMB	BBMB	LINE	JALLANDHAR BBMB (220KV)-JAMSHER (220KV)1	DAILY	For yearly mtc. of the Substation equipment & Line.	2018-10-11	08:00	2018-10-11	17:00	9	146
164	BBMB	BBMB	LINE	JALLANDHAR BBMB (220KV)-JAMSHER (220KV)2	DAILY	For yearly mtc. of the Substation equipment & Line.	2018-10-12	08:00	2018-10-12	17:00	9	146
165	BBMB	BBMB	LINE	BARNALA (220KV)-SANGRUR (220KV)	CONTINUOUS	For replacement of 3 No. 245 CTs	2018-10-12	08:00	2018-10-13	17:00	33	150
166	BBMB	BBMB	LINE	JAMALPUR (220KV)-SANGRUR (220KV)I	CONTINUOUS	For replacement of 220 kV Breakers	2018-10-15	08:00	2018-10-18	17:00	81	145
167	BBMB	BBMB	LINE	JAGADHRI (220KV)-KURUKSHETRA BBMB (220KV)	DAILY	For Pre-winter mtc. & cleaning of Disc insulator by lowering down of polluted area towers.	2018-10-16	08:00	2018-10-17	17:00	9	150
168	BBMB	BBMB	LINE	JALLANDHAR BBMB (220KV)-DASUYA (220KV)	DAILY	S/D required for yearly maintenance of S/S and line.	2018-10-16	08:00	2018-10-16	17:00	9	145
169	BBMB	BBMB	LINE	JAMALPUR (220KV)-SANGRUR (220KV)II	CONTINUOUS	For replacement of 220 kV Breakers.	2018-10-30	08:00	2018-11-02	17:00	81	145
170	BBMB	BBMB	LINE	BATHINDA-LEHRA MOHABAT (200KV)S/C	DAILY	For yearly Mtc. of line.	2018-10-22	08:00	2018-10-23	17:00	9	-
171	BBMB	BBMB	LINE	BHAKRA LEFT (220KV)-GANGUWAL (220KV)1	DAILY	Annual Half yearly mtc. of equipment.	2018-10-26	08:00	2018-10-27	17:00	9	146
172	BBMB	BBMB	LINE	BHAKRA LEFT (220KV)-GANGUWAL (220KV)2	DAILY	Annual Half yearly mtc. of equipment.	2018-10-30	08:00	2018-10-31	17:00	9	150

173	BBMB	BBMB	LINE	BHAKRA RIGHT (220KV)- GANGUWAL (220KV)I	CONTINUOUS	1. Replacement installation and commissioning of 3 Nos. LAs with New LAs and foundation/Civil work. 2. Installation and commissioning of 2 Nos. new IBTs and annual mtc. of equipment.	2018-10-01	08:00	2018-10-25	17:00	585	145
174	BBMB	POWERGRID	LINE	DADRI-THERMAL (400KV)- PANIPAT-PG (400KV)I	DAILY	Half yearly Maintenance	2018-10-18	08:00	2018-10-18	17:00	9	148
175	BBMB	POWERGRID	LINE	DADRI-THERMAL (400KV)- PANIPAT-PG (400KV)II	DAILY	Half yearly Maintenance	2018-10-25	08:00	2018-10-25	17:00	9	150
176	BBMB	HVPNL	LINE	PANIPAT BBMB (220KV)- CHAJJPURII	DAILY	Half yearly Maintenance	2018-10-12	08:00	2018-10-12	17:00	9	146
177	BBMB	BBMB	REACTOR	REACTOR I PANIPAT BBMB (400KV)/80.00	DAILY	Half yearly Maintenance	2018-10-16	08:00	2018-10-16	17:00	9	146
178	DTL	DTL	BUS	220KV BUS-2 AT NARELA	DAILY	BUS -II ISOLATOR ALIGNMENT ALONGWITH 220KV NARELA- ROHTAK ROAD CKT. -I.	2018-10-13	07:00	2018-10-13	12:00	5	-
179	DTL	DTL	BUS	220KV BUS-2 AT NARELA	DAILY	BUS -II ISOLATOR ALIGNMENT ALONGWITH 220KV NARELA- PANIPAT CKT. -II	2018-10-17	07:00	2018-10-17	12:00	5	-
180	DTL	DTL	BUS	220KV BUS-2 AT NARELA	DAILY	BUS -II ISOLATOR ALIGNMENT ALONGWITH 220KV NARELA- ROHTAK ROAD CKT. -II	2018-10-24	07:00	2018-10-24	10:00	3	-
181	DTL	DTL	ICT	ICT02 BAMNAULI(DTL)/500	DAILY	TRANSFORMER TESTING (TAN DELTA, CAPACITANCE, IR VALUE, SFRA, LOW VOLTAGE TEST AND WINDING RESISTANCE.	1970-01-01	09:00	2018-10-15	17:30	151462	-
182	DTL	DTL	LINE	BADARPUR (220KV)-SARITA VIHAR (220KV)II	DAILY	TREE TRIMMING.	2018-10-10	09:30	2018-10-10	17:00	7.5	149
183	DTL	DTL	LINE	BADARPUR (220KV)-SARITA VIHAR (220KV)I	DAILY	TREE TRIMMING.	2018-10-09	09:30	2018-10-09	17:00	7.5	149
184	DTL	DTL	LINE	OKHLA (220KV)-BADARPUR (220KV)2	DAILY	TIGHTENING OF JUMPER RAILWAY AND ROAD CROSSING AND TREE TRIMMING.	2018-10-14	09:30	2018-10-14	17:00	7.5	149
185	DTL	DTL	LINE	OKHLA (220KV)-BADARPUR (220KV)1	DAILY	TIGHTENING OF JUMPER RAILWAY AND ROAD CROSSING AND TREE TRIMMING.	2018-10-07	09:30	2018-10-07	17:00	7.5	149
186	DTL	BBMB	LINE	PANIPAT BBMB (220KV)-NARELA (220KV)3	DAILY	TO CARRY OUT GEN MTC WORKS AS PER PMS.	2018-10-31	07:00	2018-10-31	12:00	5	147
187	DTL	DTL	LINE	NARELA (220KV)-MANDOLA (220KV)2	DAILY	TO CARRY OUT GEN MTC WORKS AS PER PMS.	2018-10-27	07:00	2018-10-27	12:00	5	-
188	DTL	DTL	LINE	NARELA (220KV)-MANDOLA (220KV)1	DAILY	TO CARRY OUT GEN MTC WORKS AS PER PMS.	2018-10-20	07:00	2018-10-20	12:00	5	-
189	DTL	BBMB	LINE	PANIPAT BBMB (220KV)-NARELA (220KV)1	DAILY	TO CARRY OUT GEN MTC WORKS AS PER PMS.	2018-10-10	07:00	2018-10-10	12:00	5	150

190	DTL	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)1	DAILY	TO CARRY OUT GEN MTC WORKS AS PER PMS.	2018-10-13	07:00	2018-10-13	12:00	5	-
191	DTL	BBMB	LINE	PANIPAT BBMB (220KV)-NARELA (220KV)2	DAILY	TO CARRY OUT GEN MTC WORKS AS PER PMS.	2018-10-17	07:00	2018-10-17	12:00	5	150
192	DTL	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)2	DAILY	TO CARRY OUT GEN MTC WORKS AS PER PMS.	2018-10-24	07:00	2018-10-24	12:00	5	145
193	DTL	DTL	LINE	BAWANA-DTL (400KV)-MUNDKA (400KV)1	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 189L	2018-10-03	08:00	2018-10-03	13:00	5	-
194	DTL	DTL	LINE	BAWANA-DTL (400KV)-MUNDKA (400KV)1	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 189A	2018-10-05	08:00	2018-10-05	13:00	5	-
195	DTL	DTL	LINE	BAWANA-DTL (400KV)-MUNDKA (400KV)1	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 289A	2018-10-06	08:00	2018-10-06	13:00	5	-
196	DTL	DTL	LINE	BAWANA-DTL (400KV)-MUNDKA (400KV)2	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 389L	2018-10-08	08:00	2018-10-08	13:00	5	-
197	DTL	DTL	LINE	BAWANA-DTL (400KV)-MUNDKA (400KV)2	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 389A	2018-10-10	08:00	2018-10-10	13:00	5	-
198	DTL	DTL	LINE	BAWANA-DTL (400KV)-MUNDKA (400KV)2	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 489A	2018-10-11	08:00	2018-10-11	13:00	5	-
199	DTL	POWERGRID	LINE	ABDULLAPUR (400KV)-BAWANA-DTL (400KV)	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 1189L	2018-10-13	08:00	2018-10-13	13:00	5	145
200	DTL	POWERGRID	LINE	ABDULLAPUR (400KV)-BAWANA-DTL (400KV)	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 1189A	2018-10-15	08:00	2018-10-15	13:00	5	145
201	DTL	POWERGRID	LINE	ABDULLAPUR (400KV)-BAWANA-DTL (400KV)	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 1289A	2018-10-16	08:00	2018-10-16	13:00	5	145
202	DTL	POWERGRID	LINE	DEEPALPUR (400KV)-BAWANA-DTL (400KV)	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 1389L	2018-10-18	08:00	2018-10-18	13:00	5	149
203	DTL	POWERGRID	LINE	DEEPALPUR (400KV)-BAWANA-DTL (400KV)	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 1389A	2018-10-20	08:00	2018-10-20	13:00	5	149
204	DTL	POWERGRID	LINE	DEEPALPUR (400KV)-BAWANA-DTL (400KV)	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 1489A	2018-10-22	08:00	2018-10-22	13:00	5	149
205	DTL	DTL	LINE	MANDOLA (400KV)-BAWANA-DTL (400KV)1	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 1589L	2018-10-23	08:00	2018-10-23	13:00	5	150
206	DTL	DTL	LINE	MANDOLA (400KV)-BAWANA-DTL (400KV)1	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 1589A	2018-10-25	08:00	2018-10-25	13:00	5	150
207	DTL	DTL	LINE	MANDOLA (400KV)-BAWANA-DTL (400KV)1	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 1689A	2018-10-26	08:00	2018-10-26	13:00	5	150
208	DTL	DTL	LINE	MANDOLA (400KV)-BAWANA-DTL (400KV)2	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 1789L	2018-10-27	08:00	2018-10-27	13:00	5	149
209	DTL	DTL	LINE	MANDOLA (400KV)-BAWANA-DTL (400KV)2	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 1789A	2018-10-29	08:00	2018-10-29	13:00	5	149
210	DTL	DTL	LINE	MANDOLA (400KV)-BAWANA-DTL (400KV)2	DAILY	MAJOR OVERHAULING WORK OF ISOLATOR NUMBER 1889A	2018-10-31	08:00	2018-10-31	13:00	5	149

211	DTL	DTL	LINE	BAMNOLI (400KV)-JHATIKALA (400KV)2	DAILY	BREAKER TESTING, CRM & TIME, CT & CVT TESTING AND REPLACEMENT OF LINE DROPPER CONDUCTOR R PHASE AND GEN MTC. OF BAYS AS PER PMS.	2018-10-01	09:30	2018-10-01	17:30	8	144
212	DTL	DTL	LINE	BAMNOLI (400KV)-JHATIKALA (400KV)1	DAILY	BREAKER TESTING, CRM & TIME, CT & CVT TESTING AND REPLACEMENT OF LINE DROPPER CONDUCTOR R PHASE AND GEN MTC. OF BAYS AS PER PMS.	2018-10-03	09:30	2018-10-03	17:30	8	145
213	DTL	DTL	LINE	BALLABGARH-PG (400KV)-BAMNOLI (400KV)2	CONTINUOUS	AS PER CEA RECOMMENDATION TOWER NO 173 OF 400KV BALLABGARH DOUBLE IS NEEDED TO BE REPLACED. FOR THE ABOVE MENTIONED PURPOSE AND LINE RESTORATION PURPOSE ERS WILL NEEDED TO RESTORE BALLABGARH CKT. -II, SO SHUTDOWN IS REQUIRED FOR INSTALLATION OF ERS ON BALLABGARH CKT. -II. THIS IS ALSO RECOMMENDED IN 150TH OCC.	2018-10-06	19:30	2018-10-07	17:30	22	145
214	DTL	DTL	LINE	BALLABGARH-PG (400KV)-BAMNOLI (400KV)1	CONTINUOUS	AS PER CEA RECOMMENDATION TOWER NO 173 OF 400KV BALLABGARH DOUBLE IS NEEDED TO BE REPLACED. SO SHUTDOWN IS REQUIRED FOR REPLACEMENT OF TOWER NO 173 OF 400KV BALLABGARH-BAMNAULI CKT. -I. 400KV BALLABGARH-BAMNAULI CKT. -II SHALL REMAIN CHARGE ON ERS. THE SAME SHUTDOWN WAS REQUESTED IN 150TH NRPC OCC MEETING.	2018-10-06	09:30	2018-12-25	17:30	1928	145

215	ESSEL	ESSEL	BAY	BAY I AT BABAI (LILO OF NEEMRANA -SIKARR LINE-IN)	CONTINUOUS	Outage Required only MAIN BUS-1 of BAY I & II at BABAI RVPN Substation (LILO OF 400 KV NEEMRANA - SIKARR LINE-IN & OUT at RVPN BABAI RAJASTHAN SUBSTATION) (All the CB & Isolator connected to Main Bus-1 will be in open condition) due to Electrical Installation work in 400 kV Babai-Bhiwani Transmission Line bay. Supply of 400 KV will continued through Main Bus-2 of 400 KV Nimrana-Babai (In) & 400kV Sikar Babai (Out).	2018-10-04	09:30	2018-10-13	20:30	227	-
216	HIMACHAL PRAI	HIMACHAL PRA	BUS	220 kV Bus A at Jessore	DAILY	Replacement of existing Bus B PTs with new PTs under PSDF scheme.	2018-10-15	09:00	2018-10-15	18:00	9	-
217	HIMACHAL PRAI	HIMACHAL PRA	BUS	220 kV Bus B at Jessore	DAILY	Replacement of existing Bus B PTs with new PTs under PSDF scheme.	2018-10-11	09:00	2018-10-11	18:00	9	-
218	HIMACHAL PRAI	POWERGRID	LINE	BAIRASUIL (220KV)-JESSORE (220KV)	CONTINUOUS	Replacement of existing C&R panel of line with new C&R panel under PSDF scheme.	2018-10-04	09:30	2018-10-05	18:30	33	-
219	HVPNL	HVPNL	ICT	ICT01 DEEPALPUR (400KV)(KT JHAJJAR)/315	DAILY	For replacing PRV for attending oil leakage	2018-10-08	10:00	2018-10-11	18:00	24	-
220	HVPNL	HVPNL	ICT	ICT01 DHANONDA (400KV)(HVPNL)/315	DAILY	Tan delta Testing of ICT bushing and CTs, HV & LV both side	2018-10-09	10:00	2018-10-09	12:00	2	-
221	HVPNL	HVPNL	ICT	ICT02 NAWADA (400KV)(HVPNL)/250	DAILY	For attending the hot points and gen mtc of T/F, relays and allied equipments with TIE-2 & BUS-2	2018-10-09	10:00	2018-10-09	16:00	6	149
222	HVPNL	HVPNL	ICT	ICT01 NAWADA (400KV)(HVPNL)/315	DAILY	For attending the hot points and gen mtc of T/F, relays and allied equipments with TIE-1 and BUS-2	2018-10-16	10:00	2018-10-16	16:00	6	150
223	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)2	DAILY	Tree cutting and tightening of Nut bolts and mtc/replacement and alignment of isolators.	2018-10-05	09:00	2018-10-05	17:00	8	148
224	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)1	DAILY	For installation of pilot string on transmission line. Tree cutting and tightening of Nut bolts and mtc/replacement and alignment of isolators.	2018-10-08	09:00	2018-10-12	17:00	32	148
225	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)2	DAILY	Tan delta testing of ICT and CTs, CVTs	2018-10-09	10:00	2018-10-09	12:00	2	148
226	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)1	DAILY	Yearly preventive mtc.	2018-10-15	09:00	2018-10-15	17:00	8	150
227	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)2	DAILY	Yearly preventive mtc.	2018-10-17	09:00	2018-10-17	17:00	8	148

228	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)1	DAILY	Yearly preventive mtc.	2018-10-19	09:00	2018-10-19	17:00	8	148
229	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)2	DAILY	Yearly preventive mtc.	2018-10-22	09:00	2018-10-22	17:00	8	148
230	HVPNL	POWERGRID	LINE	BALLABGARH-PG (400KV)-NAWADA (400KV)	DAILY	For attending the hot point. gen mtc of relays and allied equipment.	2018-10-23	10:00	2018-10-23	16:00	6	150
231	HVPNL	POWERGRID	LINE	NAWADA (400KV)-GREATER NOIDA (400KV)	DAILY	for attending the hot points on isloators.	2018-10-30	10:00	2018-10-30	16:00	6	150
232	JKPDD	JKPDD	ICT	ICT 1 HIRANAGAR/200	DAILY	Erection &Testing of 132KV SF6 CB in 132 KV Kathua II Line Bay (Under PSDF)	2018-10-03	08:00	2018-10-03	14:00	6	150
233	JKPDD	JKPDD	ICT	ICT 2 HIRANAGAR/120	DAILY	Erection &Testing of 132KV SF6 CB in 132 KV Kathua II Line Bay (Under PSDF)	2018-10-03	08:00	2018-10-03	14:00	6	150
234	JKPDD	JKPDD	ICT	ICT 1 HIRANAGAR/200	DAILY	Replacement by way of dismantling of old & erection of new 132 KV CT in Kathua I &II Line Bays & Trf Bays (Under PSDF)	2018-10-04	08:00	2018-10-07	14:00	18	150
235	JKPDD	JKPDD	ICT	ICT 2 HIRANAGAR/120	DAILY	Replacement by way of dismantling of old & erection of new 132 KV CT in Kathua I &II Line Bays & Trf Bays (Under PSDF)	2018-10-04	08:00	2018-10-07	14:00	18	150
236	JKPDD	JKPDD	ICT	ICT 1 HIRANAGAR/200	DAILY	Preventive Maintt / Removal of various Hot spot under PSDF Works. Replacement & Erection of 220 KV CT's of 200 MVA Trf Bay(under PSDF)	2018-10-28	08:00	2018-10-28	14:00	6	150
237	JKPDD	JKPDD	ICT	ICT 2 HIRANAGAR/120	DAILY	Preventive Maintt / Removal of various Hot spot under PSDF Works. Replacement & Erection of 220 KV CT's of 200 MVA Trf Bay(under PSDF)	2018-10-28	08:00	2018-10-28	14:00	6	150
238	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)I	DAILY	Erection &Testing of 132KV SF6 CB in 132 KV Kathua II Line Bay (Under PSDF)	2018-10-03	08:00	2018-10-03	14:00	6	-
239	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)II	DAILY	Erection &Testing of 132KV SF6 CB in 132 KV Kathua II Line Bay (Under PSDF)	2018-10-03	08:00	2018-10-03	14:00	6	-
240	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)I	DAILY	Replacement by way of dismantling of old & erection of new 132 KV CT in Kathua I &II Line Bays & Trf Bays (Under PSDF)	2018-10-04	08:00	2018-10-07	14:00	18	-
241	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)II	DAILY	Replacement by way of dismantling of old & erection of new 132 KV CT in Kathua I &II Line Bays & Trf Bays (Under PSDF)	2018-10-04	08:00	2018-10-07	14:00	18	-

242	JKPDD	POWERGRID	LINE	SALAL (220KV)-JAMMU(220KV)1	DAILY	Preventive Maintt / Removal of various Hot spot in 220 KV Trf Bay and PSDF Works Erection of 132 KV CT of 160 MVA Trf Bay(under PSDF)	2018-10-07	07:00	2018-10-07	14:00	7	-
243	JKPDD	POWERGRID	LINE	SALAL (220KV)-JAMMU(220KV)2	DAILY	Preventive Maintt / Removal of various Hot spot in 220 KV Trf Bay and PSDF Works Erection of 132 KV CT of 160 MVA Trf Bay(under PSDF)	2018-10-07	07:00	2018-10-07	14:00	7	147
244	JKPDD	POWERGRID	LINE	SAMBA (220KV)-HIRANAGAR(220KV)	DAILY	Preventive Maintt / Removal of various Hot spot in 220 KV Trf Bay and PSDF Works Erection of 132 KV CT of 160 MVA Trf Bay(under PSDF)	2018-10-07	07:00	2018-10-07	14:00	7	149
245	JKPDD	POWERGRID	LINE	SAMBA (220KV)-HIRANAGAR(220KV)	DAILY	Preventive Maintt / Removal of various Hot spot under PSDF Works. Replacement & Erection of 220 KV CT's of 200 MVA Trf Bay(under PSDF)	2018-10-28	08:00	2018-10-28	14:00	6	149
246	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)I	DAILY	Preventive Maintt / Removal of various Hot spot under PSDF Works. Replacement & Erection of 220 KV CT's of 200 MVA Trf Bay(under PSDF)	2018-10-28	08:00	2018-10-28	14:00	6	-
247	JKPDD	POWERGRID	LINE	SEWA II (132KV)-HIRANAGAR (132KV)II	DAILY	Preventive Maintt / Removal of various Hot spot under PSDF Works. Replacement & Erection of 220 KV CT's of 200 MVA Trf Bay(under PSDF)	2018-10-28	08:00	2018-10-28	14:00	6	-
248	JKPDD	JKPDD	LINE	BISMAH-HIRANAGAR(220KV)ckt	DAILY	Conducting of relay testing and Tan Delta test of 160 MVA Trf of Bishnah Grid	2018-10-14	09:00	2018-10-14	14:00	5	-
249	JKPDD	JKPDD	LINE	BARN-KISHENPUR (220KV)I	DAILY	Replacement of CT's , PT's & CB in Grid stn Barn Under PSDF & Routine Maint. of BKTL and Grid Stn Barn and Katra	2018-10-21	07:00	2018-10-21	14:00	7	146
250	JKPDD	JKPDD	LINE	BISMAH-HIRANAGAR(220KV)ckt	DAILY	Routine Maint,. of BHTL	2018-10-21	07:00	2018-10-21	14:00	7	-
251	JKPDD	JKPDD	LINE	UDHAMPUR (220KV)-SARNA (220KV)	DAILY	Preventive routine maintt of line	2018-10-14	07:00	2018-10-14	15:00	8	-
252	JKPDD	JKPDD	LINE	KISHENPUR (220KV)-RAMBAN (220KV)	DAILY	Preventive routine maintt of line	2018-10-14	07:00	2018-10-14	15:00	8	-
253	JKPDD	JKPDD	LINE	KISHENPUR (220KV)-MIR BAZAR (220KV)	DAILY	Preventive routine maintt of line	2018-10-14	07:00	2018-10-14	15:00	8	-
254	NPCIL	POWERGRID	LINE	CHITTORGARH(220KV)-RAPS B (220KV)	CONTINUOUS	Biennial PM with main Bus-I	2018-10-10	08:00	2018-10-11	21:30	37.5	-

255	NPCIL	POWERGRID	LINE	RAPS B (220KV)-CHITTORGARH(220KV)II	CONTINUOUS	Biennial PM with main Bus-I	2018-10-12	08:00	2018-10-13	21:30	37.5	-
256	NPCIL	POWERGRID	LINE	RAPS B (220KV)-DEBARI (220KV)	CONTINUOUS	Biennial PM with main Bus-I	2018-10-14	08:00	2018-10-15	21:30	37.5	-
257	NPCIL	POWERGRID	LINE	CHITTORGARH(220KV)-RAPS B (220KV)	CONTINUOUS	Biennial PM with main Bus-II	2018-10-22	08:00	2018-10-23	21:30	37.5	-
258	NPCIL	POWERGRID	LINE	RAPS B (220KV)-CHITTORGARH(220KV)II	CONTINUOUS	Biennial PM with main Bus-II	2018-10-24	08:00	2018-10-25	21:30	37.5	-
259	NPCIL	POWERGRID	LINE	RAPS B (220KV)-DEBARI (220KV)	CONTINUOUS	Biennial PM with main Bus-II	2018-10-26	08:00	2018-10-27	21:30	37.5	-
260	NRSS-XXIX	NRSS-XXIX	LINE	SAMBA (400KV)-AMARGARH (400KV)I	DAILY	AR in Non Auto Mode, For Installation of OPGW fiber in place of existing Earth wire	2018-09-15	08:00	2018-10-31	19:00	506	-
261	NRSS-XXIX	NRSS-XXIX	LINE	SAMBA (400KV)-AMARGARH (400KV)II	DAILY	AR in NON AUTO Mode, For Installation of OPGW fiber in place of existing Earth wire	2018-09-15	08:00	2018-10-31	19:00	506	-
262	NTPC	NTPC	BAY	RIHAND STATION TRANSFORMER-5 BAY-32	CONTINUOUS	For Annual Maintenance of Transformer & Bay Equipments during Unit-5 Overhauling.	2018-10-23	09:30	2018-10-27	18:30	105	-
263	NTPC	POWERGRID	BAY	400KV PANIPAT-2 M/BAY#3 DADRI	CONTINUOUS	Retrofitting of circuit breaker by PGCIL. Panipat Line-2 will be charged through tie	2018-10-05	09:30	2018-10-17	18:30	297	-
264	NTPC	NTPC	BAY	Dadri-Panipat#1 Main Bay#12	CONTINUOUS	Replacement of CT12 R,Y phase (2 CT)	2018-10-21	13:53	2018-10-24	13:53	72	-
265	NTPC	NTPC	BUS	Bus 1 dadri thermal	DAILY	Dismantling of Bay#3 Circuit Breaker by PGCIL	2018-10-04	08:29	2018-10-04	08:29	0	-
266	NTPC	NTPC	BUS	Bus 1 dadri thermal	CONTINUOUS	400 KV bus sensationalize work and bus bar protection up gradation	2018-10-15	08:30	2018-10-31	08:30	384	-
267	NTPC	NTPC	ICT	ICT03 DADRI-THERMAL (400KV)(NTPC)/500	CONTINUOUS	Annual Maint of transformer & Testing of bay equipments	2018-10-08	09:30	2018-10-15	18:30	177	-
268	NTPC	NTPC	ICT	ICT01 DADRI-THERMAL (400KV)(NTPC)/500	DAILY	pipe structure dismantling for replacement of CT-4 R, Y, B phase (3 CT)	2018-10-29	08:00	2018-10-29	13:00	5	-
269	NTPC	NTPC	ICT	ICT01 DADRI-THERMAL (400KV)(NTPC)/500	DAILY	pipe structure normalization after replacement of CT-4 R, Y, B phase (3 CT)	2018-11-01	11:00	2018-11-01	19:00	8	-
270	NTPC	RRVPN	LINE	ANTA GPS (220KV)-SAKATPURA-KOTA (220KV)	DAILY	For Current transformer Testing and DGA	2018-10-08	09:00	2018-10-08	16:30	7.5	149
271	NTPC	POWERGRID	LINE	ANTA GPS (220KV)-BHILWARA (220KV)1	DAILY	For Current transformer Testing and DGA	2018-10-09	09:00	2018-10-09	16:00	7	150
272	NTPC	POWERGRID	LINE	ANTA GPS (220KV)-BHILWARA (220KV)2	CONTINUOUS	For Current transformer Testing and DGA	2018-10-10	09:00	2018-10-10	16:00	7	150
273	NTPC	POWERGRID	LINE	ANTA GPS (220KV)-SAWAI MADHOPUR (220KV)	CONTINUOUS	For Current transformer Testing and DGA	2018-10-11	09:00	2018-10-11	16:00	7	150
274	NTPC	POWERGRID	LINE	ANTA GPS (220KV)-LALSOT (220KV)(PG)	CONTINUOUS	For Current transformer Testing and DGA	2018-10-12	09:00	2018-10-12	16:00	7	149
275	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-RIHAND NTPC (400KV)I	DAILY	Bay equipment maintenance and testing.	2018-10-04	09:00	2018-10-04	18:30	9.5	145

276	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-RIHAND NTPC (400KV)II	DAILY	Bay equipment maintenance and testing.	2018-10-06	09:00	2018-10-06	18:30	9.5	145
277	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-FATEHPUR -PG (400KV)	DAILY	Bay equipment maintenance and testing.	2018-10-10	09:00	2018-10-10	18:30	9.5	150
278	NTPC	NTPC	LINE	DADRI GAS-DADRI-THERMAL (400KV)	CONTINUOUS	Annual Maint of transformer &Testing of bay equipment	2018-10-01	12:37	2018-10-02	12:37	24	-
279	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)-ALLAHABAD (400KV)I	CONTINUOUS	400 KV Rihand-Allahabad Line-1 from on 08 to 09.10.18 continuous basis for erection of 3 no. new CTs for new IBT-3	2018-10-08	09:00	2018-10-09	18:30	33.5	146
280	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-RIHAND NTPC (400KV)I	CONTINUOUS	F or replacement of 3 no. 400 KV CT (11CTB-R,Y,B ph) & 1 no. Line CVT (R Ph) on grounds of ageing (>20 years old).	2018-10-15	09:00	2018-10-17	18:30	57.5	145
281	NTPC	UPPTCL	LINE	TANDA (220KV)-SULTANPUR (400KV)	CONTINUOUS	For Annual Maintenance & Testing of Bay equipments.	2018-10-22	09:30	2018-10-23	18:30	33	-
282	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)II	DAILY	Dismantling of Bay#3 Circuit Breaker by PGCIL	2018-10-04	09:30	2018-10-04	18:30	9	150
283	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)II	DAILY	For bus pipe connections with retrofitted breaker on line sides.	2018-10-17	08:31	2018-10-17	08:31	0	150
284	NTPC	NTPC	LINE	DADRI-THERMAL (400KV)-LONI-HARSHVIHAR (400KV)1	DAILY	Line Maintenance and tree trimming, bus protection panel segregation	2018-10-12	08:32	2018-10-13	08:32	0	147
285	NTPC	NTPC	LINE	DADRI-THERMAL (400KV)-LONI-HARSHVIHAR (400KV)2	DAILY	Line Maintenance and tree trimming	2018-10-10	08:33	2018-10-11	08:33	0	147
286	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	DAILY	Pipe structure dismantling for replacement of CT 12 R, Y phase (2 CT)	2018-10-21	08:33	2018-10-21	08:33	0	148
287	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	DAILY	Pipe structure normalization after replacement of CT 12 R, Y phase (2 CT)	2018-10-24	08:34	2018-10-24	08:34	0	148
288	POWERGRID	POWERGRID	BAY	703 Bay, (ICT-1 Main Bay), at Lucknow	DAILY	For AMP Work	2018-10-01	09:00	2018-10-02	18:00	9	149
289	POWERGRID	POWERGRID	BAY	400KV ICT-2 M/BAY 412 MANDOLA	CONTINUOUS	shutdown for 400 kv Isolator retrofit	2018-10-01	08:00	2018-10-04	18:00	82	150
290	POWERGRID	POWERGRID	BAY	400KV B/R-M/BAY 418 AT MANDOLA	CONTINUOUS	shutdown for 400 kv Isolator retrofit	2018-10-01	08:30	2018-10-04	18:30	82	-
291	POWERGRID	POWERGRID	BAY	400KV DADRI-1 M/BAY 421 AT MANDOLA	CONTINUOUS	shutdown for 400 kv Isolator retrofit	2018-10-04	08:30	2018-10-08	18:30	106	-
292	POWERGRID	POWERGRID	BAY	400KV ICT-I M/BAY 418 AT MANDOLA	CONTINUOUS	shutdown for 400 kv Isolator retrofit	2018-10-04	08:00	2018-10-18	18:00	346	-
293	POWERGRID	POWERGRID	BAY	400KV ICT-4 M/BAY 410 MANDOLA	CONTINUOUS	shutdown for 400 kv Isolator retrofit	2018-10-09	08:30	2018-10-13	18:30	106	149
294	POWERGRID	POWERGRID	BAY	400KV MEERUT M/BAY 419 AT MANDOLA	CONTINUOUS	shutdown for 400 kv Isolator retrofit	2018-10-09	08:00	2018-10-13	18:00	106	-
295	POWERGRID	POWERGRID	BAY	400KV ICT-3 M/BAY 413 AT MANDOLA	CONTINUOUS	shutdown for 400 kv Isolator retrofit	2018-10-14	08:30	2018-10-18	18:30	106	-

296	POWERGRID	POWERGRID	BAY	400KV DADRI-II M/BAY 418AT MANDOLA	CONTINUOUS	shutdown for 400 kv Isolator retrofitment	2018-10-14	08:00	2018-10-18	18:00	106	-
297	POWERGRID	POWERGRID	BAY	400KV HAPUR M/BAY 94 AT UPPCL MURADNGR	CONTINUOUS	Shutdown for 400 KV ABB CB Overhauling	2018-10-22	08:00	2018-10-26	18:00	106	-
298	POWERGRID	POWERGRID	BAY	400KV B/R-M/BAY 418 AT MANDOLA	CONTINUOUS	shutdown for 400 kv Isolator retrofitment 418-89L	2018-10-22	08:00	2018-10-26	18:00	106	-
299	POWERGRID	POWERGRID	BAY	400KV RATANGRH -1 M/BAY 425 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-10-02	09:00	2018-10-03	18:00	33	150
300	POWERGRID	POWERGRID	BAY	400KV RATANGRH -1 T/BAY 426 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-10-04	09:00	2018-10-05	18:00	33	150
301	POWERGRID	POWERGRID	BAY	400KV RATANGRH -2 M/BAY 422 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-10-04	09:00	2018-10-05	18:00	33	150
302	POWERGRID	POWERGRID	BAY	400KV AGRA-1 M/BAY 410 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-10-08	09:00	2018-10-09	18:00	33	150
303	POWERGRID	POWERGRID	BAY	400KV AGRA-I T/BAY 411 AT SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-10-06	09:30	2018-10-07	18:30	33	150
304	POWERGRID	POWERGRID	BAY	400KV AGRA-II M/BAY 407 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-10-10	09:00	2018-10-11	18:00	33	150
305	POWERGRID	POWERGRID	BAY	400KV AGRA-II T/BAY 408 SIKAR	CONTINUOUS	Overhauling of Operating Mechanism of 400 kV CB to attend oil leakage from Shock absorber unit	2018-10-12	09:00	2018-10-13	18:00	33	150
306	POWERGRID	POWERGRID	BAY	400KV HVDC POLE-I BALIA T/BAY (20B11C)BHIWADI	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-10-09	08:00	2018-10-09	18:00	10	150
307	POWERGRID	POWERGRID	BAY	400KV HVDC POLE-II T/BAY (20B10C)BHIWADI	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-10-10	08:30	2018-10-10	18:30	10	150
308	POWERGRID	POWERGRID	BAY	220KV BUS COUPLER BAY 204 AT GURGAON	DAILY	AMP WORK	2018-10-24	08:30	2018-10-24	18:30	10	-
309	POWERGRID	POWERGRID	BAY	220KV CHAKSU LINE BAY 206 AT JAIPUR(S)	DAILY	AMP of Bay and Line equipments.	2018-10-17	08:00	2018-10-17	18:00	10	-
310	POWERGRID	POWERGRID	BAY	400KV MZN ICT-1 M/BAY 401 AT ROORKEE	DAILY	AMP WORK	2018-10-13	08:30	2018-10-13	18:30	10	-
311	POWERGRID	POWERGRID	BAY	400KV MZN ICT-1 T/BAY 402 AT ROORKEE	DAILY	AMP WORK	2018-10-16	08:00	2018-10-16	18:00	10	-
312	POWERGRID	POWERGRID	BAY	220KV ICT-1 M/BAY 208 AT ROORKEE	DAILY	AMP WORK	2018-10-12	08:00	2018-10-12	18:00	10	-
313	POWERGRID	POWERGRID	BAY	400KV PANIPAT-2 M/BAY#3 DADRI	CONTINUOUS	Retrofitting of circuit breaker by PGCIL. Panipat#2 line will be charged through tie	2018-09-22	08:30	2018-10-01	18:30	226	-

314	POWERGRID	NTPC	BAY	DADR- PANIPAT -1 MAIN BAY 12	CONTINUOUS	Replacement of CT 12 R, Y phase (2 CT)	2018-10-02	08:00	2018-10-05	18:00	82	-
315	POWERGRID	POWERGRID	BAY	Agra-Ballabgarh Tie Bay (411) , at Agra	CONTINUOUS	CB retrofitting works under Ad Cap.	2018-10-22	09:00	2018-10-27	18:00	129	-
316	POWERGRID	POWERGRID	BAY	Agra-Auriya-2 Tie Bay (408) , at Agra	CONTINUOUS	CB retrofitting works under Ad Cap.	2018-10-29	09:00	2018-10-31	18:00	57	-
317	POWERGRID	POWERGRID	BAY	PANKI-II Bay , at Kanpur	CONTINUOUS	For CB replacement work under Add Cap.	2018-10-01	09:00	2018-10-15	17:00	344	-
318	POWERGRID	POWERGRID	BAY	ALLAHABAD MAIN BAY , at Kanpur	CONTINUOUS	For CB & CT replacement work under Add Cap.	2018-10-21	09:00	2018-10-31	17:00	248	149
319	POWERGRID	POWERGRID	BAY	ALLAHABAD TIE BAY , at Kanpur	CONTINUOUS	For CB & CT replacement work under Add Cap.	2018-10-01	09:00	2018-10-20	17:00	464	149
320	POWERGRID	POWERGRID	BAY	PANKI-1 MAIN BAY at Kanpur	CONTINUOUS	For CB & CT replacement work under Add Cap.	2018-10-01	09:00	2018-10-20	17:00	464	-
321	POWERGRID	POWERGRID	BAY	BALLABGARH-1 MAIN BAY at Kanpur	CONTINUOUS	For CB replacement work under Add Cap.	2018-10-21	09:00	2018-10-31	17:00	248	-
322	POWERGRID	POWERGRID	BUS	500KV BUS-A HVDC DADRI	DAILY	"1) Porcelain disc Insulator replacement with long rod polymer insulators. 2) Bi-Pole power flow restriction up to 1200 MW."	2018-10-11	08:30	2018-10-15	18:30	40	-
323	POWERGRID	POWERGRID	BUS	500KV BUS-B HVDC DADRI	DAILY	"1) Porcelain disc Insulator replacement with long rod polymer insulators. 2) Bi-Pole power flow restriction up to 1200 MW."	2018-10-16	08:00	2018-10-20	18:00	40	-
324	POWERGRID	POWERGRID	BUS	Bus-2, at Fatehpur (PG)	DAILY	Guy Wire Arrangement in 709 Isolator	2018-10-01	09:30	2018-10-01	20:00	10.5	150
325	POWERGRID	POWERGRID	BUS	Bus-1, at Orai	DAILY	Shut down for CB Gas zone tripping validation and testing.	2018-10-01	09:00	2018-10-01	17:00	8	-
326	POWERGRID	POWERGRID	BUS	400KV BUS-I BAHADUGARH	DAILY	Replacement of 20Nos DT porcelain insulator string of Main and Tie Bay and apply of RTV coating on BPIs	2018-10-08	08:00	2018-10-08	10:00	2	150
327	POWERGRID	POWERGRID	BUS	400KV BUS-I BAHADUGARH	DAILY	Replacement of 20Nos DT porcelain insulator string of Main and Tie Bay and apply of RTV coating on BPIs	2018-10-09	08:00	2018-10-09	18:00	10	150
328	POWERGRID	POWERGRID	BUS	400KV BUS-I BAHADUGARH	DAILY	Replacement of 20Nos DT porcelain insulator string of Main and Tie Bay and apply of RTV coating on BPIs	2018-10-10	09:00	2018-10-10	20:00	11	150
329	POWERGRID	POWERGRID	BUS	400KV BUS-I BAHADUGARH	DAILY	Replacement of 20Nos DT porcelain insulator string of Main and Tie Bay and apply of RTV coating on BPIs .	2018-10-11	08:00	2018-10-11	18:00	10	150

330	POWERGRID	APL	BUS	400 kV BUS - 1 MAHENDARGARH	CONTINUOUS	SF6 Gas leakage rectification work in B-Ph B-3 compartment of Bay 203. B-3 Compartment is connected with Both Bus-Bar. So to work on B-3 compartments, it's required both Bus-Bar Shutdown. Gas leakage rectification work shall be done by M/s ABB(OEM). LOA has been issued to OEM. During shut period, power flow shall be fully interrupted from 220kV side .	2018-10-22	08:00	2018-10-29	18:00	178	-
331	POWERGRID	POWERGRID	BUS	220KV BUS-II MAHARANIBAGH	CONTINUOUS	SF6 Gas leakage rectification work in B-Ph B-3 compartment of Bay 203. B-3 Compartment is connected with Both Bus-Bar. So to work on B-3 compartments, it's required both Bus-Bar Shutdown. Gas leakage rectification work shall be done by M/s ABB(OEM). LOA has been issued to OEM. During shut period, power flow shall be fully interrupted from 220kV side .	2018-10-22	08:00	2018-10-29	18:00	178	-
332	POWERGRID	POWERGRID	BUS	400KV BUS-II MANDOLA	DAILY	shutdown for 400 kv Isolator retrofitfitment (removal of 412-89 & 418-89 isolator), polymer insulator replacement,RTV Coating	2018-10-01	08:30	2018-10-01	18:30	10	150
333	POWERGRID	POWERGRID	BUS	400KV BUS-II MANDOLA	DAILY	shutdown for 400 kv Isolator retrofitfitment (Connection of 412-89 & 418-89 isolator & removal of Jumpers of 421-89 & 415-89), polymer insulator replacement,RTV Coating	2018-10-04	08:00	2018-10-04	18:00	10	150
334	POWERGRID	POWERGRID	BUS	400KV BUS-II MANDOLA	DAILY	shutdown for 400 kv Isolator retrofitfitment (Connection of 421-89 & 415-89), polymer insulator replacement,RTV Coating	2018-10-08	08:00	2018-10-08	18:00	10	150
335	POWERGRID	POWERGRID	BUS	400KV BUS-I MANDOLA	DAILY	shutdown for 400 kv Isolator retrofitfitment (removal of 410-89 & 419-89 isolator),RTV Coating	2018-10-09	08:00	2018-10-09	18:00	10	150
336	POWERGRID	POWERGRID	BUS	400KV BUS-I MANDOLA	DAILY	shutdown for 400 kv Isolator retrofitfitment (Connection of 410-89 & 419-89 isolator & removal of Jumpers of 413-89 & 416-89), polymer insulator replacement,RTV Coating	2018-10-13	08:00	2018-10-13	18:00	10	150

337	POWERGRID	POWERGRID	BUS	400 KV Bus -I Mandola	DAILY	shutdown for 400 kv Isolator retrofit (Connection of 413-89 & 416-89), polymer insulator replacement,RTV Coating	2018-10-17	08:00	2018-10-17	18:00	10	-
338	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV SIKAR	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-10-12	09:30	2018-10-23	18:30	99	150
339	POWERGRID	POWERGRID	BUS	BUS-II AT 400KV SIKAR	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-10-03	09:30	2018-10-10	18:30	63	150
340	POWERGRID	POWERGRID	BUS	BUS-I AT 220KV SIKAR PG	DAILY	Final Busbar/LBB Relay testing for pending defects under augmentation scheme of 02 no. of 220 kV Line bays at Sikar s/S	2018-10-25	09:00	2018-10-26	18:00	9	150
341	POWERGRID	POWERGRID	BUS	BUS-II AT 220KV SIKAR	DAILY	Final Busbar/LBB Relay testing for pending defects under augmentation scheme of 02 no. of 220 kV Line bays at Sikar s/S	2018-10-27	09:00	2018-10-28	18:00	9	150
342	POWERGRID	POWERGRID	BUS	400KV BUS-I HVDC BHIWADI	DAILY	400 KV Porcelain Insulator replacement work with 120 KN Polymer insulator work	2018-10-04	08:00	2018-10-10	18:00	60	150
343	POWERGRID	POWERGRID	BUS	400KV BUS-II HVDC BHIWADI	DAILY	400 KV Porcelain Insulator replacement work with 120 KN Polymer insulator work	2018-10-11	08:00	2018-10-16	18:00	50	150
344	POWERGRID	POWERGRID	BUS	BUS-I JAIPUR(SOUTH) 400KV	DAILY	AMP of CVT and Bus-1 Isolators	2018-10-04	08:00	2018-10-04	18:00	10	149
345	POWERGRID	POWERGRID	BUS	BUS-II JAIPUR (SOUTH) 400KV	DAILY	AMP of CVT and Bus-2 Isolators	2018-10-08	08:00	2018-10-08	18:00	10	149
346	POWERGRID	POWERGRID	BUS	220KV BUS-I Jaipur(S)	DAILY	AMP of CVT and 220 kV Bus-1 Isolators (Approved in 149 OCC but not availed due to system concern)	2018-10-15	08:00	2018-10-15	18:00	10	149
347	POWERGRID	POWERGRID	BUS	220KV BUS-II jaipur(S)	DAILY	AMP of CVT and 220 kV Bus-2 Isolators (Approved in 149 OCC but not availed due to system concern)	2018-10-16	08:00	2018-10-16	18:00	10	149
348	POWERGRID	POWERGRID	BUS	400KV BUS-I GURGAON	CONTINUOUS	Disconnecter switch Bus-1 VT 89A & 405-89A modification work	2018-10-01	08:30	2018-10-06	18:30	130	150
349	POWERGRID	POWERGRID	BUS	400KV BUS-I GURGAON	CONTINUOUS	Disconnecter switch 402-89A & 403-89A modification work	2018-10-08	08:30	2018-10-13	18:30	130	150
350	POWERGRID	POWERGRID	BUS	400KV BUS-I GURGAON	CONTINUOUS	Disconnecter switch 404-89A & 401-89A modification & AMP of Bus Coupler (404) Bay	2018-10-15	08:00	2018-10-20	18:00	130	150
351	POWERGRID	POWERGRID	BUS	400KV BUS-I GURGAON	CONTINUOUS	Disconnecter switch 404-89A & 401-89A modification & AMP of Bus Coupler (404) Bay	2018-10-15	08:30	2018-10-20	18:30	130	150
352	POWERGRID	POWERGRID	BUS	400KV BUS-I SONIPAT	DAILY	Replacement of porcelain insulator strings of Main and Tie Bay of Sonipat-Kurushetra-1&2 and Bus-1	2018-10-05	08:00	2018-10-06	18:00	10	150

353	POWERGRID	POWERGRID	BUS	400KV BUS-I SONIPAT	DAILY	Replacement of procelain insulator strings of Main and Tie Bay of Sonipat-Kurushetra-1&2 and Bus-1	2018-10-08	08:00	2018-10-09	18:00	10	150
354	POWERGRID	POWERGRID	BUS	400KV BUS-II SONIPAT	DAILY	Replacement of procelain insulator strings of of ICT-2, ICT-1 and Bus reactor-1	2018-10-10	08:00	2018-10-12	18:00	20	150
355	POWERGRID	POWERGRID	BUS	400KV BUS-II BAHADURGARH	DAILY	Replacement of procelain insulator string of Main Bay, Tie Bay, Bus and apply of RTV coating on BPIs & Future Bay-1 m/bay 409 also will be in s/d.	2018-10-12	09:30	2018-10-12	18:30	9	150
356	POWERGRID	POWERGRID	BUS	400KV BUS-II BAHADURGARH	DAILY	Replacement of procelain insulator string of Main Bay, Tie Bay, Bus and apply of RTV coating on BPIs & Future Bay-2 m/bay 412 also will be in s/d.	2018-10-13	08:00	2018-10-13	18:00	10	150
357	POWERGRID	POWERGRID	BUS	400KV BUS-I BAHADUGARH	DAILY	Replacement of procelain insulator string of Main and Tie Bay of ICT-1 and Bus-2 and apply of RTV coating on BPIs	2018-10-15	08:00	2018-10-15	18:00	10	150
358	POWERGRID	POWERGRID	BUS	400KV BUS-II BAHADURGARH	DAILY	Replacement of procelain insulator string of Main and Tie Bay of ICT-2 and Bus-2 and apply of RTV coating on BPIs	2018-10-16	08:30	2018-10-16	18:30	10	150
359	POWERGRID	POWERGRID	BUS	Bus-1,at Fatehpur	DAILY	AMP and Tightening Work	2018-10-23	09:30	2018-10-23	18:00	8.5	-
360	POWERGRID	POWERGRID	BUS	Bus-1 at Orai	DAILY	Shut down for CB Gas zone tripping validation and testing.	2018-10-04	09:00	2018-10-04	17:00	8	-
361	POWERGRID	POWERGRID	BUS	Bus-2,at Orai	DAILY	Shut down for CB Gas zone tripping validation and testing.	2018-10-05	09:00	2018-10-05	17:00	8	-
362	POWERGRID	POWERGRID	BUS	BUS-I LUCKNOW-Kursi Road (400KV) PG	DAILY	For bus stringing work for upcoming Statcom Bays.	2018-10-19	09:00	2018-10-28	18:00	81	149
363	POWERGRID	POWERGRID	BUS	220KV Bus-I at Fatehabad	DAILY	For Twin Jack bus (R,Y,B Phase) erection over 220KV Bus-I,II and Transfer Bus for ICT-III under construction at Fatehabad. Complete 220 kV side will be out.	2018-10-02	08:00	2018-10-03	20:00	12	150
364	POWERGRID	POWERGRID	BUS	220KV Bus-II at Fatehabad	DAILY	For Twin Jack bus (R,Y,B Phase) erection over 220KV Bus-I,II and Transfer Bus for ICT-III under construction at Fatehabad. Complete 220 kV side will be out.	2018-10-02	08:00	2018-10-03	20:00	12	150
365	POWERGRID	POWERGRID	BUS	220 KV Bus-I at Abdullapur	DAILY	For attending bus-1 isolator of ICT-3 bay	2018-10-23	10:00	2018-10-23	17:00	7	149

366	POWERGRID	BBMB	BUS	400 kV Bus-1 DEHAR (400KV)	DAILY	Replacement of faulty disconnector switch of 400KV Bus- I of 2X63 MVAR Bus Reactor at BBMB Dehar. Bus-I Shutdown is also required simultaneously.	2018-10-05	09:30	2018-10-05	17:30	8	-
367	POWERGRID	POWERGRID	BUS	400KV BUS-1 at Kaithal	DAILY	For AMP Works.	2018-10-05	09:00	2018-10-05	17:00	8	-
368	POWERGRID	POWERGRID	BUS	400KV Bus-2 at Kaithal	DAILY	For AMP Works.	2018-10-11	09:00	2018-10-11	17:00	8	-
369	POWERGRID	POWERGRID	BUS	Bus-1, at Agra HVDC	CONTINUOUS	"Retrofitting of existing bus-bar protection relay with new Bus Bar IEC61850 compliance. The old existing Bus bar FAC32 shall be changed with new decentralized bus bar REB500. It involves cable connection to CT cores (1 &2) for all bays connected to bus. Bus-1, at Agra HVDC. Along-with WCA.T6 CT oil Sampling and Isolator AMP."	2018-09-17	08:00	2018-09-22	18:00	130	145
370	POWERGRID	POWERGRID	BUS	Bus-2, at Agra HVDC	CONTINUOUS	"Retrofitting of existing busbar protection relay with new Bus Bar IEC61850 compliance. The old existing Bus bar FAC32 shall be changed with new decentralized bus bar REB500. It involves cable connection to CT cores (1 &2) for all bays connected to bus. Bus-1,	2018-09-25	08:00	2018-09-30	18:00	130	-
371	POWERGRID	POWERGRID	BUS	220 KV Bus-II at Abdullapur	DAILY	For attending bus-2 isolator of ICT-3 bay.	2018-10-24	10:00	2018-10-24	17:00	7	145
372	POWERGRID	POWERGRID	BUS	BUS-2 at Kanpur	DAILY	AMP WORK	2018-10-12	09:00	2018-10-12	17:00	8	-
373	POWERGRID	POWERGRID	BUS	Main Bus-3, at Singrauli (NTPC)	DAILY	Extension of Main Bus 03 for Sing - Ald #3 line Bay	2018-10-20	09:00	2018-10-20	21:00	12	-
374	POWERGRID	POWERGRID	BUS	Main Bus-4, Singrauli (NTPC)	DAILY	Extension of Main Bus 04 for Sing - Ald #3 line Bay	2018-10-21	09:00	2018-10-21	21:00	12	-
375	POWERGRID	POWERGRID	BUS	Transfer Bus, Singrauli (NTPC)	DAILY	Extension of Transfer Bus for Sing - Ald #3 line Bay	2018-10-22	09:00	2018-10-22	21:00	12	146
376	POWERGRID	POWERGRID	BUS	Bus -1, at Mainpuri	DAILY	AMP work & replacement of B Ph CVT	2018-10-03	09:00	2018-10-03	18:00	9	-
377	POWERGRID	POWERGRID	BUS	Bus -2, at Mainpuri	DAILY	AMP work & replacement of R & B Ph CVT	2018-10-05	09:00	2018-10-05	18:00	9	-

378	POWERGRID	POWERGRID	BUS	Bus-2B, at Agra	DAILY	30 Nos. BPI RTV coating to be done & of BUS Bar isolators and CT Oil Sampling at Agra	2018-09-27	08:00	2018-09-28	18:00	10	145
379	POWERGRID	POWERGRID	BUS	Bus-1B , at Agra	DAILY	22 Nos. BPI RTV coating to be done & of BUS Bar isolators and CT Oil Sampling	2018-09-25	08:00	2018-09-26	18:00	10	145
380	POWERGRID	POWERGRID	BUS	Bus-2A , at Agra	DAILY	135 Nos. BPI RTV coating to be done & of BUS Bar isolators and CT Oil Sampling.	2018-09-20	08:00	2018-09-24	18:00	40	145
381	POWERGRID	POWERGRID	BUS	Bus-1A , at Agra	DAILY	94 Nos. BPI RTV coating to be done & AMP of BUS Bar isolators and CT Oil Sampling.	2018-09-16	08:00	2018-09-19	18:00	30	-
382	POWERGRID	POWERGRID	BUS	Bus-1, at AGRA	DAILY	69 Nos. BPI RTV coating to be done and For replacement of Jack Bus above 400kV Bus-1 & of BUS Bar isolators and CT Oil Sampling.	2018-09-29	08:00	2018-10-02	18:00	30	-
383	POWERGRID	POWERGRID	BUS	400kV Bus-2 at AGRA	DAILY	60 Nos. BPI RTV coating to be done. And For replacement of Jack Bus above 400kV Bus-2 & of BUS Bar isolators and CT Oil Sampling.	2018-10-03	08:00	2018-10-06	18:00	30	-
384	POWERGRID	POWERGRID	HVDC	BALIA-BHIWADI POLE-1/500	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work at bhiwadi	2018-10-13	08:00	2018-10-13	18:00	10	150
385	POWERGRID	POWERGRID	HVDC	BALIA-BHIWADI POLE-2/500	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work bhiwadi	2018-10-14	08:00	2018-10-14	18:00	10	150
386	POWERGRID	POWERGRID	HVDC	Rihand-Dadri Pole 1/500	DAILY	SWITCHYARD INSULATOR REPLACEMENT AT DADRI. Porcelain disc Insulator replacement with long rod polymer insulators.	2018-10-25	08:00	2018-10-28	18:00	30	-
387	POWERGRID	POWERGRID	HVDC	RIHAND-DADRI POLE-2/500	DAILY	SWITCHYARD INSULATOR REPLACEMENT AT DADRI. Porcelain disc Insulator replacement with long rod polymer insulators.	2018-10-29	08:00	2018-11-01	18:00	30	-
388	POWERGRID	POWERGRID	HVDC	KURUKSHETRA-CHAMPA POLE-1/1500	CONTINUOUS	For Commissioning activities i.e. erection of strung bus, other hardware and software integration with testing of Pole-3 under construction.	2018-10-22	09:30	2018-11-10	18:30	465	-
389	POWERGRID	POWERGRID	HVDC	KUREKSHETRA -CHAMPA POLE -II/800	CONTINUOUS	For Commissioning activities i.e. erection of strung bus, other hardware and software integration with testing of Pole-3 under construction.	2018-10-22	09:30	2018-10-23	17:30	32	146

390	POWERGRID	POWERGRID	HVDC	KUREKSHETRA -CHAMPA POLE II/800	DAILY	For Commissioning activities i.e. erection of strung bus, other hardware and software integration with testing of Pole-3 under construction.	2018-11-10	09:30	2018-11-10	17:30	8	146
391	POWERGRID	POWERGRID	HVDC	400KV ACF -I(AC FILTER-I) BHIWADI/1500	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-10-12	08:00	2018-10-12	18:00	10	150
392	POWERGRID	POWERGRID	HVDC	401KV ACF-2(AC FILTER-I) BHIWADI/1500	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-10-15	08:00	2018-10-15	18:00	10	150
393	POWERGRID	POWERGRID	HVDC	402 KV ACF-3(FILTER-I) BHIWADI/1500	DAILY	400 KV Porcelien Insulator replacement work with 120 KN Polymer insulator work	2018-10-16	08:00	2018-10-16	18:00	10	150
394	POWERGRID	POWERGRID	HVDC	Z1 HVDC FILTER BANK DADRI/500	DAILY	Porcelain disc Insulator replacement with long rod polymer insulators.	2018-10-06	08:30	2018-10-07	18:30	10	150
395	POWERGRID	POWERGRID	HVDC	Z2 HVDC FILTER BANK DADRI/500	DAILY	Porcelain disc Insulator replacement with long rod polymer insulators.	2018-09-26	08:30	2018-09-27	18:30	10	150
396	POWERGRID	POWERGRID	HVDC	Z3 HVDC FILTER BANK DADRI/500	DAILY	Porcelain disc Insulator replacement with long rod polymer insulators.	2018-09-28	08:00	2018-09-29	18:00	10	150
397	POWERGRID	POWERGRID	HVDC	RIHAND-DADRI POLE-1/1500	DAILY	Polymer Insulator Installation work	2018-09-26	09:00	2018-10-01	18:00	45	-
398	POWERGRID	POWERGRID	HVDC	RIHAND-DADRI POLE-2/1500	DAILY	Polymer Insulator Installation work	2018-10-03	09:00	2018-10-08	18:00	45	-
399	POWERGRID	POWERGRID	ICT	ICT-II CHITORGARH/1500	DAILY	SD RELAY COMMISSIONING of 400kV side CB of ICT # 2, ICT will be out of service during testing of CSD relay. Main bay & Tie bay CB(Construction activity) 400kV side	2018-10-18	08:00	2018-10-18	18:00	10	148
400	POWERGRID	POWERGRID	ICT	ICT01 BASSI (400KV)(POWERGRID)/315	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-09-23	08:00	2018-09-23	18:00	10	150
401	POWERGRID	POWERGRID	ICT	ICT02 BASSI (400KV)(POWERGRID)/315	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-09-24	08:00	2018-09-24	18:00	10	150
402	POWERGRID	POWERGRID	ICT	ICT03 BASSI (400KV)(POWERGRID)/500	DAILY	For insulator replacement in switchyard of Bassi s/s	2018-09-25	08:00	2018-09-25	18:00	10	148
403	POWERGRID	POWERGRID	ICT	ICT01 SIKAR (400KV)(POWERGRID)/315	DAILY	Replacement of Porcleain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-10-03	09:30	2018-10-04	18:30	9	150
404	POWERGRID	POWERGRID	ICT	ICT02 SIKAR (400KV)(POWERGRID)/315	DAILY	Replacement of Porcleain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-10-05	09:00	2018-10-06	18:00	9	150

405	POWERGRID	POWERGRID	ICT	ICT-3 SIKAR/500	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-10-07	08:00	2018-10-08	18:00	10	150
406	POWERGRID	POWERGRID	ICT	ICT02 GURGAON (400KV)(POWERGRID)/315	CONTINUOUS	Disconnecter switch 405-89A modification & AMP work on 207 Bay .405 & 207 bay byas also will be in outage.	2018-10-04	08:00	2018-10-06	18:00	58	149
407	POWERGRID	POWERGRID	ICT	ICT01 GURGAON (400KV)(POWERGRID)/315	CONTINUOUS	Disconnecter switch 401-89A modification & AMP work of ICT-1, 401 bay & 206 bay.bays 401 & 206 also will be s/d.	2018-10-18	08:00	2018-10-20	20:00	60	149
408	POWERGRID	POWERGRID	ICT	ICT02 SONIPAT (400KV)(POWERGRID)/315	DAILY	Replacement of procelain insulator strings of of ICT-2 main and Tie bay and Bus-2	2018-10-10	08:00	2018-10-10	18:00	10	-
409	POWERGRID	POWERGRID	ICT	ICT01 SONIPAT (400KV)(POWERGRID)/315	DAILY	Replacement of procelain insulator strings of of ICT-1 main and Tie bay and Bus-2	2018-10-12	08:00	2018-10-12	18:00	10	-
410	POWERGRID	POWERGRID	ICT	ICT01 BAHADURGARH (400KV)(POWERGRID)/315	DAILY	Replacement of procelain insulator string of Main and Tie Bay and apply of RTV coating on BPIs	2018-10-15	08:00	2018-10-15	18:00	10	150
411	POWERGRID	POWERGRID	ICT	ICT02 BAHADURGARH (400KV)(POWERGRID)/500	DAILY	Replacement of procelain insulator string of Main and Tie Bay and apply of RTV coating on BPIs	2018-10-16	08:00	2018-10-16	18:00	10	150
412	POWERGRID	POWERGRID	ICT	ICT01 KANPUR (400KV)(POWERGRID)/315	DAILY	AMP WORK	2018-10-05	09:00	2018-10-05	17:00	8	145
413	POWERGRID	POWERGRID	ICT	ICT02 KANPUR (400KV)(POWERGRID)/315	DAILY	AMP WORK	2018-10-08	09:00	2018-10-08	17:00	8	145
414	POWERGRID	POWERGRID	ICT	ICT01 ABDULLAPUR (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2018-10-10	08:30	2018-10-10	18:30	10	149
415	POWERGRID	POWERGRID	ICT	ICT04 ABDULLAPUR (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2018-10-12	08:30	2018-10-12	18:00	9.5	-
416	POWERGRID	POWERGRID	ICT	ICT02 ABDULLAPUR (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2018-10-22	08:30	2018-10-22	17:00	8.5	145
417	POWERGRID	POWERGRID	ICT	ICT03 SAMBA (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2018-10-15	16:59	2018-10-15	16:59	0	148
418	POWERGRID	BBMB	ICT	ICT DEHAR (400KV)(BBMB)/315	DAILY	For AMP works.	2018-10-06	09:30	2018-10-06	17:30	8	-
419	POWERGRID	POWERGRID	ICT	ICT03 LUDHIANA (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2018-10-10	09:00	2018-10-10	18:00	9	-
420	POWERGRID	POWERGRID	ICT	ICT04 LUDHIANA (400KV)(POWERGRID)/500	DAILY	For AMP Works.	2018-10-17	09:00	2018-10-17	18:00	9	-
421	POWERGRID	POWERGRID	ICT	ICT01 MALERKOTLA (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2018-10-10	10:00	2018-10-10	18:00	8	-
422	POWERGRID	POWERGRID	ICT	ICT01 NALLAGARH (400KV)(POWERGRID)/315	CONTINUOUS	Complete Overhauling & Replacement of gasket work as there are heavy oil leakages in the ICT.	2018-10-04	10:00	2018-10-13	17:00	223	-

423	POWERGRID	POWERGRID	ICT	ICT02 NALLAGARH (400KV)(POWERGRID)/315	CONTINUOUS	Complete Overhauling & Replacement of gasket work as there are heavy oil leakages in the ICT.	2018-10-15	10:00	2018-10-15	17:00	7	-
424	POWERGRID	POWERGRID	ICT	ICT01 GORAKHPUR-PG (400KV)(POWERGRID)/315	DAILY	AMP Work (220 kV Lines shall remain charged through 315 MVA ICT 2.)	2018-10-05	09:00	2018-10-05	17:00	8	-
425	POWERGRID	POWERGRID	ICT	ICT02 GORAKHPUR-PG (400KV)(POWERGRID)/315	DAILY	AMP Work (220 kV Lines shall remain charged through 315 MVA ICT 1.)	2018-10-12	09:00	2018-10-12	17:00	8	-
426	POWERGRID	POWERGRID	LINE	BHINMAL (400KV)-ZERDA-WR (400KV)	DAILY	AMP WORKS- Timing, CRM/DCRM of CB etc.BY WR-II	2018-10-06	08:30	2018-10-10	18:30	40	150
427	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-ZERDA-WR (400KV)I	DAILY	FOR AMP	2018-10-06	08:00	2018-10-10	18:00	40	150
428	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-LUCKNOW (Sarojini Nagar) 400-UP	DAILY	For attending the earth wire restoration work at Loc. No. 447 , 641 & For insulator cleaning work and AMP of Line Reactor.	2018-09-19	08:00	2018-09-21	18:00	20	-
429	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-KANPUR (400KV)	DAILY	For attending the earth wire restoration work.	2018-09-20	08:00	2018-09-20	18:00	10	-
430	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-FATEHPUR -PG (400KV)	DAILY	For insulator cleaning work	2018-10-04	08:00	2018-10-05	18:00	10	150
431	POWERGRID	POWERGRID	LINE	RIHAND NTPC (400KV)-ALLAHABAD (400KV)I	DAILY	For insulator cleaning work	2018-10-10	08:00	2018-10-11	18:00	10	146
432	POWERGRID	POWERGRID	LINE	RIHAND NTPC (400KV)-ALLAHABAD (400KV)II	DAILY	For insulator cleaning work	2018-10-12	08:00	2018-10-13	18:00	10	-
433	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-FATEHPUR -PG (400KV)I	DAILY	For insulator cleaning work	2018-10-14	08:00	2018-10-15	18:00	10	-
434	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-FATEHPUR -PG (400KV)II	DAILY	For insulator cleaning work	2018-10-16	08:00	2018-10-17	18:00	10	-
435	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-VARANASI (400KV)	DAILY	For insulator cleaning work	2018-10-20	08:00	2018-10-21	18:00	10	-
436	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)II	CONTINUOUS	installation of SF6 gas-air bushing under line series reactor package and RK Make Isolator retrofitment at Mandola	2018-09-28	08:30	2018-10-12	18:30	346	150
437	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-KOTESHWAR (400KV)1	DAILY	For replacement of broken B -phase conductor between Loc No. 40-41.	2018-10-05	08:30	2018-10-05	18:30	10	-
438	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-KOTESHWAR (400KV)2	DAILY	For replacement of broken Y-Phase conductor between Loc No. 64-65.	2018-10-07	08:30	2018-10-07	18:30	10	-
439	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-KOTESHWAR (400KV)1	DAILY	Laying of OPGW for creation of point box at Tower No-87 (near Rishikesh) and tower no-206 near BHEL haridwr on meerut Koteswar ckt-1 line	2018-09-26	08:00	2018-09-29	18:00	30	-

440	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-NEEMRANA (400KV)I	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work at BHIWADI S/WYARD	2018-10-05	08:00	2018-10-05	19:00	11	-
441	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-NEEMRANA (400KV)2	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work at BHIWADI S/WYARD	2018-10-06	08:00	2018-10-06	18:00	10	-
442	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-HISSAR-PG (400KV)II	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work at BHIWADI S/WYARD	2018-10-07	08:00	2018-10-07	19:00	11	150
443	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-HISSAR-PG (400KV)III	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work at BHIWADI S/WYARD	2018-10-08	08:00	2018-10-08	18:00	10	150
444	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-SIKAR (400KV)I	DAILY	Insulator Replacement & cleaning works at Sikar	2018-10-04	08:30	2018-10-06	18:30	20	150
445	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-SIKAR (400KV)II	DAILY	Insulator Replacement & cleaning works at Sikar	2018-10-07	08:00	2018-10-09	18:00	20	150
446	POWERGRID	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)1	DAILY	Testing & commissioning of PMU System of 400kV Bikaner ckt-1 line at 400 kV Sikar S/s	2018-10-25	08:00	2018-10-25	10:00	2	150
447	POWERGRID	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)2	DAILY	Testing & commissioning of PMU System of 400kV Bikaner ckt-1 line at 400 kV Sikar S/s	2018-10-26	09:00	2018-10-26	18:00	9	150
448	POWERGRID	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)1	DAILY	Insulator cleaning in Transmission Line & Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-10-18	08:00	2018-10-19	18:00	10	150
449	POWERGRID	UPPTCL	LINE	Meja-NTPC (400KV)-REWA ROAD (400KV)I	DAILY	"Over crossing by under construction 400kV S/C Singrauli- Allahabad Line at tower Location No. AP 159/0 - AP160/0 (In between tower Loc.No. (Existing Line)-42-43),	2018-10-01	08:00	2018-10-01	18:00	10	148
450	POWERGRID	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)2	DAILY	Insulator cleaning in Transmission Line & Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-10-20	08:00	2018-10-21	18:00	10	150
451	POWERGRID	UPPTCL	LINE	REWA ROAD (400KV)-Meja-NTPC (400KV)II	DAILY	"Over crossing by under construction 400kV S/C Singrauli- Allahabad Line at tower Location No. AP 159/0 - AP160/0 (In between tower Loc.No. (Existing Line)-42-43),	2018-10-01	08:00	2018-10-01	18:00	10	148

452	POWERGRID	UPPTCL	LINE	Meja-NTPC (400KV)-BARA (400KV)I	DAILY	"Over crossing by under construction 400kV S/C Singrouli- Allahabad Line at Tower Location No. 151A/0-151B/0 (In between tower Loc.No. (Existing Line)-46-47),	2018-10-05	08:00	2018-10-05	18:00	10	148
453	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)I	DAILY	Insulator cleaning in Transmission Line & Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-10-16	08:30	2018-10-17	18:30	10	150
454	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)II	DAILY	Insulator cleaning in Transmission Line & Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-10-18	08:00	2018-10-19	18:00	10	150
455	POWERGRID	UPPTCL	LINE	Meja-NTPC (400KV)-BARA (400KV)II	DAILY	"Over crossing by under construction 400kV S/C Singrouli- Allahabad Line at Tower Location No. 151A/0-151B/0 (In between tower Loc.No. (Existing Line)-46-47),	2018-10-05	08:00	2018-10-05	18:00	10	148
456	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-SIKAR (400KV)II	DAILY	Insulator cleaning in Transmission Line & Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-10-22	08:00	2018-10-23	18:00	10	150
457	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-AURAIYA GPS (400KV)II	DAILY	01 Nos. HV bushing dismantling and erection works.	2018-10-04	09:00	2018-10-04	18:00	9	147
458	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-FATEHPUR -PG (400KV)	DAILY	Integration of 400 KV Singrauli-Allahabad Line-3 bay to existing Bus Bar Protection of SSTPS/NTPC Bus 3&4 (Stability check)	2018-09-19	09:00	2018-09-19	21:00	12	150
459	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)-ABDULLAPUR (400KV)1	DAILY	Eartwire sag correction in 02 sections.	2018-09-22	09:30	2018-09-23	18:30	9	-
460	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)-ABDULLAPUR (400KV)2	DAILY	Eartwire sag correction in 02 sections.	2018-09-22	08:00	2018-09-23	18:00	10	147
461	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)-ABDULLAPUR (400KV)1	DAILY	For CC ring. Spacer,VD,Bird Guard & Jumper tightening etc.	2018-09-24	08:00	2018-09-25	18:00	10	-
462	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)-ABDULLAPUR (400KV)2	DAILY	For CC ring. Spacer,VD,Bird Guard & Jumper tightening etc.	2018-09-26	08:00	2018-09-27	18:00	10	147
463	POWERGRID	POWERGRID	LINE	BASSI (400KV)-HEERAPURA (400KV)I	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2018-10-01	08:00	2018-10-08	18:00	178	150
464	POWERGRID	POWERGRID	LINE	BASSI (400KV)-HEERAPURA (400KV)II	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2018-10-09	12:09	2018-10-16	12:09	168	150
465	POWERGRID	POWERGRID	LINE	BAHADURGARH (400KV)-SONIPAT (400KV)I	DAILY	Replacement of 20Nos DT procelain insulator string of Main and Tie Bay and apply of RTV coating on BPIs AT B'DURGARH	2018-10-08	08:30	2018-10-08	18:30	10	150

466	POWERGRID	POWERGRID	LINE	BAHADURGARH (400KV)-SONIPAT (400KV)II	DAILY	Replacement of 20Nos DT procelain insulator string of Main and Tie Bay and apply of RTV coating on BPIs AT B'DURGARH	2018-10-09	09:30	2018-10-10	18:30	9	150
467	POWERGRID	POWERGRID	LINE	BAWANA-CCGT (400KV)-BAHADURGARH (400KV)	DAILY	Replacement of 20Nos DT procelain insulator string of Main and Tie Bay and apply of RTV coating on BPIs AT B'DURGARH	2018-10-10	09:00	2018-10-10	20:00	11	150
468	POWERGRID	POWERGRID	LINE	KABULPUR (400KV)-BAHADURGARH (400KV)	DAILY	Replacement of 20Nos DT procelain insulator string of Main and Tie Bay and apply of RTV coating on BPIs .Bus-1 will be also in outage. AT B'DURGARH	2018-10-11	08:30	2018-10-11	18:30	10	150
469	POWERGRID	POWERGRID	LINE	KURUKSHETRA-PG (400KV)-SONIPAT (400KV)I	DAILY	Replacement of procelain insulator strings of Main and Tie Bay	2018-10-05	08:00	2018-10-05	18:00	10	147
470	POWERGRID	POWERGRID	LINE	BAHADURGARH (400KV)-SONIPAT (400KV)II	DAILY	Replacement of procelain insulator strings of Main and Tie Bay AT B'DURGARH	2018-10-06	08:00	2018-10-06	18:00	10	150
471	POWERGRID	POWERGRID	LINE	HEERAPURA(220KV)-INDIRA(IG) NAGAR (220KV)	DAILY	INSULATOR REPLACEMENT	2018-10-22	08:00	2018-10-23	18:00	10	145
472	POWERGRID	POWERGRID	LINE	HEERAPURA(220KV)-SANGANER (220KV)	DAILY	INSULATOR REPLACEMENT	2018-10-25	09:00	2018-10-25	18:00	9	145
473	POWERGRID	POWERGRID	LINE	BASSI (220KV)-BAGRU (220KV)	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2018-10-17	08:00	2018-10-24	18:00	178	150
474	POWERGRID	POWERGRID	LINE	BASSI (220KV)-INDIRA(IG) NAGAR (220KV)	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2018-10-17	08:00	2018-10-24	18:00	178	150
475	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-MAHARANIBAGH (400KV)	CONTINUOUS	LINE DIVERSION DFCC PROJECT	2018-09-25	08:00	2018-10-10	18:00	370	-
476	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-NAWADA (400KV)	CONTINUOUS	LINE DIVERSION DFCC PROJECT	2018-09-25	08:00	2018-10-10	18:00	370	150
477	POWERGRID	POWERGRID	LINE	FARIDABAD GPS-PALLAI	CONTINUOUS	LINE DIVERSION HUDA HARYANA	2018-10-12	08:00	2018-10-19	18:00	178	150
478	POWERGRID	POWERGRID	LINE	FARIDABAD GPS-PALLAI	CONTINUOUS	LINE DIVERSION HUDA HARYANA	2018-10-12	08:30	2018-10-19	18:30	178	149
479	POWERGRID	POWERGRID	LINE	SHREE CEMENTS (400KV)-KOTA (400KV)	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area	2018-10-03	08:00	2018-10-05	18:00	20	150
480	POWERGRID	POWERGRID	LINE	SHREE CEMENTS (400KV)-MERTA (400KV)	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area and Balance Repalcement work of Porcelain Disc Insulator by Polymer and Tightning of Jumpers and Hardware Accessories etc.	2018-10-08	08:00	2018-10-10	18:00	20	148

481	POWERGRID	POWERGRID	LINE	KOTA (400KV)-MERTA (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in 400kV Switchyard Area	2018-10-11	08:00	2018-10-16	18:00	50	150
482	POWERGRID	POWERGRID	LINE	RAPS-C(400KV)-CHITTORGARH (400KV)	DAILY	Repalcement work of Porcelain Disc Insulator by Polymer Insulator	2018-10-17	08:00	2018-10-20	18:00	30	150
483	POWERGRID	POWERGRID	LINE	RAPS-C(400KV)-CHITTORGARH (400KV)	DAILY	Repalcement work of Porcelain Disc Insulator by Polymer Insulator	2018-10-17	08:30	2018-10-20	18:30	30	150
484	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-RAPS-C(400KV)1	DAILY	Repalcement work of Porcelain Disc Insulator by Polymer Insulator	2018-10-22	08:00	2018-10-25	18:00	30	150
485	POWERGRID	POWERGRID	LINE	KOTA (400KV)-RAPP D (400KV)	DAILY	AMP work	2018-10-26	08:00	2018-10-26	18:00	10	150
486	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-RAPS-C(400KV)1	DAILY	Repalcement work of Porcelain Disc Insulator by Polymer Insulator	2018-10-22	08:00	2018-10-25	18:00	30	150
487	POWERGRID	POWERGRID	LINE	ANTA GPS (220KV)-SAWAI MADHOPUR (220KV)	DAILY	Repairing of conductor between Loc. No. 181-182 at Y phase	2018-10-27	08:00	2018-10-27	18:00	10	150
488	POWERGRID	POWERGRID	LINE	CHITTORGARH(220KV)-RAPS B (220KV)	DAILY	Repalcement work of Porcelain Disc Insulator by Polymer Insulator (inside the RAPP B Plant from loc no:01 to 11)	2018-10-25	08:00	2018-10-27	18:00	20	-
489	POWERGRID	POWERGRID	LINE	RAPS B (220KV)-CHITTORGARH(220KV)II	DAILY	Repalcement work of Porcelain Disc Insulator by Polymer Insulator (inside the RAPP B Plant from loc no:01 to 11)	2018-10-28	13:17	2018-10-30	13:17	0	-
490	POWERGRID	UPPTCL	LINE	MUZZAFARNAGAR-UP (400KV)-MUZZAFARNAGAR PG (400KV)	DAILY	For adjustment of interlocking of isolators.	2018-10-11	08:00	2018-10-12	18:00	10	146
491	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-GURGAON (400KV)	CONTINUOUS	Disconnecter switch 402-89A modification & Replacing of porceline insulator from Polymer insulator in Switchyard in bay.bay 403 also will be in s/d.	2018-10-08	09:30	2018-10-10	18:30	57	150
492	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)-GURGAON (400KV)	CONTINUOUS	Disconnecter switch 402-89A modification & Replacing of porceline insulator from Polymer insulator in Switchyard in bay,bay no 402 also will be in s/d.	2018-10-11	08:30	2018-10-13	18:30	58	147
493	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)1	DAILY	For RTV Coating on BPI	2018-10-22	08:00	2018-10-22	18:00	10	148
494	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)2	DAILY	For RTV Coating on BPI & AMP work on bay	2018-10-23	08:00	2018-10-23	18:00	10	148
495	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)I	DAILY	For insulator cleaning work	2018-10-06	08:00	2018-10-09	18:00	30	147
496	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-SASARAM-ER (400KV)	DAILY	For insulator cleaning work	2018-10-18	08:00	2018-10-19	18:00	10	-
497	POWERGRID	POWERGRID	LINE	GORAKHPUR-PG (400KV)-GORAKHPUR-UP (400KV)I	DAILY	AMP of Line Bay equipments at Motiram Adda S/s and PGCIL Gorakhpur S/s	2018-10-09	09:00	2018-10-09	17:30	8.5	145

498	POWERGRID	POWERGRID	LINE	GORAKHPUR-PG (400KV)-GORAKHPUR-UP (400KV)II	DAILY	AMP of Line Bay equipments at Motiram Adda S/s and PGCIL Gorakhpur S/s	2018-10-10	09:00	2018-10-10	17:30	8.5	145
499	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-ZERDA-WR (400KV)I	DAILY	Taking out line reactor from line for NIFP work	2018-10-11	08:00	2018-10-11	08:15	0.25	150
500	POWERGRID	POWERGRID	LINE	BHINMAL (400KV)-ZERDA-WR (400KV)	DAILY	Outage of Line for Testing of new NIFP system along with protection relays. After work completion, Line Reactor shall be taken into service.	2018-10-15	08:00	2018-10-15	18:00	10	150
501	POWERGRID	POWERGRID	LINE	SIKAR (400KV)-BABAI GSS	DAILY	Insulator cleaning in Transmission Line & Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-10-20	08:30	2018-10-21	18:30	10	-
502	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-SOHAWAL (400KV)I	DAILY	Regarding replacement of porcelain disc insulators with long rod polymer/glass insulators at major crossing on TLs under AM-TL.	2018-10-01	09:00	2018-10-03	17:30	17	-
503	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-SOHAWAL (400KV)II	DAILY	Regarding replacement of porcelain disc insulators with long rod polymer/glass insulators at major crossing on TLs under AM-TL, LKO.	2018-10-04	09:00	2018-10-06	17:30	17	-
504	POWERGRID	POWERGRID	LINE	BALIA(400KV)-SOHAWAL (400KV)I	DAILY	Regarding replacement of porcelain disc insulators with long rod polymer/glass insulators at major crossing on TLs under AM-TL.	2018-10-07	09:00	2018-10-08	17:30	8.5	150
505	POWERGRID	POWERGRID	LINE	BALIA(400KV)-SOHAWAL (400KV)2	DAILY	Regarding replacement of porcelain disc insulators with long rod polymer/glass insulators at major crossing on TLs under AM-TL. For Erection of Broken Isolators Parts (DS-2) of FSC-2 after procurement from OEM supplying agency	2018-10-09	09:00	2018-10-10	17:30	8.5	150
506	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-GORAKHPUR-PG (400KV)III	DAILY	Regarding replacement of porcelain disc insulators with long rod polymer/glass insulators at major crossing on TLs under AM-TL.	2018-10-11	09:00	2018-10-12	17:30	8.5	147
507	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-GORAKHPUR-PG (400KV)IV	DAILY	Regarding replacement of porcelain disc insulators with long rod polymer/glass insulators at major crossing on TLs under AM-TL.	2018-10-13	09:00	2018-10-14	17:30	8.5	147
508	POWERGRID	UPPTCL	LINE	LUCKNOW-Kursi Road (400KV) PG-SULTANPUR (400KV)	DAILY	Regarding replacement of porcelain disc insulators with long rod polymer/glass insulators at major crossing on TLs under AM-TL.	2018-10-15	09:00	2018-10-16	17:30	8.5	-

509	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-UNNAO (400KV)1	DAILY	Regarding replacement of porcelain disc insulators with long rod polymer/glass insulators at major crossing on TLs under AM-TL.	2018-10-20	09:00	2018-10-22	17:30	17	145
510	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-UNNAO (400KV)2	DAILY	Regarding replacement of porcelain disc insulators with long rod polymer/glass insulators at major crossing on TLs under AM-TL.	2018-10-23	09:00	2018-10-25	17:30	17	-
511	POWERGRID	POWERGRID	LINE	UNCHAHAHAR (220KV)-RAEBAREILLY (220KV)3	DAILY	Regarding replacement of porcelain disc insulators with long rod polymer/glass insulators at major crossing on TLs under AM-TL..	2018-10-31	09:00	2018-10-31	17:30	8.5	-
512	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-BALLABGARH-PG (400KV)II	DAILY	For AMP of Line side equipments	2018-10-03	09:00	2018-10-03	17:00	8	-
513	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-BALLABGARH-PG (400KV)III	DAILY	For AMP of Line side equipments	2018-10-04	09:00	2018-10-04	17:00	8	-
514	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-LUCKNOW (Sarojini Nagar) 400-UP	DAILY	Regarding replacement of porcelain disc insulators with long rod polymer/glass insulators at major crossing on TLs under AM-TL	2018-10-17	09:00	2018-10-18	17:30	8.5	146
515	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-SHAHJAHANPUR (400KV)II	DAILY	Regarding replacement of porcelain disc insulators with long rod polymer/glass insulators at major crossing on TLs under AM-TL.	2018-10-28	09:00	2018-10-29	17:30	8.5	-
516	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-SHAHJAHANPUR (400KV)I	DAILY	Regarding replacement of porcelain disc insulators with long rod polymer/glass insulators at major crossing on TLs under AM-TL. .	2018-10-26	09:00	2018-10-27	17:30	8.5	-
517	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-AURAIYA GPS (400KV)II	DAILY	For AMP of Line side equipments & insulator cleaning work	2018-10-01	09:00	2018-10-05	17:00	32	-
518	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-AURAIYA GPS (400KV)I	DAILY	For insulator cleaning work	2018-10-07	08:00	2018-10-11	18:00	40	-
519	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-RIHAND NTPC (400KV)I	DAILY	For insulator cleaning	2018-10-15	08:00	2018-10-15	18:00	10	145
520	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-RIHAND NTPC (400KV)II	DAILY	For insulator cleaning	2018-10-16	08:00	2018-10-16	18:00	10	145
521	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-AGRA-PG (400KV)	DAILY	For insulator cleaning work	2018-10-01	08:00	2018-10-05	18:00	40	148
522	POWERGRID	UPPTCL	LINE	LUCKNOW-Kursi Road (400KV) PG-Lucknow BKT (220KV)-UPS/C	DAILY	AMP of Line Bay Equipments , at 400 kv Powergrid Lucknow	2018-10-03	10:00	2018-10-03	15:00	5	-
523	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-MOGA (400KV)2	CONTINUOUS	For Erection of Tower & conductor stringing for 765kV Moga-Bikaner Line under construction. New tower is falling in the vicinity of existing tower of Kishenpur-Moga T/L.	2018-10-10	09:00	2018-10-20	17:30	248.5	150

524	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)- CHAMBA POOL (400KV)1	DAILY	Complete command checking for operation and other signals after SAS upgradation at Chamba. SAS System got faulty and bieng upgraded completely. Rescheduled from 148th OCC.	2018-10-03	10:00	2018-10-03	15:00	5	148
525	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)- CHAMBA POOL (400KV)2	DAILY	Complete command checking for operation and other signals after SAS upgradation at Chamba. SAS System got faulty and bieng upgraded completely. Rescheduled from 148th OCC.	2018-10-04	10:00	2018-10-04	15:00	5	148
526	POWERGRID	POWERGRID	LINE	CHAMERA-2 (400KV)-CHAMERA- POOL (400KV)	DAILY	Complete command checking for operation and other signals after SAS upgradation at Chamba. SAS System got faulty and bieng upgraded completely. Rescheduled from 148th OCC.	2018-10-05	10:00	2018-10-05	15:00	5	148
527	POWERGRID	POWERGRID	LINE	CHAMERA-3 (220KV)- CHAMBA(220KV)I	DAILY	Complete command checking for operation and other signals after SAS upgradation at Chamba. SAS System got faulty and being upgraded completely. Rescheduled from 148th OCC.	2018-10-08	10:00	2018-10-08	15:00	5	148
528	POWERGRID	POWERGRID	LINE	CHAMERA-3 (220KV)- CHAMBA(220KV)II	DAILY	Complete command checking for operation and other signals after SAS upgradation at Chamba. SAS System got faulty and being upgraded completely. Rescheduled from 148th OCC.	2018-10-09	10:00	2018-10-09	15:00	5	148
529	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-MOGA (400KV)I	DAILY	For AMP Works.	2018-10-10	09:00	2018-10-10	18:00	9	-
530	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-MOGA (400KV)II	DAILY	For AMP Works.	2018-10-11	09:00	2018-10-11	18:00	9	-
531	POWERGRID	POWERGRID	LINE	WAGOORA (400KV)-NEW WANPOH (400KV)1	DAILY	For covering conducttor with sleeve at various points which create fault during winter season after clearance is reduced due to snow.	2018-10-09	08:00	2018-10-09	18:00	10	150
532	POWERGRID	POWERGRID	LINE	WAGOORA (400KV)-NEW WANPOH (400KV)2	DAILY	For covering conducttor with sleeve at various points which create fault during winter season after clearance is reduced due to snow.	2018-10-09	08:00	2018-10-09	18:00	10	150
533	POWERGRID	POWERGRID	LINE	URI-1 (400KV)-WAGOORA (400KV)I	DAILY	For covering conducttor with sleeve at various points which create fault during winter season after clearance is reduced due to snow. (Shutdown of 400kV Uri1- Amargarh-1 required)	2018-10-12	08:00	2018-10-12	18:00	10	148

534	POWERGRID	POWERGRID	LINE	URI-1 (400KV)-WAGOORA (400KV)II	DAILY	For covering conducttor with sleeve at various points which create fault during winter season after clearance is reduced due to snow. (Shutdown of 400kV Uri1-Amargarh-2 required)	2018-10-12	08:00	2018-10-12	18:00	10	148
535	POWERGRID	POWERGRID	LINE	URI-2 (400KV)-WAGOORA (400KV)	DAILY	For covering conducttor with sleeve at various points which create fault during winter season after clearance is reduced due to snow. (Shutdown of 400kV Uri1-Amargarh-1 required)	2018-10-15	08:00	2018-10-15	18:00	10	148
536	POWERGRID	POWERGRID	LINE	URI-1 (400KV)-URI-2 (400KV)	DAILY	For covering conducttor with sleeve at various points which create fault during winter season after clearance is reduced due to snow. (Shutdown of 400kV Uri1-Amargarh-1 required)	2018-10-22	08:00	2018-10-22	18:00	10	148
537	POWERGRID	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)II	DAILY	For AMP works and other rectification works.	2018-10-05	08:00	2018-10-05	18:00	10	148
538	POWERGRID	POWERGRID	LINE	NALLAGARH (400KV)-PATIALA (400KV)I	DAILY	For AMP works and Jumper (Short) replacement.	2018-10-10	08:00	2018-10-11	18:00	10	-
539	POWERGRID	POWERGRID	LINE	NALLAGARH (400KV)-PATIALA (400KV)II	DAILY	For AMP works and Jumper (Short) replacement.	2018-10-12	08:00	2018-10-13	18:00	10	-
540	POWERGRID	POWERGRID	LINE	SALAL (220KV)-KISHENPUR (220KV)I	DAILY	Changing of broken insulator and jumper tightening	2018-10-08	09:00	2018-10-08	18:00	9	147
541	POWERGRID	POWERGRID	LINE	SALAL (220KV)-KISHENPUR (220KV)II	DAILY	Changing of broken insulator and jumper tightening	2018-10-09	09:00	2018-10-09	18:00	9	148
542	POWERGRID	JP POWER VENT	LINE	ABDULLAPUR (400KV)-KARCHAM WANGTOO (400KV)I	DAILY	For attending Gas leakage from CT dummy plate and AMP. (Shutdown of 400kV Abdullapur-Kala Amb required)	2018-10-15	09:00	2018-10-15	17:00	8	149
543	POWERGRID	JP POWER VENT	LINE	ABDULLAPUR (400KV)-KARCHAM WANGTOO (400KV)I	DAILY	For attending Gas leakage from CT dummy plate and AMP. (Shutdown of 400kV Kala Amb-Karcham-1 required)	2018-10-17	09:00	2018-10-17	17:00	8	149
544	POWERGRID	JKPDD	LINE	HIRANAGAR(220KV)-SARNA (220KV)	CONTINUOUS	For diversion of Existing T. No. 66 to new pile foundation tower because existing foundation got damaged due to change in path of river flow. (Rescheduled from 149 OCC.)	2018-10-21	09:30	2018-10-28	17:30	176	150
545	POWERGRID	POWERGRID	REACTOR	400KV 125MVAR B/R-I CHITORGARH/125.00	DAILY	CSD RELAY COMMISSIONING of 765kV Bus Reactor CB & Bus reactor will be out of service during testing of CSD relay.Main bay & Tie bay CB(Construction activity) 765kV	2018-10-22	08:00	2018-10-24	18:00	20	150

546	POWERGRID	POWERGRID	REACTOR	REACTOR I SIKAR (400KV)/80.00	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2018-10-09	09:30	2018-10-10	18:30	9	149
547	POWERGRID	POWERGRID	REACTOR	REACTOR SONIPAT (400KV)/125.00	DAILY	Replacement of procelain insulator strings of of Bus Reactor-1 main and Tie bay and Bus-2	2018-10-11	08:00	2018-10-11	18:00	10	-
548	POWERGRID	POWERGRID	REACTOR	REACTOR FATEHPUR -PG (400KV)/125.00	DAILY	AMP and Tightening Work	2018-10-25	09:30	2018-10-25	18:00	8.5	148
549	POWERGRID	POWERGRID	REACTOR	REACTOR I FATEHPUR -PG (400KV)/125.00	DAILY	AMP and Tightening Work (Bus Reactor-2).	2018-10-30	09:30	2018-10-30	18:00	8.5	148
550	POWERGRID	BBMB	REACTOR	REACTOR-I DEHAR (400KV)/63.00	DAILY	Replacement of faulty disconnecter switch of 400KV Bus- I of 2X63 MVAR Bus Reactor at BBMB Dehar. Bus-I Shutdown is also required simultaneously.	2018-10-05	09:30	2018-10-05	17:30	8	149
551	POWERGRID	BBMB	REACTOR	REACTOR-2 DEHAR (400KV)/63.00	DAILY	Replacement of faulty disconnecter switch of 400KV Bus- I of 2X63 MVAR Bus Reactor at BBMB Dehar. Bus-I Shutdown is also required simultaneously.	2018-10-05	09:30	2018-10-05	17:30	8	149
552	POWERGRID	POWERGRID	REACTOR	REACTOR-II AGRA-PG (400KV)/125.00	CONTINUOUS	03 Nos. HV bushing dismantling and erection.	2018-10-05	09:00	2018-10-16	18:00	273	150
553	POWERGRID	POWERGRID	REACTOR	AGRA LINE REACTOR , at Kanpur/50.00	CONTINUOUS	FOR OIL FILTRATION OF MAIN TANK AFTER HAVING HIGH PPM (The line is to discharge for 15 min to take LR out of service and at the time of charging the line is to discharge for 15min to put LR in service)	2018-10-01	09:00	2018-10-05	17:00	104	-
554	POWERGRID	POWERGRID	REACTOR	BALLABHGARH-2 LINE REACTOR, at Kanpur/50.00	CONTINUOUS	FOR OIL FILTRATION OF MAIN TANK AFTER HAVING HIGH PPM (The line is to discharge for 15 min to take LR out of service and at the time of charging the line is to discharge for 15min to put LR in service)	2018-10-08	09:00	2018-10-13	17:00	128	-
555	POWERGRID	POWERGRID	SVC	SVC at Ludhiana	DAILY	For AMP Works.	2018-10-24	09:30	2018-10-24	18:30	9	-
556	POWERGRID	POWERGRID	SVC	SVC at New Wanpoh (-200/+300 MVAR)	CONTINUOUS	Comprehensive Maintenance of SVC & Flushing of valve cooling system.	2018-10-04	10:00	2018-10-11	18:00	176	-
557	PSTCL	PSTCL	BUS	DHURI - BUS BAR 1	DAILY	General Maintenance	2018-10-22	09:00	2018-10-23	17:00	8	-
558	PSTCL	PSTCL	BUS	DHURI - BUS BAR 1	DAILY	General Maintenance	2018-10-25	09:00	2018-10-25	17:00	8	-
559	PSTCL	PSTCL	BUS	DHURI - BUS BAR 2	DAILY	General Maintenance	2018-10-26	09:00	2018-10-26	17:00	8	-
560	PSTCL	PSTCL	BUS	DHURI - BUS BAR 2	DAILY	General Maintenance	2018-10-29	09:00	2018-10-30	17:00	8	-
561	PSTCL	PSTCL	ICT	ICT02 DHURI (400KV)(PSTCL)/500	DAILY	General Maintenance of controlling bay 405/406	2018-10-01	09:00	2018-10-01	17:00	8	-

562	PSTCL	PSTCL	ICT	ICT02 DHURI (400KV)(PSTCL)/500	CONTINUOUS	RTCC Testing & General Maintenance of controlling bay 405/406	2018-10-03	09:00	2018-10-05	17:00	56	-
563	PSTCL	PSTCL	ICT	ICT03 DHURI (400KV)(PSTCL)/500	CONTINUOUS	Commissioning & Testing of ICT-3 and General Maintenance of controlling bay 411/412	2018-10-03	09:00	2018-10-05	17:00	56	150
564	PSTCL	PSTCL	ICT	ICT01 DHURI (400KV)(PSTCL)/500	DAILY	General Maintenance of controlling bay 402/403	2018-10-31	09:00	2018-10-31	17:00	8	146
565	PSTCL	PSTCL	ICT	ICT02 RAJPURA (400KV)(PSTCL)/500	DAILY	Annual Protection, Testing & Maintenance	2018-10-05	09:00	2018-10-06	17:00	8	146
566	PSTCL	PSTCL	ICT	ICT01 MAKHU (400KV)(PSTCL)/315	DAILY	General Maintenance	2018-10-15	09:00	2018-10-15	17:00	8	150
567	PSTCL	PSTCL	ICT	ICT02 MAKHU (400KV)(PSTCL)/315	DAILY	General Maintenance	2018-10-22	09:00	2018-10-22	17:00	8	150
568	PSTCL	PSTCL	ICT	ICT01 MUKTSAR (400KV)(PSTCL)/315	DAILY	General Maintenance	2018-10-30	09:00	2018-10-30	17:00	8	147
569	PSTCL	PSTCL	ICT	ICT02 MUKTSAR (400KV)(PSTCL)/315	DAILY	General Maintenance	2018-10-25	09:00	2018-10-25	17:00	8	147
570	PSTCL	PSTCL	LINE	KANGRA (132KV)-PATHANKOT (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper	2018-10-01	10:00	2018-10-01	16:00	6	150
571	PSTCL	PSTCL	LINE	KANGRA (132KV)-PATHANKOT (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper	2018-10-03	10:00	2018-10-03	16:00	6	150
572	PSTCL	PSTCL	LINE	KANGRA (132KV)-PATHANKOT (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper	2018-10-04	10:00	2018-10-04	16:00	6	150
573	PSTCL	PSTCL	LINE	KANGRA (132KV)-SHANAN (132KV)	DAILY	Patrolling of line	2018-10-05	10:00	2018-10-06	16:00	6	150
574	PSTCL	PSTCL	LINE	KANGRA (132KV)-PATHANKOT (132KV)	DAILY	Mtc of line,disc cleaning, tightening of jumper and patrolling of line	2018-10-15	10:00	2018-10-18	16:00	18	150
575	PSTCL	PSTCL	LINE	KANGRA (132KV)-SHANAN (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper	2018-10-20	10:00	2018-10-20	16:00	6	150
576	PSTCL	PSTCL	LINE	KANGRA (132KV)-SHANAN (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper	2018-10-22	10:00	2018-10-22	16:00	6	150
577	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-NAKODAR (400KV)2	DAILY	General Maintenance	2018-10-01	10:00	2018-10-01	16:00	6	150
578	PSTCL	PSTCL	LINE	RAJPURA (400KV)-DHURI (400KV)1	DAILY	Line jumper/ Nut Bolt tightening	2018-10-04	09:00	2018-10-04	17:00	8	147
579	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-RAJPURA (400KV)1	DAILY	Tower No. 14,16,17,18 Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators	2018-10-03	09:00	2018-10-03	17:00	8	146
580	PSTCL	PSTCL	LINE	NAKODAR (400KV)-MAKHU (400KV)1	DAILY	General Maintenance	2018-10-04	09:00	2018-10-04	17:00	8	150
581	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-MUKTSAR (400KV)1	DAILY	General maintenance, Jumper tightening and Tree Cutting	2018-10-03	09:00	2018-10-03	17:00	8	150
582	PSTCL	PSTCL	LINE	MUKTSAR (400KV)-MAKHU (400KV)1	DAILY	Cleaning of Porcelain Disc Insulators in Polluted area	2018-10-01	18:27	2018-10-01	18:27	0	150

583	PSTCL	PSTCL	LINE	MUKTSAR (400KV)-MAKHU (400KV)2	DAILY	Cleaning of Porcelain Disc Insulators in Polluted area	2018-10-09	09:00	2018-10-09	17:00	8	150
584	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-MUKTSAR (400KV)2	DAILY	General maintenance, Jumper tightening and Tree Cutting	2018-10-08	18:29	2018-10-08	18:29	0	146
585	PSTCL	PSTCL	LINE	RAJPURA (400KV)-DHURI (400KV)2	DAILY	Line jumper/ Nut Bolt tightening	2018-10-08	09:00	2018-10-08	17:00	8	147
586	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-NAKODAR (400KV)	DAILY	General Maintenance	2018-10-09	10:00	2018-10-09	16:00	6	150
587	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-RAJPURA (400KV)2	DAILY	Tower No. 14,16,17,18 Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators	2018-10-12	09:00	2018-10-12	17:00	8	146
588	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-DHURI (400KV)1	DAILY	Line jumper/ Nut Bolt tightening	2018-10-15	09:00	2018-10-15	17:00	8	146
589	PSTCL	PSTCL	LINE	MOGA (400KV)-NAKODAR (400KV)	DAILY	General Maintenance	2018-10-17	10:00	2018-10-17	16:00	6	150
590	PSTCL	PSTCL	LINE	NAKODAR (400KV)-MAKHU (400KV)2	DAILY	General Maintenance	2018-10-12	09:00	2018-10-12	17:00	8	150
591	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-NAKODAR (400KV)1	DAILY	Cleaning of discs ,Replacement of Disc insulators with polymer insulator (if any) and tightening of jumpers, Tree Cutting etc.	2018-10-15	09:00	2018-10-16	17:00	8	150
592	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-DHURI (400KV)2	DAILY	Line jumper/ Nut Bolt tightening	2018-10-16	09:00	2018-10-16	17:00	8	146
593	PSTCL	PSTCL	LINE	HAMIRPUR HSEB (132KV)-CHOHAL (132KV)	DAILY	Tightening of Jumpers of Dead-end Towers, Disc Cleaning & Tree Cutting	2018-10-17	10:00	2018-10-17	16:00	6	150
594	PSTCL	PSTCL	LINE	MAKHU (400KV)-AMRITSAR (400KV)I	DAILY	Cleaning of Porcelain Disc Insulators in Polluted area	2018-10-17	10:00	2018-10-17	16:00	6	150
595	PSTCL	PSTCL	LINE	RAJPURA (400KV)-DHURI (400KV)1	DAILY	Tower No. 52,53,54,55 Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators	2018-10-22	09:00	2018-10-22	17:00	8	147
596	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-DHURI (400KV)1	DAILY	Line jumper/ Nut Bolt tightening	2018-10-24	09:00	2018-10-24	17:00	8	146
597	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-DHURI (400KV)2	DAILY	Line jumper/ Nut Bolt tightening	2018-10-23	09:00	2018-10-23	17:00	8	146
598	PSTCL	PSTCL	LINE	MAKHU (400KV)-AMRITSAR (400KV)II	DAILY	Cleaning of Porcelain Disc Insulators in Polluted area	2018-10-23	10:00	2018-10-23	16:00	6	150
599	PSTCL	PSTCL	LINE	RAJPURA (400KV)-DHURI (400KV)2	DAILY	Tower No. 52,53,54,55 Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators	2018-10-26	09:00	2018-10-26	17:00	8	147
600	PSTCL	PSTCL	LINE	MOGA (400KV)-NAKODAR (400KV)	DAILY	General Maintenance	2018-10-29	10:00	2018-10-29	16:00	6	150
601	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-NAKODAR (400KV)	DAILY	General Maintenance	2018-10-31	10:00	2018-10-31	16:00	6	150

602	PTCUL	PTCUL	BAY	400 kV Bareilly Ckt-II Main bay (CB-413)	DAILY	For taking DCRM of CB-413 and Tan Delta measurement of CB-413 Bay. No supply disturbance as line may be charged through TIE-BAY CB-414	2018-10-20	10:00	2018-10-20	18:00	8	-
603	PTCUL	PTCUL	BAY	Bareilly Ckt-II & Roorkee-II	DAILY	For taking DCRM of CB-414 and Tan Delta measurement of CB-414 Bay. No supply disturbance as line may be charged through Main BAY CB-413 & CB-415.	2018-10-21	10:00	2018-10-21	18:00	8	-
604	PTCUL	PTCUL	BAY	400 kV Roorkee Ckt- 2 (CB- 415)	DAILY	For taking DCRM of CB-415 and Tan Delta measurement of CB-415 Bay by PGCIL team. No supply disturbance as line may be charged through TIE BAY CB-414	2018-10-22	10:00	2018-10-22	18:00	8	-
605	PTCUL	PTCUL	BAY	400 kV Bareilly Ckt- I Main bay (CB-416)	DAILY	For taking DCRM of CB-416 and Tan Delta measurement of CB-416 Bay by PGCIL team. No supply disturbance as line may be charged through TIE-BAY CB-417	2018-10-23	10:00	2018-10-23	18:00	8	-
606	PTCUL	PTCUL	BAY	400 kv Bareilly Ckt-1 & Roorkee Ckt- I Tie Bay (CB-417)	DAILY	For taking DCRM of CB-417 and Tan Delta measurement of CB-417 Bay by PGCIL team. No supply disturbance as line may be charged through MAIN BAY CB-416 & CB-418	2018-10-24	10:00	2018-10-24	18:00	8	-
607	PTCUL	PTCUL	BAY	400 kV Roorkee Ckt-I	DAILY	For taking DCRM of CB-418 and Tan Delta measurement of CB-418 Bay by PGCIL team. No supply disturbance as line may be charged through TIE BAY CB-417.	2018-10-25	10:00	2018-10-25	18:00	8	-
608	PTCUL	PTCUL	BUS	Srinagar Bus-1st	DAILY	Tightening of nuts & bolts and replacement of jumpers as required of various equipments Breaker, Isolators & Bus bar etc.	2018-10-22	09:00	2018-10-22	17:00	8	-
609	PTCUL	PTCUL	BUS	Srinagar Bus-II nd	DAILY	Tightening of nuts & bolts and replacement of jumpers as required of various equipments Breaker, Isolators & Bus bar etc.	2018-10-23	09:00	2018-10-23	17:00	8	-
610	PTCUL	PTCUL	ICT	ICT01 RISHIKESH (400KV)(PTCUL)/315	DAILY	Wiring and Testing of Double Breaker Circuit Isolator under PSDF Scheme.	2018-10-15	08:00	2018-10-15	17:00	9	149
611	PTCUL	PTCUL	ICT	ICT01 SRINAGAR_UK (400KV)(PTCUL)/315	DAILY	Tightening of nuts & bolts and replacement of jumpers as required of various equipments Breaker, Isolators & Bus bar etc.	2018-10-22	09:00	2018-10-22	17:00	8	145

612	PTCUL	PTCUL	ICT	ICT02 SRINAGAR_UK (400KV)(PTCUL)/315	DAILY	Tightening of nuts & bolts and replacement of jumpers as required of various equipments Breaker, Isolators & Bus bar etc.	2018-10-23	09:00	2018-10-23	17:00	8	-
613	PTCUL	PTCUL	ICT	ICT01 KASHIPUR (400KV)(PTCUL)/315	DAILY	For Commissioning of SAS system by T&C wing.	2018-10-11	10:00	2018-10-11	13:00	3	-
614	PTCUL	PTCUL	ICT	ICT02 KASHIPUR (400KV)(PTCUL)/315	DAILY	For Commissioning of SAS system by T&C wing.	2018-10-12	10:00	2018-10-12	18:00	8	150
615	PTCUL	POWERGRID	LINE	BAREILY-PG (400KV)-KASHIPUR (400KV)2	DAILY	For Commissioning of SAS system by T&C wing.	2018-10-08	10:00	2018-10-08	12:00	2	-
616	PTCUL	POWERGRID	LINE	ROORKEE (400KV)-KASHIPUR (400KV)I	DAILY	For Commissioning of SAS system by T&C wing.	2018-10-09	10:00	2018-10-09	12:00	2	145
617	PTCUL	POWERGRID	LINE	ROORKEE (400KV)-KASHIPUR (400KV)II	DAILY	For Commissioning of SAS system by T&C wing.	2018-10-10	10:00	2018-10-10	12:00	2	-
618	PTCUL	PTCUL	LINE	RISHIKESH (400KV)-NEHTAUR (220KV)1	DAILY	Wiring and Testing of Double Breaker Circuit Isolator under PSDF Scheme.	2018-10-10	08:00	2018-10-10	17:00	9	-
619	PTCUL	PTCUL	LINE	ROORKEE (400KV)-RISHIKESH (400KV)	DAILY	Wiring and Testing of Double Breaker Circuit Isolator under PSDF Scheme.	2018-10-24	08:00	2018-10-24	17:00	9	149
620	PTCUL	PTCUL	LINE	SRINAGAR_UK (400KV)-Srinagar HEP- ALAKANANDA (400KV)2	CONTINUOUS	Tightening of nuts & bolts of jumpers and replacement of jumpers if required of 400 KV GVK-Khandukhal line-IIInd.	2018-10-29	09:00	2018-10-30	17:00	32	149
621	PTCUL	PTCUL	LINE	SRINAGAR_UK (400KV)-Srinagar HEP- ALAKANANDA (400KV)1	CONTINUOUS	Tightening of nuts & bolts of jumpers and replacement of jumpers if required of 400 KV GVK-Khandukhal line.	2018-10-27	09:00	2018-10-28	17:00	32	149
622	PTCUL	PTCUL	LINE	SRINAGAR_UK (400KV)-Srinagar HEP- ALAKANANDA (400KV)1	DAILY	Tightening of nuts & bolts and replacement of jumpers as required of various equipments Breaker, Isolators & Bus bar etc.	2018-10-22	09:00	2018-10-22	17:00	8	149
623	PTCUL	PTCUL	LINE	SRINAGAR_UK (400KV)-Srinagar HEP- ALAKANANDA (400KV)2	DAILY	Tightening of nuts & bolts and replacement of jumpers as required of various equipments Breaker, Isolators & Bus bar etc.	2018-10-23	09:00	2018-10-23	17:00	8	149
624	RRVPN	ADANIRJ	BAY	Main Bay 413 Kawai Chhabra Line-3	DAILY	Annual maintenance and testing of 413-Circuit breaker and CT	2018-10-09	09:00	2018-10-09	18:30	9.5	-
625	RRVPN	RRVPN	BAY	452-A CB 400/220KV ICT-2 at 400KV GSS Ratangarh.	CONTINUOUS	For overhauling work of Pnumatic drive of CB	2018-10-22	09:30	2018-10-24	18:00	56.5	-
626	RRVPN	RRVPN	BAY	652-A CB 400/220KV ICT-3 at 400KV GSS Ratangarh.	CONTINUOUS	For overhauling work of Pnumatic drive of CB	2018-10-29	09:30	2018-10-31	18:00	56.5	-
627	RRVPN	RRVPN	BAY	Tie CB FOR ICT-3 at 400KV GSS Ramgarh.	DAILY	Quarterly Maintenance	2018-10-12	09:00	2018-10-12	15:00	6	-

628	RRVPN	POWERGRID	BUS	400KV BUS-I AJMER	DAILY	HALF YEARLY MAINT.WORK OF 400 KV MAIN BUS BAR-IAs the Tie bay has not commissioned so 400 KV Ajmer Bhilwara Ckt-II Bay will remain 'Off' during S/D Period the load shall be fed by 400 KV Bhilwara Ckt-I line bay hence there will be no supply disturbance	2018-10-04	09:00	2018-10-04	18:00	9	149
629	RRVPN	POWERGRID	BUS	400KV BUS-II AJMER	DAILY	HALF YEARLY MAINT.WORK OF 400 KV MAIN BUS BAR-II. (1) As the Tie bay has not commissioned so 400 KV S/C Ajmer -Deedwana Line Bay will remaine 'off' and 400 KV Deedwana will be fed by 400 KV GSS Bikaner through 400 KV Bikaner Deedwana Line hence there will be no supply disturbance. (2) 315 MVA, 400/220 KV Kanohar Make ICT-III will remain 'Off' during S/D Period & load will be fed by 400 /220 KV ICT-I hence there will be no supply disturbance at 400 KV GSS Ajmer	2018-10-11	09:00	2018-10-11	18:00	9	149
630	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BARMER	CONTINUOUS	Final Jumpering to main Bus ,Testing , Commissioning , and other Balance miss. Work (Continuous basis)	2018-10-14	07:00	2018-10-16	18:00	59	150
631	RRVPN	RRVPN	BUS	400KV MAIN BUS-II BARMER	CONTINUOUS	Final Jumpering to main Bus ,Testing , Commissioning , and other Balance miss. Work (Continuous basis)	2018-10-21	07:00	2018-10-23	18:00	59	150
632	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BARMER	CONTINUOUS	Pre-Commissioning readiness (Continuous basis)	2018-10-28	07:00	2018-10-29	18:00	35	150
633	RRVPN	RRVPN	BUS	400KV MAIN BUS-II BARMER	CONTINUOUS	Pre-Commissioning readiness (Continuous basis)	2018-10-30	07:00	2018-10-31	18:00	35	150
634	RRVPN	RRVPN	BUS	400KV BUS-I AKAL JAISALMER (400KV)	CONTINUOUS	Quarterly Maintenance and erection work of new bay by M/s Siemens at Akal	2018-10-03	08:00	2018-10-05	19:00	59	146
635	RRVPN	RRVPN	BUS	400KV BUS-II AKAL JAISALMER (400KV)	CONTINUOUS	Quarterly Maintenance	2018-10-18	08:00	2018-10-19	19:00	35	145
636	RRVPN	RRVPN	BUS	MAIN BUS-B RATANGARH	DAILY	Maintenance work of bay equipment.	2018-10-12	09:30	2018-10-12	18:00	8.5	148
637	RRVPN	RRVPN	BUS	400KV MAIN BUS-II AT 400KV GSS HINDAUN	DAILY	Half Yearly Maintance Work	2018-10-12	10:00	2018-10-12	16:00	6	-

638	RRVPN	RRVPN	ICT	ICT-III (KANO HAR)/315 MVA	DAILY	(2) 315 MVA, 400/220 KV Kanohar Make ICT-III will remain 'Off' during S/D of 400KV MAIn Bus-II & load will be fed by 400 /220 KV ICT-I hence there will be no supply disturbance at 400 KV GSS Ajmer	2018-10-11	09:00	2018-10-11	18:00	9	150
639	RRVPN	RRVPN	ICT	ICT01 AJMER (400KV)(RRVUNL)/315	DAILY	HALF YEARLY MAINT.WORK OF 400/220 KV 315 MVA ICT-I	2018-10-25	09:00	2018-10-25	18:00	9	149
640	RRVPN	RRVPN	ICT	ICT01 BIKANER (400KV)(RRVPN)/315	DAILY	Routine Bay Maintenance work	2018-10-25	10:00	2018-10-25	17:00	7	150
641	RRVPN	RRVPN	ICT	ICT03 AKAL JAISALMER (400KV)(RRVPN)/315	DAILY	Quarterly Maintenance	2018-10-10	08:00	2018-10-10	19:00	11	149
642	RRVPN	RRVPN	ICT	ICT02 JODHPUR (400KV)(RRVPN)/315	DAILY	4th Quarterly maintenance work	2018-10-25	10:00	2018-10-25	18:00	8	149
643	RRVPN	RRVPN	ICT	ICT03 RATANGARH (400KV)(RRVPN)/315	DAILY	Maintenance work of bay equipment.	2018-10-26	09:30	2018-10-26	18:00	8.5	150
644	RRVPN	RRVPN	ICT	ICT01 BARMER (400KV)(RRVPN)/315	DAILY	Quarterly maintenance	2018-10-12	10:00	2018-10-12	18:00	8	148
645	RRVPN	RRVPN	ICT	400/220KV ICT-2 AT 400 KV GSS RAMGARH/315	DAILY	Quarterly Maintenance	2018-10-10	09:00	2018-10-10	15:00	6	-
646	RRVPN	RRVPN	ICT	400/220KV ICT-3 AT 400 KV GSS RAMGARH/315	DAILY	Quarterly Maintenance	2018-10-11	09:00	2018-10-11	15:00	6	-
647	RRVPN	RRVPN	ICT	400/220KV ICT-1 AT 400 KV GSS RAMGARH/315	DAILY	Quarterly Maintenance	2018-10-09	09:00	2018-10-09	15:00	6	-
648	RRVPN	RRVPN	LINE	MODAK (220KV)-BHANPURA MPSEB-WR (220KV)+MPSE	DAILY	Quarterly Maintainance	2018-10-12	09:30	2018-10-12	16:30	7	-
649	RRVPN	RRVPN	LINE	KOTA(220KV)-BAROD (220KV)	DAILY	Quarterly Maintainance	2018-10-11	08:00	2018-10-11	18:00	10	148
650	RRVPN	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)1	CONTINUOUS	Maintenance work of bay equipment. and carried out for the healthiness of synchronization circuit. i.e.:- 1) Control wiring & synchronizing scheme checking of Sikar-1 Dia 2) Control wiring & synchronizing scheme checking of Sikar-2 Dia 3) Testing of VT selection scheme by Testing Team & Relay Engineer of Sikar – 1 4) Testing of VT selection scheme by Testing Team & Relay Engineer of Sikar – 2 by M/S sterling & wilson-Mumbai with protection team.	2018-10-08	10:00	2018-10-09	18:00	32	150

651	RRVPN	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)2	CONTINUOUS	Maintenance work of bay equipment. and carried out for the healthiness of synchronization circuit. i.e.:- 1) Control wiring & synchronizing scheme checking of Sikar-1 Dia 2) Control wiring & synchronizing scheme checking of Sikar-2 Dia 3) Testing of VT selection scheme by Testing Team & Relay Engineer of Sikar – 1 4) Testing of VT selection scheme by Testing Team & Relay Engineer of Sikar – 2 by M/S sterling & wilson-Mumbai with protection team.	2018-10-10	10:00	2018-10-11	18:00	32	150
652	RRVPN	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)1	DAILY	Stringing of OPGW cable at existing Loc No T36-T35 of 132 kV RTGH-Fatehpur Line	2018-10-07	10:00	2018-10-07	16:00	6	150
653	RRVPN	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)2	DAILY	Stringing of OPGW cable at existing Loc No T36-T35 of 132 kV RTGH-Fatehpur Line	2018-10-07	10:00	2018-10-07	16:00	6	150
654	RRVPN	RRVPN	LINE	RAPP A (220KV)-KOTA(220KV)1	DAILY	QUARTERLY MAINTENANCE WORK	2018-10-04	08:00	2018-10-04	18:00	10	147
655	RRVPN	RRVPN	LINE	ANTA GPS (220KV)-KOTA(220KV)	DAILY	QUARTERLY MAINTENANCE WORK	2018-10-25	08:00	2018-10-25	18:00	10	147
656	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)1	DAILY	1) For replacement of remaining porcelain disc insulators by polymer disc insulators.	2018-10-02	06:00	2018-10-10	18:00	96	150
657	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)2	DAILY	1) For replacement of remaining porcelain disc insulators by polymer disc insulators.	2018-10-11	06:00	2018-10-20	18:00	108	150
658	RRVPN	RRVPN	LINE	HISSAR BBMB (220KV)-CHIRAWA (220KV)	DAILY	For Quarterly maintenance of bay and of line	2018-10-04	08:00	2018-10-05	19:00	11	149
659	RRVPN	RRVPN	LINE	ANTA(400KV)-KAWAI (400KV)2	DAILY	Annual maintenance of Isolators.	2018-10-05	08:00	2018-10-05	18:30	10.5	150
660	RRVPN	RRVPN	LINE	BHILWARA (400KV)-AJMER (400KV)II	DAILY	As the Tie bay has not commissioned so 400 KV Ajmer Bhilwara Ckt-II Bay will remain 'Off' during S/D of 400kV Main Bus-I and the load shall be fed by 400 KV Ajmer- Bhilwara Ckt-I line bay hence there will be no supply disturbance	2018-10-04	09:00	2018-10-04	18:00	9	150
661	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-BARMER (400KV)	DAILY	Quarterly Maintenance	2018-10-25	10:00	2018-10-25	18:00	8	148

662	RRVPN	RRVPN	LINE	BHARATPUR (220KV)-SIKANDRA (220KV)	CONTINUOUS	For replacement of Earth wire of the 220KV Agra-Bharatpur Inter State Line work at 220KV GSS RVPN, Bharatpur	2018-10-08	09:00	2018-10-27	17:00	464	149
663	RRVPN	RRVPN	LINE	LALSOT (220KV)-DAUSA (220KV)PG	DAILY	quarterly maintenance	2018-10-18	09:30	2018-10-18	15:30	6	149
664	RRVPN	RRVPN	LINE	SAWAI MADHOPUR (220KV)-DAUSA (220KV)I(PG	DAILY	quarterly maintenance	2018-10-19	09:30	2018-10-19	15:30	6	149
665	RRVPN	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)1	DAILY	quarterly maintenance	2018-10-25	09:30	2018-10-25	15:30	6	149
666	RRVPN	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)2	DAILY	quarterly maintenance	2018-10-26	09:30	2018-10-26	15:30	6	149
667	RRVPN	RRVPN	LINE	BIKANER (400KV)-BHADLA (400KV)1	DAILY	Routine Bay Maintenance work	2018-10-11	10:00	2018-10-11	17:00	7	148
668	RRVPN	RRVPN	LINE	BIKANER (400KV)-BHADLA (400KV)2	DAILY	Routine Bay Maintenance work	2018-10-12	10:00	2018-10-12	17:00	7	148
669	RRVPN	POWERGRID	LINE	KANKROLI (400KV)-JODHPUR (400KV)	DAILY	4th Quarterly maintenance work	2018-10-04	10:00	2018-10-04	18:00	8	148
670	RRVPN	RRVPN	LINE	JODHPUR (400KV)-RAJWEST (400KV)II	DAILY	4th Quarterly maintenance work	2018-10-30	10:00	2018-10-30	18:00	8	150
671	RRVPN	RRVPN	LINE	BIKANER (400KV)-MERTA (400KV)	DAILY	IIIrd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-10-05	09:00	2018-10-05	17:00	8	150
672	RRVPN	RRVPN	LINE	MERTA (400KV)-JODHPUR (400KV)I	DAILY	IIIrd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-10-12	09:00	2018-10-12	17:00	8	149
673	RRVPN	RRVPN	LINE	MERTA (400KV)-JODHPUR (400KV)II	DAILY	IIIrd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-10-11	09:00	2018-10-11	17:00	8	150
674	RRVPN	RRVPN	LINE	MERTA (400KV)-HEERAPURA (400KV)	DAILY	IIIrd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-10-25	09:00	2018-10-25	17:00	8	150
675	RRVPN	POWERGRID	LINE	KOTA (400KV)-MERTA (400KV)I	DAILY	IIIrd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-10-26	09:00	2018-10-26	17:00	8	150
676	RRVPN	POWERGRID	LINE	SHREE CEMENTS (400KV)-MERTA (400KV)	DAILY	IIIrd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-10-31	09:00	2018-10-31	17:00	8	148
677	RRVPN	RRVPN	LINE	MERTA (400KV)-RATANGARH (400KV)	DAILY	Maintenance work of bay equipment.	2018-10-16	09:30	2018-10-16	18:00	8.5	149
678	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-RAMGARHI	DAILY	Quarterly Maintenance	2018-10-08	09:00	2018-10-08	15:00	6	147
679	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-RAMGARHII	DAILY	Quarterly Maintenance	2018-10-15	09:00	2018-10-15	15:00	6	147
680	RRVPN	APL	LINE	DEEDWANA (400KV)-AJMER (400KV)	DAILY	As the Tie bay has not commissioned so 400 KV S/C Ajmer -Deedwana Line Bay will remain 'off' during shutdown of 400kV Main Bus-II at Ajmer and 400 KV Deedwana will be fed by 400 KV GSS Bikaner through 400 KV Bikaner Deedwana Line	2018-10-11	09:00	2018-10-11	18:00	9	150

681	RRVPN	POWERGRID	REACTOR	REACTOR I RATANGARH (400KV)/125.00	CONTINUOUS	Maintenance work of bay equipment. and carried out for the healthiness of synchronization circuit. i.e.:- 1) Control wiring & synchronizing scheme checking of Sikar-1 Dia 2) Control wiring & synchronizing scheme checking of Sikar-2 Dia 3) Testing of VT selection scheme by Testing Team & Relay Engineer of Sikar – 1 4) Testing of VT selection scheme by Testing Team & Relay Engineer of Sikar – 2 by M/S sterling & wilson-Mumbai with protection team.	2018-10-08	10:00	2018-10-09	18:00	32	-
682	RRVPN	RRVPN	REACTOR	Shunt Reactor RATANGARH (400KV)/50.00	CONTINUOUS	Maintenance work of bay equipment. and carried out for the healthiness of synchronization circuit. i.e.:- 1) Control wiring & synchronizing scheme checking of Sikar-1 Dia 2) Control wiring & synchronizing scheme checking of Sikar-2 Dia 3) Testing of VT selection scheme by Testing Team & Relay Engineer of Sikar – 1 4) Testing of VT selection scheme by Testing Team & Relay Engineer of Sikar – 2 by M/S sterling & wilson-Mumbai with protection team.	2018-10-10	10:00	2018-10-11	18:00	32	150
683	RRVPN	RRVPN	REACTOR	SHUNT REACTOR BHLWARA (400KV)/50.00	DAILY	Conduct on load test for 50MVAR Bus Reactor through PSD and CSD	2018-10-04	09:00	2018-10-04	17:00	8	150
684	RRVPN	RRVPN	REACTOR	SHUNT REACTOR-I BIKANER (400KV)/50.00	DAILY	Routine Bay Maintenance work	2018-10-04	10:00	2018-10-04	17:00	7	146
685	RRVPN	RRVPN	REACTOR	REACTOR AKAL JAISALMER (400KV)/50.00	DAILY	Quarterly Maintenance and erection work of new bay by M/s Siemens at Akal	2018-10-11	08:00	2018-10-11	19:00	11	149
686	RRVPN	RRVPN	REACTOR	Shunt Reactor (line reactor for Rajwest 2 Bay)/50.00	DAILY	4th Quarterly maintenance work	2018-10-30	10:00	2018-10-30	18:00	8	150

687	RRVPN	RRVPN	REACTOR	400KV 50MVAR LINER REACTOR FOR 400KV AKAL-RAMGARH-I AT RAMGARH/50.00	DAILY	Quarterly Maintenance	2018-10-08	09:00	2018-10-08	15:00	6	-
688	RRVPN	RRVPN	REACTOR	400KV 50MVAR LINER REACTOR FOR 400KV AKAL-RAMGARH-II AT RAMGARH/50.00	DAILY	Quarterly Maintenance	2018-10-15	09:00	2018-10-15	15:00	6	-
689	RRVPN	RRVPN	REACTOR	400 kV 125 MVAR Bus Reactor at 400kV GSS Ramgarh/125.00	DAILY	Quarterly Maintenance	2018-10-16	09:00	2018-10-16	15:00	6	-
690	UPPTCL	UPPTCL	BUS	400KV A Bus Sultanpur	CONTINUOUS	For Annual routine testing and M&R Work	2018-10-08	08:00	2018-10-09	18:00	34	150
691	UPPTCL	UPPTCL	BUS	MAIN BUS I-ORAI	CONTINUOUS	For testing commissioning and Jumpering work of 400kV Bus Isolator and Banda Bay 1&2 at 400KV S/S Orai. (Supply will be continious through 400KV Main Bus-II)	2018-10-03	09:00	2018-10-04	18:00	33	150
692	UPPTCL	UPPTCL	BUS	MAIN BUS II-ORAI	CONTINUOUS	For conversion of Banda-I&II Bay, Bus-II Isolator jumper from twin to quad. (Supply will be continious through 400KV Main Bus-I)	2018-10-05	09:00	2018-10-06	18:00	33	150
693	UPPTCL	UPPTCL	BUS	bus 1 SARNATH	CONTINUOUS	Repairing and Strengthening. No supply disturbance as the load shall be fed through Main Bus - II.	2018-10-04	08:00	2018-10-28	18:00	586	150
694	UPPTCL	UPPTCL	BUS	Transfer bus-Sarnath	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I	2018-10-27	08:00	2018-10-28	18:00	34	145
695	UPPTCL	UPPTCL	BUS	Transfer bus 400 kV Unnao	CONTINUOUS	Major Overhauling of Main Circuit Breaker of 400 KV TBC at Unnao (There shall be no interruption in supply)	2018-10-06	08:00	2018-10-12	18:00	154	147
696	UPPTCL	UPPTCL	BUS	400 kV bus coupler at Agra	DAILY	For pneumatic drive overhauling in direction of M/s ABB Engineer during shutdown of 400 kV 'B' Bus	2018-10-05	08:00	2018-10-06	18:00	10	150
697	UPPTCL	UPPTCL	BUS	400KV BUS 2 AGRA	CONTINUOUS	For replacement of 500 MVA ICT I damaged Pantograph isolator complete (981B) & replacement of various damaged 400 kV Main bus span	2018-10-05	08:00	2018-10-09	18:00	106	-
698	UPPTCL	UPPTCL	BUS	400KV BUS 1 AGRA	DAILY	For replacement of various damaged 400 kV Main bus span	2018-10-10	08:00	2018-10-14	18:00	40	150
699	UPPTCL	UPPTCL	BUS	BUS B-PANKI	CONTINUOUS	Replacement of B- Bus PG Isolator alongwith 400 KV TBC bay.	2018-10-22	08:00	2018-10-26	18:00	106	-
700	UPPTCL	UPPTCL	ICT	ICT -2/3x500 MVA	DAILY	500 MVA spare ICT is also be charged alongwith annual maintenance	2018-10-02	06:00	2018-10-03	06:00	0	150

701	UPPTCL	UPPTCL	ICT	ICT –2/3x500 MVA	DAILY	Annual Maintenance (For one hour at any time during a day)	2018-10-04	08:00	2018-10-06	09:00	2	150
702	UPPTCL	UPPTCL	ICT	ICT02 AGRA-UP (400KV)(UPPTCL)/500	DAILY	For routine pre winter maintenance & testing	2018-10-04	10:00	2018-10-04	15:00	5	146
703	UPPTCL	UPPTCL	ICT	ICT02 MORADABAD (400KV)(UPPTCL)/315	CONTINUOUS	For erection of columns, beams and stringing of twin moose conductor. Dismantling of old existing singel moose conductor at 220KV side.	2018-10-20	08:00	2018-10-30	18:00	250	148
704	UPPTCL	UPPTCL	ICT	ICT04 GREATER NOIDA (400KV)(UPPTCL)/500	DAILY	For General maintenance works.	2018-10-21	10:00	2018-10-21	16:00	6	150
705	UPPTCL	UPPTCL	ICT	ICT02 GREATER NOIDA (400KV)(UPPTCL)/315	DAILY	For attending problematic Bus-B PG isolator and for Gen. Maintenance alongwith main Bus -B.	2018-10-28	10:00	2018-10-28	16:00	6	149
706	UPPTCL	UPPTCL	ICT	ICT01 UNNAO (400KV)(UPPTCL)/315	DAILY	Routine Protection Testing and General Maintenance T/F at 400 KV S/S, Unnao	2018-10-04	08:00	2018-10-04	18:00	10	150
707	UPPTCL	UPPTCL	ICT	ICT02 UNNAO (400KV)(UPPTCL)/315	CONTINUOUS	Connecting the 33 KV Tertiary bushing terminals by 4" IPS AL Pipe along with 33 KV Surge Capacitor,33 KV Lightening arrester and 33 KV CT to charge the 31.5 MVAR Tertiary reactor of 400/220/33 KV 315 MVA ICT-III AND Painting work of T/F at 400 KV S/S Unnao.	2018-10-23	08:00	2018-10-25	18:00	58	147
708	UPPTCL	UPPTCL	ICT	ICT02 LUCKNOW (Sarojini Nagar) 400-UP(UPPTCL)/315	CONTINUOUS	For replacement of 03 Nos. Current Transformers of 400 KV Side (Most urgent as CTs are more than 36 years old)	2018-10-08	09:00	2018-10-09	16:00	31	150
709	UPPTCL	UPPTCL	ICT	ICT01 LUCKNOW (Sarojini Nagar) 400-UP(UPPTCL)/315	DAILY	For routine bay maintenance works.	2018-10-15	09:00	2018-10-15	16:00	7	147
710	UPPTCL	UPPTCL	ICT	ICT02 BAREILY-UP (400KV)(UPPTCL)/315	DAILY	For routine Maintenance of T/F like tightening, Cleaning,Oiling, greasing etc. of all equipments of Bay, alongwith Tan delta testing.	2018-10-15	09:00	2018-10-15	18:00	9	150
711	UPPTCL	UPPTCL	ICT	ICT02 SULTANPUR (400KV)(UPPTCL)/240	DAILY	Pre festival bay maintenance works	2018-10-11	08:00	2018-10-11	18:00	10	147
712	UPPTCL	UPPTCL	ICT	ICT ORAI (400KV)(UPPTCL)/315	DAILY	For Routine Maintenance & Protection checking of Transformers.	2018-10-01	09:00	2018-10-01	19:00	10	148
713	UPPTCL	UPPTCL	ICT	ICT01 SARNATH (400KV)(UPPTCL)/315	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I. During the S/D load will be fed by both 315 MVA T/F - III & 500 MVA T/F.	2018-10-14	08:00	2018-10-15	18:00	34	150

714	UPPTCL	UPPTCL	ICT	ICT02 SARNATH (400KV)(UPPTCL)/500	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I. During the S/D load will be taken by both 315 MVA T/F - I & II.	2018-10-21	08:00	2018-10-22	18:00	34	150
715	UPPTCL	UPPTCL	ICT	ICT03 SARNATH (400KV)(UPPTCL)/315	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I. During the S/D load will be taken by both 315 MVA T/F - I & 500 MVA T/F.	2018-10-25	08:00	2018-10-26	18:00	34	150
716	UPPTCL	UPPTCL	ICT	ICT01 AZAMGARH (400KV)(UPPTCL)/315	DAILY	For General Maintenance	2018-10-26	08:00	2018-10-26	18:00	10	147
717	UPPTCL	UPPTCL	ICT	ICT02 AZAMGARH (400KV)(UPPTCL)/500	DAILY	For General Maintenance	2018-10-28	08:00	2018-10-28	18:00	10	-
718	UPPTCL	UPPTCL	ICT	ICT01 GORAKHPUR-UP (400KV)(UPPTCL)/240	DAILY	For maintenance of 500 MVA ICT-I	2018-10-26	09:00	2018-10-26	17:00	8	149
719	UPPTCL	UPPTCL	ICT	ICT02 GORAKHPUR-UP (400KV)(UPPTCL)/315	DAILY	For bay maintenance of 315 MVA ICT-II	2018-10-31	10:00	2018-10-31	16:00	6	149
720	UPPTCL	UPPTCL	ICT	ICT-II Agra South/200 MVA	DAILY	Maintenance and testing	2018-10-12	09:00	2018-10-12	17:00	8	148
721	UPPTCL	UPPTCL	ICT	ICT01 ALIGARH (400KV)(UPPTCL)/500	CONTINUOUS	For centrifuging of OLTC Oil	2018-10-22	08:00	2018-10-23	18:00	34	149
722	UPPTCL	UPPTCL	ICT	ICT 01 AGRA-UP (400KV)(UPPTCL)/500	DAILY	For replacement of various damaged 400 kV Main bus span during shutdown of 400 kV 'A' bus & necessary routine maintenance & testing	2018-10-14	08:00	2018-10-14	18:00	10	150
723	UPPTCL	PTCUL	LINE	AFZALGARH-KALAGARH	DAILY	For line maintenance works.	2018-10-10	08:00	2018-10-11	18:00	10	150
724	UPPTCL	UPPTCL	LINE	MURADNAGAR (400KV)-ALIGARH (400KV)	DAILY	To replace disc insulator by polymer string of tension tower. Tree cutting & other maintenance work on dally basis.	2018-10-03	08:00	2018-10-13	18:00	100	150
725	UPPTCL	POWERGRID	LINE	NAWADA (400KV)-GREATER NOIDA (400KV)	DAILY	"1. Stringing on diverted route on towers of 400KV Greater Noida-Nawada line due to DFCC works. 2. Alongwith main Bus- B or attending problematic Bus-B PG isolator and for General Maintenance for one day."	2018-10-03	08:00	2018-10-15	18:00	120	150
726	UPPTCL	UPPTCL	LINE	NAPP (220KV)-SAMBHAL (220KV)	DAILY	For replacement of Disc Insulators by Polymers on Tension Towers.	2018-10-07	08:00	2018-10-09	18:00	20	150
727	UPPTCL	UPPTCL	LINE	Srinagar HEP- ALAKANANDA (400KV)-VISHNUPRAYAG (400KV)	DAILY	For calibration of energy meters.	2018-10-09	14:00	2018-10-09	17:00	3	-
728	UPPTCL	PTCUL	LINE	KHODRI (220KV)-SAHARANPUR- UP (220KV)1 +UP	DAILY	For lopping and chopping of trees in line corridor, commissioning of bus bar protection panel & maintenance works of bay.	2018-10-09	08:00	2018-10-12	18:00	30	145

729	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)- MUZZAFARNAGAR-UP (400KV)	DAILY	For tree cutting, repairing of conductor, inspection of insulators & other maintenance works.	2018-10-11	09:00	2018-10-12	18:00	9	145
730	UPPTCL	PTCUL	LINE	NARA (220KV)-ROORKEE PTCUL (220KV)+UPPT	DAILY	For tree cutting, repairing of conductor, inspection of insulators & other maintenance works.	2018-10-15	09:00	2018-10-16	18:00	9	150
731	UPPTCL	UPPTCL	LINE	MUZZAFARNAGAR-UP (400KV)- VISHNUPRAYAG (400KV)	DAILY	For adjustment of interlocking of isolators.	2018-10-15	08:00	2018-10-16	18:00	10	-
732	UPPTCL	UPPTCL	LINE	MUZZAFARNAGAR-UP (400KV)- Srinagar HEP- ALAKANANDA (400KV)	DAILY	"1. For adjustment of interlocking of isolators. 2. For calibration of energy meters."	2018-10-17	08:00	2018-10-18	18:00	10	149
733	UPPTCL	UPPTCL	LINE	NAPP (220KV)-SIMBHOLI (220KV)	DAILY	Tree cutting & various miscellaneous work.	2018-10-24	08:00	2018-10-25	18:00	10	149
734	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)-IndirapuramI	CONTINUOUS	To attend bend in 1 leg of D+31mtr tower- location no.-26, shutdown required for de-stringing of conductor, insulator, hardware fittings, accessories, dismantling of tower & replenishment of bend tower parts with new tower parts and re-erection & stringing of the same for charging of line.	2018-10-22	08:00	2018-10-31	18:00	226	150
735	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)-IndirapuramII	CONTINUOUS	To attend bend in 1 leg of D+31mtr tower- location no.-26, shutdown required for de-stringing of conductor, insulator, hardware fittings, accessories, dismantling of tower & replenishment of bend tower parts with new tower parts and re-erection & stringing of the same for charging of line.	2018-10-22	08:00	2018-10-31	18:00	226	150
736	UPPTCL	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG- LUCKNOW (Sarojini Nagar) 400-UP	DAILY	Replacement of disc insulator & Lopping/Chopping of Trees	2018-10-13	09:00	2018-10-13	17:00	8	146
737	UPPTCL	UPPTCL	LINE	LUCKNOW (Sarojini Nagar) 400-UP- UNNAO (400KV)	DAILY	Replacement of disc insulator & Lopping/Chopping of Trees	2018-10-14	09:00	2018-10-14	17:00	8	150
738	UPPTCL	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG- UNNAO (400KV)I	DAILY	General Maintenance of feeders at 400 KV S/S,Unnao	2018-10-13	08:00	2018-10-13	18:00	10	145
739	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-BAREILY-UP (400KV)II	CONTINUOUS	Stringing of balance earth wire & replacement of Y & B Phase conductor between Tower. No. 744 to 741 of Ckt-II	2018-10-12	09:00	2018-10-16	18:00	105	150
740	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-BAREILY-UP (400KV)I	CONTINUOUS	Stringing of balance earth wire & replacement of Y & B Phase conductor between Tower. No. 744 to 741 of Ckt-II	2018-10-12	09:00	2018-10-16	16:00	103	150

741	UPPTCL	UPPTCL	LINE	OBRA (400KV)-SULTANPUR (400KV)	DAILY	For routine bay maintenance works.	2018-10-03	08:00	2018-10-03	18:00	10	145
742	UPPTCL	UPPTCL	LINE	SULTANPUR (400KV)-TANDA	DAILY	For routine bay maintenance works	2018-10-05	08:00	2018-10-05	18:00	10	145
743	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)I	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I	2018-10-04	08:00	2018-10-05	18:00	34	147
744	UPPTCL	UPPTCL	LINE	AZAMGARH (400KV)-SARNATH (400KV)	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I	2018-10-06	08:00	2018-10-07	18:00	34	150
745	UPPTCL	POWERGRID	LINE	VARANASI (400KV)-SARNATH (400KV)I	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I	2018-10-23	08:00	2018-10-24	18:00	34	150
746	UPPTCL	POWERGRID	LINE	VARANASI (400KV)-SARNATH (400KV)II	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I	2018-10-08	08:00	2018-10-09	18:00	34	150
747	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)2	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I	2018-10-12	08:00	2018-10-13	18:04	34.07	-
748	UPPTCL	UPPTCL	LINE	GORAKHPUR-UP (400KV)-AZAMGARH (400KV)	DAILY	"1. For routine testing of protection & bay maintenance 2. For routine testing & General Maintenance at Azamgarh end"	2018-10-05	08:00	2018-10-05	18:00	10	149
749	UPPTCL	UPPTCL	LINE	ANPARA-B (400KV)-OBRA (400KV)	CONTINUOUS	Diversion of 400 KV Obra-Anpara L-2 line from the proposed coal handling area of 2x660 MW Obra C TPP.	2018-10-08	08:00	2018-10-20	18:00	298	147
750	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)2	CONTINUOUS	Diversion of 400 KV Anpara-Sarnath L-3 line for the DFCC corridor.	2018-10-21	08:00	2018-10-30	18:00	226	-
751	UPPTCL	UPPTCL	LINE	AZAMGARH (400KV)-SARNATH (400KV)	DAILY	For routine testing & General Maintenance	2018-10-22	08:00	2018-10-22	18:00	10	150
752	UPPTCL	UPPTCL	LINE	REWA ROAD (400KV)-PANKI KANPUR (400KV)	CONTINUOUS	"1. Replacement of 03 nos. 420 KV CVT & Transfer Bus PG Isolator with 400 KV Transfer Bus at 400 KV S/S Panki, Kanpur. 2. Disc cleaning between Loc No - 920 to 1055, 480 to 510"	2018-10-06	08:00	2018-10-10	18:00	106	-
753	UPPTCL	POWERGRID	LINE	AGRA-PG (400KV)-AGRA-UP (400KV)	DAILY	For replacement of various damaged 400 kV Main bus span during shutdown of 400 kV 'A' bus&& necessary routine maintenance & testing	2018-10-10	08:00	2018-10-11	18:00	10	150
754	UPPTCL	UPPTCL	LINE	ALIGARH (400KV)-SIKANDRABAD (400KV)1	DAILY	For replacement of disc insulator by polymer string	2018-10-20	08:00	2018-10-25	18:00	50	148
755	UPPTCL	UPPTCL	LINE	ALIGARH (400KV)-SIKANDRABAD (400KV)2	DAILY	For replacement of disc insulator by polymer string	2018-10-26	08:00	2018-10-31	18:00	50	148
756	UPPTCL	POWERGRID	LINE	AGRA-UP (400KV)-FATEHBAD _AGRA(400KV)	DAILY	For replacement of analogue PLCC with DPC	2018-10-03	08:00	2018-10-04	18:00	10	148
757	UPPTCL	UPPTCL	LINE	SARASAWA-KHODRI (220KV)	DAILY	For lopping and chopping of trees in line corridor, commissioning of bus bar protection panel & maintenance works of bay.	2018-10-14	08:00	2018-10-17	18:00	30	-

758	UPPTCL	UPPTCL	REACTOR	REACTOR MORADABAD (400KV)/50.00	CONTINUOUS	For replacement of damaged gaskets & general maintenance works.	2018-10-01	09:00	2018-10-10	17:00	224	-
759	UPPTCL	UPPTCL	REACTOR	Reactor Agra South/80.00	DAILY	Maintenance and testing	2018-10-05	09:00	2018-10-05	17:00	8	148
760	UPPTCL	POWERGRID	REACTOR	reactor FATEHABAD PG (400KV)/80.00	CONTINUOUS	Replacement of all Oring's pertaining to heavy oil leakage, Annual Maintenance Program	2018-10-13	08:00	2018-10-19	18:00	154	147