

Outage proposed for the 152nd OCC meeting												
Sr.No	Request by	Element Owner	Element Type	Element Name	Mode	Reason	Outage Request				Total Hours	Last OCC Number
							From Date	From Time	To Date	To Time		
1	ADHPL	ADHPL	GENCO	AD Hydro-U1/96	CONTINUOUS	For replacement of service seal of MIVs and attending leakage of HRT	2018-11-01	00:00	2018-11-30	23:59	719.98	-
2	ADHPL	ADHPL	GENCO	AD Hydro-U2/96	CONTINUOUS	For replacement of service seal of MIVs and attending leakage of HRT	2018-11-01	00:00	2018-11-30	23:59	719.98	-
3	K-THDC	THDC	GENCO	Koteshwar-U2/100	CONTINUOUS	Annual Maintenance of Unit # 2 of Koteshwar HEP	2018-11-12	09:30	2018-12-10	18:30	681	-
4	K-THDC	THDC	GENCO	Koteshwar-U4/100	CONTINUOUS	For maintenance work in Generator circuit breaker of Unit -4 of Koteshwar HEP	2018-10-18	10:00	2018-10-31	18:30	320.5	-
5	NTPC	NTPC	GENCO	Koldam-U3/200	CONTINUOUS	Annual Inspection + GT3B replacement	2018-11-19	00:00	2018-11-30	23:59	287.98	144
6	NTPC	NTPC	GENCO	Rihand TPS-U1/500	CONTINUOUS	Boiler AOH+ HFO-LDO Conversion as per Supreme Court Order.	2018-11-19	00:01	2018-12-16	23:59	671.97	-
7	NTPC	NTPC	GENCO	Dadri NCTPS-U3/210	CONTINUOUS	Unit-3 from 09.11.18 to 13.12.2018 (35 days) for Boiler overhaul + Modification (DSI) TSOP software not accepting date after 30.11.18	2018-11-09	00:00	2018-11-30	23:59	527.98	-
8	NTPC	NTPC	GENCO	AURAIYA GPS (GT)-U2/111.19	CONTINUOUS	Combuster Inspection	2018-11-11	00:00	2018-11-17	23:59	167.98	-
9	NTPC	NTPC	GENCO	Unchahar -II-U1/210	DAILY	Unchahar#3- Bus Bar protection Stability checking with ICT 220KV bay. Unit's shut down is NOT required. Bus shutdown required for stability test. Either bus-3 or 4. Only contact/ protection shifting.	2018-12-01	08:30	2018-12-01	18:00	9.5	-

10	NTPC	NTPC	GENCO	Unchahar -II-U2/210	DAILY	Unchahar U#4-Bus Bar protection Stability checking with ICT 220KV bay. Unit's shut down is NOT required. Bus shutdown required for stability test. Either bus-3 or 4. Only contact/ protection shifting.	2018-12-02	08:30	2018-12-02	18:00	9.5	148
11	NTPC	NTPC	GENCO	Unchahar -II TPS-U1/210	DAILY	Unchahar-Bus Bar protection Stability checking with ICT 220KV bay. Unit#5 (Stg#3, U#1) shut down is NOT required. Bus shutdown required for stability test. Either bus-3 or 4. Only contact/ protection shifting.	2018-12-03	08:30	2018-12-03	18:00	9.5	145
12	RRVPN	RRVUNL	GENCO	Suratgarh TPS-U4/250	CONTINUOUS	Annual Boiler Overhaul	2018-11-16	00:00	2018-12-05	23:59	479.98	151
13	RRVPN	RRVUNL	GENCO	Kalisindh-U1/600	CONTINUOUS	Annual overhaul including Turbine Bearing inspection, Generator and Turbine stop valve & control valve overhaul.	2018-11-10	00:00	2018-11-30	23:59	503.98	148
14	RRVPN	RRVUNL	GENCO	Ramgarh-U4/110	CONTINUOUS	Annual maintenance (Replacement of AGB Gear shaft assembly & associated Parts)	2018-11-16	00:00	2018-11-22	23:59	167.98	-
15	RRVPN	RRVUNL	GENCO	Ramgarh-U5/50	CONTINUOUS	Annual generator overhaul & replace of HP Evaporator modules of HRSG	2018-11-16	09:30	2018-12-30	18:30	1065	-
16	POWERGRID	POWERGRID	LINE	VARANASI (765KV)-KANPUR GIS (765KV)I	DAILY	Earthwire stringing from Loc No 701 to 704	2018-11-01	08:00	2018-11-01	18:00	10	146
17	POWERGRID	POWERGRID	LINE	VARANASI (765KV)-KANPUR GIS (765KV)II	DAILY	Earthwire stringing from Loc No 701 to 704.	2018-11-01	08:00	2018-11-01	18:00	10	146
18	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-FATEHPUR-PG (765 KV)I	DAILY	FOR TOWER STRENGTHENING WORK.	2018-11-05	08:00	2018-11-07	19:30	34.5	151

19	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)- ALIGARH-PG (765KV)S/C	DAILY	FOR TOWER STRENGTHENING WORK AND Guy Wire Arrangement as per CC AM Guideline,and AMP of the Line Reactor and line side Equipment.	2018-11-16	08:00	2018-11-22	19:30	80.5	151
20	POWERGRID	POWERGRID	BAY	765kv ICT-2 Tie Bay , at Lucknow	DAILY	For AMP Work.	2018-11-01	09:00	2018-11-02	18:00	18	150
21	POWERGRID	POWERGRID	BAY	701- 765kv Balia Line Main Bay, at Lucknow	DAILY	For AMP Work.	2018-11-08	09:00	2018-11-09	18:00	18	150
22	POWERGRID	POWERGRID	BAY	702- 765kv Balia Line Tie Bay , at Lucknow	DAILY	For AMP Work.	2018-11-13	09:00	2018-11-14	18:00	18	150
23	POWERGRID	POWERGRID	BUS	Bus-2 LUCKNOW(765 KV)- PG	DAILY	For AMP Work	2018-11-10	09:00	2018-11-10	18:00	9	150
24	POWERGRID	POWERGRID	BAY	706- 765kv ICT2 Main Bay , at Lucknow	DAILY	For AMP Work.	2018-11-15	09:00	2018-11-16	18:00	18	150
25	POWERGRID	POWERGRID	BAY	709- 765kv Bus Reactor Main Bay , at Lucknow	DAILY	For AMP work	2018-11-21	09:00	2018-11-22	18:00	18	-
26	POWERGRID	POWERGRID	LINE	BHIWANI-PG (765 KV)- PHAGI (765KV)1	DAILY	SFT permission requirment for Installation of Bird Guards line s/d not required.	2018-11-01	08:30	2018-11-30	18:30	300	151
27	POWERGRID	POWERGRID	BUS	765KV BUS-II AT BHIWANI	DAILY	For Insulator replacement work	2018-11-01	09:00	2018-11-02	19:00	20	151
28	POWERGRID	POWERGRID	ICT	ICT02 BHIWANI-PG (765 KV)(POWERGRID)/1000	DAILY	For Insulator replacement work	2018-11-26	09:00	2018-11-27	19:00	20	-
29	POWERGRID	POWERGRID	ICT	ICT01 BHIWANI-PG (765 KV)(POWERGRID)/1000	DAILY	For Insulator replacement work	2018-11-28	09:00	2018-11-29	19:00	20	151
30	POWERGRID	POWERGRID	ICT	ICT01 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	AMP WORK	2018-11-01	07:00	2018-11-02	19:00	24	150
31	POWERGRID	POWERGRID	ICT	ICT02 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	AMP WORK	2018-11-03	07:00	2018-11-04	19:00	24	150
32	POWERGRID	POWERGRID	ICT	ICT03 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	AMP WORK	2018-11-09	07:00	2018-11-11	19:00	36	150
33	POWERGRID	POWERGRID	ICT	ICT04 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	AMP WORK	2018-11-12	07:00	2018-11-13	19:00	24	150
34	POWERGRID	POWERGRID	LINE	GAYA-ER (765KV)-BALIA (765KV)	DAILY	For guy arrangement of Line Isolator & replacement of quard conductor to twin of line LA,CVT and BPI jumper.	2018-11-19	09:00	2018-11-20	18:00	18	150

35	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)- ALIGARH-PG (765KV)S/C	DAILY	Shut down is required for 6 hours to carry out OPGW termination at Gantry of Agra 765 as live line is not possible due to Induction which is not safe to carry out work.	2018-11-02	09:00	2018-11-02	15:00	6	151
36	POWERGRID	POWERGRID	ICT	ICT 1 orai (765kv)/1000	DAILY	shut down required for taking spare into service after stability test and protection scheme test.	2018-11-01	09:00	2018-11-01	17:00	8	149
37	POWERGRID	POWERGRID	ICT	ICT II orai(765kv)/1000	DAILY	shut down required for taking spare into service after stability test and protection scheme test.	2018-11-02	09:00	2018-11-02	17:00	8	149
38	POWERGRID	POWERGRID	REACTOR	REACTOR BUS -1 orai (765kv)/330.00	DAILY	shut down required for taking spare into service after stability test and protection scheme test.	2018-11-03	09:00	2018-11-03	17:00	8	149
39	POWERGRID	POWERGRID	REACTOR	REACTOR BUS-2 orai (765kv)/330.00	DAILY	shut down required for taking spare into service after stability test and protection scheme test.	2018-11-05	09:00	2018-11-05	17:00	8	149
40	POWERGRID	POWERGRID	BAY	Tie bay of 765 KV ICT-2, at Fatehpur	DAILY	AMP and Tightening Work.	2018-11-09	09:30	2018-11-09	18:00	8.5	-
41	POWERGRID	POWERGRID	BAY	(Main bay of 765 KV ICT- 2), at Fatehpur	DAILY	AMP and Tightening Work.	2018-11-20	09:30	2018-11-20	18:00	8.5	-
42	POWERGRID	POWERGRID	LINE	MOGA(765KV)-BHIWANI- PG (765 KV)	DAILY	For tower strengthening works.	2018-11-01	09:30	2018-11-21	18:00	178.5	151
43	POWERGRID	POWERGRID	BAY	765 kV Bhiwani Main Bay 710 at Moga	DAILY	For AMP Works.	2018-11-12	09:00	2018-11-13	17:00	16	-
44	POWERGRID	POWERGRID	BAY	765 kV Bhiwani & ICT-2 Tie Bay 711 at Moga	DAILY	For AMP Works.	2018-11-14	09:00	2018-11-15	17:00	16	-
45	POWERGRID	POWERGRID	BAY	765 kV ICT-2 Main Bay 712 at Moga	DAILY	For AMP Works.	2018-11-16	09:00	2018-11-17	17:00	16	-
46	POWERGRID	POWERGRID	BAY	765 kV ICT-1 Main Bay 709 at Moga	DAILY	For AMP Works.	2018-11-19	09:00	2018-11-20	17:00	16	-
47	POWERGRID	POWERGRID	BAY	765 kV Meerut & ICT-1 Tie Bay 708 at Moga	DAILY	For AMP Works.	2018-11-21	09:00	2018-11-22	17:00	16	-

48	POWERGRID	POWERGRID	BAY	765 kV Meerut Line Main Bay at Moga	DAILY	For AMP Works.	2018-11-26	09:00	2018-11-27	17:00	16	-
49	POWERGRID	POWERGRID	REACTOR	REACTOR-I JHATIKALA(765 KV)/240.00	DAILY	AMP WORK	2018-11-14	07:00	2018-11-14	19:00	12	149
50	POWERGRID	POWERGRID	BAY	765KV ICT-4 & Aligarh line Tie bay 717 JHATIKRA	DAILY	AMP WORK	2018-11-19	07:00	2018-11-20	19:00	24	151
51	POWERGRID	POWERGRID	BUS	765KV BUS-I AJMER	DAILY	AMP WORK	2018-11-23	08:30	2018-11-23	18:30	10	148
52	POWERGRID	POWERGRID	BUS	765KV BUS-II AJMER	DAILY	AMP WORK	2018-11-26	08:00	2018-11-26	18:00	10	148
53	POWERGRID	POWERGRID	BUS	765KV BUS-II MEERUT	DAILY	AMP WORK	2018-11-14	08:00	2018-11-15	15:00	14	148
54	POWERGRID	POWERGRID	ICT	ICT02 MEERUT (765KV)(POWERGRID)/1500	DAILY	AMP WORK	2018-11-19	08:00	2018-11-20	18:00	20	-
55	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-LUCKNOW(765 KV)-PGI	DAILY	For AMP Work.	2018-11-29	09:00	2018-11-29	18:00	9	-
56	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-LUCKNOW(765 KV)-PGII	DAILY	For AMP Work.	2018-11-30	09:00	2018-11-30	18:00	9	-
57	POWERGRID	POWERGRID	BAY	765KV ICT-II M/BAY 709 CHITORGARH	DAILY	AMP OF BAY EQUIPMENT & ICT will be remain charged through Tie bay	2018-11-16	08:00	2018-11-17	18:00	20	147
58	POWERGRID	POWERGRID	BAY	765kKV AJMER-I /MAIN BAY 713 CHITORGARH	DAILY	AMP OF BAY EQUIPMENT & line will be remain charged through Tie bay	2018-11-01	09:00	2018-11-02	18:00	18	147
59	POWERGRID	POWERGRID	BAY	765kKV AJMER-II /MAIN BAY 710 CHITORGARH	DAILY	AMP OF BAY EQUIPMENT & line will be remain charged through Tie bay	2018-11-09	10:02	2018-11-10	10:02	0	147
60	POWERGRID	POWERGRID	BAY	765KV AJMER -I T/ BAY 714 CHITORGARH	DAILY	AMP OF BAY EQUIPMENT & line will be remain charged through M/ bay	2018-11-12	09:00	2018-11-13	18:00	18	147
61	POWERGRID	POWERGRID	BAY	765KV ICT-I M/BAY 706 CHITOTGARH	DAILY	AMP OF BAY EQUIPMENT. ICT will be remain charged through Tie bay	2018-11-14	09:00	2018-11-15	18:00	18	147

62	POWERGRID	POWERGRID	BAY	765KV AJMER-I 240MVAR L/R 713 R(SW) CHITORGARH	DAILY	AMP OF BAY EQUIPMENT.L/R WILL BE OUT OF SERVICE	2018-11-26	08:00	2018-11-27	18:00	20	-
63	POWERGRID	POWERGRID	BAY	765KV AJMER-II 240MVAR L/R 710 R(SW) CHITORGARH	DAILY	AMP OF BAY EQUIPMENT.L/R WILL BE OUT OF SERVICE	2018-11-28	09:00	2018-11-29	18:00	18	-
64	POWERGRID	POWERGRID	BAY	765KV B/R-II M/BAY 703 JHATIKRA	DAILY	AMP WORK	2018-11-16	09:30	2018-11-17	18:30	18	-
65	POWERGRID	POWERGRID	BAY	765KV ICT-II M/BAY 712 JHATIKRA	DAILY	AMP WORK	2018-11-21	08:00	2018-11-22	18:00	20	-
66	POWERGRID	POWERGRID	BAY	765KV ICT-I M/BAY 701 AJMER	DAILY	AMP WORK .ICT-1 will remain in service through 702 tie bay	2018-11-12	08:00	2018-11-12	18:00	10	-
67	POWERGRID	POWERGRID	REACTOR	330 MVAR S/R ALGRH LINE AT JHATIKRA/765.00	DAILY	AMP WORK	2018-11-24	08:00	2018-11-24	18:00	10	147
68	POWERGRID	POWERGRID	BAY	765KV ICT-I & CHITORGRH LINE T/BAY 702 AJMER	DAILY	AMP WORK	2018-11-13	09:30	2018-11-13	18:30	9	-
69	POWERGRID	POWERGRID	BAY	765KV CHITORGRH LINE- I M/BAY 703 AJMER	DAILY	AMP WORK	2018-11-15	08:00	2018-11-15	18:00	10	-
70	POWERGRID	POWERGRID	BAY	765KV ICT-II M/BAY 704 AJMER	DAILY	AMP WORK	2018-11-16	09:30	2018-11-16	18:30	9	-
71	POWERGRID	POWERGRID	BAY	765KV ICT-II & CHITORGARH-II T/BAY 705 AJMER	DAILY	AMP WORK	2018-11-17	08:00	2018-11-17	18:00	10	-
72	POWERGRID	POWERGRID	BAY	765KV B/R M/BAY 707 AJMER	DAILY	AMP WORK	2018-11-20	09:30	2018-11-20	18:30	9	-
73	POWERGRID	POWERGRID	BAY	765KV CHITORGARH-II M/BAY 706 AJMER	DAILY	AMP WORK	2018-11-19	09:30	2018-11-19	18:30	9	-
74	POWERGRID	POWERGRID	BAY	765KV B/R T/BAY 708 AJMER	DAILY	AMP WORK	2018-11-22	08:00	2018-11-22	18:00	10	-
75	POWERGRID	POWERGRID	BAY	765KV ICT-II T/BAY 705 MEERUT	DAILY	AMP WORK	2018-10-29	09:30	2018-10-30	18:30	18	-
76	POWERGRID	POWERGRID	BAY	765KV ICT-II M/BAY 706 MEERUT	DAILY	AMP WORK	2018-11-01	09:30	2018-11-02	18:30	18	-
77	POWERGRID	POWERGRID	BUS	765KV BUS-I MEERUT	DAILY	AMP WORK	2018-11-12	09:30	2018-11-13	18:30	18	-

78	POWERGRID	POWERGRID	LINE	MOGA(765KV)-BHIWANI-PG (765 KV)	DAILY	REPLACEMENT OF GLASS INSULATOR BY POLYMER INSULATOR	2018-11-01	08:00	2018-11-12	18:00	120	151
79	POWERGRID	POWERGRID	LINE	PHAGI (765KV)-GWALIOR-WR (765KV)1	DAILY	For erection of Line Isolator post Insulator in phase where wave trap are not available by WR. 765kV Gwalior-Jaipur # 2 will be kept into N/A mode)	2018-11-23	10:00	2018-11-23	18:00	8	151
80	POWERGRID	POWERGRID	LINE	PHAGI (765KV)-GWALIOR-WR (765KV)2	DAILY	For erection of Line Isolator post Insulator in phase where wave trap are not available, 765kV Gwalior-Jaipur # 1 will be kept into N/A mode) by WR	2018-11-30	10:00	2018-11-30	20:00	10	151
81	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-JHATIKALA(765 KV)	CONTINUOUS	For diversion work due to DFCC.Dismantling of 11 Nos. Towers and relocating & erection of the same .	2018-10-22	08:30	2018-11-06	18:30	370	151
82	RRVPN	RRVPN	LINE	ANTA(765KV)-PHAGI (765KV)I	DAILY	Half yearly maintenace work , realy testing WORK AND REPLACEMENT OF DAMAGE M-1 RELAY	2018-11-27	09:00	2018-11-27	18:00	9	150
83	RRVPN	RRVPN	LINE	ANTA(765KV)-PHAGI (765KV)II	DAILY	Half yearly maintenace work , realy testing WORK AND REPLACEMENT OF DAMAGE M-1 RELAY	2018-11-28	09:00	2018-11-28	18:00	9	150
84	RRVPN	RRVPN	ICT	ICT02 ANTA(765KV)(RRVPN)/1500	DAILY	Half yearly maintenace work & realy testing	2018-11-29	09:00	2018-11-29	18:00	9	150
85	RRVPN	RRVPN	BUS	765KV MAIN BUS-A PHAGI (765KV)	DAILY	To replace the Y-phase CVT of Bus-A due to defect of oil leakage.	2018-11-20	08:00	2018-11-20	19:00	11	151
86	RRVPN	RRVPN	ICT	ICT02 PHAGI (765KV)(RRVPN)/1500	CONTINUOUS	1. Maintenance of Transformers. 2. Tightening of clamps and connectors. 3.To connect the R-Phase Transformer in circuit of ICT-2 in place of spare Transformer.	2018-11-29	09:00	2018-11-30	19:00	34	145

87	RRVPN	RRVPN	BAY	800kV CB (707-52 B) for 765kV Anta-Phagi-2 line at 765kV GSS Phagi	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-11-26	10:00	2018-11-27	18:00	16	-
88	RRVPN	RRVPN	BAY	406-52T Tie CB of ICT-1, 765 KV GSS ANTA	DAILY	Re commissioning of defective RPH Relay 400 KV SIDE CIRCUIT BREAKER of ICT Bank-I	2018-11-01	09:00	2018-11-01	18:00	9	-
89	RRVPN	RRVPN	BAY	400kV, 413-52C for 400KV, 125MVAR Bus REACTOR AT 765kV GSS Phagi.	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-11-15	10:00	2018-11-16	18:00	16	-
90	RRVPN	RRVPN	BAY	400KV, 409-52C CB for 400kV Phagi-Heerapura line - 1 at 765KV GSS Phagi	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2018-11-13	10:00	2018-11-14	18:00	16	-
91	UPPTCL	UPPTCL	LINE	ANPARA-C (765KV)-UNNAO (765KV)	DAILY	For routine protection testing & to attend the oil leakage (Photo attached) from HV bushing in R phase of Anpara 'C' line reactor.	2018-11-14	08:00	2018-11-15	18:00	20	151
92	UPPTCL	UPPTCL	LINE	LALITPUR-TPS (765KV)-FATEHBAD_AGRA(765KV) I	DAILY	OPGW Rectification work and annual Maintenance of Line, Line Reactor -1, NGR-1 and Bay.	2018-11-12	08:00	2018-11-14	18:00	30	151
93	UPPTCL	UPPTCL	LINE	LALITPUR-TPS (765KV)-FATEHBAD_AGRA(765KV) II	DAILY	OPGW Rectification work and annual Maintenance of Line, Line Reactor -2, NGR-2 and Bay.	2018-11-21	08:00	2018-11-23	18:00	30	151
94	UPPTCL	UPPTCL	ICT	765/400KV 1500MVA ICT-I at Fatehabad S/S/1500MVA	CONTINUOUS	Spare ICT charging, Tan delta of bushing, PRD covers Fixing and Annual Maintenance Program.	2018-10-29	08:00	2018-10-31	18:00	58	150
95	UPPTCL	UPPTCL	ICT	765/400KV 1500MVA ICT-II at Fatehabad S/S/1500MVA	DAILY	Spare ICT charging, Tan delta of bushing, PRD covers Fixing, CSD commissioning of 414 bay and Annual Maintenance Program.	2018-11-01	08:00	2018-11-03	18:00	30	150

96	UPPTCL	UPPTCL	REACTOR	765kV Bus reactor at Fatehabad S/S/80.00	DAILY	Charging of Spare Bus reactor and annual Maintenance Program	2018-11-15	08:00	2018-11-17	18:00	30	151
97	UPPTCL	UPPTCL	BUS	765KV Bus-I at Fatehabad S/S	DAILY	Half Earth plate missing at the structure to be done	2018-11-18	08:00	2018-11-20	18:00	30	151
98	UPPTCL	UPPTCL	BUS	765KV Bus-II at Fatehabad S/S	DAILY	Half Earth plate missing at the structure to be done	2018-11-21	08:00	2018-11-23	18:00	30	151
99	UPPTCL	UPPTCL	BUS	Bus-1 Greater Noida (765 kV)	DAILY	Annual Maintenance (without interruption)	2018-11-01	09:00	2018-11-01	17:00	8	-
100	UPPTCL	UPPTCL	BUS	Bus-2 Greater Noida (765 kV)	DAILY	Annual Maintenance (without interruption)	2018-11-02	09:00	2018-11-02	17:00	8	-
101	UPPTCL	UPPTCL	BUS	Bus-1 Hapur (765 kV)	DAILY	Annual Maintenance (without interruption)	2018-11-12	09:00	2018-11-12	17:00	8	-
102	UPPTCL	UPPTCL	BUS	Bus-2 Hapur (765 kV)	DAILY	Annual Maintenance (without interruption)	2018-11-13	09:00	2018-11-13	17:00	8	-
103	UPPTCL	UPPTCL	LINE	ALIGARH (400KV)-MAINPURI-UP (765KV)I	DAILY	Maintenance on bay and routine testing.	2018-11-15	08:00	2018-11-15	18:00	10	-
104	UPPTCL	UPPTCL	LINE	FATEHBAD_AGRA(765KV)-MATHURA (400KV)II	DAILY	Tightening of jumper and replacement of damage jumper and other line maintenance work	2018-11-20	08:00	2018-11-23	18:00	40	149
105	UPPTCL	UPPTCL	LINE	ORAI (400KV)-MAINPURI-UP (765KV)	DAILY	" Maintenance work of Line 1- Complete tightening of section tower jumpers. 2- Replacement of jumpers . 3- Checking of OPGW wire. 4- Realignment of vibration damper CC ring, spacer. 5- Insulator checking, cleaning and replacement of defective disc. 6- Cutting, lopping Chopping of tree below the corridor. "	2018-11-12	08:00	2018-11-18	18:00	70	149

106	UPPTCL	UPPTCL	LINE	ORAI (400KV)-MAINPURI-UP (765KV)2	DAILY	" Maintenance work of Line 1- Complete tightening of section tower jumpers. 2- Replacement of jumpers . 3- Checking of OPGW wire. 4- Realignment of vibration damper CC ring, spacer. 5- Insulator checking, cleaning and replacement of defective disc. 6- Cutting, lopping Chopping of tree below the corridor. "	2018-11-20	08:00	2018-11-23	18:00	40	-
107	UPPTCL	UPPTCL	LINE	GREATER NOIDA(765 KV)-GREATER NOIDA (400KV)II	DAILY	For general maintenance and over hauling PG isolator (Bus B) alongwith 400KV Main Bus B	2018-11-18	10:00	2018-11-18	18:00	8	148
108	UPPTCL	UPPTCL	LINE	FATEHBAD_AGRA(765KV)-AGRA SOUTH I	DAILY	Tightening of jumper cutting of tree & other maintenance OPG etc.	2018-11-02	09:00	2018-11-03	17:00	16	150
109	ADHPL	ADHPL	LINE	AD HYDRO (220KV)-NALLAGARH (220KV)	DAILY	Pre-winter preventive maintenance work of the 220kV Trans.Line	2018-11-01	11:00	2018-11-01	16:30	5.5	144
110	ADHPL	ADHPL	LINE	AD HYDRO (220KV)-NALLAGARH (220KV)	DAILY	Pre-winter preventive maintenance work of the 220kV Trans.Line	2018-11-02	11:00	2018-11-02	16:30	5.5	144
111	ADHPL	ADHPL	LINE	AD HYDRO (220KV)-NALLAGARH (220KV)	DAILY	Pre-winter preventive maintenance work of the 220kV Trans.Line	2018-11-03	11:00	2018-11-03	16:30	5.5	144
112	ADHPL	ADHPL	LINE	AD HYDRO (220KV)-NALLAGARH (220KV)	DAILY	Pre-winter preventive maintenance work of the 220kV Trans.Line	2018-11-05	11:00	2018-11-05	16:30	5.5	144
113	ADHPL	ADHPL	LINE	AD HYDRO (220KV)-NALLAGARH (220KV)	DAILY	Pre-winter preventive maintenance work of the 220kV Trans.Line	2018-11-06	11:00	2018-11-06	16:30	5.5	144
114	ADHPL	ADHPL	LINE	AD HYDRO (220KV)-NALLAGARH (220KV)	DAILY	Pre-winter preventive maintenance work of the 220kV Trans.Line	2018-11-09	11:00	2018-11-09	16:30	5.5	144

115	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	DAILY	Half yearly maintenance of 220KV switchyard(Prini) equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA.Also including Pre-winter preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers,checking and rectification of vibration dampers, arcing horns,tightening of tower body bolt/nuts,inspection & cleaning of insulator strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of loose sags if any.	2018-11-10	09:00	2018-11-27	19:00	180	144
116	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- PHOZAL (220KV)	DAILY	Half yearly maintenance of 220KV switchyard(Prini) equipments like Circuit Breakers,CT,IVT,CVT, Isolators and LA.Also including Pre-winter preventive maintenance work of the 220kV Trans.Lines which includes tightening of tower jumpers,checking and rectification of vibration dampers, arcing horns,tightening of tower body bolt/nuts,inspection & cleaning of insulator strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of loose sags if any.	2018-11-10	09:00	2018-11-30	19:00	210	144
117	ADHPL	ADHPL	LINE	AD HYDRO (220KV)- NALLAGARH (220KV)	CONTINUOUS	For shifting and rerouting of one tower coming in four laining of Nagchala to Kiratpur Nation Highway road by NHAI.	2018-11-28	10:00	2018-11-30	18:00	56	144

118	ADHPL	ADHPL	LINE	NALLAGARH (220KV)- CHHAUR (220KV)	CONTINUOUS	For shifting and rerouting of one tower coming in four laining of Nagchala to Kiratpur Nation Highway road by NHAI.	2018-11-28	10:00	2018-11-30	18:00	56	144
119	APL	APL	BUS	400 KV BUS-1 HVDC Mundra Terminal SS	DAILY	Annual Maintenance and Testing of BUS-1 Connected Equipments at HVDC Mundra Terminal .	2018-11-29	08:00	2018-11-30	18:00	20	-
120	APL	APL	BUS	400 KV BUS-2 HVDC Mundra Terminal SS	DAILY	Annual Maintenance and Testing of BUS-2 Connected Equipments at HVDC Mundra Terminal .	2018-12-03	08:00	2018-12-04	18:00	20	-
121	APL	APL	HVDC	ADANI MUNDRA- MAHINDERGARH POLE- 1/500	DAILY	Insulator replacement, from Porcelain to Polymer in HVDC Line.	2018-11-27	07:00	2018-11-30	19:00	48	147
122	APL	APL	HVDC	ADANI MUNDRA- MAHINDERGARH POLE- 2/500	DAILY	Insulator replacement, from Porcelain to Polymer in HVDC Line.	2018-12-01	07:00	2018-12-04	19:00	48	147
123	APL	APL	HVDC	ADANI MUNDRA- MAHINDERGARH POLE- 1/500	DAILY	Maintenance of neutral yard equipment at HVDC terminal station	2018-12-04	12:00	2018-12-04	18:00	6	147
124	APL	APL	HVDC	ACF-1 Filter Main 10C 01C Bay & Tie Bay 10C01B/120	DAILY	Annual Maintenance and Testing of AC FILTER BUS-1 Connected Equipments & RTV Si coating at HVDC Mundra Terminal.	2018-12-05	08:00	2018-12-06	18:00	20	-
125	APL	APL	HVDC	ACF-2 Filter Main 10C 01A Bay & Tie Bay 10C01B/120	DAILY	Annual Maintenance and Testing of AC Filter BUS-2 Connected equipment's & RTV Si coating at HVDC Mundra Terminal along with main & tie bay.	2018-12-07	07:00	2018-12-08	18:00	22	-
126	BBMB	BBMB	LINE	BHIWANI BBMB (220KV)- CHARKHI DADRI (220KV)1	CONTINUOUS	Replacement of Breaker at Bhiwani S/S and half yearly mtc. Shut down approved from 24-26 September, 2018 but not availed due to heavy rain.	2018-11-01	08:00	2018-11-03	17:00	57	150

127	BBMB	HVPNL	LINE	PANIPAT BBMB (220KV)- PANIPAT THERMAL POWER STATIONI	DAILY	Yearly Maintenance	2018-11-01	08:00	2018-11-01	17:00	9	146
128	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)-SAMAYPUR (220KV)1	DAILY	Replacement of 1 No. CT at Ballabgarh S/S and 1 No. CVT with PT alongwith coupling capacitor at Samaypur. Yearly mtc.	2018-11-02	08:00	2018-11-02	17:00	9	146
129	BBMB	HVPNL	LINE	PANIPAT BBMB (220KV)- PANIPAT THERMAL POWER STATIONII	DAILY	Yearly Maintenance	2018-11-02	08:00	2018-11-02	17:00	9	146
130	BBMB	HVPNL	LINE	PANIPAT BBMB (220KV)- CHAJJPURI	DAILY	Yearly Maintenance	2018-11-05	08:00	2018-11-05	17:00	9	146
131	BBMB	HVPNL	LINE	BHIWANI BBMB (220KV)- BAPOORAI	DAILY	Yearly Maintenance	2018-11-05	08:00	2018-11-05	17:00	9	146
132	BBMB	PSTCL	LINE	BHAKRA RIGHT (220KV)- MAHILPUR (220KV)1	DAILY	Half yearly mtc. of equipment.	2018-11-05	08:00	2018-11-05	17:00	9	145
133	BBMB	HVPNL	LINE	BHIWANI BBMB (220KV)- BAPOORAI	DAILY	Yearly Maintenance	2018-11-06	08:00	2018-11-06	17:00	9	146
134	BBMB	BBMB	LINE	HISSAR BBMB (220KV)- SANGRUR (220KV)I	CONTINUOUS	1. Replacement of conductor from TL No. 4 to 7 and annual maintenance & disc cleaning. Replacement of CT. 2. Replacement of existing 6 Nos. CTs & Yearly mtc. of Sangrur-Hisar Ckt- 1&2 at Sangrur substation.	2018-11-09	08:00	2018-11-12	17:00	81	151
135	BBMB	BBMB	LINE	HISSAR BBMB (220KV)- SANGRUR (220KV)II	CONTINUOUS	1. Replacement of conductor from TL No. 4 to 7 and annual maintenance & disc cleaning. Replacement of CT. 2. Replacement of existing 6 Nos. CTs & Yearly mtc. of Sangrur-Hisar Ckt- 1&2 at Sangrur substation.	2018-11-09	08:00	2018-11-12	17:00	81	151
136	BBMB	BBMB	LINE	BHAKRA LEFT (220KV)- GANGUWAL (220KV)3	DAILY	Half yearly mtc. of equipment.	2018-11-09	08:00	2018-11-09	17:00	9	146

137	BBMB	BBMB	LINE	PANCHKULA-PG (400KV)- PANIPAT BBMB (400KV)	DAILY	Cleaning disc insulators in polluted area and mtc. of line	2018-11-12	08:00	2018-11-12	17:00	9	147
138	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)-BADARPUR (220KV)1	CONTINUOUS	Replacement of 1 No. CT and 3 No. Isolators at Ballabgarh S/S. Yearly mtc.	2018-11-12	08:00	2018-11-14	17:00	57	-
139	BBMB	POWERGRID	LINE	HISSAR-PG (400KV)- BHIWANI BBMB (400KV)	DAILY	Yearly Maintenance	2018-11-12	08:00	2018-11-12	17:00	9	147
140	BBMB	PSTCL	LINE	BHAKRA RIGHT (220KV)- MAHILPUR (220KV)2	DAILY	Half yearly mtc. of equipment.	2018-11-12	08:00	2018-11-12	17:00	9	-
141	BBMB	BBMB	LINE	PANIPAT BBMB (220KV)- KURUKSHETRA BBMB (220KV)	DAILY	Cleaning disc insulators in polluted area and mtc. of line	2018-11-13	08:00	2018-11-13	17:00	9	150
142	BBMB	BBMB	LINE	BHAKRA RIGHT (220KV)- JAMALPUR (220KV)II	CONTINUOUS	1. Replacement installation and commissioning of 3 Nos. LAs with New LAs and foundation/Civil work. 2. Installation and commissioning of 2 Nos. new IBTs and annual mtc. of equipment.	2018-11-13	08:00	2018-12-07	16:20	584.34	145
143	BBMB	POWERGRID	LINE	BHIWANI-PG (400KV)- BHIWANI BBMB (400KV)	DAILY	Yearly Maintenance	2018-11-13	08:00	2018-11-13	17:00	9	147
144	BBMB	BBMB	LINE	DHULKOTE (220KV)- PANIPAT BBMB (220KV)I	DAILY	Cleaning disc insulators in polluted area and mtc. of line	2018-11-14	08:00	2018-11-14	17:00	9	150
145	BBMB	BBMB	LINE	Bhatinda-LEHRA MOHABAT (200KV)	DAILY	For yearly mtc. of Line	2018-11-14	08:00	2018-11-14	17:00	9	146
146	BBMB	BBMB	LINE	DHULKOTE (220KV)- PANIPAT BBMB (220KV)II	DAILY	Cleaning disc insulators in polluted area and mtc. of line	2018-11-15	08:00	2018-11-15	17:00	9	150
147	BBMB	PSTCL	LINE	JALLANDHAR BBMB (220KV)-BUTARI	DAILY	For yearly mtc. of the substation equipment	2018-11-15	08:00	2018-11-15	17:00	9	146
148	BBMB	PSTCL	LINE	GANGUWAL (220KV)- BHARI (220KV)	DAILY	For yearly mtc. of the substation equipment	2018-11-15	08:00	2018-11-16	17:00	18	145

149	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)-CHARKHI DADRI (220KV)	CONTINUOUS	Replacement of Breaker at Ch. Dadri S/S and half yearly mtc. Shut down approved from 24-26 September, 2018 but not availed due to heavy rain.	2018-11-15	08:00	2018-11-17	17:00	57	151
150	BBMB	BBMB	LINE	JALLANDHAR BBMB (220KV)-DASUYA (220KV)	DAILY	For yearly mtc. of the substation equipment	2018-11-16	08:00	2018-11-16	17:00	9	151
151	BBMB	BBMB	LINE	BHIWANI BBMB (220KV)-CHARKHI DADRI (220KV)2	CONTINUOUS	Replacement of Breaker at Bhiwani S/S and half yearly mtc. Shut down approved from 27-29 September, 2018 but not availed due to heavy rain.	2018-11-19	08:00	2018-11-21	17:00	57	150
152	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)-BADARPUR (220KV)2	CONTINUOUS	Replacement of 1 No. CT and 2 No. Isolators at Ballabgarh S/S. Yearly mtc.	2018-11-19	08:00	2018-11-21	17:00	57	-
153	BBMB	PSTCL	LINE	GANGUWAL (220KV)-GOBINDGARH (220KV)	DAILY	For yearly mtc. of the substation equipment	2018-11-19	08:00	2018-11-20	17:00	18	146
154	BBMB	BBMB	LINE	PONG (220KV)-JALLANDHAR BBMB (220KV)I	DAILY	For yearly mtc. of the Transmission line.	2018-11-20	08:00	2018-11-20	17:00	9	151
155	BBMB	BBMB	LINE	BHIWANI BBMB (400KV)-RAJPURA (400KV)	DAILY	Cleaning disc insulators in polluted area and mtc. of line	2018-11-21	08:00	2018-11-21	17:00	9	-
156	BBMB	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)2	DAILY	Replacement of conventional disc insulators with polymer insulators	2018-11-21	08:00	2018-11-21	17:00	9	151
157	BBMB	BBMB	LINE	PONG (220KV)-JALLANDHAR BBMB (220KV)II	DAILY	For yearly mtc. of the Transmission line.	2018-11-21	08:00	2018-11-21	17:00	9	151
158	BBMB	BBMB	LINE	GANGUWAL (220KV)-JAGADHRI (220KV)	DAILY	For yearly mtc. of the substation equipment	2018-11-21	08:00	2018-11-22	17:00	18	151
159	BBMB	BBMB	LINE	PANIPAT BBMB (220KV)-CHARKHI DADRI (220KV)	DAILY	Cleaning disc insulators in polluted area and mtc. of line	2018-11-22	08:00	2018-11-22	17:00	9	151
160	BBMB	BBMB	LINE	JAMALPUR (220KV)-SANGRUR (220KV)II	CONTINUOUS	For replcement of existing 1 No. 245 kV SF-6 Circuit breaker.	2018-11-24	08:00	2018-11-27	17:00	81	151

161	BBMB	BBMB	LINE	DEHAR (400KV)- PANCHKULA-PG (400KV)	DAILY	Cleaning disc insulators in polluted area and mtc. of line	2018-11-26	08:00	2018-11-26	17:00	9	151
162	BBMB	BBMB	LINE	DEHAR (400KV)-RAJPURA (400KV)	DAILY	Cleaning disc insulators in polluted area and mtc. of line	2018-11-27	08:00	2018-11-27	17:00	9	151
163	BBMB	BBMB	LINE	DASUYA (220KV)-PONG (220KV)IV	DAILY	For yearly mtc. of the Transmission line.	2018-11-28	08:00	2018-11-28	17:00	9	145
164	BBMB	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)1	DAILY	Replacement of conventional disc insulators with polymer insulators	2018-11-28	08:00	2018-11-28	17:00	9	151
165	BBMB	RRVPN	LINE	HISSAR BBMB (220KV)- CHIRAWA (220KV)	DAILY	Yearly Maintenance	2018-11-28	08:00	2018-11-28	17:00	9	151
166	BBMB	PSTCL	LINE	BHAKRA RIGHT (220KV)- MAHILPUR (220KV)2	DAILY	Half yearly mtc. of equipment.	2018-11-29	08:00	2018-11-29	17:00	9	-
167	BBMB	BBMB	LINE	GANGUWAL (220KV)- JAMALPUR (220KV)I	CONTINUOUS	For replcement of existing 1 No. 245 kV SF-6 Circuit breaker.	2018-11-29	08:00	2018-12-02	17:00	81	150
168	BBMB	BBMB	LINE	DHULKOTE (220KV)- GANGUWAL (220KV)I	CONTINUOUS	Shut down already approved from 01.10.2018 to 10.10.2018 but due to delay civil foundation work of 3 No. Towers i.e 363-364 revised re-shut down required. (Deposit work of NHA)	2018-11-01	08:00	2018-11-07	17:00	153	151
169	BBMB	BBMB	LINE	DHULKOTE (220KV)- GANGUWAL (220KV)II	CONTINUOUS	Shut down already approved from 01.10.2018 to 10.10.2018 but due to delay civil foundation work of 3 No. Towers i.e 363-364 revised re-shut down required. (Deposit work of NHA)	2018-11-01	08:00	2018-11-07	17:00	153	151
170	BBMB	BBMB	LINE	DEHAR (220KV)- GANGUWAL (220KV)1	DAILY	For yearly mtc. Of the sub station equipment.	2018-11-01	08:00	2018-11-02	17:00	18	147
171	BBMB	HVPNL	LINE	HISSAR BBMB (220KV)- HISSAR IA (220KV)I	DAILY	Yearly Maintenance	2018-11-29	08:00	2018-11-29	16:00	8	-
172	DTL	DTL	BUS	400KV BUS-1 AT BAWANA DTL (400KV)	DAILY	TAN DELTA TESTING OF CB AND CVT AS PER OS MANUAL AND TIGHTENING ISOLATOR CLAMPS.	2018-11-20	08:00	2018-11-20	17:00	9	147

173	DTL	DTL	BUS	400KV BUS-2 AT BAWANA	DAILY	TAN DELTA TESTING OF CB AND CVT AS PER OS MANUAL AND TIGHTENING ISOLATOR CLAMPS.	2018-11-22	08:00	2018-11-22	17:00	9	145
174	DTL	DTL	BUS	400KV BUS-1 AT BAMNAULI	DAILY	FOR CT, CVT AND CB TAN DELTA AND CAPACITANCE TESTING.	2018-11-02	09:30	2018-11-02	17:30	8	-
175	DTL	DTL	BUS	400KV BUS-2 AT BAMNAULI	DAILY	FOR CT, CVT AND CB TAN DELTA AND CAPACITANCE TESTING.	2018-11-03	09:30	2018-11-03	17:30	8	-
176	DTL	DTL	BUS	400kv bus-1 at Tikrikalan (Mundka)	CONTINUOUS	Jumpering and setting of Bus isolators to the 400kv bus-1 for Tr. Bay meant for 315MVA ICT-1.	2018-11-16	09:00	2018-11-18	18:00	57	-
177	DTL	DTL	BUS	400kv bus-2 at Tikrikalan (Mundka)	CONTINUOUS	Jumpering and setting of Bus isolators to the 400kv bus-2 for Tr. Bay meant for 315MVA ICT-1.	2018-11-20	09:00	2018-11-22	18:00	57	-
178	DTL	DTL	BUS	400kv PPCL BUS-II AT CCGT BAWANA	DAILY	GENERAL MAINTENANCE WORK OF BAY NO. 422 & 424 ISOLATOR AND MODIFY/REPLACE CLAMP OF R, Y, & B PHASE.	2018-11-13	07:00	2018-11-13	17:00	10	-
179	DTL	DTL	BUS	400kv PPCL BUS-I AT CCGT BAWANA	DAILY	GENERAL MAINTENANCE WORK OF BAY NO. 420 & 426 ISOLATOR AND MODIFY/REPLACE CLAMP OF R, Y, & B PHASE.	2018-11-15	07:00	2018-11-15	17:00	10	-
180	DTL	DTL	ICT	ICT04 MUNDKA (400KV)(DTL)/315	DAILY	OVERHAULING OF ISOLATOR 415-89B AND PMS TESTING OF 315MVA ICT IV FOR ONE DAY,OVERHAULING OF ISOLATOR 416-89B AND PMS TESTING OF 315MVA ICT IV FOR ONE DAY,OVERHAULING OF ISOLATOR 416-89T AND PMS TESTING OF 315MVA ICT IV FOR ONE DAY.	2018-11-25	09:30	2018-11-27	17:00	22.5	-
181	DTL	DTL	ICT	ICT02 MUNDKA (400KV)(DTL)/315	DAILY	OVERHAULING OF ISOLATOR 409-89B AND PMS TESTING OF 315MVA ICT II FOR ONE DAY,OVERHAULING OF ISOLATOR 410-89B AND PMS TESTING OF 315MVA ICT II FOR NEXT TWO DAYS.	2018-11-28	09:30	2018-11-30	17:00	22.5	-

182	DTL	DTL	ICT	ICT03 BAMNAULI(DTL)/500	DAILY	FOR TRANSFORMER TESTING(TAN DELTA, CAPACITANCE, IR VALUE, SFRA, LOW VOLTAGE TEST, WINDING RESISTANCE.	2018-11-05	09:30	2018-11-05	17:30	8	-
183	DTL	DTL	LINE	BAWANA-DTL (400KV)- MUNDKA (400KV)1	DAILY	OVERHAULING OF ISOLATOR 419-89L FOR FIRST TWO DAYS,OVERHAULING OF ISOLATOR 419-89B FOR NEXT TWO DAYS AND,OVERHAULING OF ISOLATOR 420-89B FOR NEXT ONE DAY.	2018-11-01	09:30	2018-11-05	17:00	37.5	151
184	DTL	DTL	LINE	BAWANA-DTL (400KV)- MUNDKA (400KV)1	DAILY	OVERHAULING OF ISOLATOR 420-89B AND TAN DELTA TESTING OF CB AND CVT TESTING.	2018-11-12	09:30	2018-11-12	17:00	7.5	151
185	DTL	DTL	LINE	BAWANA-DTL (400KV)- MUNDKA (400KV)2	DAILY	OVERHAULING OF ISOLATOR 417-89L AND TAN DELTA TESTING OF CB AND CVT TESTING.	2018-11-13	09:30	2018-11-13	17:00	7.5	151
186	DTL	DTL	LINE	BAWANA-DTL (400KV)- MUNDKA (400KV)2	DAILY	OVERHAULING OF ISOLATOR 417-89L FOR ONE DAY,OVERHAULING OF ISOLATOR 417-89B FOR NEXT TWO DAYS,OVERHAULING OF ISOLATOR 418-89B FOR NEXT TWO DAYS.	2018-11-14	09:30	2018-11-18	17:00	37.5	151
187	DTL	APCPL	LINE	JHAJJAR-APCPL (400KV)- MUNDKA (400KV)1	DAILY	OVERHAULING OF ISOLATOR 414-89L AND PMS TESTING FOR TWO DAYS, OVERHAULING OF ISOLATOR 414-89B FOR NEXT TWO DAYS, OVERHAULING OF ISOLATOR 415-89A FOR NEXT TWO DAYS.	2018-11-19	09:30	2018-11-24	17:00	45	151
188	DTL	DTL	LINE	OKHLA (220KV)- BADARPUR (220KV)1	DAILY	TIGHTENING OF JUMPER RAILWAYS & ROAD XING AND TREE TRIMING.	2018-11-11	09:30	2018-11-11	17:00	7.5	151
189	DTL	DTL	LINE	OKHLA (220KV)- BADARPUR (220KV)2	DAILY	TIGHTENING OF JUMPER RAILWAYS & ROAD XING AND TREE TRIMING.	2018-11-18	09:30	2018-11-18	17:00	7.5	151

190	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	POWERGRID	LINE	JALLANDHAR-PG (220KV)-HAMIRPUR-PG (220KV)I	CONTINUOUS	LILO of 220 kV Jalandhar-Hamirpur (Tal) Ckt. No. 1 Between ET-215 & ET-220 for connecting proposed 220/132 kV Substation at Nehrian, Tehsil-Amb, Distt Una.	2018-11-01	09:00	2018-11-07	17:00	152	145
191	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	POWERGRID	LINE	JALLANDHAR-PG (220KV)-HAMIRPUR-PG (220KV)II	CONTINUOUS	LILO of 220 kV Jalandhar-Hamirpur (Tal) Ckt.2 between Tower No. ET-215 & ET-220 for the purpose of connecting newly constructed 220/132 kV Substation, Nehrian, Tehsil-Amb, Distt.- Una (HP).	2018-11-01	09:00	2018-11-07	17:00	152	145
192	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	HPPTCL	LINE	DEHAR (220KV)-KANGOO (220KV)	DAILY	For the purpose of replacement of old and obsolete Distance Protection Relays with latest numerical DPRs against PSDF scheme.	2018-11-10	09:00	2018-11-10	18:00	9	146
193	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	LINE	DEHAR (220KV)-KANGOO (220KV)1	DAILY	For the purpose of replacement of old and obsolete Distance Protection Relay of 132 kV Dehar-Kangoo feeder with latest numerical DPR against PSDF scheme.	2018-11-11	09:00	2018-11-11	18:00	9	147
194	HVPNL	HVPNL	BUS	bus-1 Dhanonda	DAILY	For gen mtc of isolators and attending the hot spots during thermovision scanning	2018-11-13	10:00	2018-11-13	15:00	5	146
195	HVPNL	HVPNL	BUS	400kv bus-2	DAILY	For gen mtc of isolators and attending the hot spot during thermovision scanning.	2018-11-15	10:00	2018-11-15	15:00	5	-
196	HVPNL	HVPNL	BUS	400kv Bus-2 D/Bad	DAILY	for erection work of CB, isolators of NEW ICT is being installed at this substation (TIE breaker is out of order	2018-11-03	09:00	2018-11-05	17:00	24	-
197	HVPNL	HVPNL	ICT	ICT01 NAWADA (400KV)(HVPNL)/315	DAILY	For attending the hot points as observed in thermo vision scanning and annual mtc of 315MVA, 400/220KV ICT-1, TIE-1 & BUS-2, relays and allied equipment.	2018-11-27	10:00	2018-11-27	16:00	6	151

198	HVPNL	HVPNL	ICT	ICT03 DHANONDA (400KV)(HVPNL)/315	DAILY	Replacement of defective differential relay of 315MVA, 400/220KV ICT-3	2018-11-05	10:00	2018-11-05	13:00	3	150
199	HVPNL	HVPNL	ICT	ICT02 DHANONDA (400KV)(HVPNL)/315	DAILY	Annual mtc of 315MVA, 400/220KV ICT-2 and allied equipment.	2018-11-12	10:00	2018-11-12	16:00	6	-
200	HVPNL	HVPNL	ICT	ICT01 KABULPUR (400KV)(HVPNL)/315	DAILY	Annual mtc and testing of T/F and bay equipment and oil topping in main conservator tank.	2018-11-20	10:00	2018-11-20	17:00	7	148
201	HVPNL	HVPNL	ICT	ICT02 KABULPUR (400KV)(HVPNL)/315	DAILY	Annual mtc and testing of T/F and bay equipment and oil topping in main conservator tank.	2018-11-22	10:00	2018-11-22	18:00	8	145
202	HVPNL	HVPNL	ICT	ICT02 DAULTABAD (400KV)(HVPNL)/315	DAILY	For erection work of CB, isolators of NEW ICT is being installed at this s/stn (TIE breaker is out of order)	2018-11-03	09:00	2018-11-05	17:00	24	149
203	HVPNL	HVPNL	LINE	FATEHABAD PG (400KV)-KHEDEAR (400KV)	DAILY	For setting of panto-graph isolators related to any one bus & gen mtc with 400KV Bus-1 or 2	2018-10-25	10:00	2018-10-25	17:00	7	147
204	HVPNL	HVPNL	LINE	KHEDEAR (400KV)-NUHIANWALI (400KV)1	DAILY	For setting of panto-graph isolators related to any one bus & gen mtc with 400KV Bus-1 or 2	2018-10-26	10:00	2018-10-26	17:00	7	150
205	HVPNL	HVPNL	LINE	KHEDEAR (400KV)-KIRORI (400KV)1	DAILY	For setting of panto-graph isolators related to any one bus & gen mtc with 400KV Bus-1 or 2	2018-10-29	10:00	2018-10-29	17:00	7	150
206	HVPNL	HVPNL	LINE	KHEDEAR (400KV)-KIRORI (400KV)2	DAILY	For setting of panto-graph isolators related to any one bus & gen mtc with 400KV Bus-1 or 2	2018-10-30	10:00	2018-10-30	17:00	7	150
207	HVPNL	HVPNL	LINE	FATEHABAD PG (400KV)-KHEDEAR (400KV)	DAILY	For setting of panto-graph isolators related to any one bus and replacement of isoators with 400KV Bus-1 or 2	2018-11-05	10:00	2018-11-05	17:00	7	147
208	HVPNL	HVPNL	LINE	KHEDEAR (400KV)-NUHIANWALI (400KV)1	DAILY	For setting of panto-graph isolators related to Bus- 1 & 2 & gen mtc with 400KV Bus-1 or 2	2018-11-12	10:00	2018-11-12	17:00	7	150
209	HVPNL	HVPNL	LINE	KHEDEAR (400KV)-KIRORI (400KV)2	DAILY	For setting of panto-graph isolators related to Bus-1 & 2 and gen mtc. with Bus-1 or 2	2018-11-13	10:00	2018-11-13	17:00	7	150

210	HVPNL	HVPNL	LINE	KHEDAR (400KV)-KIRORI (400KV)1	DAILY	For setting of panto-graph isolators related to Bus-1 & 2 and gen mtc. with Bus-1 or 2	2018-11-14	10:00	2018-11-14	17:00	7	150
211	HVPNL	POWERGRID	LINE	NAWADA (400KV)-GREATER NOIDA (400KV)	DAILY	For attending the hot points as observed in thermo vision scanning.	2018-11-13	10:00	2018-11-13	16:00	6	151
212	HVPNL	KT JHAJJAR	LINE	JHAJJAR-CLP (400KV)-KABULPUR (400KV)II	DAILY	For preventive mtc of line equipments.	2018-11-01	10:00	2018-11-01	17:00	7	149
213	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)1	DAILY	Tan delta testing of line CTs and CVTs and attending the hot spots observed during thermovision scanning	2018-11-14	10:00	2018-11-14	12:00	2	148
214	HVPNL	HVPNL	LINE	DHANONDA (400KV)-JHAJJAR-CLP (400KV)2	DAILY	Tan delta testing of line CTs and CVTs and attending the hot spots observed during thermovision scanning.	2018-11-14	12:00	2018-11-14	15:00	3	149
215	HVPNL	KT JHAJJAR	LINE	KABULPUR (400KV)-DEEPALPUR (400KV)1	DAILY	Porcelain insulator cleaning and jumper tightening.	2018-11-01	10:00	2018-11-01	16:00	6	-
216	HVPNL	KT JHAJJAR	LINE	KABULPUR (400KV)-DEEPALPUR (400KV)2	DAILY	Porcelain insulator cleaning and jumper tightening.	2018-11-02	10:00	2018-11-02	16:00	6	-
217	HVPNL	KT JHAJJAR	LINE	KABULPUR (400KV)-DEEPALPUR (400KV)1	DAILY	Porcelain insulator cleaning and jumper tightening.	2018-11-03	10:00	2018-11-03	13:00	3	-
218	HVPNL	KT JHAJJAR	LINE	KABULPUR (400KV)-DEEPALPUR (400KV)2	DAILY	Replacement of porcelain insulator at T.No-01.	2018-11-04	10:00	2018-11-04	16:00	6	-
219	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)2	DAILY	Tree cutting and tightening of nut bolts and mtc/replacement and alignment of isolators	2018-11-06	09:00	2018-11-06	11:00	2	148
220	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)1	DAILY	Disc cleaning and tree cutting	2018-11-12	10:00	2018-11-14	16:00	18	150
221	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)2	DAILY	Disc cleaning and tree cutting	2018-11-15	10:00	2018-11-17	16:00	18	148
222	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)1	DAILY	For installation of pilot string on transmission line. Tree cutting and tightening of Nut bolts and mtc/replacement and alignment of isolator.	2018-11-26	09:00	2018-11-28	15:00	18	148

223	HVPNL	HVPNL	LINE	DAULTABAD (400KV)- GURGAON (400KV)1	DAILY	Tightening of nut bolts and jumper repairing on line. tree cutting	2018-11-29	09:00	2018-11-29	15:00	6	148
224	HVPNL	HVPNL	LINE	DAULTABAD (400KV)- GURGAON (400KV)2	DAILY	Tightening of nut bolts and jumper repairing on line. tree cutting.	2018-11-30	09:00	2018-11-30	17:00	8	148
225	JKPDD	POWERGRID	LINE	KISHENPUR (400KV)-NEW WANPOH (400KV)II	CONTINUOUS	Tapping & Jumpering of LILO at Pothead yard and Erection , testing & Commissioning of PLCC Panels at kishanpur and Wanpoh Grids.	2018-11-25	09:00	2018-11-30	18:00	129	145
226	JKPDD	POWERGRID	LINE	BAGLIHAR (400KV)- KISHENPUR (400KV)1	DAILY	Tightening of Jumpers, Corona rings, vibration dampers, counter poise earthing, checking/ Cleaning of Disc insulators and fillings, replacement of damaged spacers, corona rings, setting right/ tightening of anti climbing devices, branch and tree top cutting.	2018-10-12	08:00	2018-10-12	17:00	9	-
227	JKPDD	POWERGRID	LINE	BAGLIHAR (400KV)- KISHENPUR (400KV)1	DAILY	Tightening of Jumpers, Corona rings, vibration dampers, counter poise earthing, checking/ Cleaning of Disc insulators and fillings, replacement of damaged spacers, corona rings, setting right/ tightening of anti climbing devices, branch and tree top cutting.	2018-11-13	08:00	2018-11-13	17:00	9	-

228	JKPDD	POWERGRID	LINE	BAGLIHAR (400KV)- KISHENPUR (400KV)1	DAILY	Tightening of Jumpers, Corona rings, vibration dampers, counter poise earthing, checking/ Cleaning of Disc insulators and fillings, replacement of damaged spacers, corona rings, setting right/ tightening of anti climbing devices, branch and tree top cutting.	2018-11-14	08:00	2018-11-14	17:00	9	-
229	JKPDD	POWERGRID	LINE	BAGLIHAR (400KV)- KISHENPUR (400KV)2	DAILY	Tightening of Jumpers, Corona rings, vibration dampers, counter poise earthing, checking/ Cleaning of Disc insulators and fillings, replacement of damaged spacers, corona rings, setting right/ tightening of anti climbing devices, branch and tree top cutting.	2018-11-15	08:00	2018-11-15	17:00	9	-
230	JKPDD	POWERGRID	LINE	BAGLIHAR (400KV)- KISHENPUR (400KV)2	DAILY	Tightening of Jumpers, Corona rings, vibration dampers, counter poise earthing, checking/ Cleaning of Disc insulators and fillings, replacement of damaged spacers, corona rings, setting right/ tightening of anti climbing devices, branch and tree top cutting.	2018-11-16	08:00	2018-11-16	17:00	9	-
231	JKPDD	POWERGRID	LINE	BAGLIHAR (400KV)- KISHENPUR (400KV)2	DAILY	Tightening of Jumpers, Corona rings, vibration dampers, counter poise earthing, checking/ Cleaning of Disc insulators and fillings, replacement of damaged spacers, corona rings, setting right/ tightening of anti climbing devices, branch and tree top cutting.	2018-11-17	08:00	2018-11-17	17:00	9	-

232	JSW	JP POWER VENTURES LIMITED	LINE	BASPA (400KV)-KARCHAM WANGTOO (400KV)1	DAILY	For the purpose of removing existing energy meter for re-calibration and simultaneously installation of new energy meter on the C&R panel of line. There will be no any loss of generation as the 2nd line (Baspa-Karcham Wangtoo Ckt.2) will be available for evacuation.	2018-11-30	10:00	2018-11-30	12:00	2	-
233	JSW	JP POWER VENTURES LIMITED	LINE	BASPA (400KV)-KARCHAM WANGTOO (400KV)2	DAILY	For the purpose of removing existing energy meter for re-calibration and simultaneously installation of new energy meter on the C&R panel of line. There will be no any loss of generation as the 2nd line (Baspa-Karcham Wangtoo Ckt-1) will be available for evacuation.	2018-11-30	12:00	2018-11-30	14:00	2	-
234	K-THDC	POWERGRID	LINE	KOTESHWAR (400KV)-KHEP (400KV)II	CONTINUOUS	For Maintenance work in 400 kV Line - 2 Circuit Breaker	2018-11-12	10:00	2018-11-17	18:30	128.5	-
235	K-THDC	POWERGRID	LINE	KOTESHWAR (400KV)-KHEP (400KV)I	CONTINUOUS	For Maintenance work of 400 KV Line 1 Circuit Breaker	2018-11-19	10:00	2018-11-24	18:30	128.5	-
236	K-THDC	POWERGRID	REACTOR	REACTOR KOTESHWAR (400KV)/125.00	CONTINUOUS	For shutdown of Transfer Bus Coupler for maintenance work in 400 KV Line - 1 Circuit Breaker	2018-11-19	10:00	2018-11-24	18:30	128.5	-
237	NHPC	POWERGRID	LINE	CHAMERA-1 (400KV)-JALLANDHAR-PG (400KV)I	CONTINUOUS	Replacement of ABB REL-521 Relay (Main-1 protection) by GE/P44392AB6M Relay	2018-11-08	10:00	2018-11-10	20:00	58	-
238	NHPC	POWERGRID	LINE	CHAMERA-1 (400KV)-JALLANDHAR-PG (400KV)II	CONTINUOUS	Replacement of ABB REL-521 Relay (Main-1 Protection) by GE/P44391AB6M Relay.	2018-11-12	10:00	2018-11-14	20:00	58	-
239	NHPC	POWERGRID	LINE	CHAMERA-2 (400KV)-CHAMERA-1 (400KV)	CONTINUOUS	Replacement of ABB REL-521 Relay (Main-1 Protection) by GE/P44391AB6M Relay.	2018-11-15	10:00	2018-11-16	20:00	34	-
240	NHPC	POWERGRID	LINE	URI-1 (400KV)-WAGOORA (400KV)II	CONTINUOUS	Replacement of XLPE Cable	2018-10-29	09:30	2018-11-20	18:30	537	148
241	NRSS-XXIX	HVPNL	BAY	Dhanonda - Mahendergarh Ckt-1 (Adani) TIE Bay 417	DAILY	Gantry connection stringing work of 400kV D/C Neemrana-Dhanonda L:ine of GPTL	2018-11-10	08:00	2018-11-10	19:00	11	147

242	NRSS-XXIX	POWERGRID	BAY	TIE Bay of Neemrana-BABAI	DAILY	Gantry Stringing connection of 400 KV D/C Neemrana-Dhanondha of GPTL	2018-11-01	08:00	2018-11-02	19:00	22	-
243	NRSS-XXIX	POWERGRID	BAY	TIE Bay of Neemrana-SIKAR	DAILY	Gantry Stringing connection of 400 KV D/CNeemrana-Dhanondha of GPTL	2018-11-01	08:00	2018-11-02	19:00	22	-
244	NRSS-XXIX	HVPNL	BUS	bus-1 Dhanonda	DAILY	Gantry connection string work of 400kv D/C Neemrana-Dhanonda line of GPTL	2018-11-10	08:00	2018-11-10	19:00	11	146
245	NRSS-XXIX	POWERGRID	BUS	400kv BUS-1 Neemrana	DAILY	Gantry Stringing connection of 400 KV D/CNeemrana-Dhanondha of GPTL	2018-11-01	08:00	2018-11-02	19:00	22	-
246	NRSS-XXIX	NRSS-XXIX	LINE	AMARGARH (400KV)-SAMBA (400KV)1	DAILY	A/R in non Auto Mode, for installation of OPGW in palce of Earth wire.	2018-11-01	08:00	2018-11-30	19:00	330	-
247	NRSS-XXIX	NRSS-XXIX	LINE	AMARGARH (400KV)-SAMBA (400KV)2	DAILY	A/R in non Auto mode, for installation of OPGW in place of earth wire.	2018-11-01	08:00	2018-11-30	19:00	330	-
248	NRSS-XXIX	POWERGRID	LINE	BALLABGARH-PG (400KV)-MAINPURI-PG (400KV)I	DAILY	Stringing activity of 400 KV D/C Aligarh Prithla TL of GPTL	2018-10-27	08:08	2018-10-28	19:00	21.74	148
249	NRSS-XXIX	POWERGRID	LINE	BALLABGARH-PG (400KV)-MAINPURI-PG (400KV)II	DAILY	Stringing activity of 400 KV D/C Aligarh Prithla TL of GPTL	2018-10-27	08:00	2018-10-28	19:00	22	145
250	NRSS-XXIX	RRVPN	LINE	BADARPUR (220KV)-ALWAR MIA (220KV)	DAILY	Overhead Stringing of 400KV D/C Prithla -Kadarpur TL of GPTL.	2018-10-29	08:00	2018-10-30	18:00	20	-
251	NRSS-XXIX	POWERGRID	LINE	BALLABGARH-PG (400KV)-GURGAON (400KV)	DAILY	Overhead Stringing of 400KV D/C Prithla -Kadarpur TL of GPTL.	2018-10-25	08:00	2018-10-26	18:00	20	151
252	NTPC	NTPC	BAY	UNCHAHAH STATION TRF # 4	DAILY	Bus bar Protection Isolator / Breaker contact & Protection Configuring. Bus 3 or 4 Shut down required.	2018-12-03	08:30	2018-12-03	18:30	10	-
253	NTPC	NTPC	BAY	STATION TRANSFORMER # 3	DAILY	Unchahar- 220 KV Bus -3 or 4 Shut down is required for Bus Bar contact / Protection configuration for new bus bar scheme. ST#3 shut down will NOT be taken.	2018-12-02	08:30	2018-12-02	18:30	10	-

254	NTPC	NTPC	BUS	400KV Bus-1 RIHAND	DAILY	400 KV Bus-1 on 10.11.18 for Annual maintenance of Bus Isolators & other associated equipments.	2018-11-10	12:20	2018-11-10	12:20	0	-
255	NTPC	NTPC	BUS	220KV BUS -1	CONTINUOUS	Annual Maintenance	2018-11-01	08:30	2018-11-01	18:30	10	-
256	NTPC	NTPC	BUS	220KV BUS-2	CONTINUOUS	Annual Maintenance	2018-11-26	09:19	2018-11-26	09:19	0	-
257	NTPC	NTPC	BUS	Bus 1 dadri thermal	CONTINUOUS	400 KV bus sectionalizer work and bus bar protection up gradation	2018-11-09	09:24	2018-11-23	09:24	336	151
258	NTPC	NTPC	BUS	BUS-3 UNCHAHAR	DAILY	220 KV Bus -3 Shut down for jumpering with 220/400 KV ICT.	2018-11-24	08:30	2018-11-24	18:00	9.5	-
259	NTPC	NTPC	BUS	BUS-4 UNCHAHAR	DAILY	220 KV Bus -4 Shut down for jumpering with 220/400 KV ICT. 220 KV Transfer Bus Shut down for jumpering with 220/400 KV ICT on 26.11.2018	2018-11-25	08:30	2018-11-25	18:00	9.5	148
260	NTPC	NTPC	BUS	Bus 2 dadri thermal	DAILY	B-Phase CVT Replacement	2018-11-01	19:30	2018-11-01	07:30	-12	147
261	NTPC	NTPC	ICT	ICT04 DADRI GAS(NTPC)/500	CONTINUOUS	Annual Maint of transformer & Testing of bay equipment	2018-11-12	08:30	2018-11-19	18:30	178	-
262	NTPC	NTPC	ICT	ICT03 DADRI-THERMAL (400KV)(NTPC)/500	DAILY	Pipe structure dismantling for replacement of CT 25 R, Y ,B phase (3CT)	2018-11-05	09:25	2018-11-05	09:25	0	151
263	NTPC	NTPC	ICT	ICT03 DADRI-THERMAL (400KV)(NTPC)/500	CONTINUOUS	Pipe structure normalization for replacement of CT 25 R, Y,B phase (3CT)	2018-11-09	09:29	2018-11-09	09:29	0	151
264	NTPC	NTPC	ICT	ICT04 DADRI GAS(NTPC)/500	CONTINUOUS	Pipe structure dismantling for replacement of CT 27 R, Y ,B phase (3CT)	2018-11-10	09:29	2018-11-10	09:29	0	-
265	NTPC	NTPC	ICT	ICT01 DADRI-THERMAL (400KV)(NTPC)/500	DAILY	Replacement of CT-4 R,Y,B phase (3 CT)	2018-11-27	08:00	2018-11-27	18:00	10	151
266	NTPC	NTPC	ICT	ICT01 DADRI-THERMAL (400KV)(NTPC)/500	DAILY	pipe structure normalization for Replacement of CT-4 R,Y,B phase (3 CT)	2018-11-30	08:00	2018-11-30	18:00	10	151

267	NTPC	NTPC	ICT	ICT 220/400 KV/500	CONTINUOUS	Unchahar ICT 220KV bay Isolators & Breaker scheme checking & operation checking for final operation.	2018-12-10	09:00	2018-12-11	18:30	33.5	-
268	NTPC	POWERGRID	LINE	NALLAGARH (400KV)-KOLDAM (400KV)I	CONTINUOUS	Annual Maintenance and testing of bay equipment	2018-11-12	09:30	2018-11-13	18:30	33	149
269	NTPC	PKTCL	LINE	KOLDAM (400KV)-BANALA (400KV)	CONTINUOUS	Annual Maintenance and testing of bay equipment	2018-11-14	09:30	2018-11-15	18:30	33	147
270	NTPC	PKTCL	LINE	KOLDAM (400KV)-LUDHIANA (400KV)1	CONTINUOUS	Annual Maintenance and testing of bay equipment	2018-11-16	09:30	2018-11-17	18:30	33	-
271	NTPC	PKTCL	LINE	KOLDAM (400KV)-LUDHIANA (400KV)2	CONTINUOUS	Annual Maintenance and testing of bay equipment	2018-11-19	09:30	2018-11-20	18:30	33	-
272	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)I	DAILY	For Protection relay testing and Seq. Isolator Maintenance.	2018-11-15	08:30	2018-11-15	18:30	10	151
273	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)II	DAILY	For Protection relay testing and Seq. Isolator Maintenance.	2018-11-14	08:30	2018-11-14	18:30	10	-
274	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ANPARA-B (400KV)	DAILY	For Protection relay testing and Seq. Isolator Maintenance.	2018-11-19	08:30	2018-11-19	18:30	10	145
275	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-VINDHYACHAL (400KV)I	DAILY	For Protection relay testing and Seq. Isolator Maintenance.	2018-11-20	08:30	2018-11-20	18:30	10	148
276	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-VINDHYACHAL (400KV)II	DAILY	For Protection relay testing and Seq. Isolator Maintenance.	2018-11-21	08:30	2018-11-21	18:30	10	-
277	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)-RIHAND HVDCFD-I	CONTINUOUS	For maintenance of Bay Equipments & Replacement of 3 no. 400 KV CTs on grounds of ageing.	2018-11-12	08:30	2018-11-13	18:30	34	-
278	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)-RIHAND HVDCFD-II	CONTINUOUS	For maintenance of Bay Equipments & Replacement of 7 no. 400 KV CTs on grounds of ageing.	2018-11-01	08:30	2018-11-02	18:30	34	-
279	NTPC	UPPTCL	LINE	TANDA-TANDA (220KV)	DAILY	For annual testing of bay equipments.	2018-11-21	09:00	2018-11-22	18:30	19	-

280	NTPC	UPPTCL	LINE	AURAIYA GPS(220KV)-UPPC-PATAI	DAILY	For testing and maintenance work of CT,CVT,LA, Breaker and relays.	2018-11-02	09:00	2018-11-03	18:00	18	-
281	NTPC	UPPTCL	LINE	AURAIYA GPS(220KV)-UPPC-PATAII	DAILY	For testing and maintenance work of CT,CVT,LA, Breaker and relays.	2018-11-12	09:00	2018-11-13	18:00	18	-
282	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)II	CONTINUOUS	Replacement of Main#1 distance protection relay and replacement of 20B CT of R,Y,B Phase of tie bay	2018-11-01	09:00	2018-11-04	17:30	80.5	151
283	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-GREATER NOIDA (400KV)	CONTINUOUS	Pipe structure dismantling for replacement of CT 21 R, Y ,B phase (3CT)	2018-11-14	09:31	2018-11-14	09:31	0	149
284	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-GREATER NOIDA (400KV)	CONTINUOUS	Pipe structure dismantling for replacement of CT 21 R, Y ,B phase (3CT)	2018-11-17	08:00	2018-11-17	18:00	10	149
285	NTPC	NTPC	LINE	DADRI-THERMAL (400KV)-LONI-HARSHVIHAR (400KV)1	CONTINUOUS	Busbar protection panel segregation and separation of line protection during 400 kV bus sectionaliser work	2018-11-09	09:33	2018-11-23	09:33	336	151
286	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	DAILY	Pipe structure dismantling for replacement of CT 12 R, Y phase (2 CT)	2018-11-19	09:34	2018-11-19	09:34	0	151
287	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	DAILY	Pipe structure normalisation for replacement of CT 12 R, Y phase (2 CT)	2018-11-21	08:00	2018-11-21	18:00	10	151
288	NTPC	POWERGRID	LINE	KANPUR (400KV)-UNCHAHAHAR (220KV)I	DAILY	Bus Bar protection Stability checking with ICT 220KV bay. This line's shut down is also required.	2018-11-27	08:30	2018-11-27	18:30	10	-
289	NTPC	POWERGRID	LINE	KANPUR (400KV)-UNCHAHAHAR (220KV)II	DAILY	Bus Bar protection Stability checking with ICT 220KV bay. This line's shut down is also required. Bus shutdown required for stability test. Either bus-3 or 4.	2018-11-28	08:30	2018-11-28	18:30	10	-

290	NTPC	POWERGRID	LINE	UNCHAHAR (220KV)- KANPUR (400KV)III	DAILY	Bus Bar protection Stability checking with ICT 220KV bay. This line's shut down is also required. Bus shutdown required for stability test. Either bus-3 or 4.	2018-11-29	08:30	2018-11-29	18:30	10	147
291	NTPC	POWERGRID	LINE	UNCHAHAR (220KV)- KANPUR (400KV)IV	DAILY	Bus Bar protection Stability checking with ICT 220KV bay. This line's shut down is also required. Bus shutdown required for stability test. Either bus-3 or 4.	2018-11-30	08:30	2018-11-30	18:30	10	147
292	POWERGRID	POWERGRID	BAY	400KV M.BAGH - NAWADA T/BAY 426 AT BLBGARH	CONTINUOUS	S/D Required for Retrofitment of Existing M&G Circuit Breaker with New Siemens CB.	2018-10-25	08:00	2018-11-20	18:00	634	148
293	POWERGRID	POWERGRID	BAY	400KV M.Bagh M/Bay- 425 at BLBGARH	CONTINUOUS	S/D Required for Retrofitment of Existing M&G Circuit Breaker with New Siemens CB.	2018-11-21	08:00	2018-12-15	18:00	586	146
294	POWERGRID	POWERGRID	BAY	400KV KANPUR -I M/BAY 433 BLBGARH	CONTINUOUS	S/D Required for replacement of WSI make DGA violated CT	2018-11-25	08:30	2018-11-27	18:30	58	-
295	POWERGRID	POWERGRID	BAY	400KV B/R M/BAY 428 BLBGARH	CONTINUOUS	S/D Required for replacement of WSI make DGA violated CT	2018-10-28	08:00	2018-10-30	18:00	58	-
296	POWERGRID	POWERGRID	BAY	400KV ICT-II & 4 T/BAY 408 BLBGARH	CONTINUOUS	S/D Required for replacement of WSI make DGA violated CT	2018-11-01	08:00	2018-11-03	18:00	58	-
297	POWERGRID	POWERGRID	BAY	220kv bus coupler bay at kota	CONTINUOUS	Over hauling of CB & Works	2018-11-01	08:30	2018-11-03	18:30	58	-
298	POWERGRID	POWERGRID	BAY	220KV KTPS-II BAY KOTA	CONTINUOUS	Over hauling of CB & Works	2018-11-04	08:00	2018-11-06	18:00	58	-
299	POWERGRID	POWERGRID	BAY	220KV ICT-I bay at kota	CONTINUOUS	Over hauling of CB & Works	2018-11-07	08:00	2018-11-09	18:00	58	-
300	POWERGRID	POWERGRID	BAY	220KV KTPS-II BAY KOTA	CONTINUOUS	Over hauling of CB & Works	2018-11-10	08:00	2018-11-12	10:00	50	-
301	POWERGRID	POWERGRID	BAY	220KV TBC BAY KOTA	CONTINUOUS	Over hauling of CB & Works	2018-11-13	08:00	2018-11-16	18:00	82	-
302	POWERGRID	POWERGRID	BAY	400KV Beawar Bay 401 AT KOTA	CONTINUOUS	Over hauling of CB & Works	2018-11-20	09:30	2018-11-22	18:30	57	-
303	POWERGRID	POWERGRID	BAY	400KV Merta Tie Bay 401 SHRICEMENT	CONTINUOUS	Over hauling of CB & Works	2018-11-23	08:00	2018-11-25	18:00	58	-

304	POWERGRID	POWERGRID	BAY	400KV ICT-I M/BAY 403 AT BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer at bhinmal s/s	2018-11-02	09:30	2018-11-04	18:30	27	150
305	POWERGRID	POWERGRID	BAY	400KV ICT-1/ZERDA T/BAY 402 BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer at bhinmal s/s	2018-11-02	08:00	2018-11-04	18:00	30	150
306	POWERGRID	POWERGRID	BAY	400KV ICT-2 T/BAY 405 BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-10	08:00	2018-11-13	18:00	40	150
307	POWERGRID	POWERGRID	BAY	400KV ICT-2 M/BAY 406 BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-10	08:00	2018-11-13	18:00	40	150
308	POWERGRID	POWERGRID	BAY	50MVAR L/R KANKROLI BAY 404 AT BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-14	08:00	2018-11-18	18:00	50	150
309	POWERGRID	POWERGRID	BAY	400KV KANKROLI M/BAY 404 BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-14	08:00	2018-11-18	18:00	50	150
310	POWERGRID	POWERGRID	BAY	400KV KANKROLI /ICT-2 T/BAY 405 BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-14	08:30	2018-11-18	18:30	50	150
311	POWERGRID	POWERGRID	BAY	400KV B/R FUTURE T/BAY 408 AT BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-19	08:00	2018-11-21	18:00	30	150
312	POWERGRID	POWERGRID	BAY	400kV Bus Reactor M/ Bay (409 bay) at BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-10-19	08:30	2018-11-21	18:30	340	150
313	POWERGRID	POWERGRID	BAY	400kV FUTURE M/ Bay (407 bay) at BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-22	08:00	2018-11-23	18:00	20	150
314	POWERGRID	POWERGRID	BAY	400kV Future - Bus Reactor Tie Bay (408 bay) at BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-22	08:00	2018-11-23	18:00	20	150
315	POWERGRID	POWERGRID	BAY	400KV ZERDA M/BAY 401 BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-05	08:30	2018-11-09	18:30	50	150
316	POWERGRID	POWERGRID	BAY	400KV HVDC POLE-I BALIA T/BAY (20B11C)BHIWADI	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-11-09	08:00	2018-11-09	18:00	10	151
317	POWERGRID	POWERGRID	BAY	400KV HVDC POLE-II T/BAY (20B10C)BHIWADI	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-11-11	08:00	2018-11-11	18:00	10	151
318	POWERGRID	POWERGRID	BAY	FATEHPUR-2 MAIN BAY, at Kanpur	CONTINUOUS	CB & CT retrofitment work under CERC Add Cap.	2018-11-01	09:00	2018-11-20	17:00	464	150
319	POWERGRID	POWERGRID	BAY	ALLAHABAD MAIN BAY , at Kanpur	CONTINUOUS	CB & CT retrofitment work under CERC Add Cap.	2018-11-01	09:00	2018-11-20	17:00	464	151

320	POWERGRID	POWERGRID	BAY	PANKI-II Bay , at Kanpur	CONTINUOUS	CT retrofitment work under CERC Add Cap.(PANKI-II TIE BAY)	2018-11-21	09:00	2018-11-27	17:00	152	151
321	POWERGRID	POWERGRID	BAY	400 KV ICT-1 Main Bay (430), at Agra	CONTINUOUS	Bay AMP Testing and Tightening work.	2018-11-13	09:00	2018-11-13	18:00	9	-
322	POWERGRID	POWERGRID	BAY	AWL#3 Main Bay 400 kV Vindhychal HVDC-Singrauli SSTPS Ckt#1, at Vindhanchal	DAILY	Annual Maintenance of AWL#3 Bay	2018-11-26	09:00	2018-11-27	18:00	18	-
323	POWERGRID	POWERGRID	BAY	AWL#4 Main Bay ,400 kV Vindhychal HVDC-Singrauli SSTPS Ckt#2, at Vindhanchal	DAILY	Annual Maintenance of AWL#4 Bay	2018-11-28	09:00	2018-11-29	18:00	18	-
324	POWERGRID	POWERGRID	BAY	AWL#5 Tie Bay 400 kV Vindhychal HVDC-Singrauli SSTPS Ckt#1 & 2	DAILY	Annual Maintenance of AWL#5 Bay	2018-11-30	09:00	2018-11-30	18:00	9	-
325	POWERGRID	POWERGRID	BAY	SVC-2 MAIN BAY, at Kanpur	CONTINUOUS	CB retrofitment work under CERC Add Cap.	2018-11-21	09:00	2018-11-30	17:00	224	-
326	POWERGRID	POWERGRID	BAY	PANKI-2 UPPCL END Bay, at Kanpur	CONTINUOUS	CB retrofitment work under CERC Add Cap.	2018-11-15	09:00	2018-11-27	17:00	296	-
327	POWERGRID	POWERGRID	BAY	400 kV Bassi 401 main bay at Kotputli	DAILY	Insulator replacement	2018-11-13	08:30	2018-11-14	18:30	20	-
328	POWERGRID	POWERGRID	BAY	400kv Hapur line m/bay 492 at Muradnagr	CONTINUOUS	Shutdown for 400 KV ABB CB Overhauling by mandola	2018-11-19	09:30	2018-11-23	18:30	105	148
329	POWERGRID	POWERGRID	BAY	400 kV Bassi 402 tie bay at Kotputli	DAILY	Insulator replacement	2018-11-13	08:30	2018-11-14	18:30	20	-
330	POWERGRID	POWERGRID	BAY	400 kV Bhiwadi main bay 404 Kotputli	DAILY	Insulator replacement	2018-11-16	08:00	2018-11-17	18:00	20	-
331	POWERGRID	POWERGRID	BAY	400 kV Bhiwadi T/Bay 405 Kotputli	DAILY	Insulator replacement	2018-11-16	08:00	2018-11-17	18:00	20	-
332	POWERGRID	POWERGRID	BAY	400 kV Bassi 402 tie bay at Kotputli	DAILY	Insulator replacement	2018-11-20	09:30	2018-11-21	18:30	18	-
333	POWERGRID	POWERGRID	BAY	315 MVA ICT-I main bay 403 Kotputli	DAILY	Insulator replacement	2018-11-20	09:00	2018-11-21	18:00	18	-
334	POWERGRID	POWERGRID	BAY	315 MVA ICT-II T/bay 405 Kotputli	DAILY	Insulator replacement	2018-11-23	08:00	2018-11-24	18:00	20	-
335	POWERGRID	POWERGRID	BAY	315 MVA ICT-II M/bay 406 Kotputli	DAILY	Insulator replacement	2018-11-23	09:00	2018-11-24	18:00	18	-

336	POWERGRID	POWERGRID	BAY	400 KV 80 MVAR B/R Future Tie bay 408 KOTPUTLI	DAILY	Insulator replacement	2018-11-27	08:00	2018-11-28	18:00	20	-
337	POWERGRID	POWERGRID	BAY	400 KV 80 MVAR B/R Future M/bay 409 KOTPUTLI	DAILY	Insulator replacement	2018-11-27	08:00	2018-11-28	18:00	20	-
338	POWERGRID	POWERGRID	BUS	400KV BUS-I AJMER	DAILY	AMP work.	2018-11-02	08:00	2018-11-02	18:00	10	151
339	POWERGRID	POWERGRID	BUS	400KV BUS-II AJMER	DAILY	AMP work.	2018-11-28	08:00	2018-11-28	18:00	10	151
340	POWERGRID	POWERGRID	BUS	400KV BUS-II MANDOLA	DAILY	shutdown for 400 kv Isolator retrofit (removal of 412-89 & 418-89 isolator), polymer insulator replacement,RTV Coating (S/D requested in Occ 151 but rejected)	2018-10-29	08:00	2018-10-29	18:00	10	150
341	POWERGRID	POWERGRID	BUS	400KV BUS-II MANDOLA	DAILY	shutdown for 400 kv Isolator retrofit (Connection of 421-89 & 415-89), polymer insulator replacement,RTV Coating(S/D requested in Occ 151 but rejected)	2018-11-05	08:00	2018-11-05	18:00	10	150
342	POWERGRID	POWERGRID	BUS	400 KV Bus -I Mandola	DAILY	shutdown for 400 kv Isolator retrofit (removal of 410-89 & 419-89 isolator),RTV Coating(S/D requested in Occ 151 but rejected)	2018-11-11	08:00	2018-11-11	18:00	10	-
343	POWERGRID	POWERGRID	BUS	400KV BUS-I MANDOLA	DAILY	shutdown for 400 kv Isolator retrofit (Connection of 410-89 & 419-89 isolator & removal of Jumpers of 413-89 & 416-89), polymer insulator replacement,RTV Coating(S/D requested in Occ 151 but rejected)	2018-11-15	08:00	2018-11-15	18:00	10	150

344	POWERGRID	POWERGRID	BUS	400KV BUS-I MANDOLA	DAILY	shutdown for 400 kv Isolator retrofit (Connection of 413-89 & 416-89), polymer insulator replacement,RTV Coating(S/D requested in Occ 151 but rejected)	2018-11-20	08:00	2018-11-20	18:00	10	150
345	POWERGRID	POWERGRID	BUS	BUS-I HISAR	DAILY	Replacement of porcelain insulators with polymer insulators	2018-11-01	08:00	2018-11-06	18:00	60	149
346	POWERGRID	POWERGRID	BUS	BUS-I HISAR	DAILY	Replacement of porcelain insulators with polymer insulators	2018-11-08	08:00	2018-11-11	18:00	40	149
347	POWERGRID	POWERGRID	BUS	BUS-II HISAR	DAILY	Replacement of porcelain insulators with polymer insulators	2018-11-12	08:00	2018-11-13	18:00	20	149
348	POWERGRID	POWERGRID	BUS	BUS-II HISAR	DAILY	Replacement of porcelain insulators with polymer insulators	2018-11-15	08:00	2018-11-20	18:00	60	149
349	POWERGRID	POWERGRID	BUS	BUS-II HISAR	DAILY	Replacement of porcelain insulators with polymer insulators	2018-11-22	08:00	2018-11-23	18:00	20	149
350	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-24	08:00	2018-11-25	18:00	20	149
351	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-26	08:00	2018-11-27	18:00	20	149
352	POWERGRID	POWERGRID	BUS	400 KV Bus-I at Abdullapur	DAILY	For AMP Works.	2018-11-20	09:00	2018-11-21	17:00	16	-
353	POWERGRID	POWERGRID	BUS	400 KV Bus-II at Abdullapur	DAILY	For AMP Works.	2018-11-22	09:00	2018-11-23	17:00	16	-
354	POWERGRID	POWERGRID	BUS	400KV Bus-II at Fatehabad	DAILY	For Jumper connection & BB Stability for ICT-3 under construction.	2018-11-21	09:00	2018-11-21	18:00	9	150
355	POWERGRID	POWERGRID	BUS	400KV BUS-1 FATEHABAD PG (400KV)	DAILY	For AMP Works.	2018-11-16	09:00	2018-11-16	18:00	9	-
356	POWERGRID	POWERGRID	BUS	400KV BUS- I at Hamirpur	CONTINUOUS	Inter connection of new bus section with existing GIS Bus-I for ICT-3 under construction. Rescheduled from 150th OCC.	2018-11-02	09:00	2018-11-07	17:00	128	150

357	POWERGRID	POWERGRID	BUS	400KV BUS- II at Hamirpur	CONTINUOUS	Inter connection of new bus section with existing GIS Bus-II for ICT-3 under construction. Rescheduled from 150th OCC.	2018-11-08	09:00	2018-11-13	17:00	128	150
358	POWERGRID	POWERGRID	BUS	220KV BUS- I at Hamirpur	CONTINUOUS	Inter connection of new bus section with existing GIS Bus-I for ICT-3 under construction. Rescheduled from 150th OCC.	2018-11-14	09:00	2018-11-19	17:00	128	150
359	POWERGRID	POWERGRID	BUS	220KV BUS- II at Hamirpur	CONTINUOUS	Inter connection of new bus section with existing GIS Bus-II for ICT-3 under construction. Rescheduled from 150th OCC.	2018-11-20	09:00	2018-11-25	17:00	128	150
360	POWERGRID	POWERGRID	BUS	Bus-B, at Rihand HVDC	CONTINUOUS	1.For Replacement of O-rings and Platinum Electrode 2.For Porcelain disc Insulator replacement with long rod polymer insulators as per letter attached.	2018-11-12	07:00	2018-11-17	18:00	131	-
361	POWERGRID	POWERGRID	BUS	Bus-A ,at Rihand HVDC	CONTINUOUS	1.For Replacement of O-rings and Platinum Electrode. 2.For Porcelain disc Insulator replacement with long rod polymer insulators as per letter attached.	2018-11-19	07:00	2018-11-24	18:00	131	-
362	POWERGRID	POWERGRID	BUS	400KV BUS-1 at Nalagarh	CONTINUOUS	For jumper connection work of new dia for STATCOM under construction at Nalagarh.	2018-11-15	08:00	2018-11-16	17:00	33	-
363	POWERGRID	POWERGRID	BUS	400KV BUS-2 at Nalagarh	CONTINUOUS	For jumper connection work of new dia for STATCOM under construction at Nalagarh.	2018-11-17	08:00	2018-11-18	17:00	33	-
364	POWERGRID	POWERGRID	BUS	BUS-II	DAILY	For insulator replacement work.These SD of BUS-I&II are required on the same date as proposed as the date has been proposed according to above line SD considering the safe working area while replacing the insulator of the above line.AT BHIWANI	2018-11-03	08:00	2018-11-03	14:00	6	-

365	POWERGRID	POWERGRID	BUS	BUS-II	DAILY	For insulator replacement work.These SD of BUS-I&II are required on the same date as proposed as the date has been proposed according to above line SD considering the safe working area while replacing the insulator of the above line.AT BHIWANI	2018-11-05	08:00	2018-11-05	18:00	10	-
366	POWERGRID	POWERGRID	BUS	BUS-II	DAILY	For insulator replacement work.These SD of BUS-I&II are required on the same date as proposed as the date has been proposed according to above line SD considering the safe working area while replacing the insulator of the above line.AT BHIWANI	2018-11-06	08:00	2018-11-06	18:00	10	-
367	POWERGRID	POWERGRID	BUS	BUS-II	DAILY	For insulator replacement work.These SD of BUS-I&II are required on the same date as proposed as the date has been proposed according to above line SD considering the safe working area while replacing the insulator of the above line.AT BHIWANI	2018-11-10	08:00	2018-11-10	18:00	10	-
368	POWERGRID	POWERGRID	BUS	BUS-II	DAILY	For insulator replacement work.These SD of BUS-I&II are required on the same date as proposed as the date has been proposed according to above line SD considering the safe working area while replacing the insulator of the above line.AT BHIWANI	2018-11-12	08:00	2018-11-12	18:00	10	-

369	POWERGRID	POWERGRID	BUS	BUS-I	DAILY	For insulator replacement work.These SD of BUS-I&II are required on the same date as proposed as the date has been proposed according to above line SD considering the safe working area while replacing the insulator of the above line. AT BHIWANI	2018-11-13	08:00	2018-11-14	18:00	20	-
370	POWERGRID	POWERGRID	BUS	BUS-II	DAILY	For insulator replacement work.These SD of BUS-I&II are required on the same date as proposed as the date has been proposed according to above line SD considering the safe working area while replacing the insulator of the above line.AT BHIWANI	2018-11-15	08:00	2018-11-15	18:00	10	-
371	POWERGRID	POWERGRID	BUS	BUS-I	DAILY	For insulator replacement work.These SD of BUS-I&II are required on the same date as proposed as the date has been proposed according to above line SD considering the safe working area while replacing the insulator of the above line.AT BHIWANI	2018-11-16	08:00	2018-11-17	18:00	20	-
372	POWERGRID	POWERGRID	BUS	BUS-II	DAILY	For insulator replacement work.These SD of BUS-I&II are required on the same date as proposed as the date has been proposed according to above line SD considering the safe working area while replacing the insulator of the above line.AT BHIWANI	2018-11-18	08:00	2018-11-18	18:00	10	-

373	POWERGRID	POWERGRID	BUS	BUS-I	DAILY	For insulator replacement work.These SD of BUS-I&II are required on the same date as proposed as the date has been proposed according to above line SD considering the safe working area while replacing the insulator of the above line.AT BHIWANI	2018-11-20	08:00	2018-11-21	18:00	20	-
374	POWERGRID	POWERGRID	BUS	BUS-I	DAILY	For insulator replacement work.These SD of BUS-I&II are required on the same date as proposed as the date has been proposed according to above line SD considering the safe working area while replacing the insulator of the above line.AT BHIWANI	2018-11-22	08:00	2018-11-23	18:00	20	-
375	POWERGRID	POWERGRID	BUS	BUS-I	DAILY	For insulator replacement work.These SD of BUS-I&II are required on the same date as proposed as the date has been proposed according to above line SD considering the safe working area while replacing the insulator of the above line.AT BHIWANI	2018-11-26	08:00	2018-11-27	18:00	20	-
376	POWERGRID	POWERGRID	BUS	BUS-I	DAILY	For insulator replacement work.These SD of BUS-I&II are required on the same date as proposed as the date has been proposed according to above line SD considering the safe working area while replacing the insulator of the above line.AT BHIWANI	2018-11-28	08:00	2018-11-29	18:00	20	-
377	POWERGRID	POWERGRID	BUS	400KV BUS-I KANKROLI	DAILY	Polymer Insulator replacement work in S/S	2018-11-25	09:30	2018-11-25	18:30	9	-
378	POWERGRID	POWERGRID	BUS	400KV BUS-II KANKROLI	DAILY	Polymer Insulator replacement work in S/S	2018-11-26	08:00	2018-11-26	18:00	10	-

379	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer at bhinmal s/s	2018-11-02	08:30	2018-11-04	18:30	30	149
380	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-10	18:13	2018-11-13	18:13	0	149
381	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-14	08:00	2018-11-18	18:00	50	149
382	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-19	08:00	2018-11-21	18:00	30	149
383	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV BHINMAL	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-22	08:00	2018-11-23	18:00	20	149
384	POWERGRID	POWERGRID	BUS	400KV BUS-I HVDC BHIWADI	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-11-04	08:00	2018-11-11	18:00	80	151
385	POWERGRID	POWERGRID	BUS	400KV BUS-II HVDC BHIWADI	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-11-11	08:00	2018-11-16	18:00	60	151
386	POWERGRID	POWERGRID	BUS	220KV BUS-I MAHARANIBAGH	CONTINUOUS	SF6 Gas leakage rectification work in B-Ph B-3 compartment of Bay 203. B-3 Compartment is connected with Both Bus-Bar. So to work on B-3 compartments, it's required both Bus-Bar Shutdown. Gas leakage rectification work shall be done by M/s ABB(OEM). LOA has been issued to OEM. During shut period, power flow shall be fully interrupted from 220kV side .	2018-11-19	08:26	2018-11-24	18:30	130.07	-

387	POWERGRID	POWERGRID	BUS	220KV BUS-II MAHARANIBAGH	CONTINUOUS	SF6 Gas leakage rectification work in B-Ph B-3 compartment of Bay 203. B-3 Compartment is connected with Both Bus-Bar. So to work on B-3 compartments, it's required both Bus-Bar Shutdown. Gas leakage rectification work shall be done by M/s ABB(OEM). LOA has been issued to OEM. During shut period, power flow shall be fully interrupted from 220kV side .	2018-11-19	08:00	2018-11-24	18:00	130	-
388	POWERGRID	POWERGRID	BUS	Bus-1, at Agra HVDC	CONTINUOUS	"Retrofitting of existing busbar protection relay with new Bus Bar IEC61850 compliance. The old existing Bus bar FAC32 shall be changed with new decentralized bus bar REB500. It involves cable connection to CT cores (1 &2) for all bays connected to bus. Bus-1,(Along-with WCA.T6 CT oil Sampling and Isolator AMP.")	2018-10-22	08:00	2018-10-27	18:00	130	145
389	POWERGRID	POWERGRID	BUS	Bus-2, at Agra HVDC	CONTINUOUS	"Retrofitting of existing busbar protection relay with new Bus Bar IEC61850 compliance. The old existing Bus bar FAC32 shall be changed with new decentralized bus bar REB500. It involves cable connection to CT cores (1 &2) for all bays connected to bus. Bus-1,.	2018-10-29	08:00	2018-11-03	18:00	130	-

390	POWERGRID	POWERGRID	BUS	Bus-1 at AGRA	DAILY	69 Nos. BPI RTV coating to be done and For repalcment of Jack Bus above 400kV Bus-1.	2018-10-27	09:00	2018-10-28	18:00	18	-
391	POWERGRID	POWERGRID	BUS	400kV Bus-2 at AGRA	DAILY	60 Nos. BPI RTV coating to be done. And For repalcment of Jack Bus above 400kV Bus-2.	2018-10-29	09:00	2018-10-30	18:00	18	-
392	POWERGRID	UPPTCL	BUS	Bus-2 at 400 kV Gorakhpur	DAILY	Annual Bus Bar Testing & Maintenance of 220 kV Bus II Isolators.	2018-11-19	08:00	2018-11-19	17:30	9.5	145
393	POWERGRID	POWERGRID	BUS	BUS-I LUCKNOW-Kursi Road (400KV) PG	DAILY	For bus stringing work for upcoming Statcom Bays.	2018-11-23	09:00	2018-11-25	18:00	27	151
394	POWERGRID	POWERGRID	BUS	Bus-2, at Lucknow	DAILY	For bus stringing work for upcoming Statcom Bays.	2018-11-26	09:00	2018-11-28	18:00	27	149
395	POWERGRID	POWERGRID	BUS	Bus-1 at Orai	DAILY	Shut down for CB Gas zone tripping validation and testing.	2018-10-18	09:00	2018-10-18	17:00	8	-
396	POWERGRID	POWERGRID	BUS	Bus-2,at Orai	DAILY	Shut down for CB Gas zone tripping validation and testing.	2018-10-19	09:00	2018-10-19	17:00	8	-
397	POWERGRID	POWERGRID	BUS	400 kV Bus I, at Gorakhpur (PG)	DAILY	Annual Bus Bar Testing & Maintenance of 400 kV Bus I Isolators, at GKP	2018-11-16	08:00	2018-11-16	17:30	9.5	-
398	POWERGRID	POWERGRID	BUS	400 KV Bus-2,at Fatehpur (PG)	DAILY	AMP and Tightening Work	2018-11-22	09:30	2018-11-22	18:00	8.5	-
399	POWERGRID	POWERGRID	BUS	BUS-1 , at Bareily	DAILY	For replacement of Disc insulators with Polymer Insulator in Substation.	2018-11-02	10:00	2018-11-05	18:00	32	-
400	POWERGRID	POWERGRID	BUS	BUS-2, at Bareily	DAILY	For replacement of Disc insulators with Polymer Insulator in Substation .	2018-11-06	10:00	2018-11-09	18:00	32	-
401	POWERGRID	POWERGRID	BUS	BUS-I at 400KV KOTPUTLI	DAILY	Insulator replacement	2018-11-13	08:30	2018-11-14	18:30	20	-
402	POWERGRID	POWERGRID	BUS	BUS-I at 400KV KOTPUTLI	DAILY	Insulator replacement	2018-11-16	08:00	2018-11-17	18:00	20	-
403	POWERGRID	POWERGRID	BUS	BUS-II at 400KV KOTPUTLI	DAILY	Insulator replacement	2018-10-20	08:30	2018-11-21	18:30	330	-
404	POWERGRID	POWERGRID	BUS	BUS-II at 400KV KOTPUTLI	DAILY	Insulator replacement	2018-11-23	08:00	2018-11-24	18:00	20	-
405	POWERGRID	POWERGRID	BUS	BUS-II at 400KV KOTPUTLI	DAILY	Insulator replacement	2018-11-27	08:00	2018-11-28	18:00	20	-

406	POWERGRID	POWERGRID	BUS	400KV Bus-II at Kala Amb	DAILY	For attending Gas leakage from Isolator Module and AMP.	2018-11-16	09:00	2018-11-16	17:00	8	-
407	POWERGRID	POWERGRID	BUS	220 KV BUS-I KANKROLI	DAILY	Polymer insulator replacement work in S/S ,Subject to receipt.	2018-11-25	09:00	2018-11-25	18:00	9	-
408	POWERGRID	POWERGRID	BUS	220 KV BUS-II KANKROLI	DAILY	Polymer insulator replacement work in S/S ,Subject to receipt.	2018-11-26	15:00	2018-11-26	19:00	4	-
409	POWERGRID	POWERGRID	BUS	220 KV BUS-I BAHADURGARH	DAILY	AMP WORK OF BUS EQUIPMENTS	2018-11-15	08:00	2018-11-15	18:00	10	-
410	POWERGRID	POWERGRID	BUS	220 KV BUS-II BAHADURGARH	DAILY	AMP WORK OF BUS EQUIPMENTS	2018-11-16	08:00	2018-11-16	18:00	10	-
411	POWERGRID	POWERGRID	BUS	220KV Bus -2 at Mainpuri S/S	DAILY	AMP at Powergrid, 400/220 KV Mainpuri S/S	2018-11-13	09:00	2018-11-13	18:00	9	-
412	POWERGRID	POWERGRID	BUS	Transfer bus at Mainpuri S/S	DAILY	AMP work at powergrid, 400/220KV S/S, Mainpuri	2018-11-14	09:00	2018-11-14	18:00	9	-
413	POWERGRID	POWERGRID	BUS	Bus-1 at Kanpur	DAILY	AMP works at Power grid,400/220KV S/S,Kanpur	2018-11-13	09:00	2018-11-13	18:00	9	-
414	POWERGRID	POWERGRID	BUS	Bus 1A, at Agra	DAILY	94 Nos. BPI RTV coating to be done.	2018-10-24	09:00	2018-10-26	18:00	27	145
415	POWERGRID	POWERGRID	BUS	Bus-2A , at Agra	DAILY	135 Nos. BPI RTV coating to be done.	2018-10-20	09:00	2018-10-23	18:00	36	151
416	POWERGRID	POWERGRID	BUS	Bus-1B , at Agra	DAILY	22 Nos. BPI RTV coating to be done.	2018-10-19	09:00	2018-10-19	18:00	9	151
417	POWERGRID	POWERGRID	BUS	Bus-2B, at Agra	DAILY	30 Nos. BPI RTV coating to be done.	2018-10-18	09:00	2018-10-18	18:00	9	151
418	POWERGRID	POWERGRID	BUS	Bus-1, at Orai	DAILY	Shut down for CB Gas zone tripping validation and testing. at 765 KV GIS Orai S/S	2018-10-22	08:00	2018-10-22	18:00	10	-

419	POWERGRID	POWERGRID	HVDC	RIHAND-DADRI POLE-1/1500	CONTINUOUS	1.For Replacement of O-rings and Platinum Electrode 2.For Porcelain disc Insulator replacement with long rod polymer insulators as per letter attached. Note:-Shut Down Dates Proposed considering criticality of work to be executed in shut down with the availability of ABB Sweden engineers on proposed dates. Along with Pole 1 BUS B shutdown is needed as BUS conductor is beneath the gantry tower.	2018-11-12	07:00	2018-11-17	18:00	131	-
420	POWERGRID	POWERGRID	HVDC	RIHAND-DADRI POLE-2/1500	CONTINUOUS	1.For Replacement of O-rings and Platinum Electrode. 2.For Porcelain disc Insulator replacement with long rod polymer insulators as per letter attached. Note:-Shut Down Dates Proposed considering criticality of work to be executed in shut down with the availability of ABB Sweden engineers on proposed dates. Along with Pole 2 BUS A shutdown is needed as BUS conductor is beneath ,	2018-11-19	07:00	2018-11-24	18:00	131	-
421	POWERGRID	POWERGRID	HVDC	KURUKSHETRA-CHAMPA POLE-1/800	CONTINUOUS	For Commissioning activities i.e. erection of strung bus, other hardware and software integration with testing of Pole-3 under construction.	2018-11-01	09:00	2018-11-20	18:30	465.5	146
422	POWERGRID	POWERGRID	HVDC	KUREKSHETRA -CHAMPA POLE -II/800	CONTINUOUS	For Commissioning activities i.e. erection of strung bus, other hardware and software integration with testing of Pole-3 under construction.	2018-11-01	09:00	2018-11-02	18:30	33.5	151

423	POWERGRID	POWERGRID	HVDC	KUREKSHETRA -CHAMPA POLE -II/800	DAILY	For Commissioning activities i.e. erection of strung bus, other hardware and software integration with testing of Pole-3 under construction.	2018-11-20	09:00	2018-11-20	18:30	9.5	151
424	POWERGRID	POWERGRID	HVDC	HVDC BLock -I at HVDC Vindhayachal/250	CONTINUOUS	Overhauling of 04 No. convertor transformer OLTCs.	2018-11-12	09:00	2018-11-19	19:00	178	-
425	POWERGRID	POWERGRID	HVDC	BALIA-BHIWADI POLE-1/500	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-11-13	08:30	2018-11-13	18:30	10	151
426	POWERGRID	POWERGRID	HVDC	BALIA-BHIWADI POLE-2/500	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-11-14	08:00	2018-11-14	18:00	10	151
427	POWERGRID	POWERGRID	HVDC	400KV ACF -I(AC FILTER-I) BHIWADI/1500	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-11-12	08:00	2018-11-12	18:00	10	151
428	POWERGRID	POWERGRID	HVDC	401KV ACF-2(AC FILTER-I) BHIWADI/1500	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-11-15	08:00	2018-11-15	18:00	10	151
429	POWERGRID	POWERGRID	HVDC	402 KV ACF-3(FILTER-I) BHIWADI/1500	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-11-16	08:00	2018-11-16	18:00	10	151
430	POWERGRID	POWERGRID	ICT	ICT-3 SIKAR/500	DAILY	For installation of Tertiary Insulation on 33 kV Bushings	2018-11-15	09:30	2018-11-15	12:30	3	151
431	POWERGRID	POWERGRID	ICT	ICT02 JAIPUR South (400KV)(POWERGRID)/500	DAILY	For replacement of backup impedance relay of ICT and AMP of ICT and associate bay equipments. (Approved in 149th OCC but not availed due to system concern)	2018-10-22	09:30	2018-10-22	17:30	8	149
432	POWERGRID	POWERGRID	ICT	ICT01 JAIPUR South (400KV)(POWERGRID)/500	DAILY	For replacement of backup impedance relay of ICT and AMP of ICT and associate bay equipments. (Approved in 149th OCC but not availed due to system concern)	2018-10-24	09:00	2018-10-24	17:00	8	149

433	POWERGRID	POWERGRID	ICT	ICT-IV GURGAON/500MVA	CONTINUOUS	For modification in ESA & ESC earth switch in 400 kV (411) bay by NHVS. 400KV & 220KV BAYS ALSO WILL NE IN OUTAGE.	2018-11-12	09:30	2018-11-14	18:00	56.5	150
434	POWERGRID	POWERGRID	ICT	ICT02 JIND (400KV)(POWERGRID)/500	DAILY	AMP work.	2018-11-15	09:00	2018-11-15	17:00	8	-
435	POWERGRID	POWERGRID	ICT	ICT01 JIND (400KV)(POWERGRID)/500	DAILY	AMP work.	2018-11-09	09:00	2018-11-09	17:00	8	-
436	POWERGRID	POWERGRID	ICT	ICT01 KANKROLI (400KV)(POWERGRID)/315	DAILY	Polymer insulator replacement work in S/S.	2018-11-19	09:00	2018-11-19	18:00	9	-
437	POWERGRID	POWERGRID	ICT	ICT02 KANKROLI (400KV)(POWERGRID)/315	DAILY	Polymer insulator replacement work in S/S.	2018-11-20	09:00	2018-11-20	18:00	9	-
438	POWERGRID	POWERGRID	ICT	ICT03 KANKROLI (400KV)(POWERGRID)/315	DAILY	Polymer insulator replacement work in S/S.	2018-11-21	08:00	2018-11-21	18:00	10	-
439	POWERGRID	POWERGRID	ICT	ICT01 MANDOLA (220KV)(POWERGRID)/500	DAILY	Shutdown for AMP	2018-10-27	08:00	2018-10-27	18:00	10	150
440	POWERGRID	POWERGRID	ICT	ICT03 MANDOLA (220KV)(POWERGRID)/500	DAILY	Shutdown for AMP	2018-11-06	08:00	2018-11-06	18:00	10	149
441	POWERGRID	POWERGRID	ICT	ICT01 HISSAR-PG (400KV)(POWERGRID)/315	DAILY	Replacement of porcelain insulators with polymer insulators	2018-11-10	08:00	2018-11-11	18:00	20	150
442	POWERGRID	POWERGRID	ICT	ICT02 HISSAR-PG (400KV)(POWERGRID)/315	DAILY	Replacement of porcelain insulators with polymer insulators	2018-11-15	08:00	2018-11-15	18:00	10	150
443	POWERGRID	POWERGRID	ICT	ICT03 HISSAR-PG (400KV)(POWERGRID)/315	DAILY	Replacement of porcelain insulators with polymer insulators	2018-11-19	08:00	2018-11-19	18:00	10	-
444	POWERGRID	POWERGRID	ICT	ICT01 HISSAR-PG (400KV)(POWERGRID)/315	DAILY	Replacement of porcelain insulators with polymer insulators	2018-11-20	08:00	2018-11-20	18:00	10	150

445	POWERGRID	POWERGRID	ICT	ICT02 BHIWADI-PG (400KV)(POWERGRID)/31 5	DAILY	AMP Work & Backup impedance relay installation	2018-11-01	08:00	2018-11-01	18:00	10	146
446	POWERGRID	POWERGRID	ICT	ICT03 ABDULLAPUR (400KV)(POWERGRID)/31 5	DAILY	For AMP Works.	2018-11-07	08:30	2018-11-07	18:00	9.5	149
447	POWERGRID	POWERGRID	ICT	ICT01 FATEHABAD PG (400KV)(POWERGRID)/31 5	DAILY	For AMP Works.	2018-11-21	10:00	2018-11-21	18:00	8	150
448	POWERGRID	POWERGRID	ICT	ICT02 HAMIRPUR-PG (400KV)(POWERGRID)/31 5	CONTINUOUS	ICT- 2, the adjacent feeder to interconnection of 400KV new bus section with existing GIS bus. ICT- 2 Bus duct pressure has to be reduced to 0.3 Bar So, it can not remain charged till bus- I the new bus interconnection. Rescheduled from 150th OCC.	2018-11-02	09:00	2018-11-07	17:00	128	150
449	POWERGRID	POWERGRID	ICT	ICT02 HAMIRPUR-PG (400KV)(POWERGRID)/31 5	CONTINUOUS	ICT- 2, the adjacent feeder to interconnection of 400KV new bus section with existing GIS bus. ICT- 2 Bus duct pressure has to be reduced to 0.3 Bar So, it can not remain charged till bus- I the new bus interconnection. Rescheduled from 150th OCC.	2018-11-08	09:00	2018-11-13	17:00	128	150
450	POWERGRID	POWERGRID	ICT	ICT01 MOGA (400KV)(POWERGRID)/50 0	DAILY	For AMP Works.	2018-11-01	09:00	2018-11-01	17:00	8	150
451	POWERGRID	POWERGRID	ICT	ICT02 MOGA (400KV)(POWERGRID)/25 0	DAILY	For AMP Works.	2018-11-02	09:00	2018-11-02	17:00	8	150
452	POWERGRID	POWERGRID	ICT	ICT03 MOGA (400KV)(POWERGRID)/50 0	DAILY	For AMP Works.	2018-11-03	09:00	2018-11-03	17:00	8	150
453	POWERGRID	POWERGRID	ICT	ICT04 MOGA (400KV)(POWERGRID)/31 5	DAILY	For AMP Works.	2018-11-05	09:00	2018-11-05	17:00	8	150

454	POWERGRID	POWERGRID	ICT	ICT01 MOGA (400KV)(POWERGRID)/500	CONTINUOUS	For degassing and oil filtration if required after reviewing AMP results as H2 is increased in this transformer.	2018-11-06	09:00	2018-11-13	17:00	176	150
455	POWERGRID	POWERGRID	ICT	ICT03 PANCHKULA-PG (400KV)(POWERGRID)/500	DAILY	Transfer BUS Extension Work for 220 KV Panchkula Halomajra line under construction at Panchkula.	2018-10-25	09:00	2018-10-25	18:00	9	150
456	POWERGRID	POWERGRID	ICT	ICT01 PANCHKULA-PG (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2018-11-13	09:00	2018-11-13	18:00	9	150
457	POWERGRID	POWERGRID	ICT	ICT02 PANCHKULA-PG (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2018-11-15	09:00	2018-11-15	18:00	9	150
458	POWERGRID	POWERGRID	ICT	ICT02 WAGOORA (400KV)(POWERGRID)/315	DAILY	Installation of Canopy's over Bucholtz and PRD.	2018-11-08	10:00	2018-11-08	11:30	1.5	-
459	POWERGRID	POWERGRID	ICT	ICT03 GURGAON/500	CONTINUOUS	or attending High PPM & Low BDV value of ICT-3 as requested by TOSHIBA & AMP work of ICT & its associated bays 400KV & 220KV BAYS ALSO WILL BE IN OUTAGE	2018-11-19	08:30	2018-11-28	18:30	226	-
460	POWERGRID	POWERGRID	ICT	ICT02 BHINMAL (400KV)(POWERGRID)/315	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-10	08:00	2018-11-13	18:00	40	-
461	POWERGRID	POWERGRID	ICT	ICT01 SAHRANPUR(POWERGRID)/315	CONTINUOUS	For the Commissioning of Transformer Impedance Relay in ICT-1	2018-11-05	08:00	2018-11-06	18:00	34	145
462	POWERGRID	POWERGRID	ICT	ICT02 SAHRANPUR(POWERGRID)/315	CONTINUOUS	For the Commissioning of Transformer Impedance Relay in ICT-2	2018-11-07	08:00	2018-11-08	18:00	34	145
463	POWERGRID	POWERGRID	ICT	ICT02 SHAHJAHANPUR (400KV)(POWERGRID)/500	DAILY	AMP of ICT-2	2018-11-19	09:30	2018-11-19	17:30	8	-

464	POWERGRID	POWERGRID	ICT	ICT01 SHAHJAHANPUR (400KV)(POWERGRID)/500	DAILY	AMP of ICT-1,	2018-11-20	09:30	2018-11-20	17:30	8	-
465	POWERGRID	POWERGRID	ICT	ICT032 RAEBAREILLY (220KV)(POWERGRID)/100	DAILY	For AMP works	2018-11-27	08:00	2018-11-27	18:00	10	-
466	POWERGRID	POWERGRID	ICT	ICT01 MAINPURI-PG (400KV)(POWERGRID)/315	CONTINUOUS	AMP work & replacement of R&B Ph LV bushings (Due to tan delta violation)	2018-11-02	09:00	2018-11-03	12:00	27	-
467	POWERGRID	POWERGRID	ICT	ICT-1, 3X105 MVA, at Agra HVDC/315 MVA	DAILY	To carryout variable frequency tan delta test	2018-10-18	08:00	2018-10-18	18:00	10	146
468	POWERGRID	POWERGRID	ICT	ICT01 PITHORAGRH (220KV)(POWERGRID)/100	DAILY	AMP OF ICT-I.	2018-11-26	08:00	2018-11-26	16:00	8	-
469	POWERGRID	POWERGRID	ICT	ICT02 PITHORAGRH (220KV)(POWERGRID)/100	DAILY	AMP OF ICT-II.	2018-11-27	08:00	2018-11-27	16:00	8	-
470	POWERGRID	POWERGRID	ICT	ICT01 FATEHPUR -PG (400KV)(POWERGRID)/315	DAILY	OLTC Top cover Gasket replacement	2018-11-12	09:30	2018-11-13	18:00	17	147
471	POWERGRID	POWERGRID	ICT	ICT02 FATEHPUR -PG (400KV)(POWERGRID)/315	DAILY	OLTC Top cover Gasket replacement.	2018-11-14	09:30	2018-11-15	18:00	17	147
472	POWERGRID	POWERGRID	ICT	ICT01 KOTPUTLI (400KV)(POWERGRID)/315	DAILY	Insulator replacement	2018-11-20	09:30	2018-11-21	18:30	18	-
473	POWERGRID	POWERGRID	ICT	ICT02 KOTPUTLI (400KV)(POWERGRID)/315	DAILY	Insulator replacement	2018-11-23	08:00	2018-11-24	18:00	20	-
474	POWERGRID	POWERGRID	ICT	ICT04 MOGA (400KV)(POWERGRID)/315	CONTINUOUS	For finding the root cause of increasing Hydrogen and degassing. H2 increased upto 579 ppm in this case.	2018-11-15	09:30	2018-11-22	18:30	177	150
475	POWERGRID	POWERGRID	LINE	VARANASI (400KV)-SARNATH (400KV)	DAILY	Cleaning of insulators, Tightness checking of jumper bolts, CC rings, Fixing of hanging and missing member pieces (Shutdown nature) etc	2018-10-22	07:30	2018-10-25	18:00	42	151

476	POWERGRID	POWERGRID	LINE	VARANASI (400KV)-SARNATH (400KV)II	DAILY	Cleaning of insulators, Tightness checking of jumper bolts, CC rings, Fixing of hanging and missing member pieces (Shutdown nature) etc.	2018-10-26	07:30	2018-10-29	18:00	42	151
477	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-SASARAM-ER (400KV)	DAILY	CLEANING OF PORCELAIN DISC INSULATORS.	2018-10-22	08:00	2018-10-23	18:00	20	151
478	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-BHINMAL (400KV)	DAILY	For CC ring. Spacer,VD,Bird Guard & Jumper tightening etc.	2018-10-29	08:30	2018-11-02	18:30	50	150
479	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-ZERDA-WR (400KV)I	DAILY	For CC ring. Spacer,VD,Bird Guard & Jumper tightening etc.	2018-10-24	08:00	2018-10-28	18:00	50	151
480	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-BHINMAL (400KV)	DAILY	Polymer Insulator replacement work.	2018-11-15	08:00	2018-11-15	18:00	10	150
481	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-ZERDA-WR (400KV)I	DAILY	Polymer Replacement work in S/S	2018-11-16	08:00	2018-11-16	18:00	10	151
482	POWERGRID	POWERGRID	LINE	FATEHPUR -PG (400KV)-MAINPURI-PG (400KV)I	DAILY	Fixing of Insulation Sleeve with fusing taping in Span 38-39.	2018-11-02	10:00	2018-11-02	14:00	4	-
483	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-AURAIYA GPS (400KV)I	DAILY	For Insulator Cleaning work.	2018-11-14	08:00	2018-11-15	18:00	20	151
484	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-AURAIYA GPS (400KV)II	DAILY	For Insulator Cleaning work.	2018-11-16	08:00	2018-11-17	18:00	20	151
485	POWERGRID	POWERGRID	LINE	KOTA (400KV)-RAPP D (400KV)	DAILY	For connecting/disconnecting of jumpers at 04 No. Locations in view of charging of 400 KV D/C Kota LILO Point to Jaipur south gantry transmission Line(PART-B). OR For stringing work of 400 KV D/C Kota LILO Point to Jaipur south gantry transmission line(PART-B).	2018-11-01	08:30	2018-11-02	18:30	20	151
486	POWERGRID	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)1	DAILY	AMP TESTING OF 400 kV Line Reactor of 400kV Bikaner ckt-1 line at 400 kV Sikar S/s	2018-11-08	09:00	2018-11-08	18:00	9	151
487	POWERGRID	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)2	DAILY	AMP TESTING OF 400 kV Line Reactor of 400kV Bikaner ckt-2 line at 400 kV Sikar S/s	2018-11-09	08:00	2018-11-09	18:00	10	151

488	POWERGRID	RRVPN	LINE	SIKAR-PG (220KV)-SIKAR-RRVPNL (220KV)I(PG)	DAILY	AMP & TESTING OF Line Bay equipments at Sikar PG	2018-11-03	08:00	2018-11-03	18:00	10	-
489	POWERGRID	RRVPN	LINE	SIKAR-PG (220KV)-SIKAR-RRVPNL (220KV)II (P	DAILY	AMP & TESTING OF Line Bay equipments at Sikar	2018-11-04	08:00	2018-11-04	18:00	10	145
490	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-JIND (400KV)I	DAILY	For Insulator replacement work	2018-11-03	08:00	2018-11-03	18:00	10	146
491	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-KABULPUR (400KV)	DAILY	For Insulator replacement work	2018-11-05	08:00	2018-11-05	18:00	10	147
492	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-HISSAR-PG (400KV)I	DAILY	For Insulator replacement work	2018-11-06	08:00	2018-11-07	18:00	20	145
493	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-HISSAR-PG (400KV)II	DAILY	AMP WORK	2018-11-30	08:00	2018-11-30	18:00	10	-
494	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-HISSAR-PG (400KV)III	DAILY	For Insulator replacement work	2018-11-12	08:00	2018-11-12	18:00	10	-
495	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-BHIWANI BBMB (400KV)	DAILY	For Insulator replacement work	2018-11-13	08:00	2018-11-15	19:00	33	147
496	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-JIND (400KV)II	DAILY	For Insulator replacement work	2018-11-16	08:30	2018-11-18	18:30	30	146
497	POWERGRID	APL	LINE	BHIWANI-PG (400KV)-MAHINDERGARH-APL (400KV)I	DAILY	For Insulator replacement work	2018-11-20	08:00	2018-11-21	18:00	20	-
498	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-JIND (400KV)II	DAILY	For Insulator replacement work	2018-11-22	08:00	2018-11-23	18:00	20	146
499	POWERGRID	HVPNL	LINE	CHARKHI DADRI (220KV)-MAHINDERGARH HVPNL (220KV)1	CONTINUOUS	Power Line crossing work at Tower Loc No. 6-7 for under construction 400kV Mahendergarh-Bhiwani D/C Line	2018-11-12	08:00	2018-11-13	18:00	34	151
500	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-HISSAR-PG (400KV)I	DAILY	Power Line crossing work at Tower Loc No 14-15 for under construction 400kV Mahendergarh-Bhiwani D/C Line & for Line Maintenance work	2018-11-16	08:00	2018-11-17	18:00	20	149
501	POWERGRID	POWERGRID	LINE	GURGAON (400KV)-MANESAR (400KV)I	DAILY	For RTV Coating on BPI	2018-11-01	09:30	2018-11-01	17:30	8	147

502	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)1	DAILY	For RTV Coating on BPI ar gurgaon s/s	2018-11-02	09:00	2018-11-02	17:00	8	148
503	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)2	DAILY	For RTV Coating on BPI & AMP work on bay	2018-11-03	09:00	2018-11-03	17:00	8	148
504	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-JODHPUR (400KV)	DAILY	Polymer Insulator replacement work in S/S	2018-11-12	09:00	2018-11-12	18:00	9	151
505	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-CHITTORGARH (400KV)	DAILY	Polymer Insulator replacement work in kankroli S/S	2018-11-13	09:00	2018-11-13	18:00	9	-
506	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-RAPS-C(400KV)1	DAILY	Polymer Insulator replacement work in kankroli S/S	2018-11-14	09:00	2018-11-14	18:00	9	151
507	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-MANDOLA (400KV)II	CONTINUOUS	Commissioning of line series reactor package and RK Make Isolator retrofitment. at mandola	2018-10-21	09:00	2018-11-04	18:00	345	151
508	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-KAITHAL (400KV)	DAILY	polymer insulators replacement work.	2018-11-06	09:00	2018-11-06	17:00	8	-
509	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)II	DAILY	polymer insulators replacement work.	2018-11-08	09:00	2018-11-08	18:00	9	151
510	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	DAILY	polymer insulators replacement work.	2018-11-20	09:00	2018-11-20	18:00	9	151
511	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-BAGHPAT (400KV)1	DAILY	For CC ring, Spacer,VD,Bird Guard ,vibration dampers & Jumper tightening etc.	2018-11-14	09:30	2018-11-15	18:30	18	-
512	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-BAGHPAT (400KV)2	DAILY	For CC ring, Spacer,VD,Bird Guard ,vibration dampers & Jumper tightening etc.	2018-11-16	06:48	2018-11-17	06:48	0	-
513	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-SIKAR (400KV)I	DAILY	polymer insulators replacement work.	2018-11-01	09:00	2018-11-02	18:00	18	151
514	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-SIKAR (400KV)II	DAILY	polymer insulators replacement work.	2018-11-03	09:00	2018-11-04	18:00	18	151
515	POWERGRID	POWERGRID	LINE	GURGAON (400KV)-MANESAR (400KV)II	DAILY	RTV COATING WORK	2018-11-15	08:00	2018-11-15	18:00	10	150
516	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-MANESAR (400KV)1	DAILY	RTV COATING WORK	2018-11-16	08:00	2018-11-16	18:00	10	148
517	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-MANESAR (400KV)2	DAILY	RTV COATING WORK	2018-11-17	09:00	2018-11-17	18:00	9	148

518	POWERGRID	POWERGRID	LINE	HISSAR-PG (400KV)-KAITHAL (400KV)I	DAILY	Replacement of porcelain insulators with polymer insulators	2018-11-01	09:00	2018-11-02	18:00	18	145
519	POWERGRID	POWERGRID	LINE	MOGA (400KV)-HISSAR-PG (400KV)1	DAILY	Replacement of porcelain insulators with polymer insulators	2018-11-03	08:00	2018-11-04	18:00	20	147
520	POWERGRID	POWERGRID	LINE	HISSAR-PG (400KV)-BHIWANI BBMB (400KV)	DAILY	Replacement of porcelain insulators with polymer insulators	2018-11-05	08:00	2018-11-05	18:00	10	147
521	POWERGRID	POWERGRID	LINE	BALIA(400KV)-PATNA-ER (400KV)3	DAILY	For replacement of porcelain insulator to polymer insulator for 60 nos. Tension Towers of Line under Ballia T/L.	2018-11-12	09:00	2018-11-14	18:00	27	150
522	POWERGRID	POWERGRID	LINE	BALIA(400KV)-PATNA-ER (400KV)4	DAILY	For replacement of porcelain insulator to polymer insulator for 60 nos. Tension Towers of Line under Ballia T/L.	2018-11-15	09:00	2018-11-17	18:00	27	150
523	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-LUDHIANA (400KV)	DAILY	For AMP Works.	2018-11-05	09:00	2018-11-05	17:00	8	-
524	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-NAKODAR (400KV)	DAILY	For installation of pilot strings and AMP.	2018-11-12	09:00	2018-11-12	17:00	8	-
525	POWERGRID	POWERGRID	LINE	KURUKSHETRA-PG (400KV)-NAKODAR (400KV)	DAILY	For installation of pilot strings and AMP.	2018-11-13	09:00	2018-11-13	17:00	8	150
526	POWERGRID	POWERGRID	LINE	KURUKSHETRA-PG (400KV)-JALLANDHAR-PG (400KV)	DAILY	For installation of pilot strings and AMP.	2018-11-14	09:00	2018-11-14	17:00	8	150
527	POWERGRID	JP POWER VENTURES LIMITED	LINE	ABDULLAPUR (400KV)-KARCHAM WANGTOO (400KV)I	DAILY	For attending Gas leakage from CT dummy plate and AMP works. (Shutdown of 400kV Kala Amb-Abdullapur-1 is required).	2018-11-12	09:00	2018-11-12	17:00	8	149
528	POWERGRID	JP POWER VENTURES LIMITED	LINE	ABDULLAPUR (400KV)-KARCHAM WANGTOO (400KV)I	DAILY	For attending Gas leakage from CT dummy plate and AMP works. (Shutdown of 400kV Kala Amb-Karcham Wangtoo-1 is required).	2018-11-14	09:00	2018-11-14	17:00	8	149

529	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)- MOGA (400KV)1	DAILY	Replacement of 10-12 no. Flashed over disc at Loc 40 and AMP works.	2018-11-13	09:30	2018-11-13	17:00	7.5	150
530	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)- MOGA (400KV)2	DAILY	Fixing of CC - ring at Loc 38 (Y-Phase) and AMP works	2018-11-27	09:30	2018-11-27	17:00	7.5	151
531	POWERGRID	POWERGRID	LINE	NALLAGARH (400KV)- KOLDAM (400KV)I	DAILY	FOR JUMPER RECTIFICATION WORKS IN SECTION 96-97 OF KOLDAM- NALAGARH LINE.	2018-11-10	08:00	2018-11-10	18:00	10	149
532	POWERGRID	POWERGRID	LINE	SALAL (220KV)- KISHENPUR (220KV)I	DAILY	Changing of broken insulator and jumper tightening.	2018-11-21	09:00	2018-11-21	18:00	9	151
533	POWERGRID	POWERGRID	LINE	SALAL (220KV)- KISHENPUR (220KV)II	DAILY	Changing of broken insulator and jumper tightening.	2018-11-22	06:20	2018-11-22	06:20	0	151
534	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-NEW WANPOH (400KV)I	DAILY	For Jumper Tightening and AMP works.	2018-11-05	10:00	2018-11-05	17:00	7	-
535	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-NEW WANPOH (400KV)II	DAILY	For Jumper Tightening and AMP.	2018-11-06	08:00	2018-11-06	17:00	9	145
536	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-NEW WANPOH (400KV)III	DAILY	For Jumper Tightening and AMP Works.	2018-11-07	08:00	2018-11-07	17:00	9	-
537	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-NEW WANPOH (400KV)IV	DAILY	For Jumper Tightening and AMP Works.	2018-11-08	08:00	2018-11-08	17:00	9	-
538	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-AGRA- PG (400KV)	DAILY	For Insulator Cleaning work.	2018-11-27	08:00	2018-11-30	18:00	40	151
539	POWERGRID	POWERGRID	LINE	TANAKPUR (220KV)- SITARGANJ (220KV)	DAILY	Laying of OPGW at Tower No 16-17-18 to interconnect Bareilly-Pithoragarh CKT-II 400 KV (now charged at 220KV level)	2018-10-26	08:00	2018-11-27	18:00	330	149
540	POWERGRID	POWERGRID	LINE	PITHORAGRH (220KV)- BAREILY-CB GANJ (220KV)	DAILY	Laying of OPGW at tower no 366-367- 368 to interconnect Sitarganj- Tanakpur 220KV line	2018-10-26	08:00	2018-10-27	18:00	20	149
541	POWERGRID	UPPTCL	LINE	FIROZABAD (220KV)- AGRA-PG (220KV)	DAILY	AMP line bay equipment & CT oil sampling.	2018-10-17	08:00	2018-10-17	18:00	10	149
542	POWERGRID	POWERGRID	LINE	DHAULIGANGA (220KV)- PITHORAGRH (220KV)	DAILY	AMP OF LINE EQUIPMENTS (CT, CVT & LA) .	2018-11-28	08:00	2018-11-28	16:00	8	-

543	POWERGRID	POWERGRID	LINE	PITHORAGRH (220KV)- BAREILY-CB GANJ (220KV)	DAILY	AMP OF LINE EQUIPMENTS (CT, CVT & LA).	2018-11-30	08:00	2018-11-30	16:00	8	149
544	POWERGRID	POWERGRID	LINE	KANPUR (400KV)- FATEHPUR -PG (400KV)I	DAILY	AMP WORK.	2018-11-01	09:00	2018-11-01	17:00	8	-
545	POWERGRID	POWERGRID	LINE	KANPUR (400KV)- FATEHPUR -PG (400KV)II	DAILY	AMP WORK.	2018-11-02	09:00	2018-11-02	17:00	8	-
546	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-PANKI KANPUR (400KV)I	DAILY	AMP WORK.	2018-11-03	09:00	2018-11-03	17:00	8	150
547	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-PANKI KANPUR (400KV)II	DAILY	AMP WORK .	2018-11-05	09:00	2018-11-05	17:00	8	150
548	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-BASSI (400KV)I	DAILY	For taking Line reactor out of service for testing purpose.	2018-11-19	10:00	2018-11-19	11:00	1	150
549	POWERGRID	POWERGRID	LINE	AURAIYA GPS(220KV)- SIKANDRA (220KV)I	DAILY	For Shifting of Line on ERS due construction of Bypass of NH-2.	2018-11-01	09:00	2018-11-03	18:00	27	-
550	POWERGRID	POWERGRID	LINE	AURAIYA GPS(220KV)- SIKANDRA (220KV)II	DAILY	For Shifting of Line on ERS due construction of Bypass of NH-2.	2018-11-01	09:00	2018-11-03	18:00	27	-
551	POWERGRID	POWERGRID	LINE	MUZAFFARPUR-ER (400KV)-GORAKHPUR-PG (400KV)1	DAILY	For testing of Autoreclose Protection Relay after Retrofitment of Obsolete Siemens make AR relay with new numerical AR Relay.	2018-10-23	09:00	2018-10-23	16:00	7	149
552	POWERGRID	POWERGRID	LINE	MUZAFFARPUR-ER (400KV)-GORAKHPUR-PG (400KV)2	DAILY	For testing of Autoreclose Protection Relay after Retrofitment of Obsolete Siemens make AR relay with new numerical AR Relay .	2018-10-25	09:00	2018-10-25	16:00	7	-
553	POWERGRID	POWERLINK	LINE	GORAKHPUR-PG (400KV)- LUCKNOW-Kursi Road (400KV) PGI	DAILY	For testing of Autoreclose Protection Relay after Retrofitment of Obsolete Siemens make AR relay with new numerical AR Relay .	2018-10-27	09:00	2018-10-27	16:00	7	149

554	POWERGRID	POWERLINK	LINE	GORAKHPUR-PG (400KV)- LUCKNOW-Kursi Road (400KV) PGII	DAILY	For testing of Autoreclose Protection Relay after Retrofitment of Obsolete Siemens make AR relay with new numerical AR Relay .	2018-10-29	09:00	2018-10-29	16:00	7	149
555	POWERGRID	POWERGRID	LINE	BALIA(400KV)-SOHAWAL (400KV)I	DAILY	For repalcement of 03 nos(R,Y,B) Bushing with RIP Bushing of 400KV 63MVAR Line Reactor of Ballia- Sohawal-1 line.	2018-11-12	09:00	2018-11-13	18:00	18	151
556	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)- RIHAND NTPC (400KV)I	DAILY	Extension of Main Bus 03 for Sing - Ald #3 line Bay. Note:-S/D is required to carry to out extension of Main Bus 03 for Sing - Ald #3 line Bay.	2018-10-20	09:00	2018-10-20	21:00	12	151
557	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)- RIHAND NTPC (400KV)I	DAILY	Extension of Main Bus 04 for Sing - Ald #3 line Bay, Note:-S/D is required to carry to out extension of Main Bus 04 for Sing - Ald #3 line Bay.	2018-10-21	09:00	2018-10-21	21:00	12	151
558	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)- RIHAND NTPC (400KV)I	DAILY	Extension of Transfer Bus for Sing - Ald #3 line Bay,.Note:- S/D is required to carry to out extension of Transfer Bus 03 for Sing - Ald #3 line Bay.	2018-10-22	09:00	2018-10-22	21:00	12	151
559	POWERGRID	POWERGRID	LINE	HISSAR-PG (400KV)- KAITHAL (400KV)II	DAILY	Replacement of porcelain insulators with polymer insulators	2018-11-16	08:30	2018-11-16	18:30	10	145
560	POWERGRID	POWERGRID	LINE	FATEHABAD PG (400KV)- HISSAR-PG (400KV)	DAILY	Replacement of porcelain insulators with polymer insulators	2018-11-17	08:00	2018-11-17	18:00	10	-
561	POWERGRID	POWERGRID	LINE	BHINMAL (400KV)-ZERDA- WR (400KV)	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-05	08:30	2018-11-09	18:30	50	151
562	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)- BHINMAL (400KV)	DAILY	400kV Porcelain Insulator replacement with Polymer at bhinmal	2018-11-14	08:00	2018-11-18	18:00	50	150
563	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)- NEEMRANA (400KV)I	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-11-05	08:00	2018-11-05	18:00	10	151

564	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)- NEEMRANA (400KV)2	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-11-06	08:00	2018-11-06	18:00	10	151
565	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)- HISSAR-PG (400KV)II	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-11-07	08:00	2018-11-07	18:00	10	151
566	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)- HISSAR-PG (400KV)III	DAILY	400 KV Porcelien Insulator replacement work with 120KN Polymer insulator work	2018-11-08	08:00	2018-11-08	18:00	10	151
567	POWERGRID	POWERGRID	LINE	BASSI (400KV)- HEERAPURA (400KV)I	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2018-11-01	08:00	2018-11-08	18:00	178	151
568	POWERGRID	POWERGRID	LINE	BASSI (400KV)- HEERAPURA (400KV)II	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2018-11-09	08:30	2018-11-16	18:30	178	151
569	POWERGRID	POWERGRID	LINE	NAWADA (400KV)- GREATER NOIDA (400KV)	CONTINUOUS	For diversion work due to DFCC . DFCCIL work is being hampered as Shut Down of said Line was not allowed since last 03 Months.DFCC has requested for shut down on urgent basis. The matter was also discussed with SE (Opn) NRPC.	2018-10-20	08:30	2018-11-04	18:30	370	151
570	POWERGRID	POWERGRID	LINE	BALLABGARH-PG (400KV)- MAHARANIBAGH (400KV)	CONTINUOUS	For diversion work due to DFCC . DFCCIL work is being hampered as Shut Down of said Line was not allowed since last 03 Months.DFCC has requested for shut down on urgent basis. The matter was also discussed with SE (Opn) NRPC.	2018-10-20	08:00	2018-11-04	18:00	370	-
571	POWERGRID	POWERGRID	LINE	KOTA (400KV)-RAPS- C(400KV)	DAILY	Balance Repalcement work of Porcelain Disc Insulator by Polymer and Tightning of Jumpers and Hardware Accessories etc.	2018-10-27	08:30	2018-10-30	18:30	40	150

572	POWERGRID	POWERGRID	LINE	ANTA GPS (220KV)-RAPS C (220KV)	DAILY	Balance Replacement work of Porcelain Disc Insulator by Polymer and Tightning of Jumpers and Hardware Accessories etc.	2018-11-12	08:00	2018-11-16	18:00	50	150
573	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-BASSI (400KV)I	DAILY	INSULATOR REPLACEMENT	2018-11-10	08:00	2018-11-16	18:00	70	150
574	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-JAIPUR South (400KV)I	DAILY	INSULATOR CLEANING WORK	2018-11-17	08:30	2018-11-19	18:30	30	150
575	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-JAIPUR South (400KV)II	DAILY	INSULATOR CLEANING WORK	2018-11-20	08:59	2018-11-22	08:59	0	146
576	POWERGRID	POWERGRID	LINE	BASSI (400KV)-PHAGI(400KV)I	DAILY	INSULATOR CLEANING WORK	2018-11-10	08:00	2018-11-10	18:00	10	150
577	POWERGRID	POWERGRID	LINE	BASSI (400KV)-PHAGI(400KV)II	DAILY	INSULATOR CLEANING WORK	2018-11-12	08:00	2018-11-12	18:00	10	150
578	POWERGRID	POWERGRID	LINE	BASSI (400KV)-KOTPUTLI (400KV) (KHELNA)	DAILY	INSULATOR CLEANING WORK	2018-11-13	08:00	2018-11-13	18:00	10	150
579	POWERGRID	POWERGRID	LINE	BASSI (220KV)-BAGRU (220KV)	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2018-11-17	08:00	2018-11-24	18:00	178	151
580	POWERGRID	POWERGRID	LINE	BASSI (220KV)-INDIRA(IG) NAGAR (220KV)	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2018-11-17	08:30	2018-11-24	18:30	178	151
581	POWERGRID	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)2	DAILY	INSULATOR REPLACEMENT	2018-11-14	08:30	2018-11-15	18:30	20	151
582	POWERGRID	POWERGRID	LINE	HEERAPURA(220KV)-SANGANER (220KV)	DAILY	INSULATOR REPLACEMENT	2018-11-16	08:30	2018-11-16	18:30	10	151
583	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-ZERDA-WR (400KV)I	DAILY	Taking out line reactor from line for NIFP work by WR	2018-11-19	08:00	2018-11-19	08:15	0.25	151
584	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-ZERDA-WR (400KV)I	DAILY	Outage of Line for Testing of new NIFP system along with protection relays. After work completion, Line Reactor shall be taken into service. by WR	2018-11-24	08:00	2018-11-24	17:00	9	151
585	POWERGRID	POWERGRID	LINE	BHINMAL (400KV)-ZERDA-WR (400KV)	DAILY	Taking out line reactor from line for NIFP work.by WR	2018-11-26	08:00	2018-11-26	08:15	0.25	151

586	POWERGRID	POWERGRID	LINE	BHINMAL (400KV)-ZERDA-WR (400KV)	DAILY	Outage of Line for Testing of new NIFP system along with protection relays. After work completion, Line Reactor shall be taken into service. by WR	2018-11-30	08:00	2018-11-30	17:15	9.25	151
587	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-KOTPUTLI (400KV) (KHELNA)	DAILY	Insulator replacement	2018-11-16	08:00	2018-11-17	18:00	20	-
588	POWERGRID	RRVPN	LINE	kankroli-BHILWARA (220KV)	DAILY	Polymer insulator replacement work in S/S, Subject to receipt of insulators.	2018-11-27	08:00	2018-11-27	18:00	10	-
589	POWERGRID	RRVPN	LINE	kankroli-KANKROLII	DAILY	Polymer insulator replacement work in S/S, Subject to receipt of insulators.	2018-11-28	08:00	2018-11-28	18:00	10	-
590	POWERGRID	RRVPN	LINE	kankroli-AMBERI	DAILY	Polymer insulator replacement work in S/S, Subject to receipt of insulators.	2018-11-29	08:04	2018-11-29	18:00	9.93	-
591	POWERGRID	RRVPN	LINE	kankroli-KANKROLIII	DAILY	Polymer insulator replacement work in S/S, Subject to receipt of insulators.	2018-11-30	08:00	2018-11-30	18:00	10	-
592	POWERGRID	HVPLN	LINE	BAHADURGARH-Nunamajral	DAILY	AMP WORK OF LINE EQUIPMENTS.	2018-11-13	08:00	2018-11-13	18:00	10	-
593	POWERGRID	HVPLN	LINE	BAHADURGARH-NunamajralI	DAILY	AMP WORK OF LINE EQUIPMENTS.	2018-11-14	13:13	2018-11-14	13:13	0	-
594	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-FATEHPUR -PG (400KV)II	DAILY	Construction of Raebareli -Banda Section of NH-232. by NHAI, Raebareily	2018-11-01	10:00	2018-11-01	13:00	3	-
595	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-FATEHPUR -PG (400KV)II	DAILY	Construction of Raebareli -Banda Section of NH-232. by NHAI, Raebareily	2018-11-03	10:00	2018-11-03	12:00	2	-
596	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-FATEHPUR -PG (400KV)II	DAILY	Construction of Raebareli -Banda Section of NH-232. by NHAI, Raebareily	2018-11-05	10:00	2018-11-05	12:00	2	-
597	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-FATEHPUR -PG (400KV)II	DAILY	Construction of Raebareli -Banda Section of NH-232. by NHAI, Raebareily	2018-11-06	10:00	2018-11-06	12:00	2	-

598	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)- BHIWADI-PG (400KV)	CONTINUOUS	Stability test with line protection after Retrofitting of existing switchable 400kV Line reactor after replacement and Integration of SCADA with HVDC Control Room & For erection of R-ph HV Bushing and Conservator of Bhiwadi-1 Line reactor.	2018-10-18	08:00	2018-10-19	18:00	34	150
599	POWERGRID	POWERGRID	LINE	BAREILY-PG (400KV)- LUCKNOW (Sarajini Nagar) 400-UP	DAILY	AMP WORKS OF LINE EQUIPMENTS (Along with AMP of line equipments. Line to be taken out of service for bushing replacement work in 406 Non switcable line reactor).	2018-11-05	10:00	2018-11-05	17:18	7.3	150
600	POWERGRID	POWERGRID	REACTOR	400KV 125MVAR B/R-I CHITORGARH/125.00	DAILY	AMP work	2018-11-24	08:00	2018-11-24	18:00	10	151
601	POWERGRID	POWERGRID	REACTOR	REACTOR I RATANGARH (400KV)/125.00	DAILY	For repalcement of existing 125 MVAR Bus Reactor (Make-CGL) by new 125 MVAR Bus Reactor (Make-GE) at 400 KV Ratangarh S/s (RVPNL) for repairing at CGL, Mumbai	2018-11-05	08:00	2018-11-20	18:00	160	151
602	POWERGRID	POWERGRID	REACTOR	REACTOR II KANKROLI (400KV)/125.00	DAILY	Polymer Insulator replacement work in S/S	2018-11-17	08:00	2018-11-17	18:00	10	-
603	POWERGRID	POWERGRID	REACTOR	REACTOR I KANKROLI (400KV)/50.00	DAILY	Polymer Insulator replacement work in S/S	2018-11-18	08:00	2018-11-18	18:00	10	-
604	POWERGRID	POWERGRID	REACTOR	REACTOR I BASSI (400KV)/50.00	DAILY	Insulator replacement in switchyard of Bassi s/s	2018-11-01	09:30	2018-11-01	18:30	9	149
605	POWERGRID	POWERGRID	REACTOR	REACTOR-III BASSI (400KV)/50.00	DAILY	Insulator replacement in switchyard of Bassi s/s	2018-11-12	08:00	2018-11-12	18:00	10	149
606	POWERGRID	POWERGRID	REACTOR	REACTOR (S) BHIWADI-PG (400KV)/50.00	DAILY	AMP (To repeat Bushing Tan delta)	2018-11-03	08:00	2018-11-03	18:00	10	-
607	POWERGRID	POWERGRID	REACTOR	REACTOR JIND/125.00	DAILY	AMP work.	2018-11-19	08:00	2018-11-19	18:00	10	-
608	POWERGRID	POWERGRID	REACTOR	240 MVAR B/R CHITORGARH/240.00	DAILY	AMP OF BAY EQUIPMENT	2018-11-19	09:30	2018-11-20	18:30	18	-

609	POWERGRID	POWERGRID	REACTOR	400KV 125MVAR B/R AJMER/125.00	DAILY	AMP work	2018-11-29	08:30	2018-11-29	18:30	10	-
610	POWERGRID	POWERGRID	REACTOR	400KV 125 MVAR B/R HISAR/125.00	DAILY	Replacement of porcelain insulators with polymer insulators	2018-11-09	08:30	2018-11-09	18:30	10	-
611	POWERGRID	POWERGRID	REACTOR	400KV 50 MVAR B/R HISAR/50.00	CONTINUOUS	Replacement of porcelain insulators with polymer insulators	2018-11-18	08:30	2018-11-18	18:30	10	-
612	POWERGRID	POWERGRID	REACTOR	400KV 125 MVAR B/R -4 BASSI/125.00	DAILY	Insulator replacement in switchyard of Bassi s/s	2018-11-15	08:00	2018-11-15	18:00	10	-
613	POWERGRID	POWERGRID	REACTOR	50MVAR S/R KANKROLI LINE at BHINML/400.00	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-14	08:00	2018-11-18	18:00	50	149
614	POWERGRID	POWERGRID	REACTOR	REACTOR BHINMAL (400KV)/80.00	DAILY	400kV Porcelain Insulator replacement with Polymer	2018-11-19	08:00	2018-11-21	18:00	30	149
615	POWERGRID	POWERGRID	REACTOR	REACTOR-I SAHRANPUR/50.00	CONTINUOUS	For the Commissioning of CSD Relay in Reactor.	2018-11-01	08:00	2018-11-03	18:00	58	145
616	POWERGRID	POWERGRID	REACTOR	REACTOR I SHAHJAHANPUR (400KV)/125.00	DAILY	AMP of Bus Reactor	2018-11-02	09:30	2018-11-02	17:30	8	-
617	POWERGRID	POWERGRID	REACTOR	REACTOR II SAHRANPUR/50.00	CONTINUOUS	For the Commissioning of CSD Relay in Reactor.	2018-11-01	08:30	2018-11-03	18:30	58	145
618	POWERGRID	POWERGRID	REACTOR	50 MVAR, 400 kV BAREILLY BUS REACTOR-2A, at Bareily/63.00	DAILY	FOR BUSHING REPLACEMENT AND FILTRATION OF OIL OF MAIN TANK.	2018-11-21	10:00	2018-11-30	18:00	80	-
619	POWERGRID	POWERGRID	REACTOR	REACTOR KOTPUTLI (400KV)/80.00	DAILY	Insulator replacement	2018-11-27	08:00	2018-11-28	18:00	20	-
620	POWERGRID	POWERGRID	REACTOR	50 MVAR 400 KV BAREILLY- LUCKNOW LINE REACTOR (NON SWITCHABLE), at Bareily/63.00	DAILY	FOR BUSHING REPLACEMENT AND FILTRATION OF OIL OF MAIN TANK	2018-11-12	10:00	2018-11-20	18:00	72	-
621	POWERGRID	POWERGRID	SVC	SVC KANKROLI	DAILY	Polymer Insulator replacement work in S/S	2018-11-24	09:30	2018-11-24	18:30	9	-
622	POWERGRID	POWERGRID	SVC	SVC-1, at Kanpur	DAILY	AMP WORK.	2018-11-20	09:00	2018-11-20	17:00	8	148
623	POWERGRID	POWERGRID	SVC	SVC-2, at Kanpur	DAILY	AMP WORK.	2018-11-16	09:00	2018-11-16	17:00	8	146

624	POWERLINK	POWERGRID	LINE	MEERUT (400KV)-BAREILY-PG (400KV)1	DAILY	To replace porcelain insulator by Polymer. The s/d will be on alternate dates.	2018-11-27	08:30	2018-12-09	18:00	123.5	150
625	POWERLINK	POWERGRID	LINE	MEERUT (400KV)-BAREILY-PG (400KV)2	DAILY	To replace porcelain insulator with Polymer insulator. The s/d will be on alternate days i.e. 28,30 Nov 18 & ,02,04,06,08 and 10th Dec18.	2018-11-28	08:30	2018-12-10	18:00	123.5	150
626	PSTCL	PSTCL	BUS	RAJPURA - BUS BAR 2	DAILY	Annual Protection, testing & maintenance	2018-11-27	10:00	2018-11-27	15:00	5	-
627	PSTCL	PSTCL	ICT	ICT01 DHURI (400KV)(PSTCL)/500	DAILY	General Maintenance	2018-11-12	09:00	2018-11-12	17:00	8	146
628	PSTCL	PSTCL	ICT	ICT01 DHURI (400KV)(PSTCL)/500	DAILY	General Maintenance	2018-11-13	09:00	2018-11-15	17:00	24	146
629	PSTCL	PSTCL	ICT	ICT01 RAJPURA (400KV)(PSTCL)/500	DAILY	Annual Protection testing & maintenance	2018-11-13	09:00	2018-11-14	17:00	16	146
630	PSTCL	PSTCL	ICT	ICT01 MAKHU (400KV)(PSTCL)/315	DAILY	General Maintenance	2018-11-26	10:00	2018-11-26	17:00	7	150
631	PSTCL	PSTCL	ICT	ICT02 RAJPURA (400KV)(PSTCL)/500	DAILY	Annual Protection Testing & maintenance	2018-11-27	10:00	2018-11-27	15:00	5	146
632	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-RAJPURA (400KV)1	DAILY	Tightening of nut bolts of jumpers	2018-11-01	09:00	2018-11-02	17:00	16	151
633	PSTCL	PSTCL	LINE	NALLAGARH (220KV)-MOHALI (220KV)1	DAILY	Tightening of nut bolts of jumpers	2018-11-02	10:00	2018-11-02	17:00	7	147
634	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-MUKTSAR (400KV)1	DAILY	Disc cleaning and jumper tightening on tower no. 211-212	2018-11-02	09:00	2018-11-02	17:00	8	151
635	PSTCL	PSTCL	LINE	KANGRA (132KV)-PATHANKOT (132KV)	DAILY	Mtc of line, disc cleaning and tightening of jumper with ptw	2018-11-02	10:00	2018-11-02	16:00	6	151
636	PSTCL	PSTCL	LINE	MUKTSAR (400KV)-MAKHU (400KV)1	DAILY	Cleaning of porcelain disc insulators in polluted area	2018-11-05	10:00	2018-11-05	16:00	6	151
637	PSTCL	PSTCL	LINE	NAKODAR (400KV)-MAKHU (400KV)1	DAILY	General Maintenance	2018-11-06	09:00	2018-11-06	16:00	7	151
638	PSTCL	PSTCL	LINE	KANGRA (132KV)-PATHANKOT (132KV)	DAILY	Mtc. of lines, disc cleaning and tightening of jumper with ptw	2018-11-05	10:00	2018-11-05	16:00	6	151
639	PSTCL	PSTCL	LINE	RAJPURA (400KV)-DHURI (400KV)1	DAILY	Line jumper/nut bolt tightening annual mtc of controlling bus 401,402	2018-11-05	09:00	2018-11-05	17:00	8	151
640	PSTCL	PSTCL	LINE	RAJPURA (400KV)-DHURI (400KV)1	DAILY	Line jumper/nut bolt tightening	2018-11-06	09:00	2018-11-06	17:00	8	151

641	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-MUKTSAR (400KV)2	DAILY	Disc cleaning and jumper tightening on tower no. 211-212	2018-11-08	09:00	2018-11-08	17:00	8	151
642	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-RAJPURA (400KV)2	DAILY	tightening of nut bolts of jumpers, dampers, suspension clamps and cleaning of disc insulators of tower no. 11 to 20	2018-11-08	09:00	2018-11-08	17:00	8	151
643	PSTCL	PSTCL	LINE	NALLAGARH (220KV)-MOHALI (220KV)2	DAILY	Tightening of nut bolts of jumpers, dampers, suspension clamps and cleaning of disc insulators of tower no. 11 to 20	2018-11-09	10:00	2018-11-09	17:00	7	147
644	PSTCL	PSTCL	LINE	KANGRA (132KV)-PATHANKOT (132KV)	DAILY	Mtc of line, disc cleaning and tightening of jumper with ptw	2018-11-12	10:00	2018-11-12	16:00	6	151
645	PSTCL	PSTCL	LINE	NAKODAR (400KV)-MAKHU (400KV)2	DAILY	General maintenance	2018-11-12	09:00	2018-11-12	16:00	7	151
646	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-NAKODAR (400KV)1	DAILY	Tightening of nut bolts of jumpers, dampers	2018-11-13	09:00	2018-11-13	17:00	8	151
647	PSTCL	PSTCL	LINE	RAJPURA (400KV)-DHURI (400KV)2	DAILY	Line jumper/nut bolt tightening	2018-11-12	09:00	2018-11-12	17:00	8	151
648	PSTCL	PSTCL	LINE	RAJPURA (400KV)-DHURI (400KV)2	DAILY	Line jumper/nut bolt tightening	2018-11-13	09:00	2018-11-13	17:00	8	151
649	PSTCL	PSTCL	LINE	KANGRA (132KV)-SHANAN (132KV)	DAILY	Mtc of line, disc cleaning and tightening of jumper with ptw	2018-11-13	10:00	2018-11-13	16:00	6	151
650	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-NAKODAR (400KV)1	DAILY	General Maintenance	2018-11-14	09:00	2018-11-14	16:00	7	151
651	PSTCL	PSTCL	LINE	MUKTSAR (400KV)-MAKHU (400KV)2	DAILY	Cleaning of porcelain disc insulators	2018-11-14	10:00	2018-11-14	16:00	6	151
652	PSTCL	PSTCL	LINE	PONG (220KV)-DASUYA (220KV)2	DAILY	Tightening of Jumpers of Deadens Towers, Disc Cleaning & Tree Cutting	2018-11-14	09:00	2018-11-14	17:00	8	-
653	PSTCL	PSTCL	LINE	KANGRA (132KV)-SHANAN (132KV)	DAILY	Mtc of line, disc cleaning and tightening of jumper with ptw	2018-11-14	10:00	2018-11-14	16:00	6	151
654	PSTCL	PSTCL	LINE	KANGRA (132KV)-PATHANKOT (132KV)	DAILY	Mtc of line, disc cleaning and tightening of jumper with ptw	2018-11-15	10:00	2018-11-15	16:00	6	151
655	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-NAKODAR (400KV)2	DAILY	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators	2018-11-15	09:00	2018-11-15	17:00	8	151
656	PSTCL	PSTCL	LINE	KANGRA (132KV)-PATHANKOT (132KV)	DAILY	Mtc of line, disc cleaning and tightening of jumper with ptw	2018-11-16	10:00	2018-11-16	16:00	6	151

657	PSTCL	PSTCL	LINE	KANGRA (132KV)- PATHANKOT (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper with ptw	2018-11-17	10:00	2018-11-17	16:00	6	151
658	PSTCL	PSTCL	LINE	MUKTSAR (400KV)- MAKHU (400KV)1	DAILY	Disc Cleaning and Jumper tightening on tower no. 64-65	2018-11-19	09:00	2018-11-19	17:00	8	151
659	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-NAKODAR (400KV)	DAILY	General Maintenance	2018-11-19	09:00	2018-11-19	16:00	7	151
660	PSTCL	PSTCL	LINE	KANGRA (132KV)- PATHANKOT (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper with ptw	2018-11-19	10:00	2018-11-19	16:00	6	151
661	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-DHURI (400KV)1	DAILY	Line jumper/ Nut Bolt tightening	2018-11-19	09:00	2018-11-19	17:00	8	151
662	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-DHURI (400KV)1	DAILY	Line jumper/ Nut Bolt tightening	2018-11-21	09:00	2018-11-21	17:00	8	151
663	PSTCL	PSTCL	LINE	MAKHU (400KV)- AMRITSAR (400KV)I	DAILY	Cleaning of Porcelain Disc Insulators in Polluted area	2018-11-20	10:00	2018-11-20	16:00	6	151
664	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)- NAKODAR (400KV)2	DAILY	General Maintenance	2018-11-20	09:00	2018-11-20	16:00	7	151
665	PSTCL	PSTCL	LINE	HAMIRPUR HSEB (132KV)- CHOHAL (132KV)	DAILY	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	2018-11-21	09:00	2018-11-21	17:00	8	151
666	PSTCL	PSTCL	LINE	RAJPURA (400KV)-DHURI (400KV)1	DAILY	Tightening of Jumpers, Disc Cleaning	2018-11-21	09:00	2018-11-22	17:00	16	151
667	PSTCL	PSTCL	LINE	MOGA (400KV)-NAKODAR (400KV)	DAILY	General Maintenance	2018-11-26	09:00	2018-11-26	16:00	7	151
668	PSTCL	PSTCL	LINE	MUKTSAR (400KV)- MAKHU (400KV)2	DAILY	Disc cleaning and jumper tightening on tower no. 64-65	2018-11-26	09:00	2018-11-26	17:00	8	151
669	PSTCL	PSTCL	LINE	KANGRA (132KV)- SHANAN (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper with ptw	2018-11-26	10:00	2018-11-26	16:00	6	151
670	PSTCL	PSTCL	LINE	RAJPURA (400KV)-DHURI (400KV)2	DAILY	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators	2018-11-27	09:00	2018-11-27	17:00	8	151
671	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-DHURI (400KV)2	DAILY	Line jumper/ Nut Bolt tightening	2018-11-26	09:00	2018-11-26	17:00	8	151
672	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-DHURI (400KV)2	DAILY	Line jumper/ Nut Bolt tightening	2018-11-27	09:00	2018-11-27	17:00	8	151

673	PSTCL	PSTCL	LINE	KANGRA (132KV)- SHANAN (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper with ptw	2018-11-27	10:00	2018-11-27	16:00	6	151
674	PSTCL	PSTCL	LINE	NAKODAR (400KV)- MAKHU (400KV)1	DAILY	General manitenance	2018-11-28	09:00	2018-11-28	16:00	7	151
675	PSTCL	PSTCL	LINE	MAKHU (400KV)- AMRITSAR (400KV)II	DAILY	Cleaning of Porcelain Disc Insulators in Polluted area	2018-11-28	10:00	2018-11-28	16:00	6	151
676	PTCUL	PTCUL	LINE	MORADABAD (400KV)- KASHIPUR (400KV)	DAILY	Maintenance of line including lopping chopping of trees, tightening of jumper etc.	2018-11-01	09:00	2018-11-01	18:00	9	149
677	PTCUL	PTCUL	LINE	KASHIPUR (400KV)- RISHIKESH (400KV)	DAILY	Maintenance of line including lopping chopping of trees, tightening of jumpers etc.	2018-11-02	09:00	2018-11-02	18:00	9	149
678	PTCUL	PTCUL	LINE	ROORKEE-PG (220KV)- ROORKEE PTCUL (220KV)	DAILY	Stringing of 220 kV Piran Kaliyar under construction line. This line is crossing over 220 kV Roorkee (PGCIL)- Roorkee line and 220 kV Roorkee (PGCIL)- Haridwar (now this line 220 kV Pirankaliyar- Roorkee(PGCIL) line) Tower No. 3-4 (DC) and replacement of old CT, CVT and LA, Isolator under PSDF work.	2018-11-17	09:00	2018-11-17	18:00	9	150
679	PTCUL	PTCUL	LINE	ROORKEE-PG (220KV)- ROORKEE PTCUL (220KV)	DAILY	Stringing of 220 kV Piran Kaliyar under construction line. This line is crossing over 220 kV Roorkee (PGCIL)- Roorkee line and 220 kV Roorkee (PGCIL)- Haridwar (now this line 220 kV Pirankaliyar- Roorkee(PGCIL) line) Tower No. 3-4 (DC) and replacement of old CT, CVT and LA, Isolator under PSDF work.	2018-11-18	09:00	2018-11-18	18:00	9	150

680	PTCUL	PTCUL	LINE	Haridwar-SIDCUL (220KV)- ROORKEE PTCUL (220KV)	DAILY	Stringing of 220 kV Piran Kaliyar under construction line. This line is crossing over 220 kV Roorkee (PGCIL)- Roorkee line and 220 kV Roorkee (PGCIL)- Haridwar (now this line 220 kV Pirankaliyar- Roorkee(PGCIL) line) Tower No. 3-4 (DC) and replacement of old CT, CVT and LA, Isolator under PSDF work.	2018-11-17	09:00	2018-11-17	18:00	9	150
681	PTCUL	PTCUL	LINE	Haridwar-SIDCUL (220KV)- ROORKEE PTCUL (220KV)	DAILY	Stringing of 220 kV Piran Kaliyar under construction line. This line is crossing over 220 kV Roorkee (PGCIL)- Roorkee line and 220 kV Roorkee (PGCIL)- Haridwar (now this line 220 kV Pirankaliyar- Roorkee(PGCIL) line) Tower No. 3-4 (DC) and replacement of old CT, CVT and LA, Isolator under PSDF work.	2018-11-18	09:00	2018-11-18	18:00	9	150
682	RRVPN	RRVPN	BUS	400kV Bus-II at 400KV GSS Bhadla	DAILY	Yearly Maintenance work	2018-11-30	15:00	2018-11-30	20:00	5	147
683	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BIKANER	DAILY	Routine Bay Maintenance Work	2018-11-22	10:00	2018-11-22	17:00	7	150
684	RRVPN	RRVPN	BUS	400KV MAIN BUS-II bikaner	DAILY	Routine Bay Maintenance Work	2018-11-29	09:58	2018-11-29	17:00	7.03	149
685	RRVPN	RRVPN	BUS	400KV BUS-A AT 400KV GSS MERTA	DAILY	III th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-11-15	09:00	2018-11-15	17:00	8	147
686	RRVPN	RRVPN	BUS	400KV BUS-B AT 400 KV GSS MERTA	DAILY	III th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-11-16	09:00	2018-11-16	17:00	8	147
687	RRVPN	RRVPN	BUS	400kV Main Bus-I at 400KV GSS Bhadla.	DAILY	Yearly Maintenance work	2018-11-28	15:00	2018-11-28	20:00	5	-
688	RRVPN	RRVPN	BUS	400KV BUS-I AKAL JAISALMER (400KV)	DAILY	For jumpering work to connect 400 kV Akal-Barmer line at Bay No.12.	2018-11-16	08:00	2018-11-16	20:00	12	151
689	RRVPN	RRVUNL	ICT	ICT1 SURATGARH (400KV)(RRVUNL)/315	DAILY	For Maintenance of Circuit Breakers, Isolators and Transformer	2018-11-27	09:00	2018-11-27	17:00	8	150

690	RRVPN	RRVUNL	ICT	ICT02 SURATGARH (400KV)(RRVUNL)/315	DAILY	For Maintenance of Circuit Breakers, Isolators and Transformer	2018-11-14	09:00	2018-11-15	17:00	16	150
691	RRVPN	RRVPN	ICT	ICT01 BHADLA (400KV)(RRVPN)/500	DAILY	Yearly Maintenance work	2018-11-02	15:00	2018-11-02	21:00	6	147
692	RRVPN	RRVPN	ICT	ICT02 BHADLA (400KV)(RRVPN)/500	DAILY	Yearly Maintenance work	2018-11-14	15:00	2018-11-14	21:00	6	-
693	RRVPN	RRVPN	ICT	ICT03 BHADLA (400KV)(RRVPN)/500	DAILY	Yearly Maintenance work	2018-11-16	15:00	2018-11-16	21:00	6	-
694	RRVPN	RRVPN	ICT	ICT01 JODHPUR (400KV)(RRVPN)/315	DAILY	4th Quarterly maintenance work	2018-11-02	10:00	2018-11-02	18:00	8	148
695	RRVPN	RRVPN	ICT	ICT01 MERTA (400KV)(RRVPN)/315	DAILY	III th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-11-01	09:00	2018-11-01	17:00	8	149
696	RRVPN	RRVPN	ICT	ICT02 MERTA (400KV)(RRVPN)/315	DAILY	III th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-11-02	09:00	2018-11-02	17:00	8	149
697	RRVPN	RRVPN	ICT	ICT02 BIKANER (400KV)(RRVPN)/315	DAILY	Routine Bay maintenance work	2018-11-16	10:00	2018-11-16	17:00	7	149
698	RRVPN	RRVPN	ICT	ICT01 HINDAUN (400KV)(RRVPN)/315	DAILY	Quarterly & Halfyearly maintenance work.	2018-11-16	09:00	2018-11-16	16:00	7	150
699	RRVPN	RRVPN	LINE	MODAK (220KV)-BHANPURA MPSEB-WR (220KV)+MPSE	DAILY	Quarterly Maintainance	2018-11-15	09:30	2018-11-15	16:00	6.5	151
700	RRVPN	RRVPN	LINE	RANAPRATAP SAGAR- RPS (132KV)-GANDHI SAGAR MPSEB-WR (132KV)1 +MP	CONTINUOUS	For stringing work of OPGW cable work	2018-11-05	08:00	2018-11-12	18:00	178	149
701	RRVPN	RRVPN	LINE	RANAPRATAP SAGAR- RPS (132KV)-GANDHI SAGAR MPSEB-WR (132KV)2 +MP	CONTINUOUS	For stringing work of OPGW cable work	2018-11-05	09:00	2018-11-12	18:00	177	149
702	RRVPN	RRVPN	LINE	CHHABRA (400KV)-KAWAI SCTPS (400KV)	DAILY	Replacement of 3nos. CVTs of Line	2018-11-13	09:00	2018-11-13	18:30	9.5	150
703	RRVPN	RRVPN	LINE	ANTA(400KV)-KAWAI (400KV)1	DAILY	Replacement of B-phase CVT of Line AT KAWAI and Half yearly maintenace work & realy testing at 765kV GSS Anta.	2018-11-15	09:00	2018-11-15	18:30	9.5	150
704	RRVPN	APL	LINE	DEEDWANA (400KV)-AJMER (400KV)	DAILY	REMOVAL OF 03 NOS DEFECTIVE CT OF TIE BAY & IIIrd QUARTERLY MAINT. WORK OF BAY & EQUIPMENTS	2018-11-02	09:00	2018-11-02	18:00	9	151

705	RRVPN	APL	LINE	DEEDWANA (400KV)-AJMER (400KV)	DAILY	ERECTION OF 03 NOS NEW CT FOR TIE BAY WITH FEBRICATION OF BASE STRUCTURE	2018-11-15	09:00	2018-11-15	18:00	9	151
706	RRVPN	APL	LINE	DEEDWANA (400KV)-AJMER (400KV)	DAILY	JUMPRING, WIRING & TESTING OF NEW INSTALLED CT OF TIE BAY	2018-11-16	09:00	2018-11-16	18:00	9	151
707	RRVPN	RRVUNL	LINE	BHILWARA (400KV)-AJMER (400KV)I	DAILY	Illrd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-11-29	09:00	2018-11-29	18:00	9	149
708	RRVPN	RRVPN	LINE	BHILWARA (400KV)-AJMER (400KV)II	DAILY	Illrd QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-11-30	09:00	2018-11-30	18:00	9	151
709	RRVPN	RRVPN	LINE	ANTA(400KV)-KALISINDH (400KV)2	DAILY	Half yearly maintenace work & realy testing	2018-11-12	09:00	2018-11-12	18:00	9	150
710	RRVPN	RRVPN	LINE	ANTA(400KV)-KAWAI (400KV)2	DAILY	Half yearly maintenace work & realy testing	2018-11-14	09:00	2018-11-14	18:00	9	151
711	RRVPN	RRVPN	LINE	BARMER (400KV)-RAJWEST (400KV)	DAILY	Quarterly Maintenance at Barmer & Rajwest both ends.	2018-11-15	10:00	2018-11-15	18:00	8	148
712	RRVPN	RRVPN	LINE	BIKANER (400KV)-BHADLA (400KV)1	DAILY	Yearly Maintenance work	2018-11-22	15:00	2018-11-22	20:00	5	151
713	RRVPN	RRVPN	LINE	BIKANER (400KV)-BHADLA (400KV)2	DAILY	Yearly Maintenance work	2018-11-24	15:00	2018-11-24	20:00	5	151
714	RRVPN	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)1	DAILY	quarterly maintenance	2018-11-15	09:30	2018-11-15	15:30	6	151
715	RRVPN	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)2	DAILY	quarterly maintenance	2018-11-13	09:30	2018-11-13	15:30	6	151
716	RRVPN	RRVPN	LINE	SAWAI MADHOPUR (220KV)-DAUSA (220KV)I(PG	DAILY	quarterly maintenance	2018-11-14	09:30	2018-11-14	15:30	6	151
717	RRVPN	RRVPN	LINE	LALSOT (220KV)-DAUSA (220KV)PG	DAILY	quarterly maintenance WORK AT DAUSA AND LALSOT ALONGWITH MAITENANCE OF 220KV MAIN BUS- I & II AT LALSOT	2018-11-16	09:30	2018-11-16	15:30	6	151
718	RRVPN	POWERGRID	LINE	ANTA GPS (220KV)-LALSOT (220KV)(PG)	DAILY	quarterly maintenance WORK AT DAUSA AND LALSOT ALONGWITH MAITENANCE OF 220KV MAIN BUS- I & II AT LALSOT	2018-11-16	09:30	2018-11-16	15:30	6	151

719	RRVPN	RRVPN	LINE	BHARATPUR (220KV)- SIKANDRA (220KV)	DAILY	for maintenance and Tree Cutting of the 220KV Agra-Bharatpur Inter State Line & Bay work at 220KV GSS RVPN, Bharatpur	2018-11-28	09:00	2018-11-28	18:00	9	151
720	RRVPN	RRVPN	LINE	SURATGARH (400KV)- BIKANER (400KV)	DAILY	Routine Bay Maintenance Work	2018-11-15	10:00	2018-11-15	17:00	7	150
721	RRVPN	APL	LINE	ALWAR (400KV)- HINDAUN (400KV)	DAILY	Quarterly & Halfyearly Maintenance Work	2018-11-29	09:00	2018-11-29	16:00	7	-
722	RRVPN	RRVPN	LINE	HINDAUN (400KV)- CHHABRA (400KV)	DAILY	Quarterly & Halfyearly Maintenance Work	2018-11-09	09:00	2018-11-09	16:00	7	150
723	RRVPN	RRVPN	LINE	MERTA (400KV)-JODHPUR (400KV)I	DAILY	4th Quarterly maintenance work	2018-11-15	10:00	2018-11-15	18:00	8	151
724	RRVPN	RRVPN	LINE	MERTA (400KV)-JODHPUR (400KV)II	DAILY	4th Quarterly maintenance work	2018-11-27	10:00	2018-11-27	18:00	8	151
725	RRVPN	RRVPN	LINE	JODHPUR (400KV)- RAJWEST (400KV)I	DAILY	4th Quarterly maintenance work at Jodhpur and RAJWEST end.	2018-11-14	10:00	2018-11-14	18:00	8	150
726	RRVPN	RRVPN	LINE	RAPP A (220KV)- KOTA(220KV)III	DAILY	QUARTERLY MAINTENANCE WORK	2018-11-15	08:00	2018-11-15	18:00	10	148
727	RRVPN	RRVPN	LINE	RAPS B (220KV)- SAKATPURA-KOTA (220KV)	DAILY	QUARTERLY MAINTENANCE WORK	2018-11-22	08:00	2018-11-22	18:00	10	146
728	RRVPN	POWERGRID	LINE	SHREE CEMENTS (400KV)- MERTA (400KV)	DAILY	III th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-11-29	09:00	2018-11-29	17:00	8	151
729	RRVPN	RRVPN	LINE	JODHPUR (400KV)- RAJWEST (400KV)II	DAILY	Maintenance work at Rajwest end	2018-11-16	06:00	2018-11-16	18:00	12	151
730	RRVPN	RRVPN	LINE	SURATGARH (400KV)- RATANGARH (400KV)1	DAILY	Maintenance work of bay equipment and line maintenance work.	2018-11-27	09:30	2018-11-28	18:00	17	150
731	RRVPN	RRVPN	LINE	SURATGARH (400KV)- RATANGARH (400KV)2	DAILY	Maintenance work of bay equipment and line maintenance work.	2018-11-29	09:30	2018-11-30	18:00	17	150

732	RRVFN	RRVFN	LINE	AKAL JAISALMER (400KV)- BARMER (400KV)	CONTINUOUS	400 kV Akal-Barmer line to be removed from gantry for shifting of line frm bay no.8 to 12. 400 kV Akal-Barmer line will remain off from both end upto 16.11.18. For erection of 2 nos. 400 kV D/C towers underline and for stringing for completion of line upto gantry at 400 kV GSS Akal and 400 kV GSS Barmer.	2018-10-22	08:00	2018-10-24	19:00	59	151
733	RRVFN	RRVFN	LINE	AKAL JAISALMER (400KV)- BARMER (400KV)	CONTINUOUS	400 kV Akal-Barmer line to be removed from gantry for shifting of line frm bay no.8 to 12. 400 kV Akal-Barmer line will remain off from both end upto 16.11.18. For erection of 2 nos. 400 kV D/C towers underline and for stringing for completion of line upto gantry at 400 kV GSS Akal and 400 kV GSS Barmer	2018-10-26	09:00	2018-11-16	19:00	514	151
734	RRVFN	RRVFN	REACTOR	Series Reactor 5 BHADLA (400KV)/125.00	DAILY	Yearly Maintenance work	2018-11-20	15:00	2018-11-20	20:00	5	-
735	RRVFN	RRVFN	REACTOR	Series Reactor 1 BHADLA (400KV)/50.00	DAILY	Yearly Maintenance work	2018-11-26	15:00	2018-11-26	20:00	5	-
736	RRVFN	RRVFN	REACTOR	SHUNT REACTOR-I BIKANER (400KV)/50.00	DAILY	Routine Bay Maintenance Work	2018-11-23	10:00	2018-11-23	17:00	7	151
737	RRVFN	RRVFN	REACTOR	Shunt Reactor (line reactor for Rajwest-1 Bay)/50.00	DAILY	4th Quarterly maintenance work	2018-11-14	10:00	2018-11-14	18:00	8	150
738	RRVFN	RRVFN	REACTOR	REACTOR MERTA (400KV)/50.00	DAILY	III th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2018-11-22	09:00	2018-11-22	17:00	8	150
739	RRVFN	RRVFN	REACTOR	SHUNT REACTOR BHILWARA (400KV)/50.00	DAILY	For Changes in PSD Relay Setting and Conduct on Load Test	2018-11-15	09:00	2018-11-15	17:00	8	151

740	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)I	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with Station Transformer GIS Bay of 420KV GIS System of NJHPS.	2018-11-19	09:00	2018-11-19	16:00	7	145
741	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)II	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with Station Transformer GIS Bay of 420KV GIS System of NJHPS.	2018-11-19	09:00	2018-11-19	16:00	7	-
742	SJVNL	JP POWER VENTURES LIMITED	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)1	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with Station Transformer GIS Bay of 420KV GIS System of NJHPS.	2018-11-19	09:00	2018-11-19	16:00	7	-
743	SJVNL	JP POWER VENTURES LIMITED	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)2	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with Station Transformer GIS Bay of 420KV GIS System of NJHPS.	2018-11-19	09:00	2018-11-19	16:00	7	-
744	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)- NATHPA-JHAKRI (NJPC) (400KV)I	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with Station Transformer GIS Bay of 420KV GIS System of NJHPS.	2018-11-19	09:00	2018-11-19	16:00	7	-

745	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)- NATHPA-JHAKRI (NJPC) (400KV)II	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with Station Transformer GIS Bay of 420KV GIS System of NJHPS.	2018-11-19	09:00	2018-11-19	16:00	7	-
746	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)I	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension Bay.	2018-11-20	09:00	2018-11-20	16:00	7	145
747	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)II	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension Bay.	2018-11-20	09:00	2018-11-20	16:00	7	-
748	SJVNL	JP POWER VENTURES LIMITED	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)1	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension Bay.	2018-11-20	09:00	2018-11-20	16:00	7	-
749	SJVNL	JP POWER VENTURES LIMITED	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)2	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension Bay.	2018-11-20	09:00	2018-11-20	16:00	7	-

750	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)- NATHPA-JHAKRI (NJPC) (400KV)I	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension Bay.	2018-11-20	09:00	2018-11-20	16:00	7	-
751	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)- NATHPA-JHAKRI (NJPC) (400KV)II	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension Bay.	2018-11-20	09:00	2018-11-20	16:00	7	-
752	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)- NATHPA-JHAKRI (NJPC) (400KV)I	CONTINUOUS	Retrofitting of 03 Nos latest technology Circuit Breaker Pole & associated equipments in place of existing obsolete Line Circuit Breaker type FB- 16D (03 Nos) of 400KV NJ- Panchkula-I feeder.	2018-11-21	09:00	2018-11-26	16:00	127	-
753	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)I	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with retrofit CB's Bay (NJ-Panchkula-I) of 420KV GIS System of NJHPS.	2018-11-22	09:00	2018-11-22	16:00	7	145
754	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)II	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with retrofit CB's Bay (NJ-Panchkula-I) of 420KV GIS System of NJHPS.	2018-11-22	09:00	2018-11-22	16:00	7	-

755	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)- NATHPA-JHAKRI (NJPC) (400KV)II	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with retrofit CB's Bay (NJ-Panchkula-I) of 420KV GIS System of NJHPS.	2018-11-22	09:00	2018-11-22	16:00	7	-
756	SJVNL	JP POWER VENTURES LIMITED	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)1	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with retrofit CB's Bay (NJ-Panchkula-I) of 420KV GIS System of NJHPS.	2018-11-22	09:00	2018-11-22	16:00	7	-
757	SJVNL	JP POWER VENTURES LIMITED	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)2	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with retrofit CB's Bay (NJ-Panchkula-I) of 420KV GIS System of NJHPS.	2018-11-22	09:00	2018-11-22	16:00	7	-
758	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)I	CONTINUOUS	HV Testing of Retrofit CB's Bay & associated equipments of NJ-Panchkula-I feeder.	2018-11-25	09:00	2018-11-25	16:00	7	145
759	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)II	CONTINUOUS	HV Testing of Retrofit CB's Bay & associated equipments of NJ-Panchkula-I feeder.	2018-11-25	09:00	2018-11-25	16:00	7	-
760	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)- NATHPA-JHAKRI (NJPC) (400KV)II	CONTINUOUS	HV Testing of Retrofit CB's Bay & associated equipments of NJ-Panchkula-I feeder.	2018-11-25	09:00	2018-11-25	16:00	7	-
761	SJVNL	JP POWER VENTURES LIMITED	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)1	CONTINUOUS	HV Testing of Retrofit CB's Bay & associated equipments of NJ-Panchkula-I feeder.	2018-11-25	09:00	2018-11-25	16:00	7	-

762	SJVNL	JP POWER VENTURES LIMITED	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)2	CONTINUOUS	HV Testing of Retrofit CB's Bay & associated equipments of NJ-Panchkula-I feeder.	2018-11-25	09:00	2018-11-25	16:00	7	-
763	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	DAILY	Testing of Point on Wave Controllers (RPH3) of Line Bays for Auto Re - closing Function; Measurement of Line Circuit Breaker Timing; Inspection of Line Circuit Breaker Mechanisms	2018-11-19	09:00	2018-11-20	16:00	14	149
764	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)II	DAILY	Testing of Point on Wave Controllers (RPH3) of Line Bays for Auto Re - closing Function; Measurement of Line Circuit Breaker Timing; Inspection of Line Circuit Breaker Mechanisms	2018-11-19	09:00	2018-11-20	16:00	14	148
765	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	DAILY	Testing of Point on Wave Controllers (RPH3) of Line Bays for Auto Re - closing Function; Measurement of Line Circuit Breaker Timing; Inspection of Line Circuit Breaker Mechanisms	2018-11-22	09:00	2018-11-22	16:00	7	149
766	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	DAILY	Testing of Point on Wave Controllers (RPH3) of Line Bays for Auto Re - closing Function; Measurement of Line Circuit Breaker Timing; Inspection of Line Circuit Breaker Mechanisms	2018-11-22	09:00	2018-11-22	16:00	7	149
767	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	DAILY	Testing of Point on Wave Controllers (RPH3) of Line Bays for Auto Re - closing Function; Measurement of Line Circuit Breaker Timing; Inspection of Line Circuit Breaker Mechanisms	2018-11-25	09:00	2018-11-25	16:00	7	149

768	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)- NALLAGARH (400KV)II	DAILY	Testing of Point on Wave Controllers (RPH3) of Line Bays for Auto Re - closing Function; Measurement of Line Circuit Breaker Timing; Inspection of Line Circuit Breaker Mechanisms	2018-11-25	09:00	2018-11-25	16:00	7	148
769	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)- NATHPA-JHAKRI (NJPC) (400KV)I	DAILY	HV Testing of Retrofit CB's Bay & associated equipment's of NJ-Panchkulla-I feeder	2018-11-25	09:00	2018-11-25	16:30	7.5	-
770	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)- NALLAGARH (400KV)II	DAILY	Testing of Point on Wave Controllers (RPH3) of Line Bays for Auto Re -closing Function; Measurement of Line Circuit Breaker Timing; Inspection of Line Circuit Breaker Mechanisms	2018-11-22	09:00	2018-11-22	16:00	7	148
771	UPPTCL	UPPTCL	BAY	400 kV TBC Bay at S/S Gorakhpur	CONTINUOUS	For replacement of CB	2018-11-15	09:00	2018-11-30	18:00	369	-
772	UPPTCL	UPPTCL	BUS	400 kV transfer bus at 400 kV Lucknow	CONTINUOUS	For replacement of 03 Nos. 400 KV TRANSFER BUS PANTOGRAPH ISOLATOR.	2018-11-01	09:00	2018-11-05	16:00	103	148
773	UPPTCL	UPPTCL	BUS	400KV A Bus Sultanpur	DAILY	For CT replacement and M&R Work along with Bus Coupler	2018-11-26	08:00	2018-11-27	18:00	20	151
774	UPPTCL	UPPTCL	BUS	400 KV Main Bus - II at 400 KV S/s Sarnath	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - II No supply disturbance as the load shall be fed through Main Bus - I.	2018-11-08	08:00	2018-11-30	18:00	538	145
775	UPPTCL	UPPTCL	BUS	400 kV Bus 1 Sikandrabad	DAILY	Annual Maintenance (without interruption)	2018-11-16	09:00	2018-11-16	17:00	8	-
776	UPPTCL	UPPTCL	BUS	400 kV Bus 2 Sikandrabad	DAILY	Annual Maintenance (without interruption)	2018-11-17	09:00	2018-11-17	17:00	8	-
777	UPPTCL	UPPTCL	BUS	400 kV Bus 1 Nehtaur	DAILY	Annual Maintenance (without interruption)	2018-11-19	09:00	2018-11-19	17:00	8	-
778	UPPTCL	UPPTCL	BUS	400 kV Bus 2 Nehtaur	DAILY	Annual Maintenance (without interruption)	2018-11-20	09:00	2018-11-20	17:00	8	-

779	UPPTCL	UPPTCL	BUS	transfer bus at Simbholi	DAILY	For attending problem of 220KV Bus Isolator of 220KV Simbhaoli-NAPP line	2018-11-01	09:00	2018-11-01	12:30	3.5	-
780	UPPTCL	POWERGRID	BUS	400kV Bus-1 at AGRA	DAILY	For replacement of various damaged 400 kV Main bus span	2018-11-17	08:00	2018-11-22	18:00	60	147
781	UPPTCL	POWERGRID	BUS	400kV Bus-2 at AGRA	CONTINUOUS	For replacement of 500 MVA ICT I damaged Pantograph isolator complete (981B) & replacement of various damaged 400 kV Main bus span	2018-11-12	08:00	2018-11-16	18:00	106	150
782	UPPTCL	UPPTCL	BUS	400 kV main bus 1 Bareilly	DAILY	For replacement of tarantula Jack Bus. Complete Shutdown of 220 KV is required as stringing of jack bus is to be done over the main bus.	2018-11-16	07:00	2018-11-16	18:00	11	149
783	UPPTCL	UPPTCL	BUS	400 kV main bus 2 at Bareilly	DAILY	For replacement of tarantula Jack Bus. Complete Shutdown of 220 KV is required as stringing of jack bus is to be done over the main bus.	2018-11-16	07:00	2018-11-16	18:00	11	-
784	UPPTCL	UPPTCL	BUS	400 kV transfer bus at Agra (UPPTCL)	DAILY	For replacement of various damaged 400 kV Main bus span during shutdown of 400 kV 'A' bus.	2018-11-19	08:00	2018-11-20	18:00	20	-
785	UPPTCL	UPPTCL	ICT	ICT02 BAREILY-UP (400KV)(UPPTCL)/315	DAILY	For replacement of tarantula Jack Bus.	2018-11-27	07:00	2018-11-27	18:00	11	151
786	UPPTCL	UPPTCL	ICT	ICT01 SULTANPUR (400KV)(UPPTCL)/240	DAILY	Pre festival bay maintenance works and routine testing	2018-11-02	08:00	2018-11-02	18:00	10	145
787	UPPTCL	POWERGRID	ICT	ICT02 RAEBAREILLY (220KV)(POWERGRID)/100	CONTINUOUS	Replacement of Jumpers of 132KV ICT - II (200MVA)	2018-11-17	09:00	2018-11-19	18:00	57	-
788	UPPTCL	UPPTCL	ICT	ICT01 SARNATH (400KV)(UPPTCL)/315	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - II. During the S/D load will be taken by both 315 MVA T/F - III & 500 MVA T/F.	2018-11-28	08:00	2018-11-29	18:00	34	151

789	UPPTCL	UPPTCL	ICT	ICT03 SARNATH (400KV)(UPPTCL)/315	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - II. During the S/D load will be taken by both 315 MVA T/F - I & 500 MVA T/F.	2018-11-30	08:00	2018-11-30	18:00	10	151
790	UPPTCL	UPPTCL	ICT	ICT01 AZAMGARH (400KV)(UPPTCL)/315	CONTINUOUS	Increasing Capacity of 315MVAT/F to 500MVA T/F (Replacement of 315MVA, ICT-I by 500MVA ICT)	2018-11-20	09:00	2019-01-04	18:00	1089	151
791	UPPTCL	UPPTCL	ICT	ICT02 MAU (400KV)(UPPTCL)/200	CONTINUOUS	For attending oil leakage and painting of ICT-II and retrofitting, testing and commissioning of relay	2018-11-26	09:00	2018-11-27	18:00	33	150
792	UPPTCL	UPPTCL	ICT	ICT01 MAU (400KV)(UPPTCL)/200	DAILY	For attending oil leakage and painting of ICT-II and retrofitting, testing and commissioning of relay	2018-11-28	10:00	2018-11-29	17:00	14	150
793	UPPTCL	UPPTCL	ICT	ICT02 GORAKHPUR-UP (400KV)(UPPTCL)/315	CONTINUOUS	For replacement of Gasket of OLTC.	2018-11-29	09:00	2018-11-30	18:00	33	151
794	UPPTCL	UPPTCL	ICT	ICT 01 AGRA-UP (400KV)(UPPTCL)/500	DAILY	For replacement of various damaged 400 kV Main bus span during shutdown of 400 kV 'A' bus & necessary routine maintenance & testing	2018-11-19	08:00	2018-11-20	18:00	20	151
795	UPPTCL	UPPTCL	ICT	ICT02 AGRA-UP (400KV)(UPPTCL)/500	DAILY	For replacement of various damaged 400 kV Main bus span during shutdown of 400 kV 'A' bus & necessary routine maintenance & testing	2018-11-21	08:00	2018-11-22	18:00	20	151
796	UPPTCL	UPPTCL	ICT	ICT ORAI (400KV)(UPPTCL)/315	DAILY	For Routine Maintenance & Protection checking of Transformers.	2018-11-01	09:00	2018-11-01	19:00	10	151
797	UPPTCL	UPPTCL	ICT	ICT02 MURADNAGAR NEW (400KV)(UPPTCL)/240	DAILY	For preventive maintenance and tightening of Bay	2018-11-03	09:00	2018-11-03	15:00	6	148
798	UPPTCL	UPPTCL	ICT	ICT03 MURADNAGAR (400KV)(UPPTCL)/315	CONTINUOUS	For replacement of 03 Nos. Pantograph Isolator.	2018-11-16	08:00	2018-11-26	18:00	250	-

799	UPPTCL	UPPTCL	ICT	ICT03 GREATER NOIDA (400KV)(UPPTCL)/500	DAILY	For attending problematic PG isolator of bus A and for general maintenance works alongwith 400KV Main Bus A .	2018-11-17	09:00	2018-11-17	16:00	7	149
800	UPPTCL	UPPTCL	ICT	ICT01 MORADABAD (400KV)(UPPTCL)/315	DAILY	For erection & commissioning of online drying system, charging of oil separator (Ballon) in conservator oil tank & general maintenance works.	2018-11-28	09:00	2018-11-28	17:00	8	148
801	UPPTCL	UPPTCL	ICT	ICT-3 Muradnagar II/240 MVA	DAILY	For preventive maintenance and tightening of Bay	2018-11-02	09:00	2018-11-02	15:00	6	-
802	UPPTCL	UPPTCL	ICT	ICT-1 at 400 kV Mathura/315 MVA	DAILY	Half-yearly Testing of BDV,PPM,SFRA TAN DELTA of Bushings etc of ICT and Testing of associated CB Relays,CT,CVT and LA and pending commissioning of OSR,PRV& WTI by M/S PGCIL.	2018-11-14	08:00	2018-11-15	19:00	22	-
803	UPPTCL	UPPTCL	ICT	ICT I AGRA SOUTH (UPPTCL)/200 MVA	DAILY	Maintenance and testing	2018-11-02	09:00	2018-11-02	17:00	8	147
804	UPPTCL	UPPTCL	ICT	ICT01 BAREILY-UP (400KV)(UPPTCL)/315	DAILY	For replacement of tarantula Jack Bus. Complete Shutdown of 220 KV is required as stringing of jack bus is to be done over the main bus.	2018-11-16	07:00	2018-11-16	18:00	11	150
805	UPPTCL	UPPTCL	ICT	ICT02 BAREILY-UP (400KV)(UPPTCL)/315	DAILY	For replacement of tarantula Jack Bus. Complete Shutdown of 220 KV is required as stringing of jack bus is to be done over the main bus.	2018-11-16	07:00	2018-11-16	18:00	11	151
806	UPPTCL	UPPTCL	ICT	ICT03 BAREILY-UP (400KV)(UPPTCL)/315	DAILY	For replacement of tarantula Jack Bus. Complete Shutdown of 220 KV is required as stringing of jack bus is to be done over the main bus.	2018-11-16	07:00	2018-11-16	18:00	11	145

807	UPPTCL	UPPTCL	LINE	SHERKOT-KALAGARHSC	CONTINUOUS	For shifting of above line as existing line is obstructing work of under construction NH-74 Haridwar-Kashipur Highway. During S/D period supply of 132KV S/S Afzalgarh will be fed through 132KV Afzalgarh-Kalagarh line for which atleast 25MW load will be required from Kalagarh end. S/D is required for mentioned period on continuous basis.	2018-11-15	08:00	2018-11-24	17:00	225	-
808	UPPTCL	UPPTCL	LINE	NEHTAUR (220KV)-AFZALGARHSC	CONTINUOUS	For shifting of above line as existing line is obstructing work of under construction NH-74 Haridwar-Kashipur Highway. During S/D period supply of 132KV S/S Afzalgarh will be fed through 132KV Afzalgarh-Kalagarh line for which atleast 25MW load will be required from Kalagarh end. S/D is required for mentioned period on continuous basis.	2018-11-15	08:00	2018-11-24	17:00	225	-
809	UPPTCL	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-LUCKNOW (Sarojini Nagar) 400-UP	DAILY	Replacement of disc insulator by Polymer insulator & Other maintenance work	2018-11-12	09:00	2018-11-13	17:00	16	151
810	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-PANKI KANPUR (400KV)	DAILY	General Maintanance of feeder at 400 KV S/S,Unnao	2018-11-20	08:00	2018-11-20	18:00	10	150
811	UPPTCL	UPPTCL	LINE	SULTANPUR (400KV)-AZAMGARH (400KV)	DAILY	For CT/CVT replacement and maintenance works	2018-11-28	08:00	2018-11-30	18:00	30	150
812	UPPTCL	UPPTCL	LINE	OBRA (400KV)-SULTANPUR (400KV)	DAILY	Replacement of Insulator by Polymer Insulator of Tower No. 380, 381, 382 & 383	2018-11-11	08:00	2018-11-12	18:00	20	151
813	UPPTCL	UPPTCL	LINE	UNCHAHAR (220KV)-RAEBAREILLY (220KV)1	DAILY	Disc cleaning	2018-11-01	09:00	2018-11-02	18:00	18	149

814	UPPTCL	UPPTCL	LINE	UNCHAHAR (220KV)- RAEBAREILLY (220KV)2	DAILY	Disc cleaning	2018-11-03	09:00	2018-11-04	18:00	18	149
815	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)- SARNATH (400KV)2	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - II	2018-11-09	08:00	2018-11-10	18:00	34	-
816	UPPTCL	POWERGRID	LINE	VARANASI (400KV)- SARNATH (400KV)II	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - II	2018-11-18	08:00	2018-11-18	18:00	10	151
817	UPPTCL	POWERGRID	LINE	VARANASI (400KV)- SARNATH (400KV)I	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - II	2018-11-26	08:00	2018-11-27	18:00	34	151
818	UPPTCL	UPPTCL	LINE	JHUSI (220KV)- SARANGPUR (400KV)	DAILY	Disc cleaning between Loc No - 01 to 27. Twin jumpering in LILO portion.	2018-11-12	08:00	2018-11-14	18:00	30	-
819	UPPTCL	UPPTCL	LINE	REWA ROAD (400KV)- Meja-NTPC (400KV)II	CONTINUOUS	Jumpering for LILO for 400 KV S/s Masauli	2018-11-15	08:00	2018-11-17	18:00	58	151
820	UPPTCL	UPPTCL	LINE	OBRA (400KV)-REWA ROAD (400KV)	DAILY	Disc cleaning between Loc No - 25 to 40, 326 to 477	2018-11-28	08:00	2018-11-30	18:00	30	149
821	UPPTCL	UPPTCL	LINE	ANPARA-B (400KV)-OBRA (400KV)	CONTINUOUS	Diversion of 400 KV Obra-Anpara L-2 line from the proposed coal handling area of 2x660 MW Obra C TPP.	2018-11-15	08:00	2018-11-28	18:00	322	147
822	UPPTCL	UPPTCL	LINE	PANKI KANPUR (400KV)- ALIGARH (400KV)	CONTINUOUS	Annual routine testing of 400 KV Panki - Aligarh line and other maintenance work.	2018-11-17	08:00	2018-11-17	18:00	10	150
823	UPPTCL	POWERGRID	LINE	AGRA-PG (400KV)-AGRA- UP (400KV)	DAILY	For replacement of various damaged 400 kV Main bus span during shutdown of 400 kV 'A' bus & & necessary routine maintenance & testing	2018-11-17	08:00	2018-11-18	18:00	20	151
824	UPPTCL	UPPTCL	LINE	REWA ROAD (400KV)- PANKI KANPUR (400KV)	CONTINUOUS	Annual routine testing of 400 KV Panki - Reewa Road line and other maintenance work.	2018-11-18	08:00	2018-11-18	18:00	10	151
825	UPPTCL	UPPTCL	LINE	ORAI (400KV)-PARICHA TPS (400KV)	CONTINUOUS	For all Jumpering tightening and Bay Maintenance works	2018-11-07	09:00	2018-11-07	18:00	9	-
826	UPPTCL	PTCUL	LINE	NARA (220KV)-ROORKEE PTCUL (220KV)+UPPT	DAILY	For tree cutting, repairing of conductor, inspection of insulators & other maintenance works.	2018-11-01	09:00	2018-11-02	18:00	18	151
827	UPPTCL	UPPTCL	LINE	NAPP (220KV)-KHURJA (220KV)1	DAILY	Replacement of disc insulator by polymer on remaining tension tower.	2018-11-12	09:00	2018-11-17	18:00	54	-

828	UPPTCL	POWERGRID	LINE	NAWADA (400KV)- GREATER NOIDA (400KV)	CONTINUOUS	Stringing on diverted route on towers of 400KV Gr. Noida-Nawada line due to DFCC works.	2018-11-14	07:00	2018-11-22	17:00	202	151
829	UPPTCL	PTCUL	LINE	MORADABAD (400KV)- KASHIPUR (400KV)	DAILY	For routine testing of relays & general maintenance works.	2018-11-15	09:00	2018-11-15	17:00	8	149
830	UPPTCL	UPPTCL	LINE	NAPP (220KV)-SAMBHAL (220KV)	DAILY	For lopping and chopping and cutting of trees & line maintenance works.	2018-11-15	08:00	2018-11-16	18:00	20	151
831	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)- MUZZAFARNAGAR-UP (400KV)	DAILY	For tree cutting, repairing of conductor, inspection of insulators & other maintenance works.	2018-11-15	09:00	2018-11-16	18:00	18	151
832	UPPTCL	POWERGRID	LINE	DADRI-THERMAL (400KV)- MURADNAGAR II (400KV)	DAILY	For testing and tightening of Bay & maintenance works.	2018-11-17	09:00	2018-11-17	16:00	7	-
833	UPPTCL	PTCUL	LINE	KHODRI (220KV)- SAHARANPUR-UP (220KV)2 +UP	DAILY	For lopping, chopping of trees in line corridor, commissioning of bus bar protection panel & maintenance of bay.	2018-11-20	08:00	2018-11-22	18:00	30	150
834	UPPTCL	POWERGRID	LINE	DADRI-THERMAL (400KV)- GREATER NOIDA (400KV)	CONTINUOUS	Stringing on diverted route on towers of 400KV Dadri-Greater Noida line due to DFCC works.	2018-11-23	07:00	2018-11-30	17:00	178	149
835	UPPTCL	UPPTCL	LINE	SARANGPUR (400KV)- PHULPUR (220KV)	DAILY	Disc cleaning between Loc No - 83 to 140, 62 to 77	2018-11-02	08:00	2018-11-04	18:00	30	-
836	UPPTCL	UPPTCL	LINE	SARASAWA-KHODRI (220KV)	DAILY	For lopping, chopping of trees in line corridor, commissioning of bus bar protection panel & maintenance of bay.	2018-11-23	08:00	2018-11-25	18:00	30	-
837	UPPTCL	UPPTCL	LINE	NANAUTA (220KV)- SAHARANPUR-PG (220KV)	DAILY	Tightening & checking of the nut bolts, jumpers & insulator string and also all other associated works.	2018-11-16	10:00	2018-11-17	18:00	16	150
838	UPPTCL	UPPTCL	LINE	MURADNAGAR II (400KV)- MATHURA (400KV)	DAILY	For testing and tightening of Bay & maintenance works.	2018-11-16	09:00	2018-11-16	16:00	7	-
839	UPPTCL	UPPTCL	LINE	AZAMGARH (400KV)- SARNATH (400KV)	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - II	2018-11-16	08:00	2018-11-17	18:00	34	151

840	UPPTCL	UPPTCL	LINE	LUCKNOW (Sarojini Nagar) 400-UP-UNNAO (400KV)	CONTINUOUS	"1. Replacement of disc insulator by Polymer insulator & Other maintenance work. 2.For replacement of 03 Nos. CTs and 03 Nos. CVTs (Most urgent as CTs and CVTs are more than 18 years old and leakage is observed from them)"	2018-11-12	09:00	2018-11-14	16:00	55	151
841	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-BAREILY-UP (400KV)I	DAILY	"1. For Contact Overhauling of SF6 Circuit Breaker. On Continuous Basis. During Shutdown Period Ckt. will be energised from Transfer Ckt. 2. replacement of Y & B Phase conductor between Tower. No. 744 to 741 of Ckt-II"	2018-11-17	09:00	2018-11-22	17:00	48	151
842	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-BAREILY-UP (400KV)II	CONTINUOUS	"1. For Contact Overhauling of SF6 Circuit Breaker. On Continuous Basis. During Shutdown Period Ckt. will be energised from Transfer Ckt. 2. replacement of Y & B Phase conductor between Tower. No. 744 to 741 of Ckt-II"	2018-11-23	09:00	2018-11-28	17:00	128	151
843	UPPTCL	UPPTCL	LINE	SULTANPUR (400KV)-TANDA	DAILY	1. For routine bay maintenance works. 2. Maintenance work jumper tightening and lopping-chopping work.	2018-11-20	08:00	2018-11-21	18:00	20	151
844	UPPTCL	UPPTCL	LINE	MAU (400KV)-AZAMGARH (400KV)	CONTINUOUS	"1. For General Maintenance. 2. For retrofitting, testing & commissioning of relay."	2018-11-19	09:00	2018-11-21	18:00	57	149
845	UPPTCL	UPPTCL	LINE	ANPARA-B (400KV)-MAU (400KV)	DAILY	For replacement of disc insulator by polymer and disc cleaning work.	2018-11-11	08:00	2018-11-25	18:00	150	-
846	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)1	CONTINUOUS	Diversion of 400 KV Anpara-Sarnath L-3 line for the DFCC corridor.	2018-11-21	08:00	2018-11-30	18:00	226	147

847	UPPTCL	POWERGRID	LINE	AGRA-UP (400KV)- FATEHBAD _AGRA(400KV)	DAILY	"1.For replacement of analogue PLCC with DPC. 2.Tightening of jumper and replacement of damage jumper and other line maintenance work."	2018-11-12	08:00	2018-11-13	18:00	20	151
848	UPPTCL	UPPTCL	LINE	MATHURA (400KV)- MURADNAGAR (400KV)1	DAILY	Circuit breaker timing test, tan delta tests, Relay testing and testing of CT,CVT and LA and tightening of jumpers of line.	2018-11-28	08:00	2018-11-29	19:00	22	-
849	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)- IndirapuramI	CONTINUOUS	"During patrolling we observed bend in 1 leg of D+31mtr tower- location no.-26, shutdown required for de-stringing of conductor, insulator, hardware fittings, accessories, dismantling of tower & replenishment of bend tower parts with new tower parts and re-erection & stringing of the same for charging of line. "	2018-11-01	08:00	2018-11-30	18:00	706	151
850	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)- IndirapuramII	CONTINUOUS	"During patrolling we observed bend in 1 leg of D+31mtr tower- location no.-26, shutdown required for de-stringing of conductor, insulator, hardware fittings, accessories, dismantling of tower & replenishment of bend tower parts with new tower parts and re-erection & stringing of the same for charging of line. "	2018-11-01	08:00	2018-11-30	18:00	706	151
851	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)- SARNATH (400KV)2	DAILY	For replacement of disc insulator by polymer and disc cleaning work.	2018-11-01	08:00	2018-11-10	18:00	100	-

852	UPPTCL	UPPTCL	REACTOR	REACTOR UNNAO (400KV)/63.00	DAILY	Routine Protection Testing & General Maintanance of 63 MVAR Bus Reactor at 400 KV S/S,Unnao	2018-11-13	08:00	2018-11-13	18:00	10	149
853	UPPTCL	UPPTCL	REACTOR	Reactor Agra South/80.00	DAILY	Maintenance and testing	2018-11-15	09:00	2018-11-15	17:00	8	151